

**PENDING AGRICULTURAL CONNECTIONS (SWAT CIRCLE)**

S-No	Age	Name of Divn:	Name of S/Divn:	Name of Work	Date of Demand Notice Issued	Date of Payment	Status
1	Up to 3 Months	Swat-2	K/Khela	WSS Karal	286/22-2-17	20-3-17	Pending for Material
2			K/Khela	WSS Tigdarai	285/22-2-17	20-3-17	Pending for Material
3			K/Khela	WSS K/Khela No-1	282/22-2-17	20-3-17	Pending for Material
4			K/Khela	WSS K/Khela No-5	290/28-2-17	24-3-17	Pending for Material
5			K/Khela	WSS Mashkomai	596/24-4-17	10-5-17	Pending for Material
6			K/Khela	WSS Master Abad	291/28-2-17	24-3-17	Pending for Material
7			K/Khela	WSS Kotanai	495/27-3-17	10-5-17	Pending for Material
8			K/Khela	WSS Khair Abad	496/27-3-17	15-6-17	Pending for Material
9		Dargai	B/Khela-2	WSS Trai Julagram	373/21-6-17	5-7-17	Pending for Material
10			B/Khela-2	WSS Barghrajai	374/31-6-17	5-7-17	Pending for HT Structure
11			B/Khela-1	WSS Gumbat Sangina	475/21-6-17	5-7-17	Pending for HT Structure
12			Thana	WSS Chirat	4046/23-6-17	5-7-17	Pending for HT Structure
13			Thana	WSS Nul Thana	4047/26-6-17	5-7-17	Pending for HT Structure
14			Thana	Irri: Umer Saeed	4194/9-8-17	17-8-17	Pending for 25 KVA T/F
15	3 to 6 Months	Dargai	S/Kot	WSS Musa Maina	365/15-6-17	29-6-17	Pending for HT Structure
16			S/Kot	WSS Aratoona Shah	03/16-6-17	29-6-17	Sent to PDC vide XEN No 782-88 dt 25-7-17 & C/Advice No DEE-13/PDP-3 dt 6/2017
17		Bunir	Daggar-1	WSS Bazargai	1124/14-3-17	11-5-17	Pending for Material
18			Daggar-2	WSS D/Baba	683/18-4-17	11-5-17	Under Progress
19	6 To 12 Months	Dargai	S/Kot	WSS Kharkai	161/29-3-17	10-3-17	Pending for Material
20		Bunir	Daggar-1	WSS Shalbandai	1034/14-2-17	29-3-17	Under Progress
21			Daggar-2	WSS Matwanai	502/5-1-17	23-2-17	Under Progress
22			Daggar-2	WSS Parra	452/29-12-16	13-1-17	Pending for Material
23			Daggar-2	WSS Maskipur	267/21-10-16	16-12-16	Under Progress
24			Daggar-2	WSS Soorkamar	269/21-10-16	16-12-16	Under Progress
25			Daggar-2	WSS Matak	453/19-12-16	29-12-16	Under Progress
26			Daggar-2	WSS Chungai	3304/28-5-15	26-5-15	Under Progress
27	Dargai		B/Khela-1	Thana	WSS Amir Zaman	440/13-5-17	28-5-11
28		Thana		WSS Gharai Pull	578/16-6-10	18-6-10	Sent to PDC Disputed due r/o way
29		Thana		WSS Gat Koto	184/4-10-13	11-10-13	Disputed Revise estimate under process
30		B/Khela-1		WSS Sabil Banda	1455/6-4-15	27-4-15	Material release Under Dispute
31		B/Khela-1		WSS Julagram	213/18-2-16	28-4-16	Material release Under Dispute
32		Swat-2		Matta	WSS Masoom Abad	02/04-1-11	14-2-12
33			Matta	WSS Kharirai Cham	1405/6-12-16	10-4-17	Under Progress
34			Matta	WSS Kawarai	209/13-6-17	10-4-17	Pending for Material
35			Matta	WSS Bara Bamakhela	208/13-6-17	10-4-17	Pending for Material
36		Matta	WSS Khuna Cham	21/13-3-17	10-4-17	Pending for Material	
37	Matta	WSS Shakardara	652/12-6-17	5-7-17	Pending for Material		

38	Above 01 Year	Bunir	Matta	WSS Shawar	653/12-6-17	5-7-17	Pending for Material		
39			Daggar-1	WSS Jawar	1051/10-5-16	27-6-16	Pending for HT Structure		
40			Daggar-1	WSS Balo Khan	302/12-11-12	17-12-12	Dispute due to r/o way		
41			Daggar-2	WSS Sowarai	1073/22-6-07	27-6-07	Sent to PDC vide XEN Bunir C/Ad No BNR-8PDP-3dt 01/2010		
42			Daggar-2	WSS Koz Chinar	631/31-7-07	27-6-07	Sent to PDC vide XEN Bunir C/Ad No BNR-8PDP-3dt 01/2010		
43			Daggar-2	WSS Irrigation Scheme kalpani	3352/15-6-15	6-7-15	Sent to PDC vide XEN Bunir C/Ad No BNR-9PDP-2dt 11/2015		
44			Daggar-2	WSS S/Gram	268/7-10-15	26-10-16	Pending for Material		
45			Daggar-2	WSS Spin Panr	3303/8-5-15	26-5-15	Under Progress		
46			Daggar-2	WSS Kalpani	3305/8-5-15	26-5-15	Under Progress		
47			Daggar-2	WSS Kalakhela	3302/8-5-15	26-5-15	Under Progress		
48			Daggar-2	WSS TMA Mandar	3028/15-2-15	24-2-15	Dispute due to r/o way		
49			Above 01 Year	T/Gara	Maidan	WSS Daro Jabagai	15-1-15	23-2-05	Sent to PDC vide XEN No 6639 dt 10-5-05
50					S/Bagh	WSS Toorcamp	23-5-05	7-7-05	Sent to PDC vide XEN No 10155-57 dt 30.07-05
51	S/Bagh	WSS Mayar Camp			23-5-05	7-7-05	Sent to PDC vide XEN No 10155-57 dt 30.07-05		
52	S/Bagh	WSS Sadbar Kalay			25-6-05	30-6-05	Sent to PDC vide XEN No 12560-62 dt 30.06-05		
53	S/Bagh	WSS C/College T/Gara			28-6-08	30-6-08	Sent to PDC vide XEN C/Ad No TMG-27/PDP-17 dt 30/2008		
54	S/Bagh	WSS V/Coll Sadbar Kalay			25-7-08	5-8-08	Sent to PDC vide XEN No 5414-16 dt 17.05-10		
55	S/Bagh	WSS Deyaron Kalay			24-6-09	30-6-09	Disputed		
56	S/Bagh	WSS Badin Portion			10-5-10	30-5-10	Sent to PDC vide XEN No 1354-68 dt 12.02-94 C/AD No TMG-1/PDP-1 dt 2/1994		
57	S/Bagh	WSS GGDC S/Bagh			29-4-10	18-5-10	Sent to PDC vide XEN No C/AD No BAN-213/TMG-6 dt 5/2010		
58	S/Bagh	WSS Kass Koto S/bar Kalay			21-10-97	27-10-97	Pending for S/Service		
59	T/Gara-1	WSS Urban Concel -2			8-12-13	10-12-13	Dispute due to r/o way		
60	S/Bagh	WSS Kambat			28-5-15	13-6-15	Pending for 100 KVA 33/4 TF		
61	Lal Qilla	WSS Lagharai Portion			2-6-15	13-6-15	Under Progress		
62	Lal Qilla	WSS Markhanai Portion			2-6-15	13-6-15	Under Progress		
63	S/Bagh	WSS Rahim Abad			28-5-15	13-6-15	Sent to PDC vide XEN No 10001-4 dt 29.07-16 C/AD No TMG-2/PDP-2 dt 6/16		
64	T/Gara-2	WSS Dherai Khall			17-6-15	17-6-15	Dispute due to r/o way		
65	T/Gara-1	WSS AM&R Underai			1-6-15	1-6-15	Dispute due to r/o way		
66	T/Gara-1	WSS D Coll T/Gara			27-8-14	9-2014	Under Progress with PDC		
67	T/Gara-2	WSS Manogai			24-3-16	26-5-16	Dispute due to r/o way		
68	T/Gara-2	WSS Koto			19-4-16	19-5-16	Under Progress		
69	Talash	WSS ouch Kharkanai			2-12-10	27-12-16	Dispute due to r/o way		
70	Lal Qilla	WSS manyal Z-1			2-5-16	19-5-16	Under Progress		
71	Lal Qilla	WSS Manyal-Z-2			7-5-06	19-5-16	Under Progress		
72	T/Gara-1	WSS Tarai	26-5-16	2-6-16	Sent to PDC				
73	Talash	WSS InzaroPengal	30-4-17	5-5-17	Pending for Material				

PENDING AGRICULTURAL CONNECTIONS (BANNU CIRCLE)							
S.No.	Period	Name of Sub Division	Name of Division	Name of Work	D.N No. & Date	Date of Payment	Status
1	Upto 3 Months	Gambila	Lakki	Irr: T/Well IRO Begum Jana	43, 12-7-2017	dt:19-9-2017	Material Demanded
2		Gambila	Lakki	Irr: T/Well IRO Yaqoob Buchkan Ahmedzai	53, 20-9-2017	dt:21-9-2017	Material Demanded
3		Gambila	Lakki	Irrigation T/W at Bachkan Ahmedzai C/O Noor Zali	67, 26-10-2017	21/10/2017	Material Demanded
4		Gambila	Lakki	Irrigation T/W Akhto Jan at Bachkan Ahmedza	61, 20-10-2017	24/10/2017	Material Demanded
5		Gambila	Lakki	Irrigation T/W Fazal Mateen at Bachkan Ahmedzai	60, 20-10-2017	24/10/2017	Material Demanded
6		Gambila	Lakki	Irrigation T/W Mir Khatim at Bachkan Ahmedzai	56, 22-9-2017	10/10/2017	Material Demanded
7		Lakki	Lakki	Irr: T/Well Matiurehman Tajazai	52, 20-9-2017	20/10/2017	Under progress
8		Gambila	Lakki	Irr: Ayaz Khan	59, 11-10-2017	18/10/2017	Under progress
9		S/Naurang	Lakki	Mir Piao Kha S/Naurang Bachakan	62, 20-10-2017	18-10-2017	Under progress
10		S/Naurang	Lakki	Misal Khan	68, 26-10-2017	16/10/2017	Under progress
11	Above 1 Year	P/Pur	Rural	Irr: Yari Khel	50, 20-6-2013	2/7/2013	Under progress
12		P/Pur	Rural	Irr: T/Well Distri No.3	49, 20-6-2013	2/7/2013	Under progress
13		Taml-I	Tank	Irr: T/Well at Molvi Rafique Koroona Tank	20-6-2012	3/7/2012	Umdr progress with XEN PESCO Division Construction Bannu
14		G/Wala	Bannu-II	Irr: T/Well C/O Kafyat Ullah Gaoraka	4, 24-6-2015	29-6-2015	Umdr progress with XEN PESCO Division Construction Bannu

**PENDING AGRICULTURAL CONNECTIONS (SWABI CIRCLE)**

S/NO	AGE	NAME OF DIVISION	NAME OF Sub DIVISION	NAME OF WORK	DEMAND NOTICE NO. & DATE		DATE OF PAYMENT	PRESENT STATUS
					NO.	DATE		
1	1 to 3-M	Topi	Topi	W.S.S Vill: Batakera (Sumbal)	518	04-07-17	24-08-17	Demand made T/O No.8684-85 Dt.29/08/17
2	1 to 3-M	Topi	Kalabat	W.S.S Vill: Kotha	698	14-09-17	11-10-17	Demand made S.E Swabi No.10204-05 Dt.16/10/17
3	3 to 6-M	Razar	Yar Hussain-I	W.S.S Jamra (Bazargy)	437	05-03-17	27-03-17	Demand made T/O No.2354-56 Dt.25/04/17
4	3 to 6-M	Razar	Yar Hussain-I	W.S.S Jagan Nath (Bikyanra)	439	05-03-17	27-03-17	Demand made T/O No.2354-56 Dt.25/04/17
5	3 to 6-M	Razar	Yar Hussain-I	W.S.S (Rokhanay)	438	05-03-17	27-03-17	Demand made T/O No.2354-56 Dt.25/04/17
6	3 to 6-M	Razar	Yar Hussain-I	W.S.S Yar Hussain (West)	516	07-03-17	23-03-17	Demand made T/O No. 5043-44 Dt.15/05/17
7	3 to 6-M	Swabi-I	Khadu Khel	W.S.S Totali (Hills)	177	29-03-17	03-05-17	Material released but no available at Store
8	3 to 6-M	Swabi-I	Swabi-II	W.S.S Shaikh Jana	239	08-03-17	21-03-17	Material released but no available at Store
9	3 to 6-M	Topi	Topi	W.S.S Vill: Topi (Matona)	711	10-06-17	06-07-17	Material released but no available at Store
10	3 to 6-M	Topi	Topi	W.S.S Vill: Topi (Bara Khel)	715	10-06-17	06-07-17	Material released but no available at Store
11	3 to 6-M	Topi	Topi	W.S.S Vill: Topi (Kalugay)	652	10-06-17	06-07-17	Material released but no available at Store

12	3 to 6-M	Topi	Topi	W.S.S Vill: Topi (Batakera)	651	10-06-17	06-07-17	Demand made T/O No.7936-37 Dt.01/08/17
13	3 to 6-M	Topi	Topi	W.S.S Pehur (Hemlut)	650	10-06-17	06-07-17	Demand made T/O No.7936-37 Dt.01/08/17
14	3 to 6-M	Topi	Topi	W.S.S Vill: Topi (Haidar Colony)	710	10-06-17	06-07-17	Demand made T/O No.9738-39 Dt.28/09/17
15	3 to 6-M	Razar	Nawan Killi	W.S.S Vill: Qamar Dhand	516	07-03-17	25-04-17	Demand made T/O No.9479-80 Dt.21/09/17
16	3 to 6-M	Razar	Nawan Killi	W.S.S Vill: Khisha	02	10-04-17	25-04-17	Demand made T/O No.9004-05 Dt.12/09/17
17	3 to 6-M	Razar	Nawan Killi	W.S.S Vill: Managay	03	10-04-17	25-04-17	Demand made T/O No.9479-80 Dt.21/09/17
18	3 to 6-M	Swabi-II	Zaida	W.S.S Judicial Colony Shahmansoor	374	07-06-17	30-06-17	Demand made T/O No.8240-41 Dt.11/08/17
19	Above 01- year	Razar	Yar Hussain-I	W.S.S Village Ismaila Cadet College	368	16-06-08	05-07-08	Less payment
20	Above 01- year	Razar	Nawan Killi	W.S.S D/College N/Killi	270	12-05-08	25-05-08	Transfer to P.D Swb-18 PDP-08 Dt.05/2008
21	Above 01- year	Swabi-I	Swabi-I	Irrigation Conn: Sher Akber (Malak Abad)	852	09-06-14	14-07-14	Disputed (Material not Drawn)

PENDING AGRICULTURAL CONNECTIONS (HAZARA-2 CIRCLE)

S.No	Age	Name of S/Division	Name of Division	Name of work	Demand Notice No & Date	Date of Payment	Present Status
1	Above 1 year	Baffa	Rural Manehra	T/Well Bajna	03-21/12/2015	31-12-2015	Right of way problem
2	Above 1 year	Baffa	Rural Manehra	T/Well Tanda	02-02/12/2015	4/1/2016	Right of way problem
3	Above 1 year	Battagram	Rural Manehra	T/Well Dagai Battagram	04-18/06/2014	25/06/2015	Under Progress

**PENDING AGRICULTURAL CONNECTIONS (HAZARA-I CIRCLE)**

S.NO	Age	Name of Scheme	Name of Division	Name of S/Division	Date of D.N issued	Date of Payment	Present status
1	Upto 03 Month	Irr: T/W Jehangir Khan Batrasi	City Haripur	Khanpur	1193 DT12/5/2017	17-05-17	Work Under Progress
2		Tube Well No.20 GB Ghazi	Rural Haripur	Ghazi	295 dated 02.05.2017	17.07.2017	Work transferred to P.D Construction Division vide No. 7732-36 dated 30-08-2017
3		Tube Well No.17 Ghazi	Rural Haripur	Ghazi			
4	03 to 06 Month	Spoil Bank 10	Rural Haripur	Ghazi	293 dated 07.03.2017	21.04.2017	25 KVA T/F not available
5		Spoil No.16 & 18	Rural Haripur	Ghazi	294 dated 07.03.2017	21.04.2017	25 KVA T/F not available
6	Above 01 Year	SDO Irrigation Ghair Khan	City Haripur	City	398 dt; 24-04-2015	7/5/2015	Work transferred to Construction Division vide No. 6543-45 dt: 11-06-2015
7		Irrigation T/Well No.6	City Haripur	TIP	923 dt: 14-05-2014	22/05/2014	Dispute due to right of way
8		Irrigation T/Well No.7	City Haripur	TIP	924 dt: 14-05-2014	22/05/2014	Dispute due to right of way
9		Irrigation T/Well No.8	City Haripur	TIP	925 dt: 14-05-2014	22/05/2014	Dispute due to right of way
10		Irrigation T/Well No.9	City Haripur	TIP	926 dt: 14-05-2014	22/05/2014	Dispute due to right of way
11		Irrigation T/Well No.12	City Haripur	TIP	929 dt: 14-05-2014	22/05/2014	Dispute due to right of way
12		Irrigation T/Well No.13	City Haripur	TIP	930 dt: 14-05-2014	22/05/2014	Dispute due to right of way
13		Irrigation T/Well No.14	City Haripur	TIP	931 dt: 14-05-2014	22/05/2014	Dispute due to right of way
14		Irrigation T/Well No.15	City Haripur	TIP	932 dt: 14-05-2014	22/05/2014	Dispute due to right of way
15		Irrigation T/Well Kag	City Haripur	TIP	845 dt: 14-03-2014	10/4/2014	Under Progress
16		Irr: T/Well Village Hemlet	Rural Haripur	Ghazi	291 dated 17/4/2016	29/4/2016	Work disputed
17		Irr: T/Well No 26,	Rural Haripur	Ghazi	287 dated 20/1/2016	16/2/2016	Work pending with Construction, Transferred vide XEN Rural Division Haripur No 1941-44 dated 8/3/2016
18		Irr: T/Well No 26A					
19		Irr: T/Well No 22					
20		Irr: T/Well No 25					
21		WSS Jabrian No-I	City Abbottabad	City-I	36 dated 24.06.2016	30.06.2016	Internal electrification not completed by PHE department
22		WSS Jabrian No-II	City Abbottabad	City-I	37 dated 24.06.2016	30.06.2016	Internal electrification not completed by PHE department
23		WSS Gari Pul Gran	City Abbottabad	Havelian	430 dated 12.06.2015	30.06.2015	Work transferred to construction Division vide XEN No.1304 dated 30.07.2015.
24		Dheri Kehal	City Abbottabad	Havelian	248 dated 11.04.2014	23.04.2014	Work completed on 07.11.2017.

**PENDING AGRICULTURAL CONNECTIONS (MARDAN CIRCLE)**

S #	Age	Name of Scheme	Name of S/Divn	Name of Divn	Demand Notice Issued	Date of Payment	Status
1	upto 3 Months	Irrigation Connection Village Jaganath	Toru	Mardan – 1	Yes	5/10/2017	Transfer to PD vide letter NO. 13589-92 dt: 13-10-2017
2	3 to 6 Months	W.S.S Nawan Kali C/O SDO PHE Sub Divn: Mardan	Toru	Mardan – 1	Yes	29/06/2017	Demand submitted by this office NO. 542 dt: 16-10-2017 but material not issued
3	3 to 6 Months	W.S.S Village Khavo C/O SDO PHE Sub Divn: Mardan	Toru	Mardan – 1	Yes	29/06/2017	
4	3 to 6 Months	W.S.S Village Aka Khel No.2 C/O SDO PHE Sub Divn: Mardan	Toru	Mardan – 1	Yes	29/06/2017	
5	3 to 6 Months	W.S.S Village Gharib Abad No. 2 C/O SDO PHE Sub Divn: Mardan	Toru	Mardan – 1	Yes	29/06/2017	
6	3 to 6 Months	W.S.S Emergency Rescue Service Center Rescue 1122	City – 2	Mardan – 1	Yes	17/05/2017	Material Issued 25 KVA T/F not available at Store
7	3 to 6 Months	W.S.S Emergency Rescue Service Center Rescue 1122 Bi-Pass Road Mardan	Gujar Garhi	Mardan – 1	Yes	1/6/2017	Material Issued 25 KVA T/F not available at Store
8	06 to 01 year	W.S.S Rashakai C/O SDO PHE Sub Divn: Nowshera	City – 2	Mardan – 1	Yes	3/3/2017	Work in Progress
9	06 to 01 year	W.S.S Gharib Abad Mayar C/O SDO PHE Sub Divn: Mardan	Toru	Mardan – 1	Yes		25 KVA T/F not available at Store
10	Above One Year	W.S.S Sharif Abad Toru Maira	Toru	Mardan – 1	Yes	1/4/2015	Material demanded but awaited
11	Above One Year	W.S.S Gharib Abad No.1 C/O SDO PHE Sub Divn: Mardan	Toru	Mardan – 1	Yes	22/04/2015	Material demanded but awaited
12	Above One Year	W.S.S Miangano Cham Gujar Garhi	Gujar Garhi	Mardan – 1	Yes	10/4/2015	Partially Completed
13	Above One Year	W.S.S Marhatti Toru	Toru	Mardan – 1	Yes	8/6/2016	Material demanded but awaited
14	Above One Year	WSS Pinda Killi	Shergarh	Takht Bhai	Yes	23-12-2013	Right of Way Problem
15	Above One Year	WSS Qandaro	Takht Bhai	Takht Bhai	Yes	24-12-2013	Right of Way Problem
16	Above One Year	WSS Katlang Adda	Katlang	Mardan-2	Yes	14-6-2010	Right of Way Problem
17	Above One Year	WSS Kunj Shero	Katlang	Mardan-2	Yes	27-3-2014	Completed



18	Above One Year	Tube Well Amber Shah	Shergarh	Takht Bhai	Yes	13-6-2016	Transferred to PD
19	Above One Year	Left Irrigation Scheme Mujahid Ali Surkh Dheri	Rustam	Mardan-2	Yes	20-6-2013	Right of Way Problem
20	Above One Year	Irrigation T/Well Mr. Adam Khan Taja	Rustam	Mardan-2	Yes	26-6-2014	Right of Way Problem
21	Above One Year	Irrigation T/Well Azam Khan Kander Kass	Bakhshali	Mardan-2	Yes	22-6-2014	Under Progress
22	Above One Year	Irrigation Tube Well Bakht Biland Malandray	Rustam	Mardan-2	Yes	20-6-2016	Material required
23	Above One Year	Tube Well at Khan Zamir Banda Ghwando	Katlang	Mardan-2	Yes	11/6/2011	Transfer to PD vide cr. Advice No. MDN-11/PDP-09 dt: 6-2011
24	Above One Year	Tube Well C/O Amer Khan	Harichand	Takht Bhai	Yes	26-6-2015	Material required

**PENDING AGRICULTURAL CONNECTIONS (KHYBER CIRCLE)**

S.NO	AGE	NAME OF DIVISION	S/DIVN	NAME OF WORK	DATE OF DEMAND NOTICE ISSUED	DATE OF PAYMENT	PRESEN STATUS
1	UPTO 03 MONTHS	Hangu	Hangu	WSS Warasta Nr Tablighi Markaz	31/05/2017	6/9/2017	Matrial Released Vide MMM No.3131-34,Dated.29/8/2017,but Material not available in store
2	UPTO 03 MONTHS	Hangu	Usterzai	WSS GGD College Usterzai Hangu	11/7/2017	9/27/2017	D/Notice Issued No.41,Dated.11/7/17,Payment Made on Dated.27/9/2017 in HBL Hangu, material demanded letter no 6627-30 dated 3-11-2017
3	UPTO 3MONTHS	Hangu	Usterzai	WSS Govt Girls Degree College Usterzai	1/6/2011	27/9/17	Pending for Material
4	UPTO 3MONTHS	NSR Cantt	JEHANGIRA	Munir khan s/o Abdul Hanan Par Jehangira	16-06-2017	21-09-2017	25 KVA T/F not available in store
5	3 to 6 months	Khyber	H/Abad	Horteculture T/W at C-4 Phase 05	22.05.17	13.06.2017	Matterial Drawn work under Process
6	3 to 6 months	Khyber	H/Abad	Horteculture T/W at F-5 Phase 06 A/C No. 19-26214-0265018-D1	24.05.17	13.06.2017	Matterial Installed Meter No. 32087
7	3 to 6 months	Khyber	H/Abad	Horteculture T/W at P-2 Phase 04 A/C No. 19-26214-0261252	24.05.17	13.06.2017	Matterial Drawn work under Process
8	3 to 6 months	Khyber	H/Abad	Horteculture T/W at N-1 Phase 04 A/C No. 19-26214-0260722-D1	24.05.17	13.06.2017	Matterial Drawn work under Process
9	3 to 6 months	Khyber	H/Abad	Horteculture T/W at Phase-5 Near Railway Line A/C No. 19-26214-0260714-D1	22.05.17	13.06.2017	Matterial Drawn work under Process
10	3 to 6 months	Khyber	H/Abad	Horteculture T/W at Shalman Park G-4 Phase-2 A/C No. 19-26214-0261154-D1	22.05.17	13.06.2017	Matterial Drawn work under Process
11	3 to 6 months	Khyber	H/Abad	Horteculture T/W at E-7 Phase-7 A/C No. 19-26214-0510818-D1	22.05.17	13.06.2017	Matterial Drawn work under Process
12	3 to 6 months	Khyber	H/Abad	Horteculture T/W at F-3 Phase-6 A/C No. 19-26214-0249994-D1	22.05.17	13.06.2017	Matterial Installed Meter No. 32086
13	3 to 6 months	Khyber	H/Abad	Horteculture T/W at F-10 Phase-6 A/C No. 19-26214-0298599-D1	22.05.17	13.06.2017	Matterial Installed Meter No. 32089
14	3 to 6 months	Khyber	H/Abad	Horteculture T/W at F-1 Phase-6 (Shalman Park) A/C No. 19-26214-0530210-D1	22.05.17	13.06.2017	Matterial Drawn work under Process
15	3 to 6 months	Khyber	H/Abad	Horteculture T/W at C-2 Phase-5 A/C No. 19-26214-0503552-D1	26.05.17	13.06.2017	-do-
16	3 to 6 months	Khyber	H/Abad	Horteculture T/W at K-6 Phase-03 A/C No. 19-26214-0260592-D1	22.05.17	13.06.2017	-do-

17	3 to 6 months	Hangu	Usterzai	WSS Shahu Khel Hangu	31/05/2017	6/9/2017	Matrial Released Vide MMM No.3131-34,Dated.29/8/2017,but Material not available in store
18	3 to 6 months	Hangu	Usterzai	WSS Watch Bazar Hangu	31/05/2017	6/9/2017	Matrial Released Vide MMM No.3131-34,Dated.29/8/2017,but Material not available in store
19	3 to 6 months	Hangu	Hangu	WSS Bar Abbas Khel C/O TMO Hangu	7/6/2017	6/23/2017	Matrial Released Vide MMM No.3131-34,Dated.29/8/17.As per LS Report all materials
20	MORE THAN 1 YEAR	NSR-2	Pabbi-1	SDO Irr: Pabbi for 2 Nos T/Well RD-182+000 AND RD-185+400 A/C No: 41-26221-0179904-46. A/C No: 41-26221-0179905-46	20.06.2012	5/10/2012	Work Transfer to P.D Vide this office No.4752-55 dated 22.03.2013.
21	MORE THAN 1 YEAR	NSR-2	pabbi-2	SDO Irr: Pabbi for T/Well C/O Mr.Saif Ur Rehman at Village Ali Baig A/C No: 43-26223-0083100-D1.	27-01-2015	12/4/2015	Work Transfer to P.D Vide this office No.5883-87 dated 11.05.2015.
22	MORE THAN 1 YEAR	NSR-2	pabbi-3	SDO Irr: Pabbi for T/Well C/O Mr.Malik Khaliq Zaman at Village Kurvi A/C No: 43-26223-0021400-D1.	27-01-2015	12/4/2015	Work Transfer to P.D Vide this office No.5883-87 dated 11.05.2015.
23	MORE THAN 1 YEAR	NSR-2	Risalpur	SDO T/Well Irr:Sub Division Charsadda for T/Well No.RD- 39100 Neher Zardad Branch at Village Behram Kalay. A/C No: 43-26225-0042310-D1	22-06-2012	29-6-2012	Work Transfer to P.D Vide this office No.11876-77 dated 04.10.2012.
24	MORE THAN 1 YEAR	NSR-2	Pir Pai	SDO Irr: Pabbi for T/Well RD-184+000 at Village Jaloza Camp. .A/C No: 43-26226-0118453-D1	21-04-2016	21-4-2016	material Required
25	MORE THAN 1 YEAR	NSR-2	Pir Pai	SDO PHE NSR for WSS at Viillage Jaloza .A/C No: 41-26226-0126470-D1	16-06-2010	21-7-2010	Work Transfer to P.D Vide this office No. 13087 dated 13-08-2011.
26	MORE THAN 1 YEAR	Khyber	Deh Bahadar	T/Well at Sheikhan Daman 2	20.02.12	A444294/ 04443 dated 17/2/2012	dispute
27	MORE THAN 1 YEAR	Khyber	Mattani	PK-6 Pawaka Landi Kandy	05.03.15	A560848/A05609 dt.26/1/2015	dispute
28	MORE THAN 1 YEAR	Khyber	Mattani	Ghari Mali Khel	05.09.17	Dt 11.09.2012	dispute
29	MORE THAN 1 YEAR	Hangu	Thall	WSS Gurguri	26/11/2013	8.10.13	Transferred to PD Construction Peshawar Vide L/ No.309/S-I Dated.15.1.15
30	MORE THAN 1 YEAR	Hangu	Thall	WSS Urbashi	18/09/2014	13.5.15	Transferred to PD Construction Peshawar Vide L/ No.265 Dated13.1.16
31	MORE THAN 1 YEAR	Hangu	Usterzai	Irrigation T/Well C/O Amjid Hussain Usterzai	22/05/2014	28/6/2014	Transferred to PD Construction vide T/O No.7097-98/S-I Dated.16/10/2014.
32	MORE THAN 1 YEAR	Hangu	Usterzai	SDO Irrigation C/O M.Raheem Khan	5/8/2016	31/8/16	Pending for Material

**PENDING AGRICULTURAL CONNECTIONS (PESHAWAR CIRCLE)**

S.#	Age	Name of Division	Name of work / Location	Demand Note No. & date	Date of payment	Present Status
1	upto 3 Month	City	WSS T/Well at near Habib Medical Center Dabgari	67 dt: 10/07/17	7/12/2017	Material released work in progress
2		City	WSS at LRH Colony	69 dt: 13/07/17	8/22/2017	Material required
3		Cantt	WSS at Kandi Charanda Tehkal U/Town-II	79 dt: 17/08/17	8/20/2017	Material required
4		Cantt	WSS at Rahim Abad Garhi Qamar Din	129 dt: 27/09/17	10/2/2017	Material required
5	3-6 Months	City Rural	WSS/Irrg: Budhni	3558-59 dt: 28/02/17	3/24/2017	Dispute, owner of the land not allowing PESCO Staff for installation
6		City	WSS Bano Park Sheikh abad Gulbahar S/D	63 dt: 21/07/17	5/16/2017	Material released work in progress
7		City Rural	Irrigation T/Well	01 dt:27/03/17	4/21/2017	Material drawn work under progress
8		Charsadda	WSS Talasha Umerzai	01 dt: 24/04/17	6/2/2017	Material released work in progress
9	Above one year	R/Cantt	Irr: T/Well Ghari Chandan	846 dt: 16/01/14	1/23/2014	Dispute, owner of the land not allowing PESCO Staff for installation
10		R/Cantt	Irr: T/Well Daman Afghani	167 dt: 20/02/15	2/23/2015	Dispute, owner of the land not allowing PESCO Staff for installation
11		R/Cantt	WSS Gul Bela Kochyian	78 dt: 19/05/12	10/10/2012	Dispute due to right of way problem
12		R/Cantt	Irr: T/Well Chaghar Matti	18dt: 06/02/11	2/8/2011	Dispute, owner of the land not allowing PESCO Staff for installation
13		CITY	WSS Shalozan Colony near PAF Base	57 dt: 30/11/16	7/6/2016	Security Amount not paid
14		S/Qadar	Irrg: Khobai	33 dt: 11/03/14	3/11/2014	Dispute
15		S/Qadar	Irrg: T/Well Kangra	579 dt: 26/06/15	10/20/2015	Send to P.D
16		S/Qadar	WSSMatta Behari	670 dt: 15/06/15	6/22/2015	Dispute
17		S/Qadar	WSS Nusratzai	590 dt: 07/06/15	6/17/2015	Dispute
18		Charsadda	D/Well Zahid Gul	271-72 dt: 29/10/95	3/20/1996	Dispute, owner of the land not allowing PESCO Staff for installation