

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSDP) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 04/12/2017

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
1	LT EXT:AT VILL:TAHANDHARA THATI AHMAD KHAN PASWAL JORA A/ABAD	Havelian	Abbott Abad	1303109	5%	15%	UP TO 31/12/2017	2/28/2018	
2	SOP TO VII:SADRA MUJAHED ABAD DEESAL ABBOTTABAD	Abbottabad	Abbott Abad	588055	63%	100%		11/30/2017	11/30/2017
3	LT EXT:AT VILL:CHAUDRY LEERA ABBATTABAD	Abbottabad	Abbott Abad	545534	5%	15%	UP TO 31/12/2017	2/28/2018	
4	LT EXT:AT VILL:CHAMBA SOKA ABBOTTABAD	Havelian	Abbott Abad	969616	5%	20%	UP TO 31/12/2017	4/30/2018	
5	LT EXT:AT VILL:KERI KOTNAL SIAL NOORMANE ABBOTTABAD	Havelian	Abbott Abad	1010100	5%	5%	UP TO 31/12/2017	2/28/2018	
6	LT EXT:AT VILL:PHALKOT PAYAYA GALI GHAMBEER BARIN GALI ABBOTTABAD	Havelian	Abbott Abad	1258589	55%	100%		12/31/2017	11/24/2017
7	SOP TO VILL:KALO MAIRA ABBOTTABAD	Havelian	Abbott Abad	1267698	63%	100%		12/31/2017	11/17/2017
8	LT EXT:AT VILL:BANG JOGIMAR BEERAIN GALI ABBOTTABAD	Abbottabad	Abbott Abad	1010100	57%	100%		10/31/2017	10/31/2017
9	LT EXT:AT VILL:GHORILNNER ABBOTTABAD	Havelian	Abbott Abad	542279	54%	100%		1/31/2018	11/24/2017
10	SOP TO VILL:KARI SARA FALLIE ABBOTTABAD	Havelian	Abbott Abad	1143907	60%	100%		12/31/2017	11/30/2017
11	LT EXT:AT VILL:EWALI DAD MAIRA ROMAL ABBOTTABAD	Havelian	Abbott Abad	1103855	61%	100%		11/30/2017	11/30/2017
12	LT EXT:AT VILL:CHANNALI ABBOTTABAD	Havelian	Abbott Abad	999456	61%	100%		12/31/2017	11/24/2017
13	SOP TO VILL:KOGHAN NEAR SHARGAL ABBOTTABAD	Abbottabad	Abbott Abad	996958	46%	20%	UP TO 15/11/2017	11/30/2017	
14	SOP TO VILL:GHOTRAIN BAGHNOT GHARI LORA ABBOTTABAD	Havelian	Abbott Abad	567415	47%	100%		2/28/2018	11/24/2017
15	SOP TO VILL:GHORA SAYDIN BAGLA SEER ABBOTTABAD	Havelian	Abbott Abad	1073320	5%	5%	UP TO 31/12/2017	2/28/2018	
16	SOP TO VILL:LORA MAIRA ABBOTTABAD	Havelian	Abbott Abad	1316120	5%	5%	UP TO 31/12/2017	2/28/2018	
17	LT EXT:AT VILL:SUMUNDAR KATHA BARIM GALI ABBOTTABAD	Abbottabad	Abbott Abad	797972	54%	100%		12/31/2017	11/30/2017
18	SOP TO VILL:PANJGRAIN RATI DHAIR ABBOTTABAD	Havelian	Abbott Abad	574116	68%	100%		1/31/2018	11/30/2017
19	LT EXT:AT VILL:NARA ABBOTTABAD	Havelian	Abbott Abad	857639	53%	100%		12/31/2017	11/24/2017

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSDP) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 04/12/2017

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
20	LT EXT:AT VILL:DIWAL ABBOTTABAD	Havelian	Abbott Abad	857639	5%	5%	UP TO 31/12/2017	2/28/2018	
21	SOP TO VILL:KUTLI ABBOTTABAD	Havelian	Abbott Abad	1252200	5%	25%	UP TO 31/12/2017	2/28/2018	
22	SOP TO SARBANA MOH:GARTHARI ABBOTTABAD	Abbottabad	Abbott Abad	1537600	62%	100%		1/31/2018	11/30/2017
23	SOP TO VILL:LAKAN PUR SHERWAN ABBOTTABAD	Abbottabad	Abbott Abad	1574817	61%	100%		10/31/2017	10/31/2017
24	ADD:100KVA AT VILL:MAMIDA ABBOTTABAD	Havelian	Abbott Abad	500381	66%	100%		10/31/2017	10/31/2017
25	SOP TO G.P.S KOKAL SEER BUNI PAND ABBOTTABAD	Havelian	Abbott Abad	590657	5%	10%	UP TO 31/12/2017	2/28/2018	
26	SOP TO VILL:DOON GIAN BAGHAN ABBOTTABAD	Abbottabad	Abbott Abad	581962	62%	100%		1/31/2018	11/30/2017
27	SOP TO VILL:JORA MAIRA ABBOTTABAD	Havelian	Abbott Abad	500381	14%	5%	UP TO 30/11/2017	12/31/2017	
28	SOP TO VILL:TRINGIR PAN ABBOTTABAD	Abbottabad	Abbott Abad	517981	67%	100%		12/31/2017	11/30/2017
29	SOP TO MOH:QADRI CHAMBAH ABBOTTABAD	Havelian	Abbott Abad	800878	5%	10%	UP TO 31/12/2017	2/28/2018	
30	SOP TO VILL:HAJI GALI ABBOTTABAD	Havelian	Abbott Abad	891411	5%	5%	UP TO 31/12/2017	2/28/2018	
31	SOP TO GOVT HIGH SCHOOL JHANGRA ABBOTTABAD	Havelian	Abbott Abad	797010	65%	100%		12/31/2017	11/30/2017
32	SOP TO VILL:KLANANDA KARI ABBOTTABAD	Abbottabad	Abbott Abad	712393	64%	100%		2/28/2018	11/17/2017
33	SOP TO VILL:CHAMARI BAT NARA ABBOTTABAD	Havelian	Abbott Abad	709234	66%	100%		12/31/2017	11/30/2017
34	LT EXT:AT VILL:JAGHIAN BAGH ABBOTTABAD	Havelian	Abbott Abad	1471294	5%	5%	UP TO 31/12/2017	4/30/2018	
35	SOP TO VILL:JAGHIAN BAGH P-2 ABBOTTABAD	Havelian	Abbott Abad	2893273	62%	100%		11/30/2017	11/30/2017
36	LT EXT:AT VILL:KHALIAN ABBOTTABAD	Havelian	Abbott Abad	1729484	5%	20%	UP TO 31/12/2017	2/28/2018	
37	SOP TO VILL:KHALIAN BAGH P-1 ABBOTTABAD	Havelian	Abbott Abad	1536368	21%	10%	UP TO 31/12/2017	2/28/2018	
38	SOP TO VILL:SARDAR HAV ABBOTTABAD	Havelian	Abbott Abad	497662	66%	100%		1/31/2018	11/30/2017

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSDP) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 04/12/2017

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
39	LT EXT:AT VILL KANGAR MAIRA ABBOTTABAD	Havelian	Abbott Abad	630894	54%	100%		12/31/2017	11/30/2017
40	LT EXT:AT VILL:DOGRI RAHI ABBOTTABAD	Havelian	Abbott Abad	627570	54%	100%		1/31/2018	11/30/2017
41	SOP TO VILL:MALKAN HAVELIAN ABBOTTABAD	Havelian	Abbott Abad	807228	35%	5%	UP TO 15/11/2017	11/30/2017	
42	SOP TO VILL:CHANKOT ABBOTTABAD	Havelian	Abbott Abad	1182006	60%	5%	UP TO 30/11/2017	12/31/2017	
43	SOP TO VILL:MOHAR KHURD KAKA BAN MALACH ABBOTTABAD	Abbottabad	Abbott Abad	1412586	13%	20%	UP TO 31/12/2017	2/28/2018	
44	LT EXT:AT VILL:TREEAR DANA ABBOTTABAD	Abbottabad	Abbott Abad	589242	54%	40%	UP TO 30/11/2017	12/31/2017	
45	LT EXT:AT VILL:KOKAL ABBOTTABAD	Havelian	Abbott Abad	1592723	47%	50%	UP TO 30/11/2017	12/31/2017	
46	SOP TO VILL:KUTLI PHAL KOT ABBOTTABAD	Abbottabad	Abbott Abad	1818409	17%	45%	UP TO 31/12/2017	2/28/2018	
47	HT EXT:AT VILL:BINOORA MEHBOOB ABAD ABBOTTABAD	Abbottabad	Abbott Abad	1928707	63%	50%	UP TO 31/12/2017	1/31/2018	
48	PVC CABAL AT HAVELIAN CITY ABBOTTABAD	Havelian	Abbott Abad	1185881	5%	40%	UP TO 30/11/2017	12/31/2017	
49	SOP TO VILL:GRAMRI ABBOTTABAD	Abbottabad	Abbott Abad	1396566	20%	30%	UP TO 31/12/2017	4/30/2018	
50	LT EXT:AT VILL:SARBANA ABBOTTABAD	Abbottabad	Abbott Abad	633137	54%	40%	UP TO 30/11/2017	12/31/2017	
51	SOP TO VILL:TOOTNI MOH:PIYIAN CHANBA ABBOTTABAD	Abbottabad	Abbott Abad	1629316	19%	40%	UP TO 31/12/2017	2/28/2018	
52	LT EXT:AT VILL:KALAS ABBOTTABAD	Havelian	Abbott Abad	1182835	61%	40%	UP TO 30/11/2017	12/31/2017	
53	SOP TO VILL:PANJGRAN ABBOTTABAD	Havelian	Abbott Abad	1045991	62%	100%		10/31/2017	10/31/2017
54	LT EXT:AT VILL:KAMILA MOH:MANZOOR ECT ABBOTTABAD	Abbottabad	Abbott Abad	1523322	5%	5%	UP TO 31/12/2017	4/30/2018	
55	LT EXT:AT VILL:KASKA KHURD MOH:SAFDAR KHAN ABBOTTABAD	Havelian	Abbott Abad	925952	54%	5%	UP TO 30/11/2017	12/31/2017	
56	LT EXT:AT VILL:FATEH ABAD KANGAR HOTER CHAUDHRIAN GOH ABBOTTABAD	Abbottabad	Abbott Abad	1053823	54%	5%	UP TO 30/11/2017	12/31/2017	
57	ADD:50KVA AT DIFF:LOC NA 18 ABBOTTABAD	Havelian	Abbott Abad	2031894	5%	5%	UP TO 31/12/2017	2/28/2018	

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSDP) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 04/12/2017

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
58	SOP TO PIR KOT MOH:MALIK SAQIB ETC HAVELIAN ABBOTTABAD	Havelian	Abbott Abad	1124431	16%	20%	UP TO 31/12/2017	2/28/2018	
59	SOP TO VILL:AMEERA ABAD ABBOTTABAD	Abbottabad	Abbott Abad	811661	5%	40%	UP TO 31/12/2017	2/28/2018	
60	SOP TO MOH:MASJID DHERI DEWAL ABBOTTABAD	Havelian	Abbott Abad	1207761	63%	100%		11/30/2017	11/30/2017
61	SOP TO VILL:MAIRA ROMAL DAKHAN KIALA ABBOTTABAD	Abbottabad	Abbott Abad	1390205	5%	5%	UP TO 31/12/2017	2/28/2018	
62	LT EXT:AT MOH:TRAKANA ABBOTTABAD	Havelian	Abbott Abad	841774	54%	5%	UP TO 30/11/2017	12/31/2017	
63	LT EXT:AT VILL:BAHADAR GOREIAN CHAMAD ABBOTTABAD	Abbottabad	Abbott Abad	953598	55%	5%	UP TO 15/11/2017	11/30/2017	
64	ADD:100KVA AT VILL:LANGRA ABBOTTABAD	Havelian	Abbott Abad	586821	65%	100%		12/31/2017	11/17/2017
65	ADD:100KVA AT VILL:UPPER GAJJAL ABBOTTABAD	Abbottabad	Abbott Abad	539918	66%	100%		12/31/2017	11/17/2017
66	ADD:200KVA AT VILL:CHATAR NATH ABBOTTABAD	Havelian	Abbott Abad	625112	70%	100%		2/28/2018	11/30/2017
67	ADD:200KVA AT VILL:CHAPGRAN ABBOTTABAD	Abbottabad	Abbott Abad	625112	70%	100%		12/31/2017	11/30/2017
68	ADD:100KVA AT VILL:HAJI LIRAN ABBOTTABAD	Havelian	Abbott Abad	530956	69%	20%	UP TO 15/11/2017	11/30/2017	
69	SOP TO VILL:SALAN ABBOTTABAD	Abbottabad	Abbott Abad	1059217	5%	10%	UP TO 31/12/2017	2/28/2018	
70	LT EXT:AT MOH:MALIK AZHAR HAVELIAN ABBOTTABAD	Havelian	Abbott Abad	505065	54%	50%	UP TO 31/12/2017	1/31/2018	
71	SOP TO VILL:SARA MAIRA PASAL ABBOTTABAD	Havelian	Abbott Abad	1271473	5%	10%	UP TO 31/12/2017	2/28/2018	
72	LT EXT:AT VILL:SHAH KOT MOH:AKBAR KHAN DISAL ABBOTTABAD	Abbottabad	Abbott Abad	717113	54%	5%	UP TO 30/11/2017	12/31/2017	
73	LT EXT:AT VILL:THARALA RAKHALA ETC ABBOTTABAD	Havelian	Abbott Abad	1757339	5%	5%	UP TO 31/12/2017	2/28/2018	
74	LT EXT:AT VILL:BADNOTAR MOH:RAHIM NAVEED ABBOTTABAD	Abbottabad	Abbott Abad	548966	54%	20%	UP TO 15/11/2017	11/30/2017	
75	LT EXT:AT VILL:PALASI ABBOTTABAD	Abbottabad	Abbott Abad	757597	32%	30%	UP TO 15/11/2017	11/30/2017	
76	LT EXT:AT VILL:LIRAN ABBOTTABAD	Abbottabad	Abbott Abad	757597	5%	20%	UP TO 31/12/2017	2/28/2018	

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSDP) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 04/12/2017

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
77	LT EXT:AT VILL:THANNA SHERWAN ZIARAT FATEH BANDI ETC ABBOTTABAD	Abbottabad	Abbott Abad	663069	55%	15%	UP TO 30/11/2017	12/31/2017	
78	SOP TO VILL:PANDAL B/GALI ETC ABBOTTABAD	Abbottabad	Abbott Abad	1774733	59%	40%	UP TO 31/12/2017	2/28/2018	
79	LT EXT:AT VILL:TANALI LANGRA ETC ABBOTTABAD	Havelian	Abbott Abad	633723	5%	5%	UP TO 31/12/2017	3/31/2018	
80	SOP TO VILL:DABRAN ABBOTTABAD	Havelian	Abbott Abad	927591	61%	100%		3/31/2018	11/17/2017
81	SOP TO VILL:HABIB ABAD NO-I & II ABBOTTABAD	Abbottabad	Abbott Abad	855681	27%	30%	UP TO 31/12/2017	3/31/2018	
82	SOP TO MOH:JUMA BAGHA ABBOTTABAD	Abbottabad	Abbott Abad	962629	5%	5%	UP TO 31/12/2017	4/30/2018	
83	LT EXT:AT VILL:G.M.P SCHOOL BADYAL ETC ABBOTTABAD	Abbottabad	Abbott Abad	2185123	5%	5%	UP TO 31/12/2017	4/30/2018	
84	SOP TO VILL:RIYALA MAJUHAMA ABBOTTABAD	Havelian	Abbott Abad	1607643	60%	5%	UP TO 31/12/2017	1/31/2018	
85	LT EXT AT VILL:KARACH MAJUHAMA ABBOTTABAD	Havelian	Abbott Abad	1008537	54%	5%	UP TO 15/11/2017	11/30/2017	
86	SOP TO VILL:NALOTHA ETC ABBOTTABAD	Havelian	Abbott Abad	832239	17%	40%	UP TO 31/12/2017	3/31/2018	
87	LT EXT:AT VILL:SALELAM PAEEN PAWA BADHAIR ABBOTTABAD	Havelian	Abbott Abad	1125919	5%	5%	UP TO 31/12/2017	4/30/2018	
88	LT EXT:AT VILL:RAHI BORI CHANKOT ABBOTTABAD	Havelian	Abbott Abad	2020259	49%	40%	UP TO 31/12/2017	3/31/2018	
89	SOP TO VILL:MASA GOJRI MASAH SAIDIAN ABBOTTABAD	Havelian	Abbott Abad	1192797	5%	5%	UP TO 31/12/2017	4/30/2018	
90	SOP TO VILL:SER BARWAL RAHI ABBOTTABAD	Havelian	Abbott Abad	1272365	60%	40%	UP TO 30/11/2017	12/31/2017	
91	LT EXT:AT VILL:MOH:PHERMANSIJ KOT ETC ABBOTTABAD	Havelian	Abbott Abad	673420	54%	40%	UP TO 30/11/2017	12/31/2017	
92	SOP TO VILL:SAIL DANA GOREEN ABBOTTABAD	Havelian	Abbott Abad	589163	66%	20%	UP TO 15/11/2017	11/30/2017	
93	LT EXT:AT MOH:SINYASI KOTLI DANA KIARI ABBOTTABAD	Havelian	Abbott Abad	2020259	5%	15%	UP TO 31/12/2017	3/31/2018	
94	LT EXT:AT VILL:NAGAL LORA ABBOTTABAD	Havelian	Abbott Abad	673420	57%	100%		1/31/2018	11/30/2017
95	SOP TO VILL:CHOWKI PAHARLA LASSA BAGIN KHEL ABBOTTABAD	Abbottabad	Abbott Abad	2106035	16%	25%	UP TO 31/12/2017	3/31/2018	

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSDP) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 04/12/2017

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
96	LT EXT:AT VILL:SAYIAL ABOOTTABAD	Havelian	Abbott Abad	757597	33%	50%	UP TO 31/12/2017	3/31/2018	
97	LT EXT:AT VILL:BANG JOGIMAR B/GALI ABBOTTABAD	Havelian	Abbott Abad	1010129	5%	5%	UP TO 31/12/2017	3/31/2018	
98	SOP TO VILL:HOTRIAN ETC ABBOTTABAD	Havelian	Abbott Abad	1296189	5%	5%	UP TO 31/12/2017	4/30/2018	
99	SOP TO VILL:PANDAL PHALLA ABBOTTABAD	Abbottabad	Abbott Abad	680275	27%	30%	UP TO 31/12/2017	4/30/2018	
100	SOP TO JHALLARI KUTLI MOH:AMAN SEER MAIN SEER ABBOTTABAD	Havelian	Abbott Abad	1354494	5%	5%	UP TO 31/12/2017	4/30/2018	
101	SOP TO VILL:PHALA PO MATRACH ABBOTTABAD	Abbottabad	Abbott Abad	805254	33%	15%	UP TO 31/12/2017	4/30/2018	
102	SOP TO VILL:DHARI SYEDIAN ABBOTTABAD	Havelian	Abbott Abad	1299817	5%	5%	UP TO 31/12/2017	4/30/2018	
103	SOP TO VILL:CHARRALA PHALLA MOH:BAIGA ABBOTTABAD	Havelian	Abbott Abad	1370379	19%	5%	UP TO 31/12/2017	3/31/2018	
104	SOP TO VILL:BUCHA GALI MOH:KALI GALI HILLA DE BANDI ABBOTTABAD	Havelian	Abbott Abad	770600	5%	5%	UP TO 31/12/2017	3/31/2018	
105	SOP TO VILL:MOH:BODLA PASWAL MOH:CHAR SAYAL ABBOTTABAD	Abbottabad	Abbott Abad	999917	5%	5%	UP TO 31/12/2017	4/30/2018	
106	SOP TO MOH:PASSALA N/GALI ABBOTTABAD	Abbottabad	Abbott Abad	1179041	23%	15%	UP TO 31/12/2017	3/31/2018	
107	SOP TO VILL:MALKAN KAIRY GUJRAN ABBOTTABAD	Abbottabad	Abbott Abad	1493733	37%	40%	UP TO 31/12/2017	3/31/2018	
108	LT EXT:AT VILL:KASHKA ABBOTTABAD	Havelian	Abbott Abad	801498	5%	20%	UP TO 31/12/2017	3/31/2018	
109	SOP TO VILL:BURJ ABBOTTABAD	Havelian	Abbott Abad	992874	58%	40%	UP TO 31/12/2017	4/30/2018	
110	LT EXT:AT VILL:BEDYAL RITTAN NAGGKI ABBOTTABAD	Havelian	Abbott Abad	925952	5%	5%	UP TO 31/12/2017	4/30/2018	
111	SOP TO VILL:GUL BANDI ABBOTTABAD	Abbottabad	Abbott Abad	521447	5%	5%	UP TO 31/12/2017	3/31/2018	
112	SOP TO VILL:TOHEED ABAD ABBOTTABAD	Abbottabad	Abbott Abad	1140850	55%	20%	UP TO 31/12/2017	4/30/2018	
113	SOP TO VILL:KALAS ABBOTTABAD	Havelian	Abbott Abad	916691	23%	15%	UP TO 31/12/2017	3/31/2018	
114	SOP TO VILL:PHANSA SERI SHER SHAH ABBOTTABAD	Havelian	Abbott Abad	1396723	49%	5%	UP TO 31/12/2017	3/31/2018	

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSDP) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 04/12/2017

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
115	SOP TO VILL:KANGRO P.K KHAN BANDI PHULLAN ABBOTTABAD	Abbottabad	Abbott Abad	1413507	43%	5%	UP TO 31/12/2017	4/30/2018	
116	SOP TO MOH:CHAUDRIAN KANGARHOTAR ABBOTTABAD	Havelian	Abbott Abad	885329	5%	5%	UP TO 31/12/2017	3/31/2018	
117	LT EXT:AT KUTHALA MOH:DALLIAN MADIAN KUMAR BANDI ABBOTTABAD	Abbottabad	Abbott Abad	717091	5%	5%	UP TO 31/12/2017	3/31/2018	
118	ADD:T/F AT VILL:MUHMADA MOH:LODHIA LAKIHA BARSEEN ABBOTTABAD	Abbottabad	Abbott Abad	691563	5%	5%	UP TO 31/12/2017	4/30/2018	
119	SOP TO VILL:GHORA SAIDIAN NOOR PUR ABBOTTABAD	Havelian	Abbott Abad	2188784	5%	5%	UP TO 31/12/2017	3/31/2018	
120	SOP TO VILL:SUMA KARAGHA SUMLOE ABBOTTABAD	Havelian	Abbott Abad	1891694	5%	5%	UP TO 31/12/2017	4/30/2018	
121	SOP TO MOH:LAKAR MANDI ABBOTTABSD	Havelian	Abbott Abad	833923	5%	5%	UP TO 30/11/2017	12/31/2017	
122	LT EXT:AT VILL:LOWER TROOR ABBOTTABAD	Havelian	Abbott Abad	1053999	5%	5%	UP TO 31/12/2017	4/30/2018	
123	LT EXT:AT VILL:HAVELIAN CHANGALI TOTNI JHR ABBOTTABAD	Havelian	Abbott Abad	925925	5%	5%	UP TO 31/12/2017	3/31/2018	
124	LT EXT:AT U/C P.K KHAN ABBOTTABAD	Abbottabad	Abbott Abad	1683500	5%	5%	UP TO 31/12/2017	3/31/2018	
125	LT EXT:AT VILL:JUSTER NAMLI MAIRA ABBOTTABAD	Abbottabad	Abbott Abad	593329	5%	5%	UP TO 15/11/2017	11/30/2017	
126	LT EXT:AT U/C PHALKOT ABBOTTABAD	Abbottabad	Abbott Abad	2693601	34%	5%	UP TO 31/12/2017	4/30/2018	
127	SOP TO VILL:DARA QARI SARFARAZ (MUHAMMAD ILYAS SEER) ABBOTTABAD	Havelian	Abbott Abad	699049	5%	5%	UP TO 31/12/2017	1/31/2018	
128	LT EXT:AT U/C BERAN GALI SURELA ABBOTTABAD	Abbottabad	Abbott Abad	1094275	5%	10%	UP TO 31/12/2017	4/30/2018	
129	SOP TO VILL:SANGLI SARBAN ABBOTTABAD	Abbottabad	Abbott Abad	1219805	17%	5%	UP TO 31/12/2017	3/31/2018	
130	SOP TO VILL:GHAMBEER ABBOTTABAD	Havelian	Abbott Abad	1439678	6%	10%	UP TO 31/12/2017	4/30/2018	
131	SOP TO VILL:U/C SEER SHARQI ABBOTTABAD	Havelian	Abbott Abad	510595	15%	10%	UP TO 30/11/2017	12/31/2017	
132	LT EXT:AT VILL:KALABAN TARROR MAIRA ETC SAIDAN ABBOTTABAD	Havelian	Abbott Abad	501843	5%	10%	UP TO 31/12/2017	3/31/2018	
133	ADD:100KVA AT ATSARBAN COLONY ABBOTTABAD	Abbottabad	Abbott Abad	566595	5%	10%	UP TO 30/11/2017	12/31/2017	

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSDP) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 04/12/2017

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
134	ADD:100KVA AT LORA ABBOTTABAD	Havelian	Abbott Abad	1793057	5%	10%	UP TO 31/12/2017	4/30/2018	
135	SOP TO VILL:BINAYANI NAGRI TUTAIL HILLA ABBOTTABAD	Havelian	Abbott Abad	1461844	14%	10%	UP TO 31/12/2017	3/31/2018	
136	LT EXT:AT VILL:RAHI MOH:SADAT KASHKA ABBOTTABAD	Havelian	Abbott Abad	1253040	5%	5%	UP TO 31/12/2017	3/31/2018	
137	SOP TO VILL:CHOTALA BODLA ABBOTTABAD	Havelian	Abbott Abad	1045964	5%	10%	UP TO 31/12/2017	3/31/2018	
138	LT EXT:AT VILL:BANI PHULAN MOH:KACHHIAN U/C PAWA ABBOTTABAD	Abbottabad	Abbott Abad	2310210	5%	5%	UP TO 31/12/2017	3/31/2018	
139	SOP TO VILL:TARROR BATTIAN SANDA SEER ABBOTTABAD	Havelian	Abbott Abad	1086448	5%	5%	UP TO 31/12/2017	3/31/2018	
140	SOP TO MOH:ABBASIAN DANA NORAL ABBOTTABAD	Havelian	Abbott Abad	596417	5%	5%	UP TO 15/11/2017	11/30/2017	
141	SOP TO VILL:DHARRI LORA ABBOTTABAD	Havelian	Abbott Abad	632804	5%	10%	UP TO 31/12/2017	1/31/2018	
142	SOP TO VILL:GALI U/C P.K KHAN ABBOTTABAD	Abbottabad	Abbott Abad	831735	5%	5%	UP TO 15/11/2017	11/30/2017	
143	SOP TO VILL:JAFFAR BEERIAN GALI ABBOTTABAD	Abbottabad	Abbott Abad	826842	15%	10%	UP TO 31/12/2017	4/30/2018	
144	LT EXT:AT VILL:NAKAR KUTLI ABBOTTABAD	Havelian	Abbott Abad	757575	5%	5%	UP TO 31/12/2017	3/31/2018	
145	LT EXT:AT VILL:ROHRR MUBARIK ABBOTTABAD	Havelian	Abbott Abad	1197882	5%	5%	UP TO 31/12/2017	4/30/2018	
146	LT EXT:AT VILL:GHAMBEER DARMAN GALI ABBOTTABAD	Havelian	Abbott Abad	671248	57%	100%		1/31/2018	11/24/2017
147	LT EXT:AT VILL:MIARA UPPER NUMB LORA ABBOTTABAD	Havelian	Abbott Abad	1342495	5%	5%	UP TO 31/12/2017	4/30/2018	
148	LT EXT:AT VILL:KUND BATAL CHAR MAKOOL ABBOTTABAD	Havelian	Abbott Abad	630764	57%	100%		2/28/2018	11/24/2017
149	LT EXT:AT VILL:NALLA ANGEROLA KALA PAR ABBOTTABAD	Havelian	Abbott Abad	1178130	60%	5%	UP TO 31/12/2017	1/31/2018	
150	LT EXT:AT VILL:DUMA HOTHLE ETC ABBOTTABAD	Havelian	Abbott Abad	1471459	5%	5%	UP TO 31/12/2017	3/31/2018	
151	SOP TO VILL:THUBBA CHANNLI BAT KALA PAR ABBOTTABAD	Havelian	Abbott Abad	1521282	5%	15%	UP TO 31/12/2017	4/30/2018	
152	LT EXT:AT VILL:TARROR NALOI PALASI ABBOTTABAD	Havelian	Abbott Abad	1346800	5%	5%	UP TO 31/12/2017	3/31/2018	

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSDP) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 04/12/2017

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
153	SOP TO MOH:CHOCK PARACH LADAN MATTAL ABBOTTABAD	Havelian	Abbott Abad	1443068	5%	20%	UP TO 31/12/2017	3/31/2018	
154	LT EXT:AT MOSQUE MOH:DHAKKI JHAR ABBOTTABAD	Havelian	Abbott Abad	548741	54%	40%	UP TO 31/12/2017	2/28/2018	
155	SOP TO VILL:SHAHEED ABAD ABBOTTABAD	Abbottabad	Abbott Abad	2044326	60%	100%		11/30/2017	11/24/2017
156	LT EXT:AT VILL:DANA SHER KHAN ETC ABBOTTABAD	Abbottabad	Abbott Abad	673400	54%	5%	UP TO 31/12/2017	2/28/2018	
157	LT EXT:AT VILL:BANDA SHAIB KHAN ABBOTTABAD	Havelian	Abbott Abad	673400	54%	20%	UP TO 15/11/2017	11/30/2017	
158	SOP TO VILL:BHARWAL ABBOTTABAD	Havelian	Abbott Abad	915215	65%	100%		2/28/2018	11/24/2017
159	LT EXT:AT VILL:KALSI JABBRI BARSEEN ABBOTTABAD	Havelian	Abbott Abad	1641632	25%	40%	UP TO 31/12/2017	4/30/2018	
160	HT EXT:AT VILL:THARADA KANGROORA ABBOTTABAD	Havelian	Abbott Abad	845209	65%	100%		10/31/2017	10/31/2017
161	SOP TO VILL:MEYAL CHORIAN KHJOTRIAN ABBOTTABAD	Havelian	Abbott Abad	2367893	59%	40%	UP TO 31/12/2017	1/31/2018	
162	LT EXT:AT VILL:KULYIA NOSHERA MAIRA ABBOTTABAD	Havelian	Abbott Abad	589225	57%	100%		1/31/2018	11/30/2017
163	SOP TO VILL:NULAHA KARMATION ABBOTTABAD	Havelian	Abbott Abad	1192739	5%	5%	UP TO 31/12/2017	3/31/2018	
164	LT EXT:AT VILL:KULTI ABBOTTABAD	Havelian	Abbott Abad	841750	57%	100%		11/30/2017	11/24/2017
165	LT EXT:AT VILL:DAKAN TATRILA NAGRI BALA ABBOTTABAD	Abbottabad	Abbott Abad	1299140	57%	5%	UP TO 31/12/2017	1/31/2018	
166	SOP TO VILL:BAGAHTI BHORAJ BARAM GALI ABBOTTABAD	Abbottabad	Abbott Abad	1591178	60%	15%	UP TO 31/12/2017	2/28/2018	
167	LT EXT:AT VILL:MOH:SEERIAN NARA TAMAL ABBOTTABAD	Havelian	Abbott Abad	589225	54%	5%	UP TO 15/11/2017	11/30/2017	
168	HT S/C CABLE 500MCM AT INTERNATION PUBLIC SCHOOL ABBOTTABAD	Havelian	Abbott Abad	678720	5%	5%	UP TO 31/12/2017	4/30/2018	
169	LT EXT:AT VILL:AMIR ABAD THORA KALAN ABBOTTABAD	Abbottabad	Abbott Abad	1336253	21%	20%	UP TO 31/12/2017	3/31/2018	
170	SOP TO VILL:CHAMAD ABBOTTABAD	Abbottabad	Abbott Abad	874894	62%	40%	UP TO 31/12/2017	1/31/2018	
171	SOP TO VILL:TOOPAL TAJWAL ABBOTTABAD	Havelian	Abbott Abad	692717	56%	5%	UP TO 31/12/2017	1/31/2018	

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSDP) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 04/12/2017

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
172	LT EXT:AT VILL:TANWAL ABBOTTABAD	Abbottabad	Abbott Abad	1346800	5%	10%	UP TO 31/12/2017	3/31/2018	
173	LT EXT:AT VILL:KANG MOHRAN BANDA SAID KHAN ABBOTTABAD	Havelian	Abbott Abad	1273013	54%	100%		1/31/2018	11/30/2017
174	LT EXT:AT VILL:PHULIAN KOTLI ABBOTTABAD	Havelian	Abbott Abad	1010100	5%	5%	UP TO 31/12/2017	3/31/2018	
175	LT EXT:AT VILL:NAROTHER BAGNATOR ABBOTTABAD	Abbottabad	Abbott Abad	1074929	5%	5%	UP TO 31/12/2017	4/30/2018	
176	SOP TO VILL:MODEL TOWN CHAMBA ABBOTTABAD	Havelian	Abbott Abad	879490	51%	15%	UP TO 15/11/2017	11/30/2017	
177	LT EXT:AT VILL:MOH:DANGAR PASWAL ABBOTTABAD	Abbottabad	Abbott Abad	589225	54%	5%	UP TO 31/12/2017	2/28/2018	
178	SOP TO MOH:KHEYAL ABBOTTABAD	Abbottabad	Abbott Abad	1990703	61%	30%	UP TO 31/12/2017	1/31/2018	
179	SOP TO VILL:KULSIAN SORA CHUM NAKIR ABBOTTABAD	Abbottabad	Abbott Abad	1336844	5%	5%	UP TO 31/12/2017	4/30/2018	
180	SOP TO VILL:SAIR MALACH ABBOTTABAD	Abbottabad	Abbott Abad	1504333	18%	15%	UP TO 31/12/2017	3/31/2018	
181	SOP TO VILL:THANDARA KALAN ABBOTTABAD	Abbottabad	Abbott Abad	1024152	5%	5%	UP TO 31/12/2017	3/31/2018	
182	LT EXT:AT VILL:UPPER AMIR SHERWAN ABBOTTABAD	Abbottabad	Abbott Abad	501843	54%	10%	UP TO 31/12/2017	1/31/2018	
183	SOP TO VILL:CHARBAT PHALLA ABBOTTABAD	Havelian	Abbott Abad	1590898	5%	5%	UP TO 31/12/2017	4/30/2018	
184	SOP TO VILL:LANGRIAL ABBOTTABAD	Havelian	Abbott Abad	1159603	5%	5%	UP TO 31/12/2017	4/30/2018	
185	LT EXT:AT VILL:GHOORA DANA ABBOTTABAD	Havelian	Abbott Abad	666219	55%	40%	UP TO 31/12/2017	1/31/2018	
186	SOP TO VILL:HIRLA MAIRLA ABBOTTABAD	Havelian	Abbott Abad	625089	5%	5%	UP TO 31/12/2017	3/31/2018	
187	LT EXT:AT VILL:THATI CHATAR GALI ABBOTTABAD	Havelian	Abbott Abad	899140	47%	40%	UP TO 15/11/2017	11/30/2017	
188	SOP TO VILL:SARA MAIRA ETC N/GALI ABBOTTABAD	Havelian	Abbott Abad	1351715	59%	40%	UP TO 31/12/2017	2/28/2018	
189	SOP TO VILL:JABKAIRIRAKI ABBOTTABAD	Abbottabad	Abbott Abad	1678812	44%	20%	UP TO 31/12/2017	1/31/2018	
190	LT CABLE AT OLD HAVELIAN MOH:TOWN ABBOTTABAD	Havelian	Abbott Abad	1652102	18%	40%	UP TO 31/12/2017	1/31/2018	

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSDP) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 04/12/2017

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
191	LT EXT:AT VILL:LINJIAN MAIRA ETC ABBOTTABAD	Havelian	Abbott Abad	168354	549%	40%	UP TO 15/11/2017	11/30/2017	
192	SOP TO VILL:THATI AHMAD KHAN ABBOTTABAD	Havelian	Abbott Abad	1475787	6%	30%	UP TO 31/12/2017	3/31/2018	
193	SOP TO VILL:CHAMATTI ABBOTTABAD	Havelian	Abbott Abad	1045896	5%	5%	UP TO 31/12/2017	3/31/2018	
194	LT EXT:AT VILL:KNGAR PAIN DERA ABBOTTABAD	Abbottabad	Abbott Abad	810361	5%	5%	UP TO 31/12/2017	4/30/2018	
195	LT EXT:AT VILL AHMAD ABAD CHIKKAR PAN ABBOTTABAD	Abbottabad	Abbott Abad	681684	29%	30%	UP TO 31/12/2017	3/31/2018	
196	LT EXT:AT VILL:KHAIR PIRH NANSHERA ABBOTTABAD	Abbottabad	Abbott Abad	779777	5%	20%	UP TO 31/12/2017	3/31/2018	
197	SOP TO VILL:GOREENI DANA KEHARI U/C GOREENI ABBOTTABAD	Havelian	Abbott Abad	1966540	5%	5%	UP TO 31/12/2017	4/30/2018	
198	SOP TO VILL:PANGORA NAMLI MAIRA ABBOTTABAD	Abbottabad	Abbott Abad	921770	63%	40%	UP TO 31/12/2017	1/31/2018	
199	LT EXT:AT VILL:JAWSAL BANDA SAID KHAN ABBOTTABAD	Havelian	Abbott Abad	1273049	54%	40%	UP TO 31/12/2017	1/31/2018	
200	LT EXT:AT VILL:U/C PHALLA ABBOTTABAD	Havelian	Abbott Abad	750918	55%	5%	UP TO 31/12/2017	1/31/2018	
201	LT EXT:AT U/C LORA ABBOTTABAD	Havelian	Abbott Abad	1887194	55%	10%	UP TO 31/12/2017	1/31/2018	
202	LT EXT:AT VILL:MAIRA ABBOTTABAD	Abbottabad	Abbott Abad	673420	55%	5%	UP TO 31/12/2017	1/31/2018	
203	SOP TO VILL:BANDA SHAIB KHAN ABBOTTABAD	Havelian	Abbott Abad	665588	5%	5%	UP TO 31/12/2017	3/31/2018	
204	LT EXT:AT VILL:SARBANA BARIAN ABBOTTABAD	Abbottabad	Abbott Abad	809694	5%	15%	UP TO 31/12/2017	4/30/2018	
205	SOP TO VILL:TANAKI ABBOTTABAD	Abbottabad	Abbott Abad	1022478	56%	40%	UP TO 15/11/2017	11/30/2017	
206	SOP TO VILL:DAKH DOGA BEERIN GALI ABBOTTABAD	Abbottabad	Abbott Abad	1517043	22%	30%	UP TO 31/12/2017	4/30/2018	
207	SOP TO VILL:MAIRA KALAN U/C NAMALI MAIRA ABBOTTABAD	Abbottabad	Abbott Abad	1434041	5%	10%	UP TO 31/12/2017	4/30/2018	
208	SOP TO MOH:NALLIAN U/C NAGRI BALA ABBOTTABAD	Havelian	Abbott Abad	1455768	5%	10%	UP TO 31/12/2017	4/30/2018	
209	LT EXT:AT VILL:KHLORA KHURD KALA U/C PK KHAN ABBOTTABAD	Abbottabad	Abbott Abad	1360604	5%	5%	UP TO 31/12/2017	4/30/2018	

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSDP) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 04/12/2017

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
210	LT EXT:AT VILL:ZIARIAT LAKHALAH U/C PK KHAN ABBOTTABAD	Havelian	Abbott Abad	644663	54%	20%	UP TO 31/12/2017	1/31/2018	
211	LT EXT:AT GM SCHOOL PANO THANA GOREENI ABBOTTABAD	Havelian	Abbott Abad	508274	55%	5%	UP TO 31/12/2017	2/28/2018	
212	SOP TO VILL:SAJWAL ABBOTTABAD	Havelian	Abbott Abad	1235899	5%	10%	UP TO 31/12/2017	4/30/2018	
213	SOP TO VILL:NAKAKI ABBOTTABAD	Havelian	Abbott Abad	837152	62%	10%	UP TO 31/12/2017	1/31/2018	
214	SOP TO VILL:BEGAR BACH ABBOTTABAD	Abbottabad	Abbott Abad	1150994	52%	40%	UP TO 31/12/2017	4/30/2018	
215	LT EXT:AT VILL:PATEEL SHERWAN ABBOTTABAD	Abbottabad	Abbott Abad	603906	5%	5%	UP TO 31/12/2017	4/30/2018	
216	HT CABLE 500 MCM AT HAVELIAN ABBOTTABAD	Havelian	Abbott Abad	734497	5%	30%	UP TO 31/12/2017	4/30/2018	
217	SOP TO LAWYER PLAZA HIGH COURT ABBOTTABAD	Abbottabad	Abbott Abad	822399	65%	20%	UP TO 15/11/2017	11/30/2017	
218	SOP TO VILL:GAJJAR ABBOTTABAD	Havelian	Abbott Abad	952249	5%	20%	UP TO 31/12/2017	4/30/2018	
219	LT EXT:AT VILL:UPPER GAJJAL ABBOTTABAD	Havelian	Abbott Abad	637842	65%	10%	UP TO 15/11/2017	11/30/2017	
220	SOP TO VILL:SANGLI AZIZ BANG GOREIAN ABBOTTABAD	Abbottabad	Abbott Abad	750149	61%	30%	UP TO 31/12/2017	1/31/2018	
221	LT EXT:AT MOH:MASOOD ABAD KHULARY ETC U/C BAFFA MANSHERA	Mansehra	Mansehra	501305	5%	5%	UP TO 31/12/2017	3/31/2018	
222	SOP TO MOH:EID GAH DAMBARA U/C BAFFA MANSHERA	Mansehra	Mansehra	725151	65%	60%	UP TO 30/11/2017	12/31/2017	
223	LT EXT:AT MOH:LANGORA MAIRA KHULARY ETC U/C BAFFA S/G MANSHERA	Mansehra	Mansehra	500647	5%	5%	UP TO 31/12/2017	3/31/2018	
224	SOP TO MOH:SHAHEED ABAD U/C BAFFA MANSHERA	Mansehra	Mansehra	504251	65%	100%		12/31/2017	11/30/2017
225	LT EXT:AT MOH:CHOOTAR HAWAI PUL QAYUM ABAD ETC U/C BAFFA MANSHERA	Mansehra	Mansehra	500647	57%	100%		12/31/2017	11/30/2017
226	LT EXT:AT DIFFERENT LOCATION U/C BAFFA MANSHERA	Mansehra	Mansehra	517925	5%	5%	UP TO 31/12/2017	3/31/2018	
227	SOP TO MOH:KHULARY SHARQI U/C BAFFA S/G MANSHERA	Mansehra	Mansehra	1017099	27%	5%	UP TO 31/12/2017	2/28/2018	
228	SOP TO MOH:BIBI BAKHTAWARA U/C TANDA MANSHERA	Mansehra	Mansehra	531468	64%	100%		12/31/2017	11/30/2017

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSDP) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 04/12/2017

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
229	SOP TO MOH:SHAMAR ALI BABA ZIARAT U/C TANDA MANSHERA	Mansehra	Mansehra	527168	66%	100%		11/30/2017	11/30/2017
230	SOP TO MOH:MUJAHID ABAD BAJNA MAIRA U/C TANDA MANSHERA	Mansehra	Mansehra	648055	5%	5%	UP TO 31/12/2017	3/31/2018	
231	SOP TO MOH:BASTI DHERI BAJNA U/C TANDA MANSHERA	Mansehra	Mansehra	587702	5%	5%	UP TO 31/12/2017	3/31/2018	
232	LT EXT:AT MOH:BAJNA U/C TANDA (WAKIL SAB) MANSHERA	Mansehra	Mansehra	783696	57%	50%	UP TO 15/11/2017	11/30/2017	
233	LT EXT:AT DIFFERENT LOCATIONS U/C TANDA MANSHERA	Mansehra	Mansehra	598097	5%	5%	UP TO 31/12/2017	3/31/2018	
234	LT EXT:AT MOH:MASJID SADIQ AKBAR BAGH ETC U/C INAYAT ABAD MANSHERA	Mansehra	Mansehra	546543	5%	5%	UP TO 31/12/2017	3/31/2018	
235	LT EXT:AT MOH:BASTI MUJAHID BAILA ETC U/C INAYAT ABAD MANSHERA	Mansehra	Mansehra	505006	58%	20%	UP TO 30/11/2017	12/31/2017	
236	SOP TO MOH:ALLAY U/C INAYAT ABAD MANSHERA	Mansehra	Mansehra	664153	66%	100%		11/30/2017	11/17/2017
237	LT EXT:AT DIFFERENT LOCATION U/C INAYAT ABAD MANSHERA	Mansehra	Mansehra	865000	5%	5%	UP TO 31/12/2017	2/28/2018	
238	SOP TO MUNTASHIR ABADIES U/C INAYAT ABAD MANSHERA	Mansehra	Mansehra	502306	67%	60%	UP TO 30/11/2017	12/31/2017	
239	SOP TO ATTLA U/C HAMSHERIAN MANSHERA	Mansehra	Mansehra	916088	63%	5%	UP TO 31/12/2017	3/31/2018	
240	SOP TO CHAPPRA U/C HAMSHERIAN MANSHERA	Mansehra	Mansehra	916132	5%	5%	UP TO 31/12/2017	1/31/2018	
241	SOP TO KANDRO DANNA U/C HAMSHERIAN MANSHERA	Mansehra	Mansehra	916099	5%	5%	UP TO 31/12/2017	1/31/2018	
242	LT EXT:AT MOH:MAIRA U/C HAMSHERIAN MANSHERA	Mansehra	Mansehra	501472	58%	60%	UP TO 30/11/2017	12/31/2017	
243	LT EXT:AT DIFFERENT LOCATION U/C HAMSHERIAN MANSHERA	Mansehra	Mansehra	646785	5%	5%	UP TO 31/12/2017	3/31/2018	
244	SOP TO MOH:BARILA TIMBER KHOLA NR:PRIMARY SCHOOL U/C HAMSHERIAN MANSHERA	Mansehra	Mansehra	742527	5%	5%	UP TO 31/12/2017	3/31/2018	
245	SOP TO MOH:KANYAT U/C HAMSHERIAN S/G MANSHERA	Mansehra	Mansehra	502892	5%	5%	UP TO 31/12/2017	2/28/2018	
246	LT EXT:AT MOH:AZAFI ABADIES PANO MASWAL U/C HAMSHERIAN MANSHERA	Mansehra	Mansehra	502797	5%	5%	UP TO 31/12/2017	3/31/2018	
247	SOP TO BASTI SALEEM U/C HAMSHERIAN MANSHERA	Mansehra	Mansehra	525093	5%	60%	UP TO 30/11/2017	12/31/2017	

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSDP) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 04/12/2017

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
248	SOP TO MOH:ISLAM PUR KANYAT U/C HAMSHERIAN MANSHERA	Mansehra	Mansehra	588439	5%	5%	UP TO 31/12/2017	2/28/2018	
249	SOP TO MOH:GALLI TIMBER KHOLA ETC U/C HAMSHERIAN MANSHERA	Mansehra	Mansehra	722105	5%	5%	UP TO 31/12/2017	3/31/2018	
250	SOP TO MOH:BARRERI KOHISTAN ABAD U/C HAMSHERIAN MANSHERA	Mansehra	Mansehra	1405323	5%	5%	UP TO 31/12/2017	3/31/2018	
251	SOP TO MOH:MAIRA AZIZ ABAD U/C HAMSHERIAN (N-SALAM) MANSHERA	Mansehra	Mansehra	714467	5%	30%	YES	11/30/2017	
252	LT EXT:AT MOH:JABA TREADA AFZAL ABAD ETC U/C SHOUKAT ABAD MANSHERA	Mansehra	Mansehra	695316	5%	30%	UP TO 30/11/2017	12/31/2017	
253	SOP TO ISLAM PUR U/C SHOUKAT ABAD MANSHERA	Mansehra	Mansehra	596181	5%	40%	YES	11/30/2017	
254	SOP TO TATAR SAYDAN U/C SHOUKAT ABAD MANSHERA	Mansehra	Mansehra	500132	21%	60%	UP TO 15/11/2017	11/30/2017	
255	LT EXT:AT MOH:BABRAL MAIRA PANYALI ETC U/C SHOUKAT ABAD MANSHERA	Mansehra	Mansehra	809621	58%	100%		12/31/2017	11/30/2017
256	SOP TO POCHAR BAZAR U/C SHOUKAT ABAD MANSHERA	Mansehra	Mansehra	667849	66%	30%	UP TO 15/11/2017	11/30/2017	
257	SOP TO MALLO U/C SHOUKAT ABAD MANSHERA	Mansehra	Mansehra	664887	66%	100%		11/30/2017	11/17/2017
258	SOP TO PALYSAR U/C SHOUKAT ABAD MANSHERA	Mansehra	Mansehra	602327	65%	100%		11/30/2017	11/30/2017
259	SOP TO BANKOTI G/AKBAR U/C SHOUKAT ABAD MANSHERA	Mansehra	Mansehra	992248	26%	50%	UP TO 30/11/2017	12/31/2017	
260	SOP TO KHAKOO U/C SHOUKAT ABAD MANSHERA	Mansehra	Mansehra	844278	5%	5%	UP TO 31/12/2017	3/31/2018	
261	SOP TO BANDA REHMAT ABAD U/C BHER KUND MANSHERA	Mansehra	Mansehra	597866	66%	100%		12/31/2017	11/30/2017
262	LT EXT:AT MOH:KHANIAN HARI MAIRA ETC U/C BHER KUND MANSHERA	Mansehra	Mansehra	789092	5%	5%	UP TO 31/12/2017	1/31/2018	
263	LT EXT:AT DIFFERENT LOCATIONS AT KHAKI U/C BHER KUND MANSHERA	Mansehra	Mansehra	923097	59%	100%		11/30/2017	11/30/2017
264	SOP TO DIFFERENT LOCATIONS U/C BHER KUND MANSHERA	Mansehra	Mansehra	795521	5%	5%	UP TO 31/12/2017	1/31/2018	
265	SOP TO NEELOR U/C BHER KUND MANSHERA	Mansehra	Mansehra	540814	5%	5%	UP TO 31/12/2017	2/28/2018	
266	LT EXT:AT REMAINING AREAS U/C BHER KUND MANSHERA	Mansehra	Mansehra	614481	5%	5%	UP TO 31/12/2017	3/31/2018	

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSDP) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 04/12/2017

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
267	SOP TO MOH:JAB U/C BHER KUND MANSHERA	Mansehra	Mansehra	503108	66%	40%	UP TO 30/11/2017	12/31/2017	
268	SOP TO BASTI MEHMOOD ABAD U/C MALIK PUR MANSHERA	Mansehra	Mansehra	602679	5%	50%	UP TO 15/11/2017	11/30/2017	
269	SOP TO SHARIF ABAD KHAWAJ GAN U/C MALIK PUR MANSHERA	Mansehra	Mansehra	589822	5%	5%	UP TO 31/12/2017	3/31/2018	
270	SOP TO DAB MURAD PUR U/C MALIK PUR MANSHERA	Mansehra	Mansehra	525608	66%	100%		11/30/2017	11/30/2017
271	SOP TO MASKEEN ABAD U/C MALIK PUR MANSHERA	Mansehra	Mansehra	872262	5%	60%	UP TO 15/11/2017	11/30/2017	
272	SOP TO MOH:KASHI SHAIKHAN U/C MALIK PUR MANSHERA	Mansehra	Mansehra	1116158	5%	70%	YES	1/31/2018	
273	SOP TO JABBA M/PUR U/C MALIK PUR MANSHERA	Mansehra	Mansehra	1006239	5%	70%	YES	1/31/2018	
274	SOP TO TIMBER KHATTA MOH:KHAISTA KHAN U/C MALIK PUR MANSHERA	Mansehra	Mansehra	826016	5%	5%	UP TO 31/12/2017	3/31/2018	
275	SOP TO CHILAS MUHALLA U/C MALIK PUR MANSHERA	Mansehra	Mansehra	500148	5%	5%	UP TO 31/12/2017	3/31/2018	
276	LT EXT:AT DIFFERENT LOCATIONS IN MANSHERA	Mansehra	Mansehra	701632	5%	5%	UP TO 31/12/2017	3/31/2018	
277	LT EXT:AT MOH:JABBARI BAILA WALI DAD TRANGRI U/C TRANGRI S/S MANSHERA	Mansehra	Mansehra	557600	5%	5%	UP TO 31/12/2017	2/28/2018	
278	SOP TO NARRA BATTANG U/C TRANGRI S/S MANSHERA	Mansehra	Mansehra	738607	64%	100%		11/30/2017	11/30/2017
279	SOP TO KHAMBIAN BALA U/C LASSAN NAWAB MANSHERA	Mansehra	Mansehra	1095061	5%	5%	UP TO 31/12/2017	3/31/2018	
280	SOP TO MOH:SHAROTTA JODH DOGA ETC U/C LASSAN NAWAB MANSHERA	Mansehra	Mansehra	1150119	5%	5%	UP TO 31/12/2017	2/28/2018	
281	SOP TO DHAMMAN DHERI U/C LASSAN NAWAB MANSHERA	Mansehra	Mansehra	575960	5%	5%	UP TO 31/12/2017	1/31/2018	
282	SOP TO KARKALA U/C LASSAN NAWAB MANSHERA	Mansehra	Mansehra	1051817	65%	100%		11/30/2017	11/30/2017
283	SOP TO MOH:HOSPITAL U/C LASSAN NAWAB MANSHERA	Mansehra	Mansehra	978891	59%	60%	UP TO 15/11/2017	11/30/2017	
284	SOP TO JABBA ILAYAS CHAKLI U/C LASSAN NAWAB S/G MANSHERA	Mansehra	Mansehra	1336174	26%	20%	UP TO 31/12/2017	1/31/2018	
285	SOP TO MOH:BABO ISMAIL U/C LASSAN NAWAB MANSHERA	Mansehra	Mansehra	639957	5%	5%	UP TO 31/12/2017	3/31/2018	

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSDP) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 04/12/2017

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
286	LT EXT:AT PASALA U/C LASSAN NAWAB MANSHERA	Mansehra	Mansehra	679031	5%	5%	UP TO 31/12/2017	3/31/2018	
287	SOP TO BABA G DHANNAKA SHARIF U/C LASSAN NAWAB MANSHERA	Mansehra	Mansehra	1451556	21%	5%	UP TO 31/12/2017	3/31/2018	
288	SOP TO MOH:BANDI KARGAWAL WALI DAD ETC U/C LASSAN NAWAB MANSHERA	Mansehra	Mansehra	1495444	5%	5%	UP TO 31/12/2017	3/31/2018	
289	LT EXT:AT SAYKEYAN REMAINING ABADIES U/C LASSAN NAWAB MANSHERA	Mansehra	Mansehra	732184	5%	5%	UP TO 31/12/2017	2/28/2018	
290	LT EXT:AT MOH:MADSAYRIAN DARWAZA SARI BANDI U/C PHULRA MANSHERA	Mansehra	Mansehra	924174	5%	5%	UP TO 31/12/2017	1/31/2018	
291	SOP TO GOJARA PURANI U/C PHULRA MANSHERA	Mansehra	Mansehra	921717	62%	100%		11/30/2017	11/30/2017
292	SOP TO KHALARI SUM U/C PHULRA MANSHERA	Mansehra	Mansehra	1007661	5%	5%	UP TO 31/12/2017	3/31/2018	
293	SOP TO MOH:TINGAR ALL PHULLAN DI SAIRE U/C PHULRA MANSHERA	Mansehra	Mansehra	814712	5%	5%	UP TO 31/12/2017	1/31/2018	
294	SOP TO ROOMLI KHALYALA U/C PHULRA MANSHERA	Mansehra	Mansehra	1046758	50%	60%	UP TO 15/11/2017	11/30/2017	
295	SOP TO SAARNI U/C PHULRA MANSHERA	Mansehra	Mansehra	1106799	5%	5%	UP TO 31/12/2017	2/28/2018	
296	SOP TO TIMBER BAI U/C PHULRA MANSHERA	Mansehra	Mansehra	518766	5%	5%	UP TO 31/12/2017	3/31/2018	
297	LT EXT:AT TAKIA KHALKOO MAIRA U/C PHULRA MANSHERA	Mansehra	Mansehra	643198	5%	5%	UP TO 31/12/2017	2/28/2018	
298	SOP TO MOORTIYAN DALLAY U/C PHULRA MANSHERA	Mansehra	Mansehra	1108774	5%	5%	UP TO 31/12/2017	3/31/2018	
299	SOP TO MOH:JAWAYI SECT:HAROON U/C LASSAN NAWAB MANSHERA	Mansehra	Mansehra	821001	5%	5%	UP TO 31/12/2017	3/31/2018	
300	SOP TO KHAWAL CHHOJA BOCHI BANDI U/C PHULRA MANSHERA	Mansehra	Mansehra	1023004	5%	5%	UP TO 31/12/2017	1/31/2018	
301	SOP TO DOBANDI MAIRA KARA DEVI U/C PHULRA MANSHERA	Mansehra	Mansehra	928645	5%	5%	UP TO 31/12/2017	1/31/2018	
302	SOP TO KHORI NALA SHAHKOT U/C PHULRA MANSHERA	Mansehra	Mansehra	1090019	5%	5%	UP TO 31/12/2017	3/31/2018	
303	SOP TO TARAQI U/C PHULRA MANSHERA	Mansehra	Mansehra	504294	16%	10%	UP TO 31/12/2017	1/31/2018	
304	SOP TO TALYALA U/C PHULRA MANSHERA	Mansehra	Mansehra	500665	5%	5%	UP TO 31/12/2017	2/28/2018	

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSDP) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 04/12/2017

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
305	SOP TO TANDI BENI TALYARE CHOWK U/C PHULRA MANSHERA	Mansehra	Mansehra	879431	5%	5%	UP TO 31/12/2017	3/31/2018	
306	LT EXT:AT MOH:MANYWAL NOON HOTAR ETC U/C PHULRA MANSHERA	Mansehra	Mansehra	892794	5%	5%	UP TO 31/12/2017	3/31/2018	
307	SOP TO MAIRA BADIKA U/C PHULRA MANSHERA	Mansehra	Mansehra	691594	66%	60%	UP TO 15/11/2017	11/30/2017	
308	SOP TO LOWER GRAN NAKKANI PH-II U/C SAWAN MAIRA MANSHERA	Mansehra	Mansehra	850894	5%	5%	UP TO 31/12/2017	3/31/2018	
309	SOP TO DHAIR DAWOOD U/C SAWAN MAIRA MANSHERA	Mansehra	Mansehra	693851	53%	5%	UP TO 31/12/2017	2/28/2018	
310	SOP TO TARAPPI ALAI SERAN U/C SAWAN MAIRA MANSHERA	Mansehra	Mansehra	595290	64%	60%	UP TO 30/11/2017	12/31/2017	
311	SOP TO PHAKAR KOI U/C SAWAN MAIRA MANSHERA	Mansehra	Mansehra	876011	32%	5%	UP TO 31/12/2017	3/31/2018	
312	SOP TO BEERIYAN BAILA TARAPPI U/C SAWAN MAIRA MANSHERA	Mansehra	Mansehra	514293	5%	5%	UP TO 31/12/2017	3/31/2018	
313	SOP TO KARAK PATI DARA NALLA U/C SAWAN MAIRA MANSHERA	Mansehra	Mansehra	592846	5%	20%	UP TO 31/12/2017	1/31/2018	
314	SOP TO DAIGREE U/C SAWAN MAIRA MANSHERA	Mansehra	Mansehra	632185	10%	20%	UP TO 31/12/2017	1/31/2018	
315	SOP TO MUNDI MANGAL DOGGA PH-II U/C SAWAN MAIRA MANSHERA	Mansehra	Mansehra	1050165	5%	5%	UP TO 30/11/2017	12/31/2017	
316	SOP TO NAMSHERA PANGORI U/C SAWAN MAIRA MANSHERA	Mansehra	Mansehra	1354352	5%	5%	UP TO 30/11/2017	12/31/2017	
317	SOP TO KHARSAL U/C SAWAN MAIRA MANSHERA	Mansehra	Mansehra	636226	5%	5%	UP TO 31/12/2017	3/31/2018	
318	LT EXT:AT MOH:NALLA KHAIL BANNI U/C SAWAN MAIRA MANSHERA	Mansehra	Mansehra	635941	5%	5%	UP TO 31/12/2017	1/31/2018	
319	SOP TO KAT GARAN BAREELA U/C SAWAN MAIRA MANSHERA	Mansehra	Mansehra	898553	5%	5%	UP TO 31/12/2017	3/31/2018	
320	SOP TO TALYAREE U/C PERHINA MANSHERA	Mansehra	Mansehra	764044	5%	5%	UP TO 31/12/2017	2/28/2018	
321	SOP TO AMANTAN TRYREE PAWAY U/C PERHINA MANSHERA	Mansehra	Mansehra	1251107	5%	5%	UP TO 31/12/2017	3/31/2018	
322	SOP TO LINK CHOOJA U/C PERHINA MANSHERA	Mansehra	Mansehra	979322	5%	5%	UP TO 31/12/2017	3/31/2018	
323	SOP TO KHALYAN AIRA U/C PERHINA MANSHERA	Mansehra	Mansehra	734468	5%	5%	UP TO 31/12/2017	3/31/2018	

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSDP) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 04/12/2017

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
324	SOP TO KARKALLA U/C DARBAND MANSHERA	Mansehra	Mansehra	772033	63%	100%		11/30/2017	11/30/2017
325	SOP TO SHUND GRAN MAIRA U/C DARBAND MANSHERA	Mansehra	Mansehra	925346	5%	5%	UP TO 31/12/2017	2/28/2018	
326	SOP TO MOH:PHAIRA DOLARIAN ETC U/C DARBAND MANSHERA	Mansehra	Mansehra	1523433	5%	5%	UP TO 31/12/2017	3/31/2018	
327	SOP TO LASS CHOEK CHAPPAR ROAD U/C DARBAND MANSHERA	Mansehra	Mansehra	537179	67%	50%	UP TO 15/11/2017	11/30/2017	
328	SOP TO MOH:2 BOOLI BARZINDA ETC U/C DARBAND MANSHERA	Mansehra	Mansehra	1153841	5%	5%	UP TO 31/12/2017	3/31/2018	
329	SOP TO MACHRAAL U/C DARBAND MANSHERA	Mansehra	Mansehra	592846	24%	20%	UP TO 30/11/2017	12/31/2017	
330	SOP TO MOH:RAARE U/C DARBAND MANSHERA	Mansehra	Mansehra	1043537	5%	5%	UP TO 31/12/2017	2/28/2018	
331	LT EXT:AT MOH:TOOTI MAIRA RAREE THANA U/C DARBAND MANSHERA	Mansehra	Mansehra	622250	5%	5%	UP TO 31/12/2017	3/31/2018	
332	LT EXT:AT MOH:TEER BATT-2 KANI U/C DARBAND MANSHERA	Mansehra	Mansehra	672186	5%	5%	UP TO 31/12/2017	2/28/2018	
333	LT EXT:AT MOH:KANGAR MAIRA KEYARA ETC U/C DARBAND MANSHERA	Mansehra	Mansehra	643610	5%	5%	UP TO 31/12/2017	3/31/2018	
334	SOP TO GAMEYAN SAYRI U/C DARBAND MANSHERA	Mansehra	Mansehra	1111181	5%	5%	UP TO 31/12/2017	2/28/2018	
335	SOP TO SAYRE MOH:SHUMALI MANSHERA	Mansehra	Mansehra	1287811	23%	5%	UP TO 31/12/2017	2/28/2018	
336	SOP TO BATTO BANDI U/C S/GARH (ISMAIL) MANSHERA	Mansehra	Mansehra	504275	5%	5%	UP TO 31/12/2017	3/31/2018	
337	LT EXT:AT MOH:JABBA KHAMMARI DHANDAR ETC U/C S/GARH MANSHERA	Mansehra	Mansehra	504276	5%	5%	UP TO 31/12/2017	1/31/2018	
338	SOP TO GIDARAY ISMAIL BANDI U/C S/GARH MANSHERA	Mansehra	Mansehra	1278253	57%	60%	UP TO 15/11/2017	11/30/2017	
339	SOP TO BAI PAIN U/C S/GARH MANSHERA	Mansehra	Mansehra	804155	59%	60%	UP TO 15/11/2017	11/30/2017	
340	SOP TO BAJNA BALA U/C S/GARH MANSHERA	Mansehra	Mansehra	967375	5%	5%	UP TO 31/12/2017	2/28/2018	
341	SOP TO GALLI BADRAL BAZAR U/C S/GARH MANSHERA	Mansehra	Mansehra	725314	65%	100%		11/30/2017	11/30/2017
342	SOP TO KHAR MAIRA GALLI BADRAL U/C S/GARH MANSHERA	Mansehra	Mansehra	936407	5%	5%	UP TO 31/12/2017	3/31/2018	

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSDP) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 04/12/2017

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
343	SOP TO GALLI BADRAL CHHOOJA U/C S/GARH MANSHERA	Mansehra	Mansehra	1029022	65%	100%		11/30/2017	11/30/2017
344	SOP TO KHAMARIAN U/C S/GARH MANSHERA	Mansehra	Mansehra	1383557	5%	5%	UP TO 31/12/2017	3/31/2018	
345	SOP TO TANOWA THAKRAL U/C S/GARH MANSHERA	Mansehra	Mansehra	981890	5%	20%	UP TO 30/11/2017	12/31/2017	
346	SOP TO RUG U/C S/GARH MANSHERA	Mansehra	Mansehra	1040320	62%	100%		11/30/2017	11/17/2017
347	SOP TO NAMSHERAN MIAN GAN U/C S/GARH MANSHERA	Mansehra	Mansehra	778837	5%	5%	UP TO 31/12/2017	4/30/2018	
348	SOP TO SHAROOLEYAN U/ S/GARH MANSHERA	Mansehra	Mansehra	1403919	5%	5%	UP TO 31/12/2017	2/28/2018	
349	LT EXT:AT GUJJAR BANDI NARYALI ETC U/C S/GARH MANSHERA	Mansehra	Mansehra	839683	5%	5%	UP TO 31/12/2017	4/30/2018	
350	SOP TO MAIRA U/C S/GARH MANSHERA	Mansehra	Mansehra	851834	5%	5%	UP TO 31/12/2017	2/28/2018	
351	SOP TO CHAKLI SARAYE U/C KARORI MANSHERA	Mansehra	Mansehra	1064267	5%	5%	UP TO 31/12/2017	4/30/2018	
352	SOP TO THAKAR PAIN DANDA KHOOLIAN U/C KARORI MANSHERA	Mansehra	Mansehra	1450179	5%	5%	UP TO 31/12/2017	4/30/2018	
353	SOP TO NAARBORI U/C KARORI MANSHERA	Mansehra	Mansehra	1039108	33%	20%	UP TO 31/12/2017	1/31/2018	
354	LT EXT:AT KARORI BALA PAIN MIANA MUNTASHIR ABADI MANSHERA	Mansehra	Mansehra	832426	5%	5%	UP TO 31/12/2017	2/28/2018	
355	SOP TO NAARYALA U/C KARORI MANSHERA	Mansehra	Mansehra	915108	7%	20%	UP TO 31/12/2017	4/30/2018	
356	SOP TO JODAN BALA U/C KARORI MANSHERA	Mansehra	Mansehra	618319	5%	20%	UP TO 31/12/2017	4/30/2018	
357	SOP TO LAAS SANJLIYALA THAKRA U/C KARORI MANSHERA	Mansehra	Mansehra	1066705	57%	100%		11/30/2017	11/30/2017
358	SOP TO BADHAL U/C KARORI MANSHERA	Mansehra	Mansehra	685945	5%	20%	UP TO 31/12/2017	4/30/2018	
359	SOP TO KALoola NAMBAL U/C KARORI MANSHERA	Mansehra	Mansehra	1359764	5%	5%	UP TO 31/12/2017	4/30/2018	
360	SOP TO MACHRAL U/C KARORI MANSHERA	Mansehra	Mansehra	1016508	5%	5%	UP TO 31/12/2017	2/28/2018	
361	SOP TO MAKHAN GALLI U/C KARORI MANSHERA	Mansehra	Mansehra	796980	5%	50%	UP TO 15/11/2017	11/30/2017	

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSDP) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 04/12/2017

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
362	SOP TO NAMSHERAN GUJJRAN RASHID U/C KARORI MANSHERA	Mansehra	Mansehra	964807	9%	20%	UP TO 31/12/2017	4/30/2018	
363	SOP TO BANDI PARAW U/C KARORI MANSHERA	Mansehra	Mansehra	736612	5%	20%	UP TO 30/11/2017	12/31/2017	
364	LT EXT:MALHAR MUNTASHIR ABADI U/C KARORI MANSHERA	Mansehra	Mansehra	825168	5%	5%	UP TO 31/12/2017	4/30/2018	
365	SOP TO CHAMYAL PAIN U/C KARORI MANSHERA	Mansehra	Mansehra	629937	5%	5%	UP TO 31/12/2017	4/30/2018	
366	LT EXT:AT MOH:RAINS MALLO AKHUN ETC U/C KARORI MANSHERA	Mansehra	Mansehra	828797	5%	5%	UP TO 31/12/2017	1/31/2018	
367	SOP TO MOH:DAB HUSSAIN ABAD U/C BHER KUND MANSHERA	Mansehra	Mansehra	556350	47%	10%	UP TO 31/12/2017	1/31/2018	
368	SOP TO MOH:REC AT MALAK PUR SHER PUR HASAN PUR U/C MALIK PUR MANSHERA	Mansehra	Mansehra	1041499	6%	20%	UP TO 31/12/2017	4/30/2018	
369	SOP TO TRANGRI BAILA SOKAR U/C TRANGRI S/S MANSHERA	Mansehra	Mansehra	604512	67%	10%	UP TO 31/12/2017	1/31/2018	
370	SOP TO BANDI-I U/C LASSAN THAKRAL MANSHERA	Mansehra	Mansehra	1250803	43%	50%	UP TO 30/11/2017	12/31/2017	
371	SOP TO BAIGRA U/C LASSAN THAKRAL MANSHERA	Mansehra	Mansehra	1113127	28%	50%	UP TO 30/11/2017	12/31/2017	
372	SOP TO MORE BAFFA KALAN-I U/C LASSAN THAKRAL MANSHERA	Mansehra	Mansehra	502618	44%	50%	UP TO 30/11/2017	12/31/2017	
373	SOP TO MORE BAFFA KALAN-II U/C LASSAN THAKRAL MANSHERA	Mansehra	Mansehra	503447	5%	40%	UP TO 31/12/2017	4/30/2018	
374	SOP TO MORE BAFFA KALAN-III U/C LASSAN THAKRAL MANSHERA	Mansehra	Mansehra	501789	5%	5%	UP TO 31/12/2017	4/30/2018	
375	SOP TO MANGLOOR TARYLA U/C LASSAN THAKRAL MANSHERA	Mansehra	Mansehra	612508	5%	5%	UP TO 31/12/2017	2/28/2018	
376	SOP TO BANDI-II U/C LASSAN THAKRAL MANSHERA	Mansehra	Mansehra	707369	5%	5%	UP TO 31/12/2017	4/30/2018	
377	SOP TO NANOWAN KALAN KHURD U/C LASSAN THAKRAL MANSHERA	Mansehra	Mansehra	505835	5%	5%	UP TO 31/12/2017	1/31/2018	
378	LT EXT:AT BRUTT OLD NEW U/C LASSAN THAKRAL MANSHERA	Mansehra	Mansehra	618524	5%	5%	UP TO 31/12/2017	4/30/2018	
379	LT EXT:AT JINKIARI TALLI SAYDAN U/C LASSAN THAKRAL MANSHERA	Mansehra	Mansehra	622153	5%	5%	UP TO 31/12/2017	2/28/2018	
380	LT EXT:AT MANGWAL U/C LASSAN THAKRAL MANSHERA	Mansehra	Mansehra	500689	5%	5%	UP TO 31/12/2017	4/30/2018	

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSDP) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 04/12/2017

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
381	LT EXT:AT KUTERA BAGAL U/C LASSAN THAKRAL MANSHERA	Mansehra	Mansehra	500483	5%	5%	UP TO 31/12/2017	4/30/2018	
382	LT EXT:AT KHAWARI NANEERIN U/C LASSAN THAKRAL MANSHERA	Mansehra	Mansehra	576265	5%	5%	UP TO 31/12/2017	2/28/2018	
383	LT EXT:AT MANGWAL CHICHA BASTI U/C LASSAN THAKRAL MANSHERA	Mansehra	Mansehra	772234	5%	5%	UP TO 31/12/2017	4/30/2018	
384	LT EXT:AT DIFFERENT LOCATIONS IN NA-21 MANSHERA	Mansehra	Mansehra	527318	5%	5%	UP TO 31/12/2017	4/30/2018	
385	LT EXT:AT BLAG BALA PAIN U/C JALLO MANSHERA	Mansehra	Mansehra	500235	5%	5%	UP TO 31/12/2017	4/30/2018	
386	SOP TO CHOTI GHAZO BAIDRA DAIBGRAN U/C JALLO MANSHERA	Mansehra	Mansehra	706400	8%	10%	UP TO 31/12/2017	1/31/2018	
387	LT EXT:AT SHAIKH ABAD U/C JALLO MANSHERA	Mansehra	Mansehra	500028	5%	5%	UP TO 31/12/2017	4/30/2018	
388	SOP TO MOH:TAKIA SHAHILIA BANDA U/C JALLO MANSHERA	Mansehra	Mansehra	596437	5%	5%	UP TO 31/12/2017	1/31/2018	
389	LT EXT:AT MADDAN U/C JALLO MANSHERA	Mansehra	Mansehra	528811	5%	5%	UP TO 31/12/2017	2/28/2018	
390	SOP TO SARAYEN U/C JALLO MANSHERA	Mansehra	Mansehra	542570	5%	5%	UP TO 31/12/2017	4/30/2018	
391	LT EXT:AT TALLIAN DI KASSI JALLO MORI DANNA U/C JALLO MANSHERA	Mansehra	Mansehra	589179	5%	5%	UP TO 31/12/2017	2/28/2018	
392	SOP TO PHAKWAL PAIN U/C JALLO MANSHERA	Mansehra	Mansehra	751962	9%	30%	UP TO 30/11/2017	12/31/2017	
393	SOP TO KARRAM BLUG U/C JALLO MANSHERA	Mansehra	Mansehra	897689	14%	10%	UP TO 31/12/2017	1/31/2018	
394	LT EXT:AT DOGA INAYAT DOGA GANDA KASSI U/C JALLO MANSHERA	Mansehra	Mansehra	562779	5%	5%	UP TO 31/12/2017	4/30/2018	
395	SOP TO BANDIAN BAIDRA DAIBGRAN U/C JALLO MANSHERA	Mansehra	Mansehra	892256	60%	10%	UP TO 31/12/2017	1/31/2018	
396	LT EXT:AT BANDIAN BLUG U/C JALLO MANSHERA	Mansehra	Mansehra	501234	5%	5%	UP TO 31/12/2017	2/28/2018	
397	SOP TO MOH:KAGHAN BAIDRA U/C JALLO MANSHERA	Mansehra	Mansehra	610197	11%	10%	UP TO 31/12/2017	2/28/2018	
398	SOP TO SHAHILLA NEAR MODEL SCHOOL MASKIN ABAD BLUG U/C JALLO MANSHERA	Mansehra	Mansehra	677749	5%	10%	UP TO 31/12/2017	4/30/2018	
399	SOP TO CHANJA U/C JALLO MANSHERA	Mansehra	Mansehra	545983	23%	10%	UP TO 31/12/2017	4/30/2018	

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSDP) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 04/12/2017

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
400	SOP TO CHANJA LAJO BANDI U/C LASSAN JALLO MANSHERA	Mansehra	Mansehra	919852	59%	10%	UP TO 31/12/2017	4/30/2018	
401	LT EXT:AT DIFFERENT LOCATIONS U/C JALLO MANSHERA	Mansehra	Mansehra	863764	5%	5%	UP TO 31/12/2017	4/30/2018	
402	SOP TO BURAJ BASUND U/C JALLO MANSHERA	Mansehra	Mansehra	594704	7%	10%	UP TO 31/12/2017	4/30/2018	
403	SOP TO DHARU KHATTA U/C JALLO MANSHERA	Mansehra	Mansehra	570930	7%	10%	UP TO 30/11/2017	12/31/2017	
404	SOP TO RATRA U/C DILBORI MANSHERA	Oghi	Mansehra	627621	5%	5%	UP TO 31/12/2017	4/30/2018	
405	SOP TO ELVI ABAD CHINAR KOT U/C DILBORI MANSHERA	Oghi	Mansehra	599458	5%	5%	UP TO 31/12/2017	2/28/2018	
406	SOP TO DEVAL U/C BAILIAN MANSHERA	Oghi	Mansehra	1031006	11%	10%	UP TO 30/11/2017	12/31/2017	
407	LT EXT:AT DEHRAN MAIRA U/C BAILIAN MANSHERA	Oghi	Mansehra	596025	5%	5%	UP TO 31/12/2017	4/30/2018	
408	LT EXT:AT MANAVEL RASHIA MOH:AHMAD BAHAR ZAHID ABAD KOT U/C BAILIAN MANSHERA	Oghi	Mansehra	547409	5%	5%	UP TO 31/12/2017	1/31/2018	
409	SOP TO NEW GARHI SHEHAR U/C BAILIAN MANSHERA	Oghi	Mansehra	608982	5%	5%	UP TO 31/12/2017	4/30/2018	
410	SOP TO MOH:AYUB KHAN TRAWARA BALA U/C BAILIAN MANSHERA	Oghi	Mansehra	991937	5%	5%	UP TO 31/12/2017	4/30/2018	
411	SOP TO MALOKRA AWAN ABAD U/C SHAM DARA MANSHERA	Oghi	Mansehra	706485	5%	5%	UP TO 31/12/2017	4/30/2018	
412	LT EXT:AT BANKOT GULDEHRI U/C SHAM DARA MANSHERA	Oghi	Mansehra	500689	5%	5%	UP TO 31/12/2017	2/28/2018	
413	LT EXT:AT SHAHDOOR MAIRA BANGASH BANDA U/C SHAM DARA MANSHERA	Oghi	Mansehra	540563	5%	5%	UP TO 31/12/2017	4/30/2018	
414	SOP TO MALOKRA CHINAREE BAZAR U/C SHAM DARA MANSHERA	Oghi	Mansehra	697069	5%	5%	UP TO 31/12/2017	2/28/2018	
415	SOP TO THATI KHURD U/C PERHINA MANSHERA	Mansehra	Mansehra	857289	63%	40%	UP TO 30/11/2017	12/31/2017	
416	SOP TO THATI KALAN U/C PERHINA MANSHERA	Mansehra	Mansehra	722139	62%	100%		12/31/2017	11/30/2017
417	SOP TO LUND KUND MORAT MAIRA U/C PERHINA MANSHERA	Mansehra	Mansehra	1367406	62%	10%	UP TO 30/11/2017	12/31/2017	
418	SOP TO CHANYAL U/C PERHINA MANSHERA	Mansehra	Mansehra	1261382	46%	20%	UP TO 30/11/2017	12/31/2017	

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSDP) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 04/12/2017

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
419	SOP TO MALKANI BANDI MAIRA U/C PERHINA MANSHERA	Mansehra	Mansehra	1203763	5%	5%	UP TO 31/12/2017	4/30/2018	
420	SOP TO KALA MAIRA U/C PERHINA MANSHERA	Mansehra	Mansehra	959420	55%	40%	UP TO 30/11/2017	12/31/2017	
421	SOP TO KUND DAYDAN U/C PERHINA MANSHERA	Mansehra	Mansehra	553477	5%	10%	UP TO 30/11/2017	12/31/2017	
422	SOP TO NEW ABADI CHOOJA U/C PERHINA MANSHERA	Mansehra	Mansehra	984540	5%	5%	UP TO 31/12/2017	1/31/2018	
423	SOP TO DIFFERENT LOCATIONS P-I IN NA-21 MANSHERA	Mansehra	Mansehra	589179	5%	5%	UP TO 31/12/2017	1/31/2018	
424	SOP TO PEEPAL & CHAMMAT U/C PERHINA MANSHERA	Mansehra	Mansehra	1360388	5%	5%	UP TO 31/12/2017	2/28/2018	
425	SOP TO RATTA DIPO BASTI BASHIR-U-DIN U/C PERHINA MANSHERA	Mansehra	Mansehra	835732	5%	5%	UP TO 31/12/2017	4/30/2018	
426	SOP TO DIFFERENT LOCATIONS P-II IN NA-21 MANSHERA	Mansehra	Mansehra	628641	5%	5%	UP TO 31/12/2017	4/30/2018	
427	SOP TO BARA PAIN JABA CHATRA U/C SHANAYA MANSHERA	Mansehra	Mansehra	835643	5%	5%	UP TO 31/12/2017	2/28/2018	
428	SOP TO BALLARIAN DOGA U/C SHANAYA MANSHERA	Mansehra	Mansehra	796898	5%	5%	UP TO 31/12/2017	1/31/2018	
429	SOP TO DEVAL U/C SHANAYA MANSHERA	Mansehra	Mansehra	554212	5%	5%	UP TO 31/12/2017	4/30/2018	
430	SOP TO MOH:CHAKLI BADROL ETC U/C SHANAYA MANSHERA	Mansehra	Mansehra	593674	5%	5%	UP TO 31/12/2017	4/30/2018	
431	SOP TO GIDDO BAGLA U/C SHANAYA MANSHERA	Mansehra	Mansehra	1036279	5%	5%	UP TO 31/12/2017	2/28/2018	
432	SOP TO MANJANI NAWAN SEHAR U/C SHANAYA MANSHERA	Mansehra	Mansehra	978693	5%	5%	UP TO 31/12/2017	4/30/2018	
433	SOP TO NARRA ?& BANDI U/C SHANAYA MANSHERA	Mansehra	Mansehra	629095	5%	5%	UP TO 31/12/2017	2/28/2018	
434	SOP TO DARRA NAMSHERA U/C SHANAYA MANSHERA	Mansehra	Mansehra	1132920	5%	5%	UP TO 31/12/2017	4/30/2018	
435	SOP TO ABI BEHAN PH-II U/C SHANAYA MANSHERA	Mansehra	Mansehra	1179616	5%	5%	UP TO 31/12/2017	2/28/2018	
436	SOP TO SOKAAL U/C SHANAYA MANSHERA	Mansehra	Mansehra	950510	5%	5%	UP TO 31/12/2017	4/30/2018	
437	SOP TO CHAPRAN SARRAN-2 KANI U/C SHANAYA MANSHERA	Mansehra	Mansehra	671647	5%	5%	UP TO 31/12/2017	2/28/2018	

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSDP) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 04/12/2017

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
438	SOP TO MOH:KARKALLA BAIDRA RD S/G MANSHERA	Mansehra	Mansehra	1340212	22%	5%	UP TO 31/12/2017	4/30/2018	
439	SOP TO MOH:DHANGRI TALLA ABD CHKA MANSHERA	Mansehra	Mansehra	1018455	5%	5%	UP TO 31/12/2017	4/30/2018	
440	SOP TO CHAKLI METKAWANI U/C NIKKA PANI MANSHERA	Mansehra	Mansehra	1163254	5%	5%	UP TO 31/12/2017	1/31/2018	
441	SOP TO CHAMAYRI CHOORA U/C NIKKA PANI MANSHERA	Mansehra	Mansehra	1837271	5%	5%	UP TO 30/11/2017	12/31/2017	
442	SOP TO ARAYAR BALA U/C NIKKA PANI MANSHERA	Mansehra	Mansehra	629095	5%	5%	UP TO 30/11/2017	12/31/2017	
443	SOP TO GIDH BALA U/C NIKKA PANI MANSHERA	Mansehra	Mansehra	1889833	5%	5%	UP TO 31/12/2017	2/28/2018	
444	SOP TO ARAYAR PAIN U/C NIKKA PANI MANSHERA	Mansehra	Mansehra	1259497	5%	5%	UP TO 31/12/2017	1/31/2018	
445	SOP TO GIDH PAIN U/C NIKKA PANI MANSHERA	Mansehra	Mansehra	1950662	5%	5%	UP TO 31/12/2017	4/30/2018	
446	SOP TO CHAAM U/C NIKKA PANI MANSHERA	Mansehra	Mansehra	1113991	5%	5%	UP TO 31/12/2017	4/30/2018	
447	SOP TO PIPPAL BANDI SHER GUL BANDA U/C NIKKA PANI MANSHERA	Mansehra	Mansehra	1710411	5%	5%	UP TO 31/12/2017	4/30/2018	
448	SOP TO BARRI REHAR U/C NIKKA PANI MANSHERA	Mansehra	Mansehra	1857256	5%	5%	UP TO 31/12/2017	1/31/2018	
449	SOP TO CHEERAAN U/C NIKKA PANI MANSHERA	Mansehra	Mansehra	945820	5%	5%	UP TO 31/12/2017	4/30/2018	
450	SOP TO GHAZI KOT-I U/C NIKKA PANI MANSHERA	Mansehra	Mansehra	1149170	5%	5%	UP TO 31/12/2017	1/31/2018	
451	SOP TO AAKO BANDI U/C DARBAND MANSHERA	Mansehra	Mansehra	546955	5%	5%	UP TO 31/12/2017	4/30/2018	
TOTAL:				426.785	22%	25%			