

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSDP) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 22/01/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|---|------------|-------------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 1 | LT EXT:AT VILL:TAHANDHARA THATI AHMAD KHAN PASWAL JORA A/ABAD | Havelian | Abbott Abad | 1303109 | 5% | 15% | UP TO 31/12/2017 | 2/28/2018 | |
| 2 | SOP TO VII:SADRA MUJAHED ABAD DEESAL ABBOTTABAD | Abbottabad | Abbott Abad | 588055 | 69% | 100% | | 11/30/2017 | Nov-2017 |
| 3 | LT EXT:AT VILL:CHAUDRY LEERA ABBATTABAD | Abbottabad | Abbott Abad | 545534 | 5% | 15% | UP TO 31/12/2017 | 2/28/2018 | |
| 4 | LT EXT:AT VILL:CHAMBA SOKA ABBOTTABAD | Havelian | Abbott Abad | 969616 | 54% | 35% | UP TO 31/12/2017 | 4/30/2018 | |
| 5 | LT EXT:AT VILL:KERI KOTNAL SIAL NOORMANE ABBOTTABAD | Havelian | Abbott Abad | 1010100 | 53% | 20% | UP TO 31/12/2017 | 2/28/2018 | |
| 6 | LT EXT:AT VILL:PHALKOT PAYAYA GALI GHAMBEER BARIN GALI ABBOTTABAD | Havelian | Abbott Abad | 1258589 | 61% | 100% | | 12/31/2017 | Nov-2017 |
| 7 | SOP TO VILL:KALO MAIRA ABBOTTABAD | Havelian | Abbott Abad | 1267698 | 70% | 100% | | 12/31/2017 | Nov-2017 |
| 8 | LT EXT:AT VILL:BANG JOGIMAR BEERAIN GALI ABBOTTABAD | Abbottabad | Abbott Abad | 1010100 | 63% | 100% | | 10/31/2017 | Oct-2017 |
| 9 | LT EXT:AT VILL:GHORILNNER ABBOTTABAD | Havelian | Abbott Abad | 542279 | 61% | 100% | | 1/31/2018 | Nov-2017 |
| 10 | SOP TO VILL:KARI SARA FALLIE ABBOTTABAD | Havelian | Abbott Abad | 1143907 | 67% | 100% | | 12/31/2017 | Nov-2017 |
| 11 | LT EXT:AT VILL:EWALI DAD MAIRA ROMAL ABBOTTABAD | Havelian | Abbott Abad | 1103855 | 68% | 100% | | 11/30/2017 | Nov-2017 |
| 12 | LT EXT:AT VILL:CHANNALI ABBOTTABAD | Havelian | Abbott Abad | 999456 | 68% | 100% | | 12/31/2017 | Nov-2017 |
| 13 | SOP TO VILL:KOGHAN NEAR SHARGAL ABBOTTABAD | Abbottabad | Abbott Abad | 996958 | 67% | 100% | | 11/30/2017 | Dec-2017 |
| 14 | SOP TO VILL:GHOTRAIN BAGHNOT GHARI LORA ABBOTTABAD | Havelian | Abbott Abad | 567415 | 75% | 100% | | 2/28/2018 | Nov-2017 |
| 15 | SOP TO VILL:GHORA SAYDIN BAGLA SEER ABBOTTABAD | Havelian | Abbott Abad | 1073320 | 5% | 5% | UP TO 31/12/2017 | 2/28/2018 | |
| 16 | SOP TO VILL:LORA MAIRA ABBOTTABAD | Havelian | Abbott Abad | 1316120 | 42% | 60% | UP TO 31/12/2017 | 2/28/2018 | |
| 17 | LT EXT:AT VILL:SUMUNDAR KATHA BARIM GALI ABBOTTABAD | Abbottabad | Abbott Abad | 797972 | 61% | 100% | | 12/31/2017 | Nov-2017 |
| 18 | SOP TO VILL:PANJGRAIN RATI DHAIR ABBOTTABAD | Havelian | Abbott Abad | 574116 | 76% | 100% | | 1/31/2018 | Nov-2017 |

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSPD) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 22/01/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|--|------------|-------------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 19 | LT EXT:AT VILL:NARA ABBOTTABAD | Havelian | Abbott Abad | 857639 | 59% | 100% | | 12/31/2017 | Nov-2017 |
| 20 | LT EXT:AT VILL:DIWAL ABBOTTABAD | Havelian | Abbott Abad | 857639 | 33% | 40% | UP TO 31/12/2017 | 2/28/2018 | |
| 21 | SOP TO VILL:KUTLI ABBOTTABAD | Havelian | Abbott Abad | 1252200 | 5% | 30% | UP TO 31/12/2017 | 2/28/2018 | |
| 22 | SOP TO SARBANA MOH:GARTHARI ABBOTTABAD | Abbottabad | Abbott Abad | 1537600 | 68% | 100% | | 1/31/2018 | Nov-2017 |
| 23 | SOP TO VILL:LAKAN PUR SHERWAN ABBOTTABAD | Abbottabad | Abbott Abad | 1574817 | 68% | 100% | | 10/31/2017 | Oct-2017 |
| 24 | ADD:100KVA AT VILL:MAMIDA ABBOTTABAD | Havelian | Abbott Abad | 500381 | 73% | 100% | | 10/31/2017 | Oct-2017 |
| 25 | SOP TO G.P.S KOKAL SEER BUNI PAND ABBOTTABAD | Havelian | Abbott Abad | 590657 | 5% | 20% | UP TO 31/12/2017 | 2/28/2018 | |
| 26 | SOP TO VILL:DOON GIAN BAGHAN ABBOTTABAD | Abbottabad | Abbott Abad | 581962 | 70% | 100% | | 1/31/2018 | Nov-2017 |
| 27 | SOP TO VILL:JORA MAIRA ABBOTTABAD | Havelian | Abbott Abad | 500381 | 17% | 50% | UP TO 30/11/2017 | 12/31/2017 | |
| 28 | SOP TO VILL:TRINGIR PAN ABBOTTABAD | Abbottabad | Abbott Abad | 517981 | 75% | 100% | | 12/31/2017 | Nov-2017 |
| 29 | SOP TO MOH:QADRI CHAMBAH ABBOTTABAD | Havelian | Abbott Abad | 800878 | 58% | 20% | UP TO 31/12/2017 | 2/28/2018 | |
| 30 | SOP TO VILL:HAJI GALI ABBOTTABAD | Havelian | Abbott Abad | 891411 | 38% | 40% | UP TO 31/12/2017 | 2/28/2018 | |
| 31 | SOP TO GOVT HIGH SCHOOL JHANGRA ABBOTTABAD | Havelian | Abbott Abad | 797010 | 73% | 100% | | 12/31/2017 | Nov-2017 |
| 32 | SOP TO VILL:KLANANDA KARI ABBOTTABAD | Abbottabad | Abbott Abad | 712393 | 71% | 100% | | 2/28/2018 | Nov-2017 |
| 33 | SOP TO VILL:CHAMARI BAT NARA ABBOTTABAD | Havelian | Abbott Abad | 709234 | 74% | 100% | | 12/31/2017 | Nov-2017 |
| 34 | LT EXT:AT VILL:JAGHIAN BAGH ABBOTTABAD | Havelian | Abbott Abad | 1471294 | 9% | 30% | UP TO 31/12/2017 | 4/30/2018 | |
| 35 | SOP TO VILL:JAGHIAN BAGH P-2 ABBOTTABAD | Havelian | Abbott Abad | 2893273 | 69% | 100% | | 11/30/2017 | Nov-2017 |
| 36 | LT EXT:AT VILL:KHALIAN ABBOTTABAD | Havelian | Abbott Abad | 1729484 | 5% | 50% | UP TO 31/12/2017 | 2/28/2018 | |

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSPD) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 22/01/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|--|------------|-------------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 37 | SOP TO VILL:KHALIAN BAGH P-1 ABBOTTABAD | Havelian | Abbott Abad | 1536368 | 25% | 40% | UP TO 31/12/2017 | 2/28/2018 | |
| 38 | SOP TO VILL:SARDAR HAV ABBOTTABAD | Havelian | Abbott Abad | 497662 | 74% | 100% | | 1/31/2018 | Nov-2017 |
| 39 | LT EXT:AT VILL KANGAR MAIRA ABBOTTABAD | Havelian | Abbott Abad | 630894 | 60% | 100% | | 12/31/2017 | Nov-2017 |
| 40 | LT EXT:AT VILL:DOGRI RAHI ABBOTTABAD | Havelian | Abbott Abad | 627570 | 61% | 100% | | 1/31/2018 | Nov-2017 |
| 41 | SOP TO VILL:MALKAN HAVELIAN ABBOTTABAD | Havelian | Abbott Abad | 807228 | 38% | 20% | UP TO 15/11/2017 | 11/30/2017 | |
| 42 | SOP TO VILL:CHANKOT ABBOTTABAD | Havelian | Abbott Abad | 1182006 | 67% | 100% | | 12/31/2017 | Dec-2017 |
| 43 | SOP TO VILL:MOHAR KHURD KAKA BAN MALACH ABBOTTABAD | Abbottabad | Abbott Abad | 1412586 | 14% | 40% | UP TO 31/12/2017 | 2/28/2018 | |
| 44 | LT EXT:AT VILL:TREEAR DANA ABBOTTABAD | Abbottabad | Abbott Abad | 589242 | 60% | 50% | UP TO 30/11/2017 | 12/31/2017 | |
| 45 | LT EXT:AT VILL:KOKAL ABBOTTABAD | Havelian | Abbott Abad | 1592723 | 57% | 100% | | 12/31/2017 | Dec-2017 |
| 46 | SOP TO VILL:KUTLI PHAL KOT ABBOTTABAD | Abbottabad | Abbott Abad | 1818409 | 19% | 50% | UP TO 31/12/2017 | 2/28/2018 | |
| 47 | HT EXT:AT VILL:BINOORA MEHBOOB ABAD ABBOTTABAD | Abbottabad | Abbott Abad | 1928707 | 70% | 100% | | 1/31/2018 | Dec-2017 |
| 48 | PVC CABAL AT HAVELIAN CITY ABBOTTABAD | Havelian | Abbott Abad | 1185881 | 56% | 50% | UP TO 30/11/2017 | 12/31/2017 | |
| 49 | SOP TO VILL:GRAMRI ABBOTTABAD | Abbottabad | Abbott Abad | 1396566 | 22% | 50% | UP TO 31/12/2017 | 4/30/2018 | |
| 50 | LT EXT:AT VILL:SARBANA ABBOTTABAD | Abbottabad | Abbott Abad | 633137 | 60% | 100% | | 12/31/2017 | Dec-2017 |
| 51 | SOP TO VILL:TOOTNI MOH:PIYIAN CHANBA ABBOTTABAD | Abbottabad | Abbott Abad | 1629316 | 21% | 50% | UP TO 31/12/2017 | 2/28/2018 | |
| 52 | LT EXT:AT VILL:KALAS ABBOTTABAD | Havelian | Abbott Abad | 1182835 | 68% | 100% | | 12/31/2017 | Dec-2017 |
| 53 | SOP TO VILL:PANJGRAN ABBOTTABAD | Havelian | Abbott Abad | 1045991 | 68% | 100% | | 10/31/2017 | Oct-2017 |
| 54 | LT EXT:AT VILL:KAMILA MOH:MANZOOR ECT ABBOTTABAD | Abbottabad | Abbott Abad | 1523322 | 55% | 20% | UP TO 31/12/2017 | 4/30/2018 | |

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSDP) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 22/01/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|--|------------|-------------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 55 | LT EXT:AT VILL:KASKA KHURD MOH:SAFDAR KHAN ABBOTTABAD | Havelian | Abbott Abad | 925952 | 60% | 100% | | 12/31/2017 | Dec-2017 |
| 56 | LT EXT:AT VILL:FATEH ABAD KANGAR HOTER CHAUDHRIAN GOH ABBOTTABAD | Abbottabad | Abbott Abad | 1053823 | 60% | 100% | | 12/31/2017 | Dec-2017 |
| 57 | ADD:50KVA AT DIFF:LOC NA 18 ABBOTTABAD | Havelian | Abbott Abad | 2031894 | 61% | 60% | UP TO 31/12/2017 | 2/28/2018 | |
| 58 | SOP TO PIR KOT MOH:MALIK SAQIB ETC HAVELIAN ABBOTTABAD | Havelian | Abbott Abad | 1124431 | 17% | 70% | UP TO 31/12/2017 | 2/28/2018 | |
| 59 | SOP TO VILL:AMEERA ABAD ABBOTTABAD | Abbottabad | Abbott Abad | 811661 | 28% | 70% | UP TO 31/12/2017 | 2/28/2018 | |
| 60 | SOP TO MOH:MASJID DHERI DEWAL ABBOTTABAD | Havelian | Abbott Abad | 1207761 | 69% | 100% | | 11/30/2017 | Nov-2017 |
| 61 | SOP TO VILL:MAIRA ROMAL DAKHAN KIALA ABBOTTABAD | Abbottabad | Abbott Abad | 1390205 | 5% | 20% | UP TO 31/12/2017 | 2/28/2018 | |
| 62 | LT EXT:AT MOH:TRAKANA ABBOTTABAD | Havelian | Abbott Abad | 841774 | 60% | 100% | | 12/31/2017 | Dec-2017 |
| 63 | LT EXT:AT VILL:BAHADAR GOREIAN CHAMAD ABBOTTABAD | Abbottabad | Abbott Abad | 953598 | 61% | 100% | | 11/30/2017 | Dec-2017 |
| 64 | ADD:100KVA AT VILL:LANGRA ABBOTTABAD | Havelian | Abbott Abad | 586821 | 71% | 100% | | 12/31/2017 | Nov-2017 |
| 65 | ADD:100KVA AT VILL:UPPER GAJJAL ABBOTTABAD | Abbottabad | Abbott Abad | 539918 | 73% | 100% | | 12/31/2017 | Nov-2017 |
| 66 | ADD:200KVA AT VILL:CHATAR NATH ABBOTTABAD | Havelian | Abbott Abad | 625112 | 77% | 100% | | 2/28/2018 | Nov-2017 |
| 67 | ADD:200KVA AT VILL:CHAPGRAN ABBOTTABAD | Abbottabad | Abbott Abad | 625112 | 77% | 100% | | 12/31/2017 | Nov-2017 |
| 68 | ADD:100KVA AT VILL:HAJI LIRAN ABBOTTABAD | Havelian | Abbott Abad | 530956 | 76% | 100% | | 11/30/2017 | Dec-2017 |
| 69 | SOP TO VILL:SALAN ABBOTTABAD | Abbottabad | Abbott Abad | 1059217 | 5% | 40% | UP TO 31/12/2017 | 2/28/2018 | |
| 70 | LT EXT:AT MOH:MALIK AZHAR HAVELIAN ABBOTTABAD | Havelian | Abbott Abad | 505065 | 60% | 100% | | 1/31/2018 | Dec-2017 |
| 71 | SOP TO VILL:SARA MAIRA PASAL ABBOTTABAD | Havelian | Abbott Abad | 1271473 | 5% | 20% | UP TO 31/12/2017 | 2/28/2018 | |
| 72 | LT EXT:AT VILL:SHAH KOT MOH:AKBAR KHAN DISAL ABBOTTABAD | Abbottabad | Abbott Abad | 717113 | 60% | 100% | | 12/31/2017 | Dec-2017 |

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSPD) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 22/01/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|---|------------|-------------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 73 | LT EXT:AT VILL:THARALA RAKHALA ETC ABBOTTABAD | Havelian | Abbott Abad | 1757339 | 43% | 20% | UP TO 31/12/2017 | 2/28/2018 | |
| 74 | LT EXT:AT VILL:BADNOTAR MOH:RAHIM NAVEED ABBOTTABAD | Abbottabad | Abbott Abad | 548966 | 60% | 100% | | 11/30/2017 | Dec-2017 |
| 75 | LT EXT:AT VILL:PALASI ABBOTTABAD | Abbottabad | Abbott Abad | 757597 | 36% | 40% | UP TO 15/11/2017 | 11/30/2017 | |
| 76 | LT EXT:AT VILL:LIRAN ABBOTTABAD | Abbottabad | Abbott Abad | 757597 | 22% | 50% | UP TO 31/12/2017 | 2/28/2018 | |
| 77 | LT EXT:AT VILL:THANNA SHERWAN ZIARAT FATEH BANDI ETC ABBOTTABAD | Abbottabad | Abbott Abad | 663069 | 61% | 100% | | 12/31/2017 | Dec-2017 |
| 78 | SOP TO VILL:PANDAL B/GALI ETC ABBOTTABAD | Abbottabad | Abbott Abad | 1774733 | 67% | 100% | | 2/28/2018 | Dec-2017 |
| 79 | LT EXT:AT VILL:TANALI LANGRA ETC ABBOTTABAD | Havelian | Abbott Abad | 633723 | 55% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 80 | SOP TO VILL:DABRAN ABBOTTABAD | Havelian | Abbott Abad | 927591 | 67% | 100% | | 3/31/2018 | Nov-2017 |
| 81 | SOP TO VILL:HABIB ABAD NO-I & II ABBOTTABAD | Abbottabad | Abbott Abad | 855681 | 62% | 100% | | 3/31/2018 | Dec-2017 |
| 82 | SOP TO MOH:JUMA BAGHA ABBOTTABAD | Abbottabad | Abbott Abad | 962629 | 31% | 30% | UP TO 31/12/2017 | 4/30/2018 | |
| 83 | LT EXT:AT VILL:G.M.P SCHOOL BADYAL ETC ABBOTTABAD | Abbottabad | Abbott Abad | 2185123 | 5% | 50% | UP TO 31/12/2017 | 4/30/2018 | |
| 84 | SOP TO VILL:RIYALA MAJUHAMA ABBOTTABAD | Havelian | Abbott Abad | 1607643 | 67% | 100% | | 1/31/2018 | Dec-2017 |
| 85 | LT EXT AT VILL:KARACH MAJUHAMA ABBOTTABAD | Havelian | Abbott Abad | 1008537 | 61% | 100% | | 11/30/2017 | Dec-2017 |
| 86 | SOP TO VILL:NALOTHA ETC ABBOTTABAD | Havelian | Abbott Abad | 832239 | 73% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 87 | LT EXT:AT VILL:SALELAM PAEEN PAWA BADHAIR ABBOTTABAD | Havelian | Abbott Abad | 1125919 | 5% | 50% | UP TO 31/12/2017 | 4/30/2018 | |
| 88 | LT EXT:AT VILL:RAHI BORI CHANKOT ABBOTTABAD | Havelian | Abbott Abad | 2020259 | 54% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 89 | SOP TO VILL:MASA GOJRI MASAH SAIDIAN ABBOTTABAD | Havelian | Abbott Abad | 1192797 | 39% | 20% | UP TO 31/12/2017 | 4/30/2018 | |
| 90 | SOP TO VILL:SER BARWAL RAHI ABBOTTABAD | Havelian | Abbott Abad | 1272365 | 67% | 100% | | 12/31/2017 | Dec-2017 |

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSDP) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 22/01/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|--|------------|-------------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 91 | LT EXT:AT VILL:MOH:PHERMANSIJ KOT ETC ABBOTTABAD | Havelian | Abbott Abad | 673420 | 60% | 100% | | 12/31/2017 | Dec-2017 |
| 92 | SOP TO VILL:SAIL DANA GOREEN ABBOTTABAD | Havelian | Abbott Abad | 589163 | 72% | 100% | | 11/30/2017 | Dec-2017 |
| 93 | LT EXT:AT MOH:SINYASI KOTLI DANA KIARI ABBOTTABAD | Havelian | Abbott Abad | 2020259 | 54% | 100% | | 3/31/2018 | Dec-2017 |
| 94 | LT EXT:AT VILL:NAGAL LORA ABBOTTABAD | Havelian | Abbott Abad | 673420 | 62% | 100% | | 1/31/2018 | Nov-2017 |
| 95 | SOP TO VILL:CHOWKI PAHARLA LASSA BAGIN KHEL ABBOTTABAD | Abbottabad | Abbott Abad | 2106035 | 31% | 60% | UP TO 31/12/2017 | 3/31/2018 | |
| 96 | LT EXT:AT VILL:SAYIAL ABOOTTABAD | Havelian | Abbott Abad | 757597 | 57% | 100% | | 3/31/2018 | Dec-2017 |
| 97 | LT EXT:AT VILL:BANG JOGIMAR B/GALI ABBOTTABAD | Havelian | Abbott Abad | 1010129 | 54% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 98 | SOP TO VILL:HOTRIAN ETC ABBOTTABAD | Havelian | Abbott Abad | 1296189 | 5% | 20% | UP TO 31/12/2017 | 4/30/2018 | |
| 99 | SOP TO VILL:PANDAL PHALLA ABBOTTABAD | Abbottabad | Abbott Abad | 680275 | 30% | 40% | UP TO 31/12/2017 | 4/30/2018 | |
| 100 | SOP TO JHALLARI KUTLI MOH:AMAN SEER MAIN SEER ABBOTTABAD | Havelian | Abbott Abad | 1354494 | 41% | 20% | UP TO 31/12/2017 | 4/30/2018 | |
| 101 | SOP TO VILL:PHALA PO MATRACH ABBOTTABAD | Abbottabad | Abbott Abad | 805254 | 36% | 30% | UP TO 31/12/2017 | 4/30/2018 | |
| 102 | SOP TO VILL:DHARI SYEDIAN ABBOTTABAD | Havelian | Abbott Abad | 1299817 | 5% | 20% | UP TO 31/12/2017 | 4/30/2018 | |
| 103 | SOP TO VILL:CHARRALA PHALLA MOH:BAIGA ABBOTTABAD | Havelian | Abbott Abad | 1370379 | 21% | 15% | UP TO 31/12/2017 | 3/31/2018 | |
| 104 | SOP TO VILL:BUCHA GALI MOH:KALI GALI HILLA DE BANDI ABBOTTABAD | Havelian | Abbott Abad | 770600 | 21% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 105 | SOP TO VILL:MOH:BODLA PASWAL MOH:CHAR SAYAL ABBOTTABAD | Abbottabad | Abbott Abad | 999917 | 5% | 15% | UP TO 31/12/2017 | 4/30/2018 | |
| 106 | SOP TO MOH:PASSALA N/GALI ABBOTTABAD | Abbottabad | Abbott Abad | 1179041 | 25% | 25% | UP TO 31/12/2017 | 3/31/2018 | |
| 107 | SOP TO VILL:MALKAN KAIRY GUJRAN ABBOTTABAD | Abbottabad | Abbott Abad | 1493733 | 41% | 45% | UP TO 31/12/2017 | 3/31/2018 | |
| 108 | LT EXT:AT VILL:KASHKA ABBOTTABAD | Havelian | Abbott Abad | 801498 | 5% | 30% | UP TO 31/12/2017 | 3/31/2018 | |

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSDP) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 22/01/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|---|------------|-------------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 109 | SOP TO VILL: BURJ ABBOTTABAD | Havelian | Abbott Abad | 992874 | 64% | 50% | UP TO 31/12/2017 | 4/30/2018 | |
| 110 | LT EXT: AT VILL: BEDYAL RITTAN NAGGKI ABBOTTABAD | Havelian | Abbott Abad | 925952 | 5% | 20% | UP TO 31/12/2017 | 4/30/2018 | |
| 111 | SOP TO VILL: GUL BANDI ABBOTTABAD | Abbottabad | Abbott Abad | 521447 | 5% | 15% | UP TO 31/12/2017 | 3/31/2018 | |
| 112 | SOP TO VILL: TOHEED ABAD ABBOTTABAD | Abbottabad | Abbott Abad | 1140850 | 64% | 30% | UP TO 31/12/2017 | 4/30/2018 | |
| 113 | SOP TO VILL: KALAS ABBOTTABAD | Havelian | Abbott Abad | 916691 | 64% | 100% | | 3/31/2018 | Dec-2017 |
| 114 | SOP TO VILL: PHANSA SERI SHER SHAH ABBOTTABAD | Havelian | Abbott Abad | 1396723 | 61% | 25% | UP TO 31/12/2017 | 3/31/2018 | |
| 115 | SOP TO VILL: KANGRO P.K KHAN BANDI PHULLAN ABBOTTABAD | Abbottabad | Abbott Abad | 1413507 | 48% | 15% | UP TO 31/12/2017 | 4/30/2018 | |
| 116 | SOP TO MOH: CHAUDRIAN KANGARHOTAR ABBOTTABAD | Havelian | Abbott Abad | 885329 | 60% | 100% | | 3/31/2018 | Dec-2017 |
| 117 | LT EXT: AT KUTHALA MOH: DALLIAN MADIAN KUMAR BANDI ABBOTTABAD | Abbottabad | Abbott Abad | 717091 | 5% | 15% | UP TO 31/12/2017 | 3/31/2018 | |
| 118 | ADD: T/F AT VILL: MUHMADA MOH: LODHIA LAKIHA BARSEEN ABBOTTABAD | Abbottabad | Abbott Abad | 691563 | 42% | 10% | UP TO 31/12/2017 | 4/30/2018 | |
| 119 | SOP TO VILL: GHORA SAIDIAN NOOR PUR ABBOTTABAD | Havelian | Abbott Abad | 2188784 | 62% | 100% | | 3/31/2018 | Dec-2017 |
| 120 | SOP TO VILL: SUMA KARAGHA SUMLOE ABBOTTABAD | Havelian | Abbott Abad | 1891694 | 5% | 20% | UP TO 31/12/2017 | 4/30/2018 | |
| 121 | SOP TO MOH: LAKAR MANDI ABBOTTABSD | Havelian | Abbott Abad | 833923 | 44% | 15% | UP TO 30/11/2017 | 12/31/2017 | |
| 122 | LT EXT: AT VILL: LOWER TROOR ABBOTTABAD | Havelian | Abbott Abad | 1053999 | 5% | 25% | UP TO 31/12/2017 | 4/30/2018 | |
| 123 | LT EXT: AT VILL: HAVELIAN CHANGALI TOTNI JHR ABBOTTABAD | Havelian | Abbott Abad | 925925 | 5% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 124 | LT EXT: AT U/C P.K KHAN ABBOTTABAD | Abbottabad | Abbott Abad | 1683500 | 5% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 125 | LT EXT: AT VILL: JUSTER NAMLI MAIRA ABBOTTABAD | Abbottabad | Abbott Abad | 593329 | 13% | 20% | UP TO 15/11/2017 | 11/30/2017 | |
| 126 | LT EXT: AT U/C PHALKOT ABBOTTABAD | Abbottabad | Abbott Abad | 2693601 | 38% | 20% | UP TO 31/12/2017 | 4/30/2018 | |

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSDP) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 22/01/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|---|------------|-------------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 127 | SOP TO VILL:DARA QARI SARFARAZ (MUHAMMAD ILYAS SEER) ABBOTTABAD | Havelian | Abbott Abad | 699049 | 5% | 20% | UP TO 31/12/2017 | 1/31/2018 | |
| 128 | LT EXT:AT U/C BERAN GALI SURELA ABBOTTABAD | Abbottabad | Abbott Abad | 1094275 | 5% | 20% | UP TO 31/12/2017 | 4/30/2018 | |
| 129 | SOP TO VILL:SANGLI SARBAN ABBOTTABAD | Abbottabad | Abbott Abad | 1219805 | 19% | 15% | UP TO 31/12/2017 | 3/31/2018 | |
| 130 | SOP TO VILL:GHAMBEER ABBOTTABAD | Havelian | Abbott Abad | 1439678 | 8% | 25% | UP TO 31/12/2017 | 4/30/2018 | |
| 131 | SOP TO VILL:U/C SEER SHARQI ABBOTTABAD | Havelian | Abbott Abad | 510595 | 24% | 20% | UP TO 30/11/2017 | 12/31/2017 | |
| 132 | LT EXT:AT VILL:KALABAN TARROR MAIRA ETC SAIDAN ABBOTTABAD | Havelian | Abbott Abad | 501843 | 33% | 15% | UP TO 31/12/2017 | 3/31/2018 | |
| 133 | ADD:100KVA AT ATSARBAN COLONY ABBOTTABAD | Abbottabad | Abbott Abad | 566595 | 5% | 25% | UP TO 30/11/2017 | 12/31/2017 | |
| 134 | ADD:100KVA AT LORA ABBOTTABAD | Havelian | Abbott Abad | 1793057 | 41% | 20% | UP TO 31/12/2017 | 4/30/2018 | |
| 135 | SOP TO VILL:BINAYANI NAGRI TUTAIL HILLA ABBOTTABAD | Havelian | Abbott Abad | 1461844 | 63% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 136 | LT EXT:AT VILL:RAHI MOH:SADAT KASHKA ABBOTTABAD | Havelian | Abbott Abad | 1253040 | 7% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 137 | SOP TO VILL:CHOTALA BODLA ABBOTTABAD | Havelian | Abbott Abad | 1045964 | 47% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 138 | LT EXT:AT VILL:BANI PHULAN MOH:KACHHIAN U/C PAWA ABBOTTABAD | Abbottabad | Abbott Abad | 2310210 | 5% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 139 | SOP TO VILL:TARROR BATTIAN SANDA SEER ABBOTTABAD | Havelian | Abbott Abad | 1086448 | 39% | 15% | UP TO 31/12/2017 | 3/31/2018 | |
| 140 | SOP TO MOH:ABBASIAN DANA NORAL ABBOTTABAD | Havelian | Abbott Abad | 596417 | 11% | 25% | UP TO 15/11/2017 | 11/30/2017 | |
| 141 | SOP TO VILL:DHARRI LORA ABBOTTABAD | Havelian | Abbott Abad | 632804 | 60% | 20% | UP TO 31/12/2017 | 1/31/2018 | |
| 142 | SOP TO VILL:GALI U/C P.K KHAN ABBOTTABAD | Abbottabad | Abbott Abad | 831735 | 6% | 20% | UP TO 15/11/2017 | 11/30/2017 | |
| 143 | SOP TO VILL:JAFFAR BEERIAN GALI ABBOTTABAD | Abbottabad | Abbott Abad | 826842 | 17% | 20% | UP TO 31/12/2017 | 4/30/2018 | |
| 144 | LT EXT:AT VILL:NAKAR KUTLI ABBOTTABAD | Havelian | Abbott Abad | 757575 | 5% | 15% | UP TO 31/12/2017 | 3/31/2018 | |

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSPD) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 22/01/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|--|------------|-------------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 145 | LT EXT:AT VILL:ROHRR MUBARIK ABBOTTABAD | Havelian | Abbott Abad | 1197882 | 5% | 20% | UP TO 31/12/2017 | 4/30/2018 | |
| 146 | LT EXT:AT VILL:GHAMBEER DARMAN GALI ABBOTTABAD | Havelian | Abbott Abad | 671248 | 63% | 100% | | 1/31/2018 | Nov-2017 |
| 147 | LT EXT:AT VILL:MIARA UPPER NUMB LORA ABBOTTABAD | Havelian | Abbott Abad | 1342495 | 5% | 15% | UP TO 31/12/2017 | 4/30/2018 | |
| 148 | LT EXT:AT VILL:KUND BATAL CHAR MAKOOL ABBOTTABAD | Havelian | Abbott Abad | 630764 | 63% | 100% | | 2/28/2018 | Nov-2017 |
| 149 | LT EXT:AT VILL:NALLA ANGEROLA KALA PAR ABBOTTABAD | Havelian | Abbott Abad | 1178130 | 66% | 30% | UP TO 31/12/2017 | 1/31/2018 | |
| 150 | LT EXT:AT VILL:DUMA HOTHLE ETC ABBOTTABAD | Havelian | Abbott Abad | 1471459 | 5% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 151 | SOP TO VILL:THUBBA CHANNLI BAT KALA PAR ABBOTTABAD | Havelian | Abbott Abad | 1521282 | 57% | 40% | UP TO 31/12/2017 | 4/30/2018 | |
| 152 | LT EXT:AT VILL:TARROR NALOI PALASI ABBOTTABAD | Havelian | Abbott Abad | 1346800 | 56% | 15% | UP TO 31/12/2017 | 3/31/2018 | |
| 153 | SOP TO MOH:CHOCK PARACH LADAN MATTAL ABBOTTABAD | Havelian | Abbott Abad | 1443068 | 24% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 154 | LT EXT:AT MOSQUE MOH:DHAKKI JHAR ABBOTTABAD | Havelian | Abbott Abad | 548741 | 60% | 100% | | 2/28/2018 | Dec-2017 |
| 155 | SOP TO VILL:SHAHEED ABAD ABBOTTABAD | Abbottabad | Abbott Abad | 2044326 | 66% | 100% | | 11/30/2017 | Nov-2017 |
| 156 | LT EXT:AT VILL:DANA SHER KHAN ETC ABBOTTABAD | Abbottabad | Abbott Abad | 673400 | 60% | 100% | | 2/28/2018 | Dec-2017 |
| 157 | LT EXT:AT VILL:BANDA SHAIB KHAN ABBOTTABAD | Havelian | Abbott Abad | 673400 | 60% | 100% | | 11/30/2017 | Dec-2017 |
| 158 | SOP TO VILL:BHARWAL ABBOTTABAD | Havelian | Abbott Abad | 915215 | 72% | 100% | | 2/28/2018 | Nov-2017 |
| 159 | LT EXT:AT VILL:KALSI JABBRI BARSEEN ABBOTTABAD | Havelian | Abbott Abad | 1641632 | 58% | 50% | UP TO 31/12/2017 | 4/30/2018 | |
| 160 | HT EXT:AT VILL:THARADA KANGROORA ABBOTTABAD | Havelian | Abbott Abad | 845209 | 72% | 100% | | 10/31/2017 | Oct-2017 |
| 161 | SOP TO VILL:MEYAL CHORIAN KHJOTRIAN ABBOTTABAD | Havelian | Abbott Abad | 2367893 | 67% | 100% | | 1/31/2018 | Dec-2017 |
| 162 | LT EXT:AT VILL:KULYIA NOSHERA MAIRA ABBOTTABAD | Havelian | Abbott Abad | 589225 | 62% | 100% | | 1/31/2018 | Nov-2017 |

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSDP) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 22/01/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|---|------------|-------------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 163 | SOP TO VILL:NULAHA KARMATION ABBOTTABAD | Havelian | Abbott Abad | 1192739 | 41% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 164 | LT EXT:AT VILL:KULTI ABBOTTABAD | Havelian | Abbott Abad | 841750 | 62% | 100% | | 11/30/2017 | Nov-2017 |
| 165 | LT EXT:AT VILL:DAKAN TATRILA NAGRI BALA ABBOTTABAD | Abbottabad | Abbott Abad | 1299140 | 64% | 100% | | 1/31/2018 | Dec-2017 |
| 166 | SOP TO VILL:BAGAHTI BHORAJ BARAM GALI ABBOTTABAD | Abbottabad | Abbott Abad | 1591178 | 68% | 100% | | 2/28/2018 | Dec-2017 |
| 167 | LT EXT:AT VILL:MOH:SEERIAN NARA TAMAL ABBOTTABAD | Havelian | Abbott Abad | 589225 | 60% | 100% | | 11/30/2017 | Dec-2017 |
| 168 | HT S/C CABLE 500MCM AT INTERNATION PUBLIC SCHOOL ABBOTTABAD | Havelian | Abbott Abad | 678720 | 5% | 15% | UP TO 31/12/2017 | 4/30/2018 | |
| 169 | LT EXT:AT VILL:AMIR ABAD THORA KALAN ABBOTTABAD | Abbottabad | Abbott Abad | 1336253 | 60% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 170 | SOP TO VILL:CHAMAD ABBOTTABAD | Abbottabad | Abbott Abad | 874894 | 69% | 100% | | 1/31/2018 | Dec-2017 |
| 171 | SOP TO VILL:TOOPAL TAJWAL ABBOTTABAD | Havelian | Abbott Abad | 692717 | 64% | 100% | | 1/31/2018 | Dec-2017 |
| 172 | LT EXT:AT VILL:TANWAL ABBOTTABAD | Abbottabad | Abbott Abad | 1346800 | 54% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 173 | LT EXT:AT VILL:KANG MOHRAN BANDA SAID KHAN ABBOTTABAD | Havelian | Abbott Abad | 1273013 | 59% | 100% | | 1/31/2018 | Nov-2017 |
| 174 | LT EXT:AT VILL:PHULIAN KOTLI ABBOTTABAD | Havelian | Abbott Abad | 1010100 | 54% | 45% | UP TO 31/12/2017 | 3/31/2018 | |
| 175 | LT EXT:AT VILL:NAROTHER BAGNATOR ABBOTTABAD | Abbottabad | Abbott Abad | 1074929 | 54% | 100% | | 4/30/2018 | Dec-2017 |
| 176 | SOP TO VILL:MODEL TOWN CHAMBA ABBOTTABAD | Havelian | Abbott Abad | 879490 | 63% | 100% | | 11/30/2017 | Dec-2017 |
| 177 | LT EXT:AT VILL:MOH:DANGAR PASWAL ABBOTTABAD | Abbottabad | Abbott Abad | 589225 | 60% | 100% | | 2/28/2018 | Dec-2017 |
| 178 | SOP TO MOH:KHEYAL ABBOTTABAD | Abbottabad | Abbott Abad | 1990703 | 68% | 100% | | 1/31/2018 | Dec-2017 |
| 179 | SOP TO VILL:KULSIAN SORA CHUM NAKIR ABBOTTABAD | Abbottabad | Abbott Abad | 1336844 | 8% | 45% | UP TO 31/12/2017 | 4/30/2018 | |
| 180 | SOP TO VILL:SAIR MALACH ABBOTTABAD | Abbottabad | Abbott Abad | 1504333 | 41% | 50% | UP TO 31/12/2017 | 3/31/2018 | |

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSDP) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 22/01/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|--|------------|-------------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 181 | SOP TO VILL:THANDARA KALAN ABBOTTABAD | Abbottabad | Abbott Abad | 1024152 | 24% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 182 | LT EXT:AT VILL:UPPER AMIR SHERWAN ABBOTTABAD | Abbottabad | Abbott Abad | 501843 | 61% | 100% | | 1/31/2018 | Dec-2017 |
| 183 | SOP TO VILL:CHARBAT PHALLA ABBOTTABAD | Havelian | Abbott Abad | 1590898 | 5% | 20% | UP TO 31/12/2017 | 4/30/2018 | |
| 184 | SOP TO VILL:LANGRIAL ABBOTTABAD | Havelian | Abbott Abad | 1159603 | 24% | 35% | UP TO 31/12/2017 | 4/30/2018 | |
| 185 | LT EXT:AT VILL:GHOORA DANA ABBOTTABAD | Havelian | Abbott Abad | 666219 | 61% | 50% | UP TO 31/12/2017 | 1/31/2018 | |
| 186 | SOP TO VILL:HIRLA MAIRLA ABBOTTABAD | Havelian | Abbott Abad | 625089 | 5% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 187 | LT EXT:AT VILL:THATI CHATAR GALI ABBOTTABAD | Havelian | Abbott Abad | 899140 | 53% | 40% | UP TO 15/11/2017 | 11/30/2017 | |
| 188 | SOP TO VILL:SARA MAIRA ETC N/GALI ABBOTTABAD | Havelian | Abbott Abad | 1351715 | 67% | 50% | UP TO 31/12/2017 | 2/28/2018 | |
| 189 | SOP TO VILL:JABKAIRIRAKI ABBOTTABAD | Abbottabad | Abbott Abad | 1678812 | 49% | 30% | UP TO 31/12/2017 | 1/31/2018 | |
| 190 | LT CABLE AT OLD HAVELIAN MOH:TOWN ABBOTTABAD | Havelian | Abbott Abad | 1652102 | 60% | 50% | UP TO 31/12/2017 | 1/31/2018 | |
| 191 | LT EXT:AT VILL:LINJIAN MAIRA ETC ABBOTTABAD | Havelian | Abbott Abad | 1683549 | 60% | 100% | | 11/30/2017 | Dec-2017 |
| 192 | SOP TO VILL:THATI AHMAD KHAN ABBOTTABAD | Havelian | Abbott Abad | 1475787 | 59% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 193 | SOP TO VILL:CHAMATTI ABBOTTABAD | Havelian | Abbott Abad | 1045896 | 64% | 15% | UP TO 31/12/2017 | 3/31/2018 | |
| 194 | LT EXT:AT VILL:KNGAR PAIN DERA ABBOTTABAD | Abbottabad | Abbott Abad | 810361 | 56% | 15% | UP TO 31/12/2017 | 4/30/2018 | |
| 195 | LT EXT:AT VILL AHMAD ABAD CHIKKAR PAN ABBOTTABAD | Abbottabad | Abbott Abad | 681684 | 53% | 35% | UP TO 31/12/2017 | 3/31/2018 | |
| 196 | LT EXT:AT VILL:KHAIR PIRH NANSHERA ABBOTTABAD | Abbottabad | Abbott Abad | 779777 | 54% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 197 | SOP TO VILL:GOREENI DANA KEHARI U/C GOREENI ABBOTTABAD | Havelian | Abbott Abad | 1966540 | 5% | 15% | UP TO 31/12/2017 | 4/30/2018 | |
| 198 | SOP TO VILL:PANGORA NAMLI MAIRA ABBOTTABAD | Abbottabad | Abbott Abad | 921770 | 69% | 100% | | 1/31/2018 | Dec-2017 |

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSDP) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 22/01/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|---|------------|-------------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 199 | LT EXT:AT VILL:JAWSAL BANDA SAID KHAN ABBOTTABAD | Havelian | Abbott Abad | 1273049 | 60% | 100% | | 1/31/2018 | Dec-2017 |
| 200 | LT EXT:AT VILL:U/C PHALLA ABBOTTABAD | Havelian | Abbott Abad | 750918 | 61% | 100% | | 1/31/2018 | Dec-2017 |
| 201 | LT EXT:AT U/C LORA ABBOTTABAD | Havelian | Abbott Abad | 1887194 | 61% | 100% | | 1/31/2018 | Dec-2017 |
| 202 | LT EXT:AT VILL:MAIRA ABBOTTABAD | Abbottabad | Abbott Abad | 673420 | 60% | 100% | | 1/31/2018 | Dec-2017 |
| 203 | SOP TO VILL:BANDA SHAIB KHAN ABBOTTABAD | Havelian | Abbott Abad | 665588 | 49% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 204 | LT EXT:AT VILL:SARBANA BARIAN ABBOTTABAD | Abbottabad | Abbott Abad | 809694 | 53% | 30% | UP TO 31/12/2017 | 4/30/2018 | |
| 205 | SOP TO VILL:TANAKI ABBOTTABAD | Abbottabad | Abbott Abad | 1022478 | 62% | 100% | | 11/30/2017 | Dec-2017 |
| 206 | SOP TO VILL:DAKH DOGA BEERIN GALI ABBOTTABAD | Abbottabad | Abbott Abad | 1517043 | 43% | 40% | UP TO 31/12/2017 | 4/30/2018 | |
| 207 | SOP TO VILL:MAIRA KALAN U/C NAMALI MAIRA ABBOTTABAD | Abbottabad | Abbott Abad | 1434041 | 14% | 30% | UP TO 31/12/2017 | 4/30/2018 | |
| 208 | SOP TO MOH:NALLIAN U/C NAGRI BALA ABBOTTABAD | Havelian | Abbott Abad | 1455768 | 7% | 20% | UP TO 31/12/2017 | 4/30/2018 | |
| 209 | LT EXT:AT VILL:KHLORA KHURD KALA U/C PK KHAN ABBOTTABAD | Abbottabad | Abbott Abad | 1360604 | 5% | 20% | UP TO 31/12/2017 | 4/30/2018 | |
| 210 | LT EXT:AT VILL:ZIARIAT LAKHALAH U/C PK KHAN ABBOTTABAD | Havelian | Abbott Abad | 644663 | 59% | 100% | | 1/31/2018 | Dec-2017 |
| 211 | LT EXT:AT GM SCHOOL PANO THANA GOREENI ABBOTTABAD | Havelian | Abbott Abad | 508274 | 60% | 100% | | 2/28/2018 | Dec-2017 |
| 212 | SOP TO VILL:SAJWAL ABBOTTABAD | Havelian | Abbott Abad | 1235899 | 22% | 20% | UP TO 31/12/2017 | 4/30/2018 | |
| 213 | SOP TO VILL:NAKAKI ABBOTTABAD | Havelian | Abbott Abad | 837152 | 69% | 100% | | 1/31/2018 | Dec-2017 |
| 214 | SOP TO VILL:BEGAR BACH ABBOTTABAD | Abbottabad | Abbott Abad | 1150994 | 64% | 50% | UP TO 31/12/2017 | 4/30/2018 | |
| 215 | LT EXT:AT VILL:PATEEL SHERWAN ABBOTTABAD | Abbottabad | Abbott Abad | 603906 | 5% | 20% | UP TO 31/12/2017 | 4/30/2018 | |
| 216 | HT CABLE 500 MCM AT HAVELIAN ABBOTTABAD | Havelian | Abbott Abad | 734497 | 40% | 40% | UP TO 31/12/2017 | 4/30/2018 | |

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSPD) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 22/01/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|--|------------|-------------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 217 | SOP TO LAWYER PLAZA HIGH COURT ABBOTTABAD | Abbottabad | Abbott Abad | 822399 | 72% | 100% | | 11/30/2017 | Dec-2017 |
| 218 | SOP TO VILL:GAJJAR ABBOTTABAD | Havelian | Abbott Abad | 952249 | 7% | 30% | UP TO 31/12/2017 | 4/30/2018 | |
| 219 | LT EXT:AT VILL:UPPER GAJJAL ABBOTTABAD | Havelian | Abbott Abad | 637842 | 73% | 100% | | 11/30/2017 | Dec-2017 |
| 220 | SOP TO VILL:SANGLI AZIZ BANG GOREIAN ABBOTTABAD | Abbottabad | Abbott Abad | 750149 | 67% | 100% | | 1/31/2018 | Dec-2017 |
| 221 | LT EXT:AT MOH:MASOOD ABAD KHULARY ETC U/C BAFFA MANSHERA | Mansehra | Mansehra | 501305 | 5% | 5% | UP TO 31/12/2017 | 3/31/2018 | |
| 222 | SOP TO MOH:EID GAH DAMBARA U/C BAFFA MANSHERA | Mansehra | Mansehra | 725151 | 71% | 100% | | 12/31/2017 | Dec-2017 |
| 223 | LT EXT:AT MOH:LANGORA MAIRA KHULARY ETC U/C BAFFA S/G MANSHERA | Mansehra | Mansehra | 500647 | 5% | 5% | UP TO 31/12/2017 | 3/31/2018 | |
| 224 | SOP TO MOH:SHAHEED ABAD U/C BAFFA MANSHERA | Mansehra | Mansehra | 504251 | 72% | 100% | | 12/31/2017 | Nov-2017 |
| 225 | LT EXT:AT MOH:CHOOTAR HAWAI PUL QAYUM ABAD ETC U/C BAFFA MANSHERA | Mansehra | Mansehra | 500647 | 63% | 100% | | 12/31/2017 | Nov-2017 |
| 226 | LT EXT:AT DIFFERENT LOCATION U/C BAFFA MANSHERA | Mansehra | Mansehra | 517925 | 5% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 227 | SOP TO MOH:KHULARY SHARQI U/C BAFFA S/G MANSHERA | Mansehra | Mansehra | 1017099 | 30% | 5% | UP TO 31/12/2017 | 2/28/2018 | |
| 228 | SOP TO MOH:BIBI BAKHTAWARA U/C TANDA MANSHERA | Mansehra | Mansehra | 531468 | 71% | 100% | | 12/31/2017 | Nov-2017 |
| 229 | SOP TO MOH:SHAMAR ALI BABA ZIARAT U/C TANDA MANSHERA | Mansehra | Mansehra | 527168 | 73% | 100% | | 11/30/2017 | Nov-2017 |
| 230 | SOP TO MOH:MUJAHID ABAD BAJNA MAIRA U/C TANDA MANSHERA | Mansehra | Mansehra | 648055 | 5% | 5% | UP TO 31/12/2017 | 3/31/2018 | |
| 231 | SOP TO MOH:BASTI DHERI BAJNA U/C TANDA MANSHERA | Mansehra | Mansehra | 587702 | 5% | 5% | UP TO 31/12/2017 | 3/31/2018 | |
| 232 | LT EXT:AT MOH:BAJNA U/C TANDA (WAKIL SAB) MANSHERA | Mansehra | Mansehra | 783696 | 63% | 60% | UP TO 15/11/2017 | 11/30/2017 | |
| 233 | LT EXT:AT DIFFERENT LOCATIONS U/C TANDA MANSHERA | Mansehra | Mansehra | 598097 | 5% | 5% | UP TO 31/12/2017 | 3/31/2018 | |
| 234 | LT EXT:AT MOH:MASJID SADIQ AKBAR BAGH ETC U/C INAYAT ABAD MANSHERA | Mansehra | Mansehra | 546543 | 5% | 5% | UP TO 31/12/2017 | 3/31/2018 | |

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSDP) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 22/01/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|--|----------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 235 | LT EXT:AT MOH:BASTI MUJAHID BAILA ETC U/C INAYAT ABAD MANSHERA | Mansehra | Mansehra | 505006 | 63% | 40% | UP TO 30/11/2017 | 12/31/2017 | |
| 236 | SOP TO MOH:ALLAY U/C INAYAT ABAD MANSHERA | Mansehra | Mansehra | 664153 | 73% | 100% | | 11/30/2017 | Nov-2017 |
| 237 | LT EXT:AT DIFFERENT LOCATION U/C INAYAT ABAD MANSHERA | Mansehra | Mansehra | 865000 | 55% | 40% | UP TO 31/12/2017 | 2/28/2018 | |
| 238 | SOP TO MUNTASHIR ABADIES U/C INAYAT ABAD MANSHERA | Mansehra | Mansehra | 502306 | 73% | 100% | | 12/31/2017 | Dec-2017 |
| 239 | SOP TO ATTLA U/C HAMSHERIAN MANSHERA | Mansehra | Mansehra | 916088 | 69% | 5% | UP TO 31/12/2017 | 3/31/2018 | |
| 240 | SOP TO CHAPPRA U/C HAMSHERIAN MANSHERA | Mansehra | Mansehra | 916132 | 5% | 5% | UP TO 31/12/2017 | 1/31/2018 | |
| 241 | SOP TO KANDRO DANNA U/C HAMSHERIAN MANSHERA | Mansehra | Mansehra | 916099 | 5% | 5% | UP TO 31/12/2017 | 1/31/2018 | |
| 242 | LT EXT:AT MOH:MAIRA U/C HAMSHERIAN MANSHERA | Mansehra | Mansehra | 501472 | 63% | 100% | | 12/31/2017 | Dec-2017 |
| 243 | LT EXT:AT DIFFERENT LOCATION U/C HAMSHERIAN MANSHERA | Mansehra | Mansehra | 646785 | 5% | 5% | UP TO 31/12/2017 | 3/31/2018 | |
| 244 | SOP TO MOH:BARILA TIMBER KHOLA NR:PRIMARY SCHOOL U/C HAMSHERIAN MANSHERA | Mansehra | Mansehra | 742527 | 25% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 245 | SOP TO MOH:KANYAT U/C HAMSHERIAN S/G MANSHERA | Mansehra | Mansehra | 502892 | 5% | 5% | UP TO 31/12/2017 | 2/28/2018 | |
| 246 | LT EXT:AT MOH:AZAFI ABADIES PANO MASWAL U/C HAMSHERIAN MANSHERA | Mansehra | Mansehra | 502797 | 5% | 5% | UP TO 31/12/2017 | 3/31/2018 | |
| 247 | SOP TO BASTI SALEEM U/C HAMSHERIAN MANSHERA | Mansehra | Mansehra | 525093 | 59% | 70% | UP TO 30/11/2017 | 12/31/2017 | |
| 248 | SOP TO MOH:ISLAM PUR KANYAT U/C HAMSHERIAN MANSHERA | Mansehra | Mansehra | 588439 | 12% | 20% | UP TO 31/12/2017 | 2/28/2018 | |
| 249 | SOP TO MOH:GALLI TIMBER KHOLA ETC U/C HAMSHERIAN MANSHERA | Mansehra | Mansehra | 722105 | 5% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 250 | SOP TO MOH:BARRERI KOHISTAN ABAD U/C HAMSHERIAN MANSHERA | Mansehra | Mansehra | 1405323 | 5% | 5% | UP TO 31/12/2017 | 3/31/2018 | |
| 251 | SOP TO MOH:MAIRA AZIZ ABAD U/C HAMSHERIAN (N-SALAM) MANSHERA | Mansehra | Mansehra | 714467 | 48% | 60% | YES | 11/30/2017 | |
| 252 | LT EXT:AT MOH:JABA TREADA AFZAL ABAD ETC U/C SHOUKAT ABAD MANSHERA | Mansehra | Mansehra | 695316 | 58% | 100% | | 12/31/2017 | Dec-2017 |

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSPD) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 22/01/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|--|----------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 253 | SOP TO ISLAM PUR U/C SHOUKAT ABAD MANSHERA | Mansehra | Mansehra | 596181 | 46% | 60% | YES | 11/30/2017 | |
| 254 | SOP TO TATAR SAYDAN U/C SHOUKAT ABAD MANSHERA | Mansehra | Mansehra | 500132 | 23% | 60% | UP TO 15/11/2017 | 11/30/2017 | |
| 255 | LT EXT:AT MOH:BABRAL MAIRA PANYALI ETC U/C SHOUKAT ABAD MANSHERA | Mansehra | Mansehra | 809621 | 64% | 100% | | 12/31/2017 | Nov-2017 |
| 256 | SOP TO POCHAR BAZAR U/C SHOUKAT ABAD MANSHERA | Mansehra | Mansehra | 667849 | 73% | 50% | UP TO 15/11/2017 | 11/30/2017 | |
| 257 | SOP TO MALLO U/C SHOUKAT ABAD MANSHERA | Mansehra | Mansehra | 664887 | 73% | 100% | | 11/30/2017 | Nov-2017 |
| 258 | SOP TO PALYSAR U/C SHOUKAT ABAD MANSHERA | Mansehra | Mansehra | 602327 | 71% | 100% | | 11/30/2017 | Nov-2017 |
| 259 | SOP TO BANKOTI G/AKBAR U/C SHOUKAT ABAD MANSHERA | Mansehra | Mansehra | 992248 | 38% | 60% | UP TO 30/11/2017 | 12/31/2017 | |
| 260 | SOP TO KHAKOO U/C SHOUKAT ABAD MANSHERA | Mansehra | Mansehra | 844278 | 17% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 261 | SOP TO BANDA REHMAT ABAD U/C BHER KUND MANSHERA | Mansehra | Mansehra | 597866 | 73% | 100% | | 12/31/2017 | Nov-2017 |
| 262 | LT EXT:AT MOH:KHANIAN HARI MAIRA ETC U/C BHER KUND MANSHERA | Mansehra | Mansehra | 789092 | 5% | 5% | UP TO 31/12/2017 | 1/31/2018 | |
| 263 | LT EXT:AT DIFFERENT LOCATIONS AT KHAKI U/C BHER KUND MANSHERA | Mansehra | Mansehra | 923097 | 65% | 100% | | 11/30/2017 | Nov-2017 |
| 264 | SOP TO DIFFERENT LOCATIONS U/C BHER KUND MANSHERA | Mansehra | Mansehra | 795521 | 5% | 5% | UP TO 31/12/2017 | 1/31/2018 | |
| 265 | SOP TO NEELOR U/C BHER KUND MANSHERA | Mansehra | Mansehra | 540814 | 5% | 5% | UP TO 31/12/2017 | 2/28/2018 | |
| 266 | LT EXT:AT REMAINING AREAS U/C BHER KUND MANSHERA | Mansehra | Mansehra | 614481 | 5% | 5% | UP TO 31/12/2017 | 3/31/2018 | |
| 267 | SOP TO MOH:JAB U/C BHER KUND MANSHERA | Mansehra | Mansehra | 503108 | 73% | 100% | | 12/31/2017 | Dec-2017 |
| 268 | SOP TO BASTI MEHMOOD ABAD U/C MALIK PUR MANSHERA | Mansehra | Mansehra | 602679 | 52% | 60% | UP TO 15/11/2017 | 11/30/2017 | |
| 269 | SOP TO SHARIF ABAD KHAWAJ GAN U/C MALIK PUR MANSHERA | Mansehra | Mansehra | 589822 | 5% | 5% | UP TO 31/12/2017 | 3/31/2018 | |
| 270 | SOP TO DAB MURAD PUR U/C MALIK PUR MANSHERA | Mansehra | Mansehra | 525608 | 73% | 100% | | 11/30/2017 | Nov-2017 |

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSPD) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 22/01/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|---|----------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 271 | SOP TO MASKEEN ABAD U/C MALIK PUR MANSHERA | Mansehra | Mansehra | 872262 | 46% | 60% | UP TO 15/11/2017 | 11/30/2017 | |
| 272 | SOP TO MOH:KASHI SHAIKHAN U/C MALIK PUR MANSHERA | Mansehra | Mansehra | 1116158 | 11% | 70% | YES | 1/31/2018 | |
| 273 | SOP TO JABBA M/PUR U/C MALIK PUR MANSHERA | Mansehra | Mansehra | 1006239 | 14% | 70% | YES | 1/31/2018 | |
| 274 | SOP TO TIMBER KHATTA MOH:KHAISTA KHAN U/C MALIK PUR MANSHERA | Mansehra | Mansehra | 826016 | 5% | 5% | UP TO 31/12/2017 | 3/31/2018 | |
| 275 | SOP TO CHILAS MUHALLA U/C MALIK PUR MANSHERA | Mansehra | Mansehra | 500148 | 5% | 5% | UP TO 31/12/2017 | 3/31/2018 | |
| 276 | LT EXT:AT DIFFERENT LOCATIONS IN MANSHERA | Mansehra | Mansehra | 701632 | 5% | 5% | UP TO 31/12/2017 | 3/31/2018 | |
| 277 | LT EXT:AT MOH:JABBARI BAILA WALI DAD TRANGRI U/C TRANGRI S/S MANSHERA | Mansehra | Mansehra | 557600 | 55% | 40% | UP TO 31/12/2017 | 2/28/2018 | |
| 278 | SOP TO NARRA BATTANG U/C TRANGRI S/S MANSHERA | Mansehra | Mansehra | 738607 | 71% | 100% | | 11/30/2017 | Nov-2017 |
| 279 | SOP TO KHAMBIAN BALA U/C LASSAN NAWAB MANSHERA | Mansehra | Mansehra | 1095061 | 5% | 5% | UP TO 31/12/2017 | 3/31/2018 | |
| 280 | SOP TO MOH:SHAROTTA JODH DOGA ETC U/C LASSAN NAWAB MANSHERA | Mansehra | Mansehra | 1150119 | 56% | 40% | UP TO 31/12/2017 | 2/28/2018 | |
| 281 | SOP TO DHAMMAN DHERI U/C LASSAN NAWAB MANSHERA | Mansehra | Mansehra | 575960 | 5% | 10% | UP TO 31/12/2017 | 1/31/2018 | |
| 282 | SOP TO KARKALA U/C LASSAN NAWAB MANSHERA | Mansehra | Mansehra | 1051817 | 71% | 100% | | 11/30/2017 | Nov-2017 |
| 283 | SOP TO MOH:HOSPITAL U/C LASSAN NAWAB MANSHERA | Mansehra | Mansehra | 978891 | 65% | 60% | UP TO 15/11/2017 | 11/30/2017 | |
| 284 | SOP TO JABBA ILAYAS CHAKLI U/C LASSAN NAWAB S/G MANSHERA | Mansehra | Mansehra | 1336174 | 28% | 40% | UP TO 31/12/2017 | 1/31/2018 | |
| 285 | SOP TO MOH:BABO ISMAIL U/C LASSAN NAWAB MANSHERA | Mansehra | Mansehra | 639957 | 58% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 286 | LT EXT:AT PASALA U/C LASSAN NAWAB MANSHERA | Mansehra | Mansehra | 679031 | 5% | 5% | UP TO 31/12/2017 | 3/31/2018 | |
| 287 | SOP TO BABA G DHANNAKA SHARIF U/C LASSAN NAWAB MANSHERA | Mansehra | Mansehra | 1451556 | 30% | 5% | UP TO 31/12/2017 | 3/31/2018 | |
| 288 | SOP TO MOH:BANDI KARGAWAL WALI DAD ETC U/C LASSAN NAWAB MANSHERA | Mansehra | Mansehra | 1495444 | 5% | 5% | UP TO 31/12/2017 | 3/31/2018 | |

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSPD) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 22/01/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|---|----------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 289 | LT EXT:AT SAYKEYAN REMAINING ABADIES U/C LASSAN NAWAB MANSHERA | Mansehra | Mansehra | 732184 | 5% | 5% | UP TO 31/12/2017 | 2/28/2018 | |
| 290 | LT EXT:AT MOH:MADSAYRIAN DARWAZA SARI BANDI U/C PHULRA MANSHERA | Mansehra | Mansehra | 924174 | 5% | 5% | UP TO 31/12/2017 | 1/31/2018 | |
| 291 | SOP TO GOJARA PURANI U/C PHULRA MANSHERA | Mansehra | Mansehra | 921717 | 68% | 100% | | 11/30/2017 | Nov-2017 |
| 292 | SOP TO KHALARI SUM U/C PHULRA MANSHERA | Mansehra | Mansehra | 1007661 | 44% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 293 | SOP TO MOH:TINGAR ALL PHULLAN DI SAIRE U/C PHULRA MANSHERA | Mansehra | Mansehra | 814712 | 5% | 5% | UP TO 31/12/2017 | 1/31/2018 | |
| 294 | SOP TO ROOMLI KHAILYALA U/C PHULRA MANSHERA | Mansehra | Mansehra | 1046758 | 55% | 60% | UP TO 15/11/2017 | 11/30/2017 | |
| 295 | SOP TO SAARNI U/C PHULRA MANSHERA | Mansehra | Mansehra | 1106799 | 5% | 5% | UP TO 31/12/2017 | 2/28/2018 | |
| 296 | SOP TO TIMBER BAI U/C PHULRA MANSHERA | Mansehra | Mansehra | 518766 | 5% | 5% | UP TO 31/12/2017 | 3/31/2018 | |
| 297 | LT EXT:AT TAKIA KHALKOO MAIRA U/C PHULRA MANSHERA | Mansehra | Mansehra | 643198 | 5% | 40% | UP TO 31/12/2017 | 2/28/2018 | |
| 298 | SOP TO MOORTIYAN DALLAY U/C PHULRA MANSHERA | Mansehra | Mansehra | 1108774 | 43% | 10% | UP TO 31/12/2017 | 3/31/2018 | |
| 299 | SOP TO MOH:JAWAYI SECT:HAROON U/C LASSAN NAWAB MANSHERA | Mansehra | Mansehra | 821001 | 55% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 300 | SOP TO KHAWAL CHHOJA BOCHI BANDI U/C PHULRA MANSHERA | Mansehra | Mansehra | 1023004 | 5% | 10% | UP TO 31/12/2017 | 1/31/2018 | |
| 301 | SOP TO DOBANDI MAIRA KARA DEVI U/C PHULRA MANSHERA | Mansehra | Mansehra | 928645 | 5% | 5% | UP TO 31/12/2017 | 1/31/2018 | |
| 302 | SOP TO KHORI NALA SHAHKOT U/C PHULRA MANSHERA | Mansehra | Mansehra | 1090019 | 5% | 10% | UP TO 31/12/2017 | 3/31/2018 | |
| 303 | SOP TO TARAQI U/C PHULRA MANSHERA | Mansehra | Mansehra | 504294 | 18% | 10% | UP TO 31/12/2017 | 1/31/2018 | |
| 304 | SOP TO TALYALA U/C PHULRA MANSHERA | Mansehra | Mansehra | 500665 | 5% | 5% | UP TO 31/12/2017 | 2/28/2018 | |
| 305 | SOP TO TANDI BENI TALYARE CHOWK U/C PHULRA MANSHERA | Mansehra | Mansehra | 879431 | 5% | 5% | UP TO 31/12/2017 | 3/31/2018 | |
| 306 | LT EXT:AT MOH:MANYWAL NOON HOTAR ETC U/C PHULRA MANSHERA | Mansehra | Mansehra | 892794 | 5% | 5% | UP TO 31/12/2017 | 3/31/2018 | |

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSDP) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 22/01/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|--|----------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 307 | SOP TO MAIRA BADIKA U/C PHULRA MANSHERA | Mansehra | Mansehra | 691594 | 73% | 60% | UP TO 15/11/2017 | 11/30/2017 | |
| 308 | SOP TO LOWER GRAN NAKKANI PH-II U/C SAWAN MAIRA MANSHERA | Mansehra | Mansehra | 850894 | 5% | 10% | UP TO 31/12/2017 | 3/31/2018 | |
| 309 | SOP TO DHAIR DAWOOD U/C SAWAN MAIRA MANSHERA | Mansehra | Mansehra | 693851 | 58% | 5% | UP TO 31/12/2017 | 2/28/2018 | |
| 310 | SOP TO TARAPPI ALAI SERAN U/C SAWAN MAIRA MANSHERA | Mansehra | Mansehra | 595290 | 71% | 60% | UP TO 30/11/2017 | 12/31/2017 | |
| 311 | SOP TO PHAKAR KOI U/C SAWAN MAIRA MANSHERA | Mansehra | Mansehra | 876011 | 51% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 312 | SOP TO BEERIYAN BAILA TARAPPI U/C SAWAN MAIRA MANSHERA | Mansehra | Mansehra | 514293 | 5% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 313 | SOP TO KARAK PATI DARA NALLA U/C SAWAN MAIRA MANSHERA | Mansehra | Mansehra | 592846 | 5% | 20% | UP TO 31/12/2017 | 1/31/2018 | |
| 314 | SOP TO DAIGREE U/C SAWAN MAIRA MANSHERA | Mansehra | Mansehra | 632185 | 11% | 20% | UP TO 31/12/2017 | 1/31/2018 | |
| 315 | SOP TO MUNDI MANGAL DOGGA PH-II U/C SAWAN MAIRA MANSHERA | Mansehra | Mansehra | 1050165 | 5% | 30% | UP TO 30/11/2017 | 12/31/2017 | |
| 316 | SOP TO NAMSHERA PANGORI U/C SAWAN MAIRA MANSHERA | Mansehra | Mansehra | 1354352 | 5% | 10% | UP TO 30/11/2017 | 12/31/2017 | |
| 317 | SOP TO KHARSAL U/C SAWAN MAIRA MANSHERA | Mansehra | Mansehra | 636226 | 52% | 5% | UP TO 31/12/2017 | 3/31/2018 | |
| 318 | LT EXT:AT MOH:NALLA KHAIL BANNI U/C SAWAN MAIRA MANSHERA | Mansehra | Mansehra | 635941 | 5% | 5% | UP TO 31/12/2017 | 1/31/2018 | |
| 319 | SOP TO KAT GARAN BAREELA U/C SAWAN MAIRA MANSHERA | Mansehra | Mansehra | 898553 | 5% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 320 | SOP TO TALYAREE U/C PERHINA MANSHERA | Mansehra | Mansehra | 764044 | 5% | 20% | UP TO 31/12/2017 | 2/28/2018 | |
| 321 | SOP TO AMANTAN TRYREE PAWAY U/C PERHINA MANSHERA | Mansehra | Mansehra | 1251107 | 33% | 5% | UP TO 31/12/2017 | 3/31/2018 | |
| 322 | SOP TO LINK CHOOJA U/C PERHINA MANSHERA | Mansehra | Mansehra | 979322 | 33% | 5% | UP TO 31/12/2017 | 3/31/2018 | |
| 323 | SOP TO KHALYAN AIRA U/C PERHINA MANSHERA | Mansehra | Mansehra | 734468 | 11% | 5% | UP TO 31/12/2017 | 3/31/2018 | |
| 324 | SOP TO KARKALLA U/C DARBAND MANSHERA | Mansehra | Mansehra | 772033 | 69% | 100% | | 11/30/2017 | Nov-2017 |

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSDP) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 22/01/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|--|----------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 325 | SOP TO SHUND GRAN MAIRA U/C DARBAND MANSHERA | Mansehra | Mansehra | 925346 | 5% | 5% | UP TO 31/12/2017 | 2/28/2018 | |
| 326 | SOP TO MOH:PHAIRA DOLARIAN ETC U/C DARBAND MANSHERA | Mansehra | Mansehra | 1523433 | 5% | 5% | UP TO 31/12/2017 | 3/31/2018 | |
| 327 | SOP TO LASS CHOEK CHAPPAR ROAD U/C DARBAND MANSHERA | Mansehra | Mansehra | 537179 | 73% | 60% | UP TO 15/11/2017 | 11/30/2017 | |
| 328 | SOP TO MOH:2 BOOLI BARZINDA ETC U/C DARBAND MANSHERA | Mansehra | Mansehra | 1153841 | 5% | 5% | UP TO 31/12/2017 | 3/31/2018 | |
| 329 | SOP TO MACHRAAL U/C DARBAND MANSHERA | Mansehra | Mansehra | 592846 | 26% | 40% | UP TO 30/11/2017 | 12/31/2017 | |
| 330 | SOP TO MOH:RAARE U/C DARBAND MANSHERA | Mansehra | Mansehra | 1043537 | 5% | 5% | UP TO 31/12/2017 | 2/28/2018 | |
| 331 | LT EXT:AT MOH:TOOTI MAIRA RAREE THANA U/C DARBAND MANSHERA | Mansehra | Mansehra | 622250 | 5% | 5% | UP TO 31/12/2017 | 3/31/2018 | |
| 332 | LT EXT:AT MOH:TEER BATT-2 KANI U/C DARBAND MANSHERA | Mansehra | Mansehra | 672186 | 5% | 5% | UP TO 31/12/2017 | 2/28/2018 | |
| 333 | LT EXT:AT MOH:KANGAR MAIRA KEYARA ETC U/C DARBAND MANSHERA | Mansehra | Mansehra | 643610 | 5% | 5% | UP TO 31/12/2017 | 3/31/2018 | |
| 334 | SOP TO GAMEYAN SAYRI U/C DARBAND MANSHERA | Mansehra | Mansehra | 1111181 | 5% | 5% | UP TO 31/12/2017 | 2/28/2018 | |
| 335 | SOP TO SAYRE MOH:SHUMALI MANSHERA | Mansehra | Mansehra | 1287811 | 25% | 5% | UP TO 31/12/2017 | 2/28/2018 | |
| 336 | SOP TO BATTO BANDI U/C S/GARH (ISMAIL) MANSHERA | Mansehra | Mansehra | 504275 | 5% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 337 | LT EXT:AT MOH:JABBA KHAMMARI DHANDAR ETC U/C S/GARH MANSHERA | Mansehra | Mansehra | 504276 | 5% | 5% | UP TO 31/12/2017 | 1/31/2018 | |
| 338 | SOP TO GIDARAY ISMAIL BANDI U/C S/GARH MANSHERA | Mansehra | Mansehra | 1278253 | 63% | 70% | UP TO 15/11/2017 | 11/30/2017 | |
| 339 | SOP TO BAI PAIN U/C S/GARH MANSHERA | Mansehra | Mansehra | 804155 | 65% | 70% | UP TO 15/11/2017 | 11/30/2017 | |
| 340 | SOP TO BAJNA BALA U/C S/GARH MANSHERA | Mansehra | Mansehra | 967375 | 5% | 40% | UP TO 31/12/2017 | 2/28/2018 | |
| 341 | SOP TO GALLI BADRAL BAZAR U/C S/GARH MANSHERA | Mansehra | Mansehra | 725314 | 71% | 100% | | 11/30/2017 | Nov-2017 |
| 342 | SOP TO KHAR MAIRA GALLI BADRAL U/C S/GARH MANSHERA | Mansehra | Mansehra | 936407 | 43% | 20% | UP TO 31/12/2017 | 3/31/2018 | |

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSDP) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 22/01/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|---|----------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 343 | SOP TO GALLI BADRAL CHHOOJA U/C S/GARH MANSHERA | Mansehra | Mansehra | 1029022 | 71% | 100% | | 11/30/2017 | Nov-2017 |
| 344 | SOP TO KHAMARIAN U/C S/GARH MANSHERA | Mansehra | Mansehra | 1383557 | 23% | 5% | UP TO 31/12/2017 | 3/31/2018 | |
| 345 | SOP TO TANOWA THAKRAL U/C S/GARH MANSHERA | Mansehra | Mansehra | 981890 | 5% | 20% | UP TO 30/11/2017 | 12/31/2017 | |
| 346 | SOP TO RUG U/C S/GARH MANSHERA | Mansehra | Mansehra | 1040320 | 68% | 100% | | 11/30/2017 | Nov-2017 |
| 347 | SOP TO NAMSHERAN MIAN GAN U/C S/GARH MANSHERA | Mansehra | Mansehra | 778837 | 22% | 5% | UP TO 31/12/2017 | 4/30/2018 | |
| 348 | SOP TO SHAROOLEYAN U/ S/GARH MANSHERA | Mansehra | Mansehra | 1403919 | 13% | 20% | UP TO 31/12/2017 | 2/28/2018 | |
| 349 | LT EXT:AT GUJJAR BANDI NARYALI ETC U/C S/GARH MANSHERA | Mansehra | Mansehra | 839683 | 5% | 5% | UP TO 31/12/2017 | 4/30/2018 | |
| 350 | SOP TO MAIRA U/C S/GARH MANSHERA | Mansehra | Mansehra | 851834 | 5% | 5% | UP TO 31/12/2017 | 2/28/2018 | |
| 351 | SOP TO CHAKLI SARAYE U/C KARORI MANSHERA | Mansehra | Mansehra | 1064267 | 47% | 30% | UP TO 31/12/2017 | 4/30/2018 | |
| 352 | SOP TO THAKAR PAIN DANDA KHOOLIAN U/C KARORI MANSHERA | Mansehra | Mansehra | 1450179 | 5% | 5% | UP TO 31/12/2017 | 4/30/2018 | |
| 353 | SOP TO NAARBORI U/C KARORI MANSHERA | Mansehra | Mansehra | 1039108 | 39% | 40% | UP TO 31/12/2017 | 1/31/2018 | |
| 354 | LT EXT:AT KARORI BALA PAIN MIANA MUNTASHIR ABADI MANSHERA | Mansehra | Mansehra | 832426 | 5% | 5% | UP TO 31/12/2017 | 2/28/2018 | |
| 355 | SOP TO NAARYALA U/C KARORI MANSHERA | Mansehra | Mansehra | 915108 | 22% | 20% | UP TO 31/12/2017 | 4/30/2018 | |
| 356 | SOP TO JODAN BALA U/C KARORI MANSHERA | Mansehra | Mansehra | 618319 | 5% | 30% | UP TO 31/12/2017 | 4/30/2018 | |
| 357 | SOP TO LAAS SANJLIYALA THAKRA U/C KARORI MANSHERA | Mansehra | Mansehra | 1066705 | 63% | 100% | | 11/30/2017 | Nov-2017 |
| 358 | SOP TO BADHAL U/C KARORI MANSHERA | Mansehra | Mansehra | 685945 | 59% | 30% | UP TO 31/12/2017 | 4/30/2018 | |
| 359 | SOP TO KALoola NAMBAL U/C KARORI MANSHERA | Mansehra | Mansehra | 1359764 | 5% | 5% | UP TO 31/12/2017 | 4/30/2018 | |
| 360 | SOP TO MACHRAL U/C KARORI MANSHERA | Mansehra | Mansehra | 1016508 | 5% | 5% | UP TO 31/12/2017 | 2/28/2018 | |

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSPD) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 22/01/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|---|----------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 361 | SOP TO MAKHAN GALLI U/C KARORI MANSHERA | Mansehra | Mansehra | 796980 | 60% | 50% | UP TO 15/11/2017 | 11/30/2017 | |
| 362 | SOP TO NAMSHERAN GUJJRAN RASHID U/C KARORI MANSHERA | Mansehra | Mansehra | 964807 | 10% | 20% | UP TO 31/12/2017 | 4/30/2018 | |
| 363 | SOP TO BANDI PARAW U/C KARORI MANSHERA | Mansehra | Mansehra | 736612 | 60% | 20% | UP TO 30/11/2017 | 12/31/2017 | |
| 364 | LT EXT:MALHAR MUNTASHIR ABADI U/C KARORI MANSHERA | Mansehra | Mansehra | 825168 | 5% | 5% | UP TO 31/12/2017 | 4/30/2018 | |
| 365 | SOP TO CHAMYAL PAIN U/C KARORI MANSHERA | Mansehra | Mansehra | 629937 | 5% | 5% | UP TO 31/12/2017 | 4/30/2018 | |
| 366 | LT EXT:AT MOH:RAINS MALLO AKHUN ETC U/C KARORI MANSHERA | Mansehra | Mansehra | 828797 | 5% | 5% | UP TO 31/12/2017 | 1/31/2018 | |
| 367 | SOP TO MOH:DAB HUSSAIN ABAD U/C BHER KUND MANSHERA | Mansehra | Mansehra | 556350 | 87% | 30% | UP TO 31/12/2017 | 1/31/2018 | |
| 368 | SOP TO MOH:REC AT MALAK PUR SHER PUR HASAN PUR U/C MALIK PUR MANSHERA | Mansehra | Mansehra | 1041499 | 17% | 30% | UP TO 31/12/2017 | 4/30/2018 | |
| 369 | SOP TO TRANGRI BAILA SOKAR U/C TRANGRI S/S MANSHERA | Mansehra | Mansehra | 604512 | 74% | 30% | UP TO 31/12/2017 | 1/31/2018 | |
| 370 | SOP TO BANDI-I U/C LASSAN THAKRAL MANSHERA | Mansehra | Mansehra | 1250803 | 69% | 100% | | 12/31/2017 | Dec-2017 |
| 371 | SOP TO BAIGRA U/C LASSAN THAKRAL MANSHERA | Mansehra | Mansehra | 1113127 | 30% | 50% | UP TO 30/11/2017 | 12/31/2017 | |
| 372 | SOP TO MORE BAFFA KALAN-I U/C LASSAN THAKRAL MANSHERA | Mansehra | Mansehra | 502618 | 58% | 100% | | 12/31/2017 | Dec-2017 |
| 373 | SOP TO MORE BAFFA KALAN-II U/C LASSAN THAKRAL MANSHERA | Mansehra | Mansehra | 503447 | 55% | 100% | | 4/30/2018 | Dec-2017 |
| 374 | SOP TO MORE BAFFA KALAN-III U/C LASSAN THAKRAL MANSHERA | Mansehra | Mansehra | 501789 | 54% | 40% | UP TO 31/12/2017 | 4/30/2018 | |
| 375 | SOP TO MANGLOOR TARYLA U/C LASSAN THAKRAL MANSHERA | Mansehra | Mansehra | 612508 | 5% | 10% | UP TO 31/12/2017 | 2/28/2018 | |
| 376 | SOP TO BANDI-II U/C LASSAN THAKRAL MANSHERA | Mansehra | Mansehra | 707369 | 65% | 100% | | 4/30/2018 | Dec-2017 |
| 377 | SOP TO NANOWAN KALAN KHURD U/C LASSAN THAKRAL MANSHERA | Mansehra | Mansehra | 505835 | 5% | 5% | UP TO 31/12/2017 | 1/31/2018 | |
| 378 | LT EXT:AT BRUTT OLD NEW U/C LASSAN THAKRAL MANSHERA | Mansehra | Mansehra | 618524 | 5% | 5% | UP TO 31/12/2017 | 4/30/2018 | |

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSDP) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 22/01/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|--|----------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 379 | LT EXT:AT JINKIARI TALLI SAYDAN U/C LASSAN THAKRAL MANSHERA | Mansehra | Mansehra | 622153 | 5% | 5% | UP TO 31/12/2017 | 2/28/2018 | |
| 380 | LT EXT:AT MANGWAL U/C LASSAN THAKRAL MANSHERA | Mansehra | Mansehra | 500689 | 5% | 5% | UP TO 31/12/2017 | 4/30/2018 | |
| 381 | LT EXT:AT KUTERA BAGAL U/C LASSAN THAKRAL MANSHERA | Mansehra | Mansehra | 500483 | 5% | 5% | UP TO 31/12/2017 | 4/30/2018 | |
| 382 | LT EXT:AT KHAWARI NANEERIN U/C LASSAN THAKRAL MANSHERA | Mansehra | Mansehra | 576265 | 5% | 5% | UP TO 31/12/2017 | 2/28/2018 | |
| 383 | LT EXT:AT MANGWAL CHICHA BASTI U/C LASSAN THAKRAL MANSHERA | Mansehra | Mansehra | 772234 | 5% | 5% | UP TO 31/12/2017 | 4/30/2018 | |
| 384 | LT EXT:AT DIFFERENT LOCATIONS IN NA-21 MANSHERA | Mansehra | Mansehra | 527318 | 5% | 5% | UP TO 31/12/2017 | 4/30/2018 | |
| 385 | LT EXT:AT BLAG BALA PAIN U/C JALLO MANSHERA | Mansehra | Mansehra | 500235 | 54% | 100% | | 4/30/2018 | Dec-2017 |
| 386 | SOP TO CHOTI GHAZO BAIDRA DAIBGRAN U/C JALLO MANSHERA | Mansehra | Mansehra | 706400 | 9% | 10% | UP TO 31/12/2017 | 1/31/2018 | |
| 387 | LT EXT:AT SHAIKH ABAD U/C JALLO MANSHERA | Mansehra | Mansehra | 500028 | 5% | 5% | UP TO 31/12/2017 | 4/30/2018 | |
| 388 | SOP TO MOH:TAKIA SHAHILIA BANDA U/C JALLO MANSHERA | Mansehra | Mansehra | 596437 | 5% | 5% | UP TO 31/12/2017 | 1/31/2018 | |
| 389 | LT EXT:AT MADDAN U/C JALLO MANSHERA | Mansehra | Mansehra | 528811 | 5% | 20% | UP TO 31/12/2017 | 2/28/2018 | |
| 390 | SOP TO SARAYEN U/C JALLO MANSHERA | Mansehra | Mansehra | 542570 | 5% | 5% | UP TO 31/12/2017 | 4/30/2018 | |
| 391 | LT EXT:AT TALLIAN DI KASSI JALLO MORI DANNA U/C JALLO MANSHERA | Mansehra | Mansehra | 589179 | 5% | 20% | UP TO 31/12/2017 | 2/28/2018 | |
| 392 | SOP TO PHAKWAL PAIN U/C JALLO MANSHERA | Mansehra | Mansehra | 751962 | 57% | 50% | UP TO 30/11/2017 | 12/31/2017 | |
| 393 | SOP TO KARRAM BLUG U/C JALLO MANSHERA | Mansehra | Mansehra | 897689 | 36% | 20% | UP TO 31/12/2017 | 1/31/2018 | |
| 394 | LT EXT:AT DOGA INAYAT DOGA GANDA KASSI U/C JALLO MANSHERA | Mansehra | Mansehra | 562779 | 5% | 5% | UP TO 31/12/2017 | 4/30/2018 | |
| 395 | SOP TO BANDIAN BAIDRA DAIBGRAN U/C JALLO MANSHERA | Mansehra | Mansehra | 892256 | 66% | 10% | UP TO 31/12/2017 | 1/31/2018 | |
| 396 | LT EXT:AT BANDIAN BLUG U/C JALLO MANSHERA | Mansehra | Mansehra | 501234 | 5% | 5% | UP TO 31/12/2017 | 2/28/2018 | |

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSPD) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 22/01/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|--|----------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 397 | SOP TO MOH:KAGHAN BAIDRA U/C JALLO MANSHERA | Mansehra | Mansehra | 610197 | 13% | 10% | UP TO 31/12/2017 | 2/28/2018 | |
| 398 | SOP TO SHAHILLA NEAR MODEL SCHOOL MASKIN ABAD BLUG U/C JALLO MANSHERA | Mansehra | Mansehra | 677749 | 5% | 40% | UP TO 31/12/2017 | 4/30/2018 | |
| 399 | SOP TO CHANJA U/C JALLO MANSHERA | Mansehra | Mansehra | 545983 | 25% | 10% | UP TO 31/12/2017 | 4/30/2018 | |
| 400 | SOP TO CHANJA LALO BANDI U/C LASSAN JALLO MANSHERA | Mansehra | Mansehra | 919852 | 65% | 10% | UP TO 31/12/2017 | 4/30/2018 | |
| 401 | LT EXT:AT DIFFERENT LOCATIONS U/C JALLO MANSHERA | Mansehra | Mansehra | 863764 | 5% | 5% | UP TO 31/12/2017 | 4/30/2018 | |
| 402 | SOP TO BURAJ BASUND U/C JALLO MANSHERA | Mansehra | Mansehra | 594704 | 36% | 10% | UP TO 31/12/2017 | 4/30/2018 | |
| 403 | SOP TO DHARU KHATTA U/C JALLO MANSHERA | Mansehra | Mansehra | 570930 | 22% | 10% | UP TO 30/11/2017 | 12/31/2017 | |
| 404 | SOP TO RATRA U/C DILBORI MANSHERA | Oghi | Mansehra | 627621 | 5% | 5% | UP TO 31/12/2017 | 4/30/2018 | |
| 405 | SOP TO ELVI ABAD CHINAR KOT U/C DILBORI MANSHERA | Oghi | Mansehra | 599458 | 5% | 5% | UP TO 31/12/2017 | 2/28/2018 | |
| 406 | SOP TO DEVAL U/C BAILIAN MANSHERA | Oghi | Mansehra | 1031006 | 12% | 10% | UP TO 30/11/2017 | 12/31/2017 | |
| 407 | LT EXT:AT DEHRAN MAIRA U/C BAILIAN MANSHERA | Oghi | Mansehra | 596025 | 5% | 5% | UP TO 31/12/2017 | 4/30/2018 | |
| 408 | LT EXT:AT MANAVEL RASHIA MOH:AHMAD BAHAR ZAHID ABAD KOT U/C BAILIAN MANSHERA | Oghi | Mansehra | 547409 | 5% | 5% | UP TO 31/12/2017 | 1/31/2018 | |
| 409 | SOP TO NEW GARHI SHEHAR U/C BAILIAN MANSHERA | Oghi | Mansehra | 608982 | 5% | 5% | UP TO 31/12/2017 | 4/30/2018 | |
| 410 | SOP TO MOH:AYUB KHAN TRAWARA BALA U/C BAILIAN MANSHERA | Oghi | Mansehra | 991937 | 5% | 5% | UP TO 31/12/2017 | 4/30/2018 | |
| 411 | SOP TO MALOKRA AWAN ABAD U/C SHAM DARA MANSHERA | Oghi | Mansehra | 706485 | 5% | 5% | UP TO 31/12/2017 | 4/30/2018 | |
| 412 | LT EXT:AT BANKOT GULDEHRI U/C SHAM DARA MANSHERA | Oghi | Mansehra | 500689 | 5% | 5% | UP TO 31/12/2017 | 2/28/2018 | |
| 413 | LT EXT:AT SHAHDOOR MAIRA BANGASH BANDA U/C SHAM DARA MANSHERA | Oghi | Mansehra | 540563 | 5% | 5% | UP TO 31/12/2017 | 4/30/2018 | |
| 414 | SOP TO MALOKRA CHINAREE BAZAR U/C SHAM DARA MANSHERA | Oghi | Mansehra | 697069 | 5% | 5% | UP TO 31/12/2017 | 2/28/2018 | |

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSPD) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 22/01/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|---|----------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 415 | SOP TO THATI KHURD U/C PERHINA MANSHERA | Mansehra | Mansehra | 857289 | 69% | 50% | UP TO 30/11/2017 | 12/31/2017 | |
| 416 | SOP TO THATI KALAN U/C PERHINA MANSHERA | Mansehra | Mansehra | 722139 | 68% | 100% | | 12/31/2017 | Nov-2017 |
| 417 | SOP TO LUND KUND MORAT MAIRA U/C PERHINA MANSHERA | Mansehra | Mansehra | 1367406 | 68% | 30% | UP TO 30/11/2017 | 12/31/2017 | |
| 418 | SOP TO CHANYAL U/C PERHINA MANSHERA | Mansehra | Mansehra | 1261382 | 50% | 20% | UP TO 30/11/2017 | 12/31/2017 | |
| 419 | SOP TO MALKANI BANDI MAIRA U/C PERHINA MANSHERA | Mansehra | Mansehra | 1203763 | 5% | 5% | UP TO 31/12/2017 | 4/30/2018 | |
| 420 | SOP TO KALA MAIRA U/C PERHINA MANSHERA | Mansehra | Mansehra | 959420 | 61% | 40% | UP TO 30/11/2017 | 12/31/2017 | |
| 421 | SOP TO KUND DAYDAN U/C PERHINA MANSHERA | Mansehra | Mansehra | 553477 | 5% | 30% | UP TO 30/11/2017 | 12/31/2017 | |
| 422 | SOP TO NEW ABADI CHOOJA U/C PERHINA MANSHERA | Mansehra | Mansehra | 984540 | 5% | 5% | UP TO 31/12/2017 | 1/31/2018 | |
| 423 | SOP TO DIFFERENT LOCATIONS P-I IN NA-21 MANSHERA | Mansehra | Mansehra | 589179 | 5% | 5% | UP TO 31/12/2017 | 1/31/2018 | |
| 424 | SOP TO PEEPAL & CHAMMAT U/C PERHINA MANSHERA | Mansehra | Mansehra | 1360388 | 47% | 5% | UP TO 31/12/2017 | 2/28/2018 | |
| 425 | SOP TO RATTA DIPO BASTI BASHIR-U-DIN U/C PERHINA MANSHERA | Mansehra | Mansehra | 835732 | 12% | 5% | UP TO 31/12/2017 | 4/30/2018 | |
| 426 | SOP TO DIFFERENT LOCATIONS P-II IN NA-21 MANSHERA | Mansehra | Mansehra | 628641 | 5% | 5% | UP TO 31/12/2017 | 4/30/2018 | |
| 427 | SOP TO BARA PAIN JABA CHATRA U/C SHANAYA MANSHERA | Mansehra | Mansehra | 835643 | 5% | 5% | UP TO 31/12/2017 | 2/28/2018 | |
| 428 | SOP TO BALLARIAN DOGA U/C SHANAYA MANSHERA | Mansehra | Mansehra | 796898 | 5% | 5% | UP TO 31/12/2017 | 1/31/2018 | |
| 429 | SOP TO DEVAL U/C SHANAYA MANSHERA | Mansehra | Mansehra | 554212 | 5% | 5% | UP TO 31/12/2017 | 4/30/2018 | |
| 430 | SOP TO MOH:CHAKLI BADROL ETC U/C SHANAYA MANSHERA | Mansehra | Mansehra | 593674 | 5% | 5% | UP TO 31/12/2017 | 4/30/2018 | |
| 431 | SOP TO GIDDO BAGLA U/C SHANAYA MANSHERA | Mansehra | Mansehra | 1036279 | 5% | 5% | UP TO 31/12/2017 | 2/28/2018 | |
| 432 | SOP TO MANJANI NAWAN SEHAR U/C SHANAYA MANSHERA | Mansehra | Mansehra | 978693 | 49% | 5% | UP TO 31/12/2017 | 4/30/2018 | |

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSPD) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 22/01/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|--|----------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 433 | SOP TO NARRA ?& BANDI U/C SHANAYA MANSHERA | Mansehra | Mansehra | 629095 | 5% | 5% | UP TO 31/12/2017 | 2/28/2018 | |
| 434 | SOP TO DARRA NAMSHERA U/C SHANAYA MANSHERA | Mansehra | Mansehra | 1132920 | 5% | 5% | UP TO 31/12/2017 | 4/30/2018 | |
| 435 | SOP TO ABI BEHAN PH-II U/C SHANAYA MANSHERA | Mansehra | Mansehra | 1179616 | 43% | 5% | UP TO 31/12/2017 | 2/28/2018 | |
| 436 | SOP TO SOKAAL U/C SHANAYA MANSHERA | Mansehra | Mansehra | 950510 | 5% | 5% | UP TO 31/12/2017 | 4/30/2018 | |
| 437 | SOP TO CHAPRAN SARRAN-2 KANI U/C SHANAYA MANSHERA | Mansehra | Mansehra | 671647 | 5% | 5% | UP TO 31/12/2017 | 2/28/2018 | |
| 438 | SOP TO MOH:KARKALLA BAIDRA RD S/G MANSHERA | Mansehra | Mansehra | 1340212 | 29% | 5% | UP TO 31/12/2017 | 4/30/2018 | |
| 439 | SOP TO MOH:DHANGRI TALLA ABD CHKA MANSHERA | Mansehra | Mansehra | 1018455 | 5% | 5% | UP TO 31/12/2017 | 4/30/2018 | |
| 440 | SOP TO CHAKLI METKAWANI U/C NIKKA PANI MANSHERA | Mansehra | Mansehra | 1163254 | 52% | 5% | UP TO 31/12/2017 | 1/31/2018 | |
| 441 | SOP TO CHAMAYRI CHOORA U/C NIKKA PANI MANSHERA | Mansehra | Mansehra | 1837271 | 5% | 5% | UP TO 30/11/2017 | 12/31/2017 | |
| 442 | SOP TO ARAYAR BALA U/C NIKKA PANI MANSHERA | Mansehra | Mansehra | 629095 | 5% | 5% | UP TO 30/11/2017 | 12/31/2017 | |
| 443 | SOP TO GIDH BALA U/C NIKKA PANI MANSHERA | Mansehra | Mansehra | 1889833 | 5% | 5% | UP TO 31/12/2017 | 2/28/2018 | |
| 444 | SOP TO ARAYAR PAIN U/C NIKKA PANI MANSHERA | Mansehra | Mansehra | 1259497 | 39% | 5% | UP TO 31/12/2017 | 1/31/2018 | |
| 445 | SOP TO GIDH PAIN U/C NIKKA PANI MANSHERA | Mansehra | Mansehra | 1950662 | 5% | 5% | UP TO 31/12/2017 | 4/30/2018 | |
| 446 | SOP TO CHAAM U/C NIKKA PANI MANSHERA | Mansehra | Mansehra | 1113991 | 5% | 5% | UP TO 31/12/2017 | 4/30/2018 | |
| 447 | SOP TO PIPPAL BANDI SHER GUL BANDA U/C NIKKA PANI MANSHERA | Mansehra | Mansehra | 1710411 | 5% | 5% | UP TO 31/12/2017 | 4/30/2018 | |
| 448 | SOP TO BARRI REHAR U/C NIKKA PANI MANSHERA | Mansehra | Mansehra | 1857256 | 5% | 5% | UP TO 31/12/2017 | 1/31/2018 | |
| 449 | SOP TO CHEERAAN U/C NIKKA PANI MANSHERA | Mansehra | Mansehra | 945820 | 38% | 5% | UP TO 31/12/2017 | 4/30/2018 | |
| 450 | SOP TO GHAZI KOT-I U/C NIKKA PANI MANSHERA | Mansehra | Mansehra | 1149170 | 5% | 5% | UP TO 31/12/2017 | 1/31/2018 | |

DEVELOPMENT WORKS REGARDING PUBLIC SECTOR DEVELOPMENT PROGRAMME (PSDP) IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 22/01/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|---------------|--|----------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 451 | SOP TO AAKO BANDI U/C DARBAND MANSHERA | Mansehra | Mansehra | 546955 | 5% | 5% | UP TO 31/12/2017 | 4/30/2018 | |
| TOTAL: | | | | 428.300 | 37% | 44% | | | |