

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|---|-----------|-----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 1 | SOP TO HAJI ARSALA KHAN KOROONA BAHLOLY BALA U/C HISSARA CHARSADDA | Charsadda | Charsadda | 609424 | 92% | 100% | | 11/30/2017 | Oct-2017 |
| 2 | SOP TO MEHMOOD ABAD TAMBOO LAK KOROONA CHARSADDA | Charsadda | Charsadda | 902563 | 92% | 100% | | 2/28/2018 | Dec-2017 |
| 3 | SOP TO LAL RAHMAN KOROONA ETC CHARSADDA | Charsadda | Charsadda | 828488 | 90% | 100% | | 2/28/2018 | Jan-2018 |
| 4 | SOP TO UMERZAI ODEGRAM PRANG GHAR CHARSADDA | Charsadda | Charsadda | 792159 | 91% | 100% | | 1/31/2018 | Dec-2017 |
| 5 | SOP TO ZAHIR ABAD KHANMAI DHERI SIKANDAR AHMAD ABAD KHANMAI CHARSADDA | Charsadda | Charsadda | 943840 | 89% | 100% | | 2/28/2018 | Jan-2018 |
| 6 | SOP TO TURANGZAI MARCHAKY KOROONA ETC CHARSADDA | Charsadda | Charsadda | 1628771 | 90% | 100% | | 11/30/2017 | Dec-2017 |
| 7 | SOP TO TARNAB NR:HUJRA MANZOOR KHAN MOH:PIRAN CHARSADDA | Charsadda | Charsadda | 727649 | 87% | 100% | | 3/31/2018 | Dec-2017 |
| 8 | SOP TO GOHAR ABAD BABRA SHAH MARKET DOLAT PURA CHARSADDA | Shabqadar | Charsadda | 1256828 | 90% | 100% | | 2/28/2018 | Dec-2017 |
| 9 | SOP TO TARIQ ABAD UTMANZAI SHEIKH ABAD UMERZAI DEPO KOROONA CHARSADDA | Charsadda | Charsadda | 1029821 | 90% | 100% | | 2/28/2018 | Jan-2018 |
| 10 | SOP TO JRANDA ARAT KALY ISLAMABAD KOROONA AGRA MIANA CHARSADDA | Charsadda | Charsadda | 861026 | 96% | 100% | | 2/28/2018 | Nov-2017 |
| 11 | SOP TO SHABARA MOTHABAR KOROONA ETC CHARSADDA | Charsadda | Charsadda | 1439156 | 89% | 100% | | 11/30/2017 | Oct-2017 |
| 12 | SOP TO SHAHEEDA BAZAR MIANGANO KOROONA NR:RABNAWAZ KHAISTA KHAIL CHD | Charsadda | Charsadda | 612408 | 92% | 100% | | 11/30/2017 | Nov-2017 |
| 13 | SOP TO MIR KALY KARAK JAN KOROONA RAJJAR-II CHARSADDA | Charsadda | Charsadda | 967292 | 90% | 100% | | 2/28/2018 | Nov-2017 |
| 14 | SOP TO DHERI HAJI TEHSEEN-U-LLAH ZARIN ABAD ETC CHARSADDA | Charsadda | Charsadda | 816417 | 90% | 100% | | 2/28/2018 | Jan-2018 |
| 15 | SOP TO ABU SAEED KHAIL TARNAB MIAN KALY MC-II CHARSADDA | Charsadda | Charsadda | 874110 | 92% | 100% | | 2/28/2018 | Dec-2017 |
| 16 | SOP TO VILL:MANI KHAILA HAMZA-U-LLAH KHAN KOROONA CHARSADDA | Charsadda | Charsadda | 508383 | 88% | 100% | | 2/28/2018 | Dec-2017 |
| 17 | SOP TO NR:HAKEEM HAZRAT ALI U/C UMERZAI ATIF-U-LLAH CHARSADDA | Charsadda | Charsadda | 505839 | 88% | 100% | | 2/28/2018 | Jan-2018 |
| 18 | SOP TO KHAN SAID BACHA HUJRA KILI PIRAN U/C UTMANZAI CHARSADDA | Charsadda | Charsadda | 993390 | 91% | 100% | | 2/28/2018 | Dec-2017 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|---|-----------|-----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 19 | SOP TO VILL:UTMANZAI MOH:LIAQAT CHARSAJDA | Charsajda | Charsajda | 492613 | 90% | 100% | | 2/28/2018 | Nov-2017 |
| 20 | SOP TO JAMIA FAROOQIA MASJID ABU BAKKAR U/C GHUNDA KARKANA (GUL MUHAMMAD) CHD | Charsajda | Charsajda | 503967 | 87% | 100% | | 2/28/2018 | Nov-2017 |
| 21 | SOP TO U/C AGRA KHAISTA KHAIL (MIAN MASOOD SHAH) CHARSAJDA | Charsajda | Charsajda | 535349 | 90% | 100% | | 2/28/2018 | Nov-2017 |
| 22 | SOP TO VILL:SHAKAR DAND NR:HAFIZ PIR U/C SHEIKHO SARDHERI CHARSAJDA | Charsajda | Charsajda | 504552 | 84% | 100% | | 3/31/2018 | Nov-2017 |
| 23 | SOP TO VILL:ABBAS KALY U/C SHEIKHO (IRFAN) CHARSAJDA | Charsajda | Charsajda | 678597 | 80% | 100% | | 2/28/2018 | Nov-2017 |
| 24 | SOP TO BAKHTIAR ABAD DAUD JAN NR:PAPER MILLS COLONY YASEEN ZAI (A.RAHMAN) CHD | Charsajda | Charsajda | 621246 | 92% | 100% | | 3/31/2018 | Jan-2018 |
| 25 | SOP TO DARUL ULOOM TURANGZO BABA JEE PIR ZUBAIR CHARSAJDA | Charsajda | Charsajda | 520713 | 92% | 100% | | 3/31/2018 | Nov-2017 |
| 26 | SOP TO NAJAM ABAD U/C MERA PRANG (IHSAN USTAD) CHARSAJDA | Charsajda | Charsajda | 507792 | 84% | 100% | | 3/31/2018 | Nov-2017 |
| 27 | SOP TO JAMRA KOROONA U/C DARGAI (IMDAD-U-LLAH) CHARSAJDA | Charsajda | Charsajda | 560902 | 89% | 100% | | 2/28/2018 | Jan-2018 |
| 28 | SOP TO VILL:MALANGI KOROONA MALANG ABAD U/C DOSEHRA (SANA-U-LLAH) CHARSAJDA | Shabqadar | Charsajda | 657957 | 82% | 100% | | 2/28/2018 | Nov-2017 |
| 29 | SOP TO VILL:PRANG NR:GIRLS COLLEGE U/C MC-II MC-I QULFI KALY ETC CHARSAJDA | Charsajda | Charsajda | 1087828 | 84% | 100% | | 2/28/2018 | Jan-2018 |
| 30 | SOP TO NR:BAKHTIAR ABAD MILL AREA KHIAR ABAD POLICE LINE ETC CHARSAJDA | Charsajda | Charsajda | 1017942 | 89% | 100% | | 3/31/2018 | Nov-2017 |
| 31 | SOP TO PIR SARTAJ ETC U/C MERA PRANG (COL:ZAKIR CHARSAJDA | Charsajda | Charsajda | 600996 | 86% | 100% | | 2/28/2018 | Dec-2017 |
| 32 | SOP TO KODAY KALY U/C AGRA ETC SAEED KOROONA CHARSAJDA | Charsajda | Charsajda | 929144 | 80% | 100% | | 2/28/2018 | Jan-2018 |
| 33 | SOP TO VILL:GUL ABAD SARDARYAB U/C AGRA SHABARA CHARSAJDA | Shabqadar | Charsajda | 993134 | 87% | 100% | | 11/30/2017 | Oct-2017 |
| 34 | SOP TO PRANG YASEEN ZAI U/C MC-II (NOOR-UL-AMIN) CHARSAJDA | Charsajda | Charsajda | 1074388 | 98% | 100% | | 10/31/2017 | Oct-2017 |
| 35 | SOP TO PRANG MUSAFAR KHAIL U/C MC-III (MUHAMMAD ISRAR) CHARSAJDA | Charsajda | Charsajda | 926641 | 81% | 100% | | 3/31/2018 | Jan-2018 |
| 36 | SOP TO TURLANDI KALY U/C DHERI ZARDAD (CHAN BACHA) MOH:SHALMAN ABAD CHARSAJDA | Charsajda | Charsajda | 852210 | 85% | 100% | | 2/28/2018 | Nov-2017 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|---|-----------|-----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 37 | SOP TO UMARZAI HAJI ABAD (IHTISHAM S.ZIA-U-LLAH) CHARSADDA | Charsadda | Charsadda | 835678 | 88% | 100% | | 3/31/2018 | Dec-2017 |
| 38 | SOP TO MOH:U/C NISATTA MADNI (MOLANA JAN WALI RIZWAN) CHARSADDA | Charsadda | Charsadda | 663468 | 89% | 100% | | 3/31/2018 | Dec-2017 |
| 39 | SOP TO NISATTA TOOR KHAIL U/C NISATTA (IRFAN ABID QARI) CHARSADDA | Charsadda | Charsadda | 630287 | 80% | 100% | | 2/28/2018 | Oct-2017 |
| 40 | SOP TO FAQIR ABAD U/C YASEEN ZAI (BASHIR ETC) CHARSADDA | Charsadda | Charsadda | 750669 | 85% | 100% | | 2/28/2018 | Oct-2017 |
| 41 | SOP TO HISARA YASEEN ZAI MULYANO KOROONA (NOSHERAWAN) CHARSADDA | Charsadda | Charsadda | 883926 | 89% | 100% | | 2/28/2018 | Nov-2017 |
| 42 | SOP TO HISARA DHERI U/C HISARA YASEEN ZAI (ZIA-UR-RAHMAN ETC) CHARSADDA | Charsadda | Charsadda | 1086855 | 87% | 100% | | 2/28/2018 | Jan-2018 |
| 43 | SOP TO BEHLOLA AMEER ABAD BANDA U/C BEHLOLA (MOLANA ABDUL HAQ) SHAKH NO.6 CHD | Charsadda | Charsadda | 805388 | 81% | 100% | | 3/31/2018 | Jan-2018 |
| 44 | SOP TO MIANA SHAKH NO.6 U/C BEHLOLA (MOLANA AITBAR ETC) CHARSADDA | Charsadda | Charsadda | 849893 | 87% | 100% | | 3/31/2018 | Nov-2017 |
| 45 | SOP TO IJARA KALY SHAKH NO.6 U/C BEHLOLA (AITBAR GHANI ETC) CHARSADDA | Charsadda | Charsadda | 1031614 | 80% | 100% | | 2/28/2018 | Jan-2018 |
| 46 | SOP TO SARWAR ABAD NR:CHITRAL KOROONA U/C GHUNDA KARKANA (ABDUL BASIT) CHD | Charsadda | Charsadda | 645149 | 84% | 100% | | 2/28/2018 | Jan-2018 |
| 47 | SOP TO IWAZ KILI U/C TURANGZAI HALIM ABAD UTMANZAI (GUL KHAN) CHARSADDA | Charsadda | Charsadda | 822506 | 87% | 100% | | 3/31/2018 | Jan-2018 |
| 48 | SOP TO HALIM ABAD U/C TURANGZAI (JAMAL ETC) CHARSADDA | Charsadda | Charsadda | 1068597 | 85% | 100% | | 2/28/2018 | Jan-2018 |
| 49 | SOP TO KAKAR MOH:U/C TURANGZAI (MOLANA SADIQ-UR-RAHMAN) CHARSADDA | Charsadda | Charsadda | 703200 | 87% | 100% | | 3/31/2018 | Nov-2017 |
| 50 | SOP TO PIRAN MOH:U/C TURANGZAI (HAFIZ TAHIR ETC) CHARSADDA | Charsadda | Charsadda | 987558 | 85% | 100% | | 2/28/2018 | Jan-2018 |
| 51 | SOP TO U/C TURANGZAI MERA UTMANZAI GUL TANG ETC CHARSADDA | Charsadda | Charsadda | 598479 | 83% | 100% | | 2/28/2018 | Nov-2017 |
| 52 | SOP TO INAM-U-LLAH DAR-UL-ULOOM ISLAMIA DHERI SIKANDAR KHAN (AYAZ) CHD | Charsadda | Charsadda | 808549 | 89% | 100% | | 3/31/2018 | Jan-2018 |
| 53 | SOP TO SHAD KALY DHERI ZARDAD ABID JAN U/C RAJJAR-2 CHARSADDA | Charsadda | Charsadda | 847223 | 83% | 100% | | 3/31/2018 | Dec-2017 |
| 54 | SOP TO SHAGAI SHAKH NO.6 U/C BEHLOLA (ILAHY JAN) CHARSADDA | Charsadda | Charsadda | 533176 | 88% | 100% | | 3/31/2018 | Dec-2017 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|---|-----------|-----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 55 | SOP TO KHAZANA DHERI U/C TARNAB (MOLANA FAZLI MOLA ETC) CHARSADDA | Charsadda | Charsadda | 1120653 | 80% | 100% | | 3/31/2018 | Oct-2017 |
| 56 | SOP TO DOLAT PURA MOH:SHIEKHAN U/C DOLAT PURA (KARIM) CHARSADDA | Shabqadar | Charsadda | 777857 | 84% | 100% | | 3/31/2018 | Dec-2017 |
| 57 | SOP TO VILL:MAKANANO KALY U/C ZIAM (HAJI WAJID) CHARSADDA | Tangi | Charsadda | 507390 | 85% | 100% | | 3/31/2018 | Oct-2017 |
| 58 | SOP TO MOHMAND NARAY (NIHAR HAJI ETC) CHARSADDA | Charsadda | Charsadda | 575140 | 85% | 100% | | 3/31/2018 | Nov-2017 |
| 59 | SOP TO VILL:DUB PURDAL KHAN WALI MOH:HAJI ABAD CHARSADDA | Charsadda | Charsadda | 518776 | 89% | 100% | | 3/31/2018 | Jan-2018 |
| 60 | SOP TO JAMIA RASHEEDIA TURANGZAI ETC (AMEER KHAN) CHARSADDA | Charsadda | Charsadda | 689289 | 84% | 100% | | 3/31/2018 | Jan-2018 |
| 61 | SOP TO U/C MC-IV DARGAI (FAZLI SUBHAN ETC) CHARSADDA | Charsadda | Charsadda | 754061 | 85% | 100% | | 3/31/2018 | Jan-2018 |
| 62 | SOP TO MARKAZ KOROONA VILL:ALLAH ABAD SARDARYAB (MUHAMMAD IBRAHIM) NSR ROAD CHD | Charsadda | Charsadda | 598803 | 87% | 100% | | 3/31/2018 | Jan-2018 |
| 63 | SOP TO VILL:GHARIB ABAD U/C MERA PRANG (IMRAN ETC) CHARSADDA | Charsadda | Charsadda | 361135 | 92% | 100% | | 3/31/2018 | Dec-2017 |
| 64 | SOP TO N/ABADI VILLEG DAI MARDAN | Mardan | Mardan | 1732743 | 83% | 100% | | 2/28/2018 | Dec-2017 |
| 65 | SOP TO N/ABADI BIJLIGHAR MARDAN | Mardan | Mardan | 2567497 | 82% | 100% | | 1/31/2018 | Dec-2017 |
| 66 | SOP TO R/ABADI BIJLIGHAR MARDAN | Mardan | Mardan | 2126178 | 84% | 100% | | 2/28/2018 | Dec-2017 |
| 67 | SOP TO ROORIYA MARDAN | Mardan | Mardan | 2125139 | 80% | 100% | | 12/31/2017 | Dec-2017 |
| 68 | SOP TO NEW ABADI ROORIYA MARDAN | Mardan | Mardan | 1923190 | 80% | 100% | | 2/28/2018 | Nov-2017 |
| 69 | SOP TO NEW ABADI BAGHIRAM MARDAN | Mardan | Mardan | 2397952 | 82% | 100% | | 1/31/2018 | Nov-2017 |
| 70 | SOP TO R/ABADI MANGA MARDAN | Mardan | Mardan | 2065934 | 80% | 100% | | 1/31/2018 | Nov-2017 |
| 71 | SOP TO N/ABADI MANGA MARDAN | Mardan | Mardan | 1965611 | 80% | 100% | | 2/28/2018 | Nov-2017 |
| 72 | SOP TO MAN VILLEG BUGHADADA MARDAN | Mardan | Mardan | 1880557 | 85% | 100% | | 3/31/2018 | Nov-2017 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|---|--------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 73 | SOP TO OLD ROAD BUGHDADA MARDAN | Mardan | Mardan | 1584220 | 82% | 100% | | 1/31/2018 | Nov-2017 |
| 74 | SOP TO CHAK HOTI MARDAN | Mardan | Mardan | 1850802 | 80% | 100% | | 2/28/2018 | Nov-2017 |
| 75 | SOP TO DIFFERENT LOCATION CHAK HOTI MARDAN | Mardan | Mardan | 2214154 | 82% | 100% | | 3/31/2018 | Nov-2017 |
| 76 | SOP TO N/ABADI MOHIB BANDA MARDAN | Mardan | Mardan | 1854745 | 85% | 100% | | 2/28/2018 | Dec-2017 |
| 77 | SOP TO DIFFERENT LOCATION MOHIB BANDA MARDAN | Mardan | Mardan | 2167263 | 84% | 100% | | 3/31/2018 | Dec-2017 |
| 78 | SOP TO N/ABADI VILLEG MARYAR MARDAN | Mardan | Mardan | 2146415 | 86% | 100% | | 3/31/2018 | Dec-2017 |
| 79 | SOP TO DIFFERENT LOCATION AT VILLEG MARYAR MARDAN | Mardan | Mardan | 2008669 | 80% | 100% | | 3/31/2018 | Jan-2018 |
| 80 | SOP TO N/ABADI SHAMAT PUR MARDAN | Mardan | Mardan | 1924941 | 82% | 100% | | 2/28/2018 | Jan-2018 |
| 81 | SOP TO BANDA JAT OF SHAMAT PUR MARDAN | Mardan | Mardan | 1931244 | 82% | 100% | | 3/31/2018 | Jan-2018 |
| 82 | SOP TO N/ABADI KHADARE MARDAN | Mardan | Mardan | 2108594 | 82% | 100% | | 3/31/2018 | Mar-2018 |
| 83 | SOP TO N/ABADI KHADARE P-II MARDAN | Mardan | Mardan | 2006219 | 81% | 100% | | 3/31/2018 | Mar-2018 |
| 84 | SOP TO NEW ABADI GUMBAT MARDAN | Mardan | Mardan | 1800323 | 81% | 100% | | 3/31/2018 | Mar-2018 |
| 85 | SOP TO NEW ABADI GUMBAT MARA LAR MARDAN | Mardan | Mardan | 2083632 | 81% | 100% | | 3/31/2018 | Mar-2018 |
| 86 | SOP TO DIFFERENT LOCATION AT CITY MARDAN | Mardan | Mardan | 5301978 | 75% | 100% | | 2/28/2018 | Feb-2018 |
| 87 | SOP TO NOOR MAN KHEL BAGH COLONY MARDAN | Mardan | Mardan | 1352407 | 82% | 100% | | 1/31/2018 | Dec-2017 |
| 88 | SOP TO SIKANDAR PAR HOTI MARDAN | Mardan | Mardan | 1258665 | 81% | 100% | | 12/31/2017 | Dec-2017 |
| 89 | SOP TO MOHIB ROAD PAR HOTI MARDAN | Mardan | Mardan | 1616994 | 80% | 100% | | 3/31/2018 | Dec-2017 |
| 90 | SOP TO SAWABI ROAD PAR HOTI MARDAN | Mardan | Mardan | 1258101 | 80% | 100% | | 1/31/2018 | Jan-2018 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|--|--------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 91 | SOP TO FARM KOROONA PAR HOTI MARDAN | Mardan | Mardan | 827396 | 80% | 100% | | 1/31/2018 | Jan-2018 |
| 92 | SOP TO MANDORI SIKADARI ROAD POORDAN ABAD MARDAN | Mardan | Mardan | 842087 | 80% | 100% | | 12/31/2017 | Dec-2017 |
| 93 | SOP TO DIFFERENT LOCATION PK-30 MARDAN | Mardan | Mardan | 1694699 | 80% | 100% | | 1/31/2018 | Jan-2018 |
| 94 | SOP TO NEW ABADI HOTI MARDAN | Mardan | Mardan | 1676340 | 80% | 100% | | 1/31/2018 | Jan-2018 |
| 95 | SOP TO PAR HOTI NEAR KARPANI MARDAN | Mardan | Mardan | 1696209 | 81% | 100% | | 12/31/2017 | Feb-2018 |
| 96 | SOP TO NEW ABADI GUL BAGH MARDAN | Mardan | Mardan | 1650969 | 85% | 100% | | 12/31/2017 | Mar-2018 |
| 97 | SOP TO VILL:KACHA LAR GULI BAGH MARDAN | Mardan | Mardan | 1662096 | 86% | 100% | | 1/31/2018 | Nov-2017 |
| 98 | SOP TO GUL BAGH MARDAN | Mardan | Mardan | 1778676 | 86% | 100% | | 3/31/2018 | Nov-2017 |
| 99 | SOP TO BARI CHAM MARDAN | Mardan | Mardan | 1169768 | 84% | 100% | | 12/31/2017 | Nov-2017 |
| 100 | SOP TO GALA DHER KHATTKO ROAD MARDAN | Mardan | Mardan | 1503293 | 80% | 100% | | 1/31/2018 | Nov-2017 |
| 101 | SOP TO L/ABADI GALA DHER MARDAN | Mardan | Mardan | 1732773 | 86% | 100% | | 3/31/2018 | Nov-2017 |
| 102 | SOP TO BARI CHAM MAYAR ROAD MARDAN | Mardan | Mardan | 1169455 | 83% | 100% | | 3/31/2018 | Jan-2018 |
| 103 | SOP TO NEW ABADI & R/ABADI GHALA DHER MARDAN | Mardan | Mardan | 1644869 | 80% | 100% | | 1/31/2018 | Nov-2017 |
| 104 | SOP TO OLD VILLAGE BARI CHAM MARDAN | Mardan | Mardan | 1760544 | 80% | 100% | | 12/31/2017 | Nov-2017 |
| 105 | SOP TO VILL:BIKAD GANJ MARDAN | Mardan | Mardan | 1797529 | 86% | 100% | | 2/28/2018 | Nov-2017 |
| 106 | SOP TO N/ABADI BIKAD GANJ MARDAN | Mardan | Mardan | 1689512 | 85% | 100% | | 3/31/2018 | Nov-2017 |
| 107 | SOP TO N/ABADI MUHABAT ABAD MARDAN | Mardan | Mardan | 1696001 | 85% | 100% | | 3/31/2018 | Nov-2017 |
| 108 | SOP TO SHERPOOR AREA MUHABAT ABAD MARDAN | Mardan | Mardan | 1876501 | 84% | 100% | | 2/28/2018 | Nov-2017 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|---|--------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 109 | SOP TO MAHO DHERI AREA MUHABAT ABAD MARDAN | Mardan | Mardan | 1668428 | 84% | 100% | | 3/31/2018 | Nov-2017 |
| 110 | SOP TO N/ABADI MUHABAT ABAD AREA MARDAN | Mardan | Mardan | 1868697 | 89% | 100% | | 2/28/2018 | Nov-2017 |
| 111 | SOP TO N/ABADI KHAZANA DHERI MARDAN | Mardan | Mardan | 1751164 | 80% | 100% | | 2/28/2018 | Nov-2017 |
| 112 | SOP TO L/ABADI KHAZANA DHERI MARDAN | Mardan | Mardan | 1578011 | 82% | 100% | | 2/28/2018 | Nov-2017 |
| 113 | SOP TO N/ABADI MARDAN KHAASS MARDAN | Mardan | Mardan | 1811969 | 88% | 100% | | 3/31/2018 | Nov-2017 |
| 114 | SOP TO N/ABADI KHAASS KOROONA MARDAN | Mardan | Mardan | 1704319 | 86% | 100% | | 3/31/2018 | Jan-2018 |
| 115 | SOP TO OLD KHAASS KOROONA MARDAN | Mardan | Mardan | 1425633 | 86% | 100% | | 3/31/2018 | Mar-2018 |
| 116 | SOP TO N/ABADI CHAMTAR MARDAN | Mardan | Mardan | 2244836 | 80% | 100% | | 2/28/2018 | Feb-2018 |
| 117 | SOP TO L/ABADI OLD VILLEGE CHAMTAR MARDAN | Mardan | Mardan | 1584202 | 80% | 100% | | 2/28/2018 | Feb-2018 |
| 118 | SOP TO MAIN VILLEGE DAGAI MARDAN | Mardan | Mardan | 783857 | 83% | 100% | | 3/31/2018 | Feb-2018 |
| 119 | SOP TO DAGAI SULTAN KHEL U/C DAGAI SWABI | Razzar | Swabi | 629907 | 87% | 100% | | 3/31/2018 | Oct-2017 |
| 120 | SOP TO DANDOQA U/C DAGAI SWABI | Razzar | Swabi | 979197 | 86% | 100% | | 3/31/2018 | Nov-2017 |
| 121 | SOP TO MOHIB BANDA U/C DAGAI SWABI | Razzar | Swabi | 831021 | 88% | 100% | | 3/31/2018 | Nov-2017 |
| 122 | SOP TO U/C TARAKAI SWABI | Razzar | Swabi | 512015 | 100% | 100% | | 3/31/2018 | Nov-2017 |
| 123 | SOP TO MANAGAI TARAKAI U/C TARAKAI SWABI | Razzar | Swabi | 530641 | 82% | 100% | | 3/31/2018 | Nov-2017 |
| 124 | SOP TO MANSOORI PULL U/C TARAKAI SWABI | Razzar | Swabi | 647020 | 86% | 100% | | 3/31/2018 | Oct-2017 |
| 125 | SOP TO SHAHEEDA DHERI QADEEME U/C TARAKAI SWABI | Razzar | Swabi | 956379 | 85% | 100% | | 3/31/2018 | Nov-2017 |
| 126 | SOP TO MANAGAI LAR U/C TARAKAI SWABI | Razzar | Swabi | 532141 | 89% | 100% | | 3/31/2018 | Nov-2017 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|---|--------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 127 | SOP TO KALUDHER U/C TOORLANDI SWABI | Razzar | Swabi | 574377 | 88% | 100% | | 3/31/2018 | Oct-2017 |
| 128 | SOP TO JANGLO PULL U/C TOORLANDI SWABI | Razzar | Swabi | 600596 | 85% | 100% | | 3/31/2018 | Nov-2017 |
| 129 | SOP TO NEAR GHS U/C TOORLANDI SWABI | Razzar | Swabi | 563933 | 89% | 100% | | 3/31/2018 | Nov-2017 |
| 130 | SOP TO QAMARGAI U/C TOORLANDI SWABI | Razzar | Swabi | 839360 | 89% | 100% | | 3/31/2018 | Nov-2017 |
| 131 | SOP TO QAMARGAI-II U/C TOORLANDI SWABI | Razzar | Swabi | 658146 | 89% | 100% | | 3/31/2018 | Nov-2017 |
| 132 | SOP TO QADAME LAR U/C TOORLANDI SWABI | Razzar | Swabi | 534195 | 89% | 100% | | 3/31/2018 | Nov-2017 |
| 133 | SOP TO DAGAI ROAD U/C TOORLANDI SWABI | Razzar | Swabi | 609952 | 88% | 100% | | 3/31/2018 | Nov-2017 |
| 134 | SOP TO CANAL ROAD U/C TOORLANDI SWABI | Razzar | Swabi | 561709 | 85% | 100% | | 3/31/2018 | Jan-2018 |
| 135 | SOP TO NEAR UNION COUNCIL U/C TOORLANDI SWABI | Razzar | Swabi | 1039983 | 88% | 100% | | 3/31/2018 | Nov-2017 |
| 136 | SOP TO BANGZARA U/C KSK SWABI | Razzar | Swabi | 790603 | 86% | 100% | | 3/31/2018 | Nov-2017 |
| 137 | SOP TO SAMAR ABAD U/C KSK SWABI | Razzar | Swabi | 532141 | 89% | 100% | | 3/31/2018 | Oct-2017 |
| 138 | SOP TO SIRAJ PURA U/C KSK SWABI | Razzar | Swabi | 866084 | 90% | 100% | | 3/31/2018 | Nov-2017 |
| 139 | SOP TO U/C SHEKH JANA SWABI | Razzar | Swabi | 1150214 | 85% | 100% | | 3/31/2018 | Nov-2017 |
| 140 | SOP TO GHAREEB ABAD U/C ASOTA SHARIF SWABI | Razzar | Swabi | 518753 | 87% | 100% | | 3/31/2018 | Nov-2017 |
| 141 | SOP TO SHERA GHUND LAR U/C ASOTA SHARIF SWABI | Razzar | Swabi | 974368 | 86% | 100% | | 3/31/2018 | Nov-2017 |
| 142 | SOP TO GANGO DHER U/C ASOTA SHARIF SWABI | Razzar | Swabi | 932677 | 84% | 100% | | 3/31/2018 | Nov-2017 |
| 143 | SOP TO SPEEN KANNE U/C ASOTA SHARIF SWABI | Razzar | Swabi | 713826 | 87% | 100% | | 3/31/2018 | Nov-2017 |
| 144 | SOP TO CHAK KHALEEL U/C ASOTA SHARIF SWABI | Razzar | Swabi | 919923 | 87% | 100% | | 3/31/2018 | Nov-2017 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|--|--------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 145 | SOP TO KULALO SHAWA U/C SHAWA SWABI | Razzar | Swabi | 672550 | 89% | 100% | | 3/31/2018 | Nov-2017 |
| 146 | SOP TO MOH:UMER ZAI U/C SHAWA SWABI | Razzar | Swabi | 775971 | 88% | 100% | | 3/31/2018 | Nov-2017 |
| 147 | SOP TO MADA KHELA U/C SHAWA SWABI | Razzar | Swabi | 1147256 | 86% | 100% | | 3/31/2018 | Nov-2017 |
| 148 | SOP TO KALA PARMULI U/C PARMULI SWABI | Razzar | Swabi | 653963 | 88% | 100% | | 3/31/2018 | Feb-2018 |
| 149 | SOP TO JARGA HALL U/C PARMULI SWABI | Razzar | Swabi | 537137 | 87% | 100% | | 3/31/2018 | Dec-2017 |
| 150 | SOP TO VILL:NARANJAI U/C NARANJAI SWABI | Razzar | Swabi | 743482 | 88% | 100% | | 3/31/2018 | Jan-2018 |
| 151 | SOP TO VILL:U/C MANIRI PAYAN SWABI | Swabi | Swabi | 511622 | 85% | 100% | | 3/31/2018 | Feb-2018 |
| 152 | SOP TO LUQMAN DHER U/C MANIRI PAYAN SWABI | Swabi | Swabi | 686122 | 86% | 100% | | 3/31/2018 | Jan-2018 |
| 153 | SOP TO SALEEM KHAN AURANG ABAD U/C MANIRI PAYAN SWABI | Swabi | Swabi | 510753 | 85% | 100% | | 3/31/2018 | Feb-2018 |
| 154 | SOP TO GOHATI WAND U/C MANIRI BALA SWABI | Swabi | Swabi | 647673 | 87% | 100% | | 3/31/2018 | Feb-2018 |
| 155 | SOP TO SHALKHE BANDA MANIRI GAAR U/C MANIRI BALA SWABI | Swabi | Swabi | 642288 | 89% | 100% | | 3/31/2018 | Dec-2017 |
| 156 | SOP TO VILL:SALEEM KHAN SWABI | Swabi | Swabi | 528645 | 83% | 100% | | 3/31/2018 | Dec-2017 |
| 157 | SOP TO PALO DHAND KALE SALEEM KHAN PALO DHAND SWABI | Swabi | Swabi | 890046 | 89% | 100% | | 3/31/2018 | Feb-2018 |
| 158 | SOP TO SHAGAI MIR DAD KALE MANIRI PAYAN SWABI | Swabi | Swabi | 595120 | 85% | 100% | | 3/31/2018 | Dec-2017 |
| 159 | SOP TO GHAREEB ABAD SWABI | Swabi | Swabi | 599340 | 88% | 100% | | 3/31/2018 | Dec-2017 |
| 160 | SOP TO SAPROONA SWABI | Swabi | Swabi | 933926 | 86% | 100% | | 3/31/2018 | Dec-2017 |
| 161 | SOP TO CHARBAGH CHANODA SAPROONA SWABI | Swabi | Swabi | 756392 | 86% | 100% | | 3/31/2018 | Dec-2017 |
| 162 | SOP TO MANIRI PAYAN SWABI | Swabi | Swabi | 959588 | 91% | 100% | | 3/31/2018 | Jan-2018 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|--|--------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 163 | SOP TO GUJARANO KALE U/C SIKANDARY SWABI | Swabi | Swabi | 670936 | 84% | 100% | | 3/31/2018 | Feb-2018 |
| 164 | SOP TO SHER ALI KALE MANIRI WAND SWABI | Swabi | Swabi | 537137 | 86% | 100% | | 3/31/2018 | Feb-2018 |
| 165 | SOP TO TOWNSHIP LARA SWABI | Swabi | Swabi | 502392 | 83% | 100% | | 3/31/2018 | Feb-2018 |
| 166 | SOP TO U/C YAR HUSSAIN SWABI | Swabi | Swabi | 539837 | 86% | 100% | | 3/31/2018 | Feb-2018 |
| 167 | SOP TO TERWATOO U/C YAR HUSSAIN SWABI | Swabi | Swabi | 643482 | 88% | 100% | | 3/31/2018 | Jan-2018 |
| 168 | SOP TO GUL ABAD U/C YAR HUSSAIN SWABI | Swabi | Swabi | 633269 | 88% | 100% | | 3/31/2018 | Jan-2018 |
| 169 | SOP TO JANGO U/C YAR HUSSAIN SWABI | Swabi | Swabi | 694830 | 89% | 100% | | 3/31/2018 | Jan-2018 |
| 170 | SOP TO BABA KHEL U/C YAR HUSSAIN SWABI | Swabi | Swabi | 566218 | 88% | 100% | | 3/31/2018 | Feb-2018 |
| 171 | SOP TO KALU KHAN LAR U/C YAR HUSSAIN SWABI | Swabi | Swabi | 518625 | 88% | 100% | | 3/31/2018 | Jan-2018 |
| 172 | SOP TO BAJA PULL LAR U/C YAQOABI SWABI | Swabi | Swabi | 545461 | 82% | 100% | | 3/31/2018 | Feb-2018 |
| 173 | SOP TO YAQOABI SARD CHEENA LAR U/C YAQOABI SWABI | Swabi | Swabi | 533568 | 83% | 100% | | 3/31/2018 | Feb-2018 |
| 174 | SOP TO NAZAR BANDA U/C YAQOABI SWABI | Swabi | Swabi | 571916 | 88% | 100% | | 3/31/2018 | Feb-2018 |
| 175 | SOP TO SERAI U/C SOODHER SWABI | Razzar | Swabi | 651109 | 87% | 100% | | 3/31/2018 | Mar-2018 |
| 176 | SOP TO DOST MUHAMMAD KOTE U/C SOODHER SWABI | Razzar | Swabi | 620102 | 86% | 100% | | 3/31/2018 | Mar-2018 |
| 177 | SOP TO CHAR BANDA U/C SOODHER SWABI | Razzar | Swabi | 546481 | 87% | 100% | | 3/31/2018 | Mar-2018 |
| 178 | SOP TO JAGANATH PULL U/C SOODHER SWABI | Razzar | Swabi | 614391 | 87% | 100% | | 3/31/2018 | Mar-2018 |
| 179 | SOP TO VILL:SARD CHEENA U/C SARD CHEENA SWABI | Swabi | Swabi | 667636 | 85% | 100% | | 3/31/2018 | Mar-2018 |
| 180 | SOP TO VILL:ROKHANE U/C SARD CHEENA SWABI | Swabi | Swabi | 874770 | 86% | 100% | | 3/31/2018 | Mar-2018 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|---|---------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 181 | SOP TO VILL:MANAN KHEL U/C KALU KHAN SWABI | Swabi | Swabi | 542898 | 86% | 100% | | 3/31/2018 | Mar-2018 |
| 182 | SOP TO VILL:PARRA U/C KALU KHAN SWABI | Swabi | Swabi | 523577 | 83% | 100% | | 3/31/2018 | Mar-2018 |
| 183 | SOP TO VILL:SHER GHUND LUDA KHEL U/C KALU KHAN SWABI | Swabi | Swabi | 785628 | 87% | 100% | | 3/31/2018 | Mar-2018 |
| 184 | SOP TO VILL:ADEENA PEESHA WAND U/C ADEENA SWABI | Razzar | Swabi | 979276 | 89% | 100% | | 3/31/2018 | Mar-2018 |
| 185 | SOP TO VILL:ADEENA ADDA U/C ADEENA SWABI | Razzar | Swabi | 671050 | 85% | 100% | | 3/31/2018 | Mar-2018 |
| 186 | SOP TO VILL:JANGO ADEENA PULL U/C ADEENA SWABI | Razzar | Swabi | 837393 | 90% | 100% | | 3/31/2018 | Jan-2018 |
| 187 | SOP TO VILL:GOHAR ABAD NAZAR U/C ISMAILA SWABI | Razzar | Swabi | 715827 | 89% | 100% | | 3/31/2018 | Jan-2018 |
| 188 | SOP TO VILL:BAGHEECHA MADRASSA AISHA U/C ISMAILA SWABI | Razzar | Swabi | 1039212 | 89% | 100% | | 3/31/2018 | Mar-2018 |
| 189 | SOP TO VILL:DHOBIYAN NAZAR KHORO CHOWK U/C DHOBIYAN SWABI | Swabi | Swabi | 884944 | 88% | 100% | | 3/31/2018 | Mar-2018 |
| 190 | SOP TO VILL:SHAH MAQSOOD NO-3 U/C SHAH MAQSOOD HARIPUR | Haripur | Haripur | 648797 | 80% | 60% | UP TO 31/12/2017 | 3/31/2018 | |
| 191 | SOP TO MOH:CHOI U/C SHAH MAQSOOD HARIPUR | Haripur | Haripur | 561508 | 80% | 100% | | 3/31/2018 | Oct-2017 |
| 192 | SOP TO VILL:MAIRA NO-2 U/C SHAH MAQSOOD HARIPUR | Haripur | Haripur | 594333 | 83% | 100% | | 3/31/2018 | Jan-2018 |
| 193 | SOP TO VILL:MOHRA MAIRA U/C SHAH MAQSOOD HARIPUR | Haripur | Haripur | 622822 | 84% | 100% | | 3/31/2018 | Jan-2018 |
| 194 | SOP TO VILL:GOKA U/C SHAH MAQSOOD HARIPUR | Haripur | Haripur | 620589 | 84% | 100% | | 3/31/2018 | Jan-2018 |
| 195 | SOP TO VILL:U/C SHAH MAQSOOD NO-2 HARIPUR | Haripur | Haripur | 736519 | 80% | 70% | UP TO 31/12/2017 | 3/31/2018 | |
| 196 | SOP TO VILL:U/C SHAH MAQSOOD HARIPUR | Haripur | Haripur | 689612 | 83% | 100% | | 3/31/2018 | Jan-2018 |
| 197 | SOP TO KAL ABAD TOWN SHIP HARIPUR | Haripur | Haripur | 1553225 | 85% | 100% | | 3/31/2018 | Dec-2017 |
| 198 | SOP TO VILL:VIJIAN MASOOM ABAD U/C BAREELA HARIPUR | Haripur | Haripur | 645372 | 80% | 70% | UP TO 31/12/2017 | 3/31/2018 | |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|--|---------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 199 | SOP TO MOH:AKORI MADRASSA U/C BAREELA HARIPUR | Haripur | Haripur | 607982 | 19% | 70% | UP TO 31/12/2017 | 3/31/2018 | |
| 200 | SOP TO VILL:BANDI MUNEEM U/C BAREELA HARIPUR | Haripur | Haripur | 677299 | 39% | 60% | UP TO 31/12/2017 | 3/31/2018 | |
| 201 | SOP TO VILL:U/C BAREELA HARIPUR | Haripur | Haripur | 680780 | 19% | 60% | UP TO 31/12/2017 | 3/31/2018 | |
| 202 | SOP TO VILL:CHAK MUNEEM U/C BAREELA HARIPUR | Haripur | Haripur | 622832 | 15% | 60% | UP TO 31/12/2017 | 3/31/2018 | |
| 203 | SOP TO VILL:MOHAT SECTOR U/C KHAIR BARA GHAZI HARIPUR | Ghazi | Haripur | 533144 | 87% | 100% | | 3/31/2018 | Dec-2017 |
| 204 | SOP TO VILL:U/C KHAIR BARA GHAZI HARIPUR | Ghazi | Haripur | 637672 | 87% | 100% | | 3/31/2018 | Dec-2017 |
| 205 | SOP TO VILL:GHARA U/C KHAIR BARA GHAZI HARIPUR | Ghazi | Haripur | 680780 | 85% | 100% | | 3/31/2018 | Dec-2017 |
| 206 | SOP TO MOH:THALA PIPLIALA U/C KHAIR BARA GHAZI HARIPUR | Ghazi | Haripur | 681235 | 85% | 100% | | 3/31/2018 | Dec-2017 |
| 207 | SOP TO VILL:CHAMYARI NO-4 U/C KHAIR BARA GHAZI HARIPUR | Ghazi | Haripur | 639974 | 86% | 100% | | 3/31/2018 | Dec-2017 |
| 208 | SOP TO VILL:CHAMYARI NO-3 U/C KHAIR BARA GHAZI HARIPUR | Ghazi | Haripur | 697808 | 85% | 100% | | 3/31/2018 | Dec-2017 |
| 209 | SOP TO VILL:CHAMYARI NO-2 U/C KHAIR BARA GHAZI HARIPUR | Ghazi | Haripur | 680770 | 85% | 100% | | 3/31/2018 | Dec-2017 |
| 210 | SOP TO VILL:CHMAYARI U/C KHAIR BARA GHAZI HARIPUR | Ghazi | Haripur | 762392 | 80% | 60% | UP TO 31/12/2017 | 3/31/2018 | |
| 211 | SOP TO VILL:PIPLALA PERA KAS U/C KHAIR BARA HARIPUR | Ghazi | Haripur | 763785 | 80% | 70% | UP TO 31/12/2017 | 3/31/2018 | |
| 212 | SOP TO VILL:JABBRI BUDHAR U/C JABBRI HARIPUR | Haripur | Haripur | 558355 | 80% | 70% | UP TO 31/12/2017 | 3/31/2018 | |
| 213 | SOP TO VILL:DAR KOT U/C JABBRI HARIPUR | Haripur | Haripur | 659034 | 26% | 70% | UP TO 31/12/2017 | 3/31/2018 | |
| 214 | SOP TO VILL:NALLA U/C JABBRI HARIPUR | Haripur | Haripur | 680780 | 80% | 70% | UP TO 31/12/2017 | 3/31/2018 | |
| 215 | SOP TO VILL:CHOI NO-4 U/C NAJAF PUR KHAN PUR HARIPUR | Haripur | Haripur | 684205 | 80% | 70% | UP TO 31/12/2017 | 3/31/2018 | |
| 216 | SOP TO CHOI NO-3 U/C NAJAF PUR KHAN PUR HARIPUR | Haripur | Haripur | 607860 | 80% | 60% | UP TO 31/12/2017 | 3/31/2018 | |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|--|---------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 217 | SOP TO VILL:LANDI CHOI U/C NAJAF PUR KHAN PUR HARIPUR | Haripur | Haripur | 595524 | 80% | 60% | UP TO 31/12/2017 | 3/31/2018 | |
| 218 | SOP TO VILL:CHOI NO-2 U/C NAJAF PUR KHAN PUR HARIPUR | Haripur | Haripur | 579492 | 21% | 60% | UP TO 31/12/2017 | 3/31/2018 | |
| 219 | SOP TO VILL:CHOI U/C NAJAF PUR KHAN PUR HARIPUR | Haripur | Haripur | 812612 | 60% | 70% | UP TO 31/12/2017 | 3/31/2018 | |
| 220 | SOP TO VIL:MOH:SHAMS ABAD U/C PANIAR HARIPUR | Haripur | Haripur | 538686 | 21% | 70% | UP TO 31/12/2017 | 3/31/2018 | |
| 221 | SOP TO VILL:U/C PANIAR HARIPUR | Haripur | Haripur | 725020 | 15% | 70% | UP TO 31/12/2017 | 3/31/2018 | |
| 222 | SOP TO VILL:SHINGLE ROAD KANGAR COLONY U/C PANIAR HARIPUR | Haripur | Haripur | 676093 | 23% | 60% | UP TO 31/12/2017 | 3/31/2018 | |
| 223 | SOP TO MOH:MADRASSA ABD-U-LLAH BIM MASOOD U/C PANIAR HARIPUR | Haripur | Haripur | 667062 | 16% | 70% | UP TO 31/12/2017 | 3/31/2018 | |
| 224 | SOP TO VILL:PAHARO U/C PANIAR HARIPUR | Haripur | Haripur | 765817 | 17% | 70% | UP TO 31/12/2017 | 3/31/2018 | |
| 225 | SOP TO VILL:TO-DO U/C PANIAR HARIPUR | Haripur | Haripur | 793504 | 18% | 60% | UP TO 31/12/2017 | 3/31/2018 | |
| 226 | SOP TO VILL:GENIAR U/C PANIAR HARIPUR | Haripur | Haripur | 684186 | 13% | 70% | UP TO 31/12/2017 | 3/31/2018 | |
| 227 | SOP TO VILL:KANGRA U/C PANIAR HARIPUR | Haripur | Haripur | 780657 | 35% | 60% | UP TO 31/12/2017 | 3/31/2018 | |
| 228 | SOP TO VILL:ABD-U-LLAH PUR U/C PANIAR HARIPUR | Haripur | Haripur | 769242 | 38% | 70% | UP TO 31/12/2017 | 3/31/2018 | |
| 229 | SOP TO VILL:KANGRA COLONY U/C PANIAR HARIPUR | Haripur | Haripur | 693028 | 36% | 80% | UP TO 31/12/2017 | 3/31/2018 | |
| 230 | SOP TO VILL:MOH:EIDGAH U/C JUNCIBI HARIPUR | Haripur | Haripur | 937283 | 51% | 100% | | 3/31/2018 | Dec-2017 |
| 231 | SOP TO VILL:MOH:YUNAS ABAD U/C JANIBI HARIPUR | Haripur | Haripur | 898905 | 53% | 100% | | 3/31/2018 | Jan-2018 |
| 232 | SOP TO VILL:MOH:AFZAL ABAD U/C JANUBI HARIPUR | Haripur | Haripur | 894772 | 52% | 100% | | 3/31/2018 | Jan-2018 |
| 233 | SOP TO VILL:TALI KOT MAIRA U/C KOTHERA GHAZI HARIPUR | Ghazi | Haripur | 739001 | 80% | 70% | UP TO 31/12/2017 | 3/31/2018 | |
| 234 | SOP TO VILL:JAMRA NO-3 U/C KOTHERA GHAZI HARIPUR | Ghazi | Haripur | 650240 | 76% | 100% | | 3/31/2018 | Oct-2017 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|--|---------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 235 | SOP TO VILL:TALIKOT NAJI KOHLA U/C KOTHERA GHAZI HARIPUR | Ghazi | Haripur | 576203 | 22% | 70% | UP TO 31/12/2017 | 3/31/2018 | |
| 236 | SOP TO VILL:TALI KOT U/C KOTHERA GHAZI HARIPUR | Ghazi | Haripur | 693037 | 80% | 60% | UP TO 31/12/2017 | 3/31/2018 | |
| 237 | SOP TO VILL:GAWARI NO-3 U/C KOTHERA GHAZI HARIPUR | Ghazi | Haripur | 701378 | 80% | 80% | UP TO 31/12/2017 | 3/31/2018 | |
| 238 | SOP TO VILL:MOH THAREHITTI NO-3 KOTHERA GHAZI HARIPUR | Ghazi | Haripur | 611416 | 80% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 239 | SOP TO VILL:THEREHATTI NO-2 KOTHERA GHAZI HARIPUR | Ghazi | Haripur | 650249 | 80% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 240 | SOP TO VILL:CHAPRIAN KOTHERA GHAZI HARIPUR | Ghazi | Haripur | 652222 | 80% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 241 | SOP TO VILL:JAMRA U/C KOTHERA GHAZI HARIPUR | Ghazi | Haripur | 691055 | 79% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 242 | SOP TO VILL:GAWARI NO-2 U/C KOTHERA GHAZI HARIPUR | Ghazi | Haripur | 624964 | 80% | 60% | UP TO 31/12/2017 | 3/31/2018 | |
| 243 | SOP TO VILL:CHUTIAN KOTHERA GHAZI HARIPUR | Ghazi | Haripur | 524158 | 80% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 244 | SOP TO VILL:THAREHATTI KOTHERA GHAZI HARIPUR | Ghazi | Haripur | 561235 | 80% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 245 | SOP TO VILL:GAWARI KOTHERA GHAZI HARIPUR | Ghazi | Haripur | 665464 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 246 | SOP TO VILL:JEHANIAN DHERI U/C KOTHERA GHAZI HARIPUR | Ghazi | Haripur | 561235 | 80% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 247 | SOP TO VILL:U/C KOTHERA GHAZI | Ghazi | Haripur | 611707 | 80% | 60% | UP TO 31/12/2017 | 3/31/2018 | |
| 248 | SOP TO VILL:U/C KOTHERA GHAZI HARIPUR | Ghazi | Haripur | 478946 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 249 | SOP TO VILL:KOTHERA NO-2 U/C KOTHERA GHAZI HARIPUR | Ghazi | Haripur | 548787 | 34% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 250 | SOP TO VILL:BAGH DARA U/C KOTHERA GHAZI HARIPUR | Ghazi | Haripur | 670487 | 43% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 251 | SOP TO VILL:THOI KHAN PUR U/C KALENGER HARIPUR | Haripur | Haripur | 875099 | 47% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 252 | SOP TO VILL:KAG NO-4 U/C JATTI PIND HARIPUR | Haripur | Haripur | 840299 | 23% | 40% | UP TO 31/12/2017 | 3/31/2018 | |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|--|---------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 253 | SOP TO VILL:KAG NO-3 U/C JATTI PIND HARIPUR | Haripur | Haripur | 713908 | 23% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 254 | SOP TO VILL:KAG NO-2 U/C JATTI PIND HARIPUR | Haripur | Haripur | 684205 | 23% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 255 | SOP TO VILL:KAG U/C JATTI PIND HARIPUR | Haripur | Haripur | 793468 | 43% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 256 | SOP TO VILL:SIMLAN NEGAR U/C JATTI PIND HARIPUR | Haripur | Haripur | 802370 | 47% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 257 | SOP TO VILL:U/C JATTI PIND HARIPUR | Haripur | Haripur | 834293 | 23% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 258 | SOP TO VILL:ALLOLI JATTI PIND HARIPUR | Haripur | Haripur | 867421 | 38% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 259 | SOP TO VILL:ALLOLI MOH:SHEHAR U/C JATTI PIND HARIPUR | Haripur | Haripur | 1114920 | 31% | 60% | UP TO 31/12/2017 | 3/31/2018 | |
| 260 | SOP TO VILL:CHAPRI MAIRA ALLALI U/C JATTI PIND HARIPUR | Haripur | Haripur | 610879 | 25% | 60% | UP TO 31/12/2017 | 3/31/2018 | |
| 261 | SOP TO VILL:SRAI NIAMAT KHAN HARIPUR | Haripur | Haripur | 734265 | 80% | 100% | | 3/31/2018 | Oct-2017 |
| 262 | SOP TO MOH:KATHA SRAI NIAMAT KHAN HARIPUR | Haripur | Haripur | 1034062 | 81% | 100% | | 3/31/2018 | Nov-2017 |
| 263 | SOP TO VILL:THALHAD SRAI NIAMAT KHAN HARIPUR | Haripur | Haripur | 895165 | 82% | 100% | | 3/31/2018 | Nov-2017 |
| 264 | SOP TO VILL:KANEER BEAT GALLI HARIPUR | Haripur | Haripur | 949648 | 80% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 265 | SOP TO VILL:CHOI KAMAL PUR HARIPUR | Haripur | Haripur | 946223 | 80% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 266 | SOP TO HATTAR (MALIK A. QAYUM NAIB NAZIM) HARIPUR | Haripur | Haripur | 819485 | 78% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 267 | SOP TO VILL:HATTAR NO.3 HARIPUR | Haripur | Haripur | 728803 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 268 | SOP TO VILL:NAZAR ABAD NO.2 HARIPUR | Haripur | Haripur | 732228 | 82% | 100% | | 3/31/2018 | Nov-2017 |
| 269 | SOP TO NAZAR ABAD HATTAR HARIPUR | Haripur | Haripur | 509268 | 82% | 100% | | 3/31/2018 | Dec-2017 |
| 270 | SOP TO VILL:KAMAL PUR HATTAR HARIPUR | Haripur | Haripur | 581016 | 80% | 50% | UP TO 31/12/2017 | 3/31/2018 | |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|---|---------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 271 | SOP TO VILL:SHADI (MALIK SAJID MEHMOOD) HARIPUR | Haripur | Haripur | 732228 | 78% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 272 | SOP TO VILL:SHADI U/C HATTAR HARIPUR | Haripur | Haripur | 689213 | 79% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 273 | SOP TO VILL:HATTAR HARIPUR | Haripur | Haripur | 581016 | 80% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 274 | SOP TO VILL:SUNGAR SRAI NIAMAT KHAN HARIPUR | Haripur | Haripur | 969481 | 80% | 100% | | 3/31/2018 | Mar-2018 |
| 275 | SOP TO MUMRIAL NO.5 TUFKIAN KHAN PUR HARIPUR | Haripur | Haripur | 915364 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 276 | SOP TO VILL:MIR PUR TOFKIAN HARIPUR | Haripur | Haripur | 800704 | 82% | 100% | | 3/31/2018 | Mar-2018 |
| 277 | SOP TO VILL:NEW MUMRIAL TOFKIAN KHAN PUR HARIPUR | Haripur | Haripur | 861379 | 80% | 100% | | 3/31/2018 | Mar-2018 |
| 278 | SOP TO VILL:MURCHO ABAD JULLIAN HARIPUR | Haripur | Haripur | 972906 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 279 | SOP TO VILL:MUMRIAL NO.5 KHAN PUR HARIPUR | Haripur | Haripur | 673857 | 80% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 280 | SOP TO VILL:MUMRIAL NO.4 TOFKIAN KHAN PUR HARIPUR | Haripur | Haripur | 920797 | 80% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 281 | SOP TO VILL:NEW MUMRIAL NO.3 TOFKIAN KHAN PUR HARIPUR | Haripur | Haripur | 778703 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 282 | SOP TO VILL:MUMRIAL NO.2 TOFKIAN KHAN PUR HARIPUR | Haripur | Haripur | 735653 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 283 | SOP TO MUMRIAL TOFKIAN KHAN PUR HARIPUR | Haripur | Haripur | 635170 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 284 | SOP TO JABA COLONY BAJEEDA CHAPPER ROAD AREA HARIPUR | Haripur | Haripur | 987347 | 80% | 100% | | 3/31/2018 | Dec-2017 |
| 285 | SOP TO VILL:MEELUM NO.5 HARIPUR | Haripur | Haripur | 834842 | 81% | 100% | | 3/31/2018 | Mar-2018 |
| 286 | SOP TO VILL:DARWAISH NO.4 HARIPUR | Haripur | Haripur | 900869 | 80% | 100% | | 3/31/2018 | Dec-2017 |
| 287 | SOP TO VILL:MAKHAN CAPPER ROAD AREA HARIPUR | Haripur | Haripur | 808116 | 80% | 100% | | 3/31/2018 | Mar-2018 |
| 288 | SOP TO VILL:SIKANDAR PUR HARIPUR | Haripur | Haripur | 888671 | 80% | 50% | UP TO 31/12/2017 | 3/31/2018 | |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|---|---------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 289 | SOP TO MOH:TALEEM-UL-ISLAM MALIKYAR HARIPUR | Haripur | Haripur | 849873 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 290 | SOP DHERY ROAD MOH:BILAL TOWN HARIPUR | Haripur | Haripur | 695668 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 291 | SOP TO MOH:MAKHAN COLONY HARIPUR | Haripur | Haripur | 654454 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 292 | SOP TO KOT NAJIB-U-LLAH HARIPUR | Haripur | Haripur | 739979 | 81% | 100% | | 3/31/2018 | Dec-2017 |
| 293 | SOP TO MOH:AWAN ABAD KOT NAJIB-U-LLAH HARIPUR | Haripur | Haripur | 765149 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 294 | SOP TO VILL:CHAJIAN GALLI REHANA HARIPUR | Haripur | Haripur | 823768 | 80% | 60% | UP TO 31/12/2017 | 3/31/2018 | |
| 295 | SOP TO VILL:KAMAL PUR REHANA HARIPUR | Haripur | Haripur | 935863 | 80% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 296 | SOP TO VILL:KOTA PIR KOT REHANA HARIPUR | Haripur | Haripur | 2349106 | 80% | 60% | UP TO 31/12/2017 | 3/31/2018 | |
| 297 | SOP TO THEHIA CHAJEIAN REHANA HARIPUR | Haripur | Haripur | 646273 | 83% | 100% | | 3/31/2018 | Dec-2017 |
| 298 | SOP TO DOBIAN KANA KUND REHANA HARIPUR | Haripur | Haripur | 838755 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 299 | SOP TO VILL:DHERY CHAJIAN REHANA HARIPUR | Haripur | Haripur | 812635 | 82% | 100% | | 3/31/2018 | Dec-2017 |
| 300 | SOP TO VILL:DINGI MOH:NIKAH NARIAN REHANA HARIPUR | Haripur | Haripur | 725912 | 80% | 60% | UP TO 31/12/2017 | 3/31/2018 | |
| 301 | SOP TO VILL:DANA MASOORY REHANA HARIPUR | Haripur | Haripur | 729337 | 83% | 100% | | 3/31/2018 | Dec-2017 |
| 302 | SOP TO NASEEM TOWN SEC NO.1 HARIPUR | Haripur | Haripur | 768962 | 80% | 100% | | 3/31/2018 | Mar-2018 |
| 303 | SOP TO VILL: U/C DARWAISH HARIPUR | Haripur | Haripur | 853730 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 304 | SOP TO VILL:MAKHAN NO.2 CAPPER ROAD AREA HARIPUR | Haripur | Haripur | 772387 | 80% | 100% | | 3/31/2018 | Mar-2018 |
| 305 | SOP TO MOH:MISKEEN ABAD MANKORAI HARIPUR | Haripur | Haripur | 1385810 | 81% | 100% | | 3/31/2018 | Mar-2018 |
| 306 | SOP TO VILL:PARALA NO.2 HARIPUR | Haripur | Haripur | 1456901 | 82% | 100% | | 3/31/2018 | Dec-2017 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|---|---------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 307 | SOP TO VILL:MAJEEDA MANKARAI NO.1 HARIPUR | Haripur | Haripur | 685898 | 80% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 308 | SOP TO VILL:MEELUM DARWAISH HARIPUR | Haripur | Haripur | 815438 | 80% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 309 | SOP TO VILL:SAYED PUR U/C KALINGER HARIPUR | Haripur | Haripur | 725912 | 80% | 60% | UP TO 31/12/2017 | 3/31/2018 | |
| 310 | SOP TO VILL:MURAD PUR U/C KALINGER HARIPUR | Haripur | Haripur | 1067371 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 311 | SOP TO VILL:CHAMJAKA U/C KALINGER HARIPUR | Haripur | Haripur | 772387 | 83% | 100% | | 3/31/2018 | Nov-2017 |
| 312 | SOP TO VILL:PANIALI JAM U/C KALINGER HARIPUR | Haripur | Haripur | 823739 | 84% | 100% | | 3/31/2018 | Jan-2018 |
| 313 | SOP TO VILL:BANDA BASANT PUR U/C KALINGER HARIPUR | Haripur | Haripur | 877064 | 80% | 60% | UP TO 31/12/2017 | 3/31/2018 | |
| 314 | SOP TO VILL:NEW KHAR KOT U/C KALINGER HARIPUR | Haripur | Haripur | 823739 | 80% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 315 | SOP TO VILL:KHERY U/C KALINGER HARIPUR | Haripur | Haripur | 761284 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 316 | SOP TO VILL:GANDAF MOH:DHERY U/C KALINGER HARIPUR | Haripur | Haripur | 948977 | 80% | 100% | | 3/31/2018 | Mar-2018 |
| 317 | SOP TO VILL:KALINGER JANOOBI U/C KALINGER HARIPUR | Haripur | Haripur | 787538 | 80% | 100% | | 3/31/2018 | Mar-2018 |
| 318 | SOP TO VILL:GANDAF MOH:BAGH U/C KALINGER HARIPUR | Haripur | Haripur | 713659 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 319 | SOP TO BAIL U/C SARI KOT HARIPUR | Ghazi | Haripur | 524625 | 80% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 320 | SOP TO VILL:DOLNI REHANA HARIPUR | Haripur | Haripur | 993464 | 83% | 100% | | 3/31/2018 | Oct-2017 |
| 321 | SOP TO KOT-N-ULLAH NO-2 HARIPUR | Haripur | Haripur | 820751 | 84% | 100% | | 3/31/2018 | Nov-2017 |
| 322 | SOP TO ROSHAN ABAD KOT-N-ULLAH HARIPUR | Haripur | Haripur | 753047 | 83% | 100% | | 3/31/2018 | Nov-2017 |
| 323 | SOP TO VILL:PARALA MANKARAI NO-3 HARIPUR | Haripur | Haripur | 865790 | 84% | 100% | | 3/31/2018 | Oct-2017 |
| 324 | SOP TO VILL:SERIAN HARIPUR | Haripur | Haripur | 807200 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|--|---------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 325 | SOP TO KALIS NEAR CHOUNGAI NO-3 KTS NO-2 HARIPUR | Haripur | Haripur | 754808 | 80% | 100% | | 3/31/2018 | Mar-2018 |
| 326 | SOP TO MOH:FARID ABAD VILL:NEW JAGAL HARIPUR | Haripur | Haripur | 976434 | 78% | 100% | | 3/31/2018 | Mar-2018 |
| 327 | SOP TO VILL:TOFKIAN K/PUR HARIPUR | Haripur | Haripur | 764179 | 80% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 328 | SOP TO VILL:QAZIAN NO-3 DHEENDA HARIPUR | Haripur | Haripur | 736067 | 80% | 100% | | 3/31/2018 | Mar-2018 |
| 329 | SOP TO VILL:DHEENDA HARIPUR | Haripur | Haripur | 745910 | 80% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 330 | SOP TO VILL:MOH:BAN HARIPUR | Haripur | Haripur | 1026606 | 80% | 100% | | 3/31/2018 | Mar-2018 |
| 331 | SOP TO VILL:ISLAM PUR SERIAN HARIPUR | Haripur | Haripur | 767604 | 80% | 100% | | 3/31/2018 | Mar-2018 |
| 332 | SOP TO VILL:MANG SERIAN HARIPUR | Haripur | Haripur | 767604 | 80% | 100% | | 3/31/2018 | Mar-2018 |
| 333 | SOP TO VILL:KHAIR ABAD (NORA) DHEENDA HARIPUR | Haripur | Haripur | 986820 | 81% | 100% | | 3/31/2018 | Mar-2018 |
| 334 | SOP TO MOH:AHMAD ABAD SERIAN HARIPUR | Haripur | Haripur | 890120 | 80% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 335 | SOP TO VILL:DAMKAR COLONY HARIPUR | Haripur | Haripur | 756472 | 80% | 100% | | 3/31/2018 | Jan-2018 |
| 336 | SOP TO VILL:DHENDA MOH:ILYASAI HARIPUR | Haripur | Haripur | 771029 | 81% | 100% | | 3/31/2018 | Mar-2018 |
| 337 | SOP TO VILL:SERIAN TARIQ MEHMOOD HARIPUR | Haripur | Haripur | 767604 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 338 | SOP TO VILL:BASOO MAIRA HARIPUR | Haripur | Haripur | 956975 | 82% | 100% | | 3/31/2018 | Dec-2017 |
| 339 | SOP TO VILL:BHURA BANDA DHENDA HARIPUR | Haripur | Haripur | 756472 | 80% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 340 | SOP TO VILL:QAZIAN HARIPUR | Haripur | Haripur | 897798 | 80% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 341 | SOP TO VILL:QAZIAN NO-2 DHEENDA HARIPUR | Haripur | Haripur | 763289 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 342 | SOP TO JAGAL NALLA COLONY HARIPUR | Haripur | Haripur | 912265 | 62% | 40% | UP TO 31/12/2017 | 3/31/2018 | |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|---|---------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 343 | SOP TO VILL:PIND JAMAL KHAN REHANA HARIPUR | Haripur | Haripur | 740933 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 344 | SOP TO VILL:KAMAL PUR NO-2 REHANA HARIPUR | Haripur | Haripur | 1796046 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 345 | SOP TO VILL:NOORDI GUL DHERY HARIPUR | Haripur | Haripur | 1123810 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 346 | SOP TO CHAPRA REHANA HARIPUR | Haripur | Haripur | 1023792 | 80% | 100% | | 3/31/2018 | Mar-2018 |
| 347 | SOP TO VILL:PIRKOT NO-2 REHANA HARIPUR | Haripur | Haripur | 951891 | 82% | 100% | | 3/31/2018 | Mar-2018 |
| 348 | SOP TO VILL:KOT -N-ULLAH KHAN NO-4 HARIPUR | Haripur | Haripur | 734411 | 80% | 100% | | 3/31/2018 | Mar-2018 |
| 349 | SOP TO VILL:KOT-N-ULLAH NO-5 HARIPUR | Haripur | Haripur | 781660 | 80% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 350 | SOP TO VILL:SERIAN MAIRA HARIPUR | Haripur | Haripur | 968019 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 351 | SOP TO VILL:KOKA REHANA HARIPUR | Haripur | Haripur | 847010 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 352 | SOP TO VILL:DHERY SIKANDAR PUR HARIPUR | Haripur | Haripur | 713905 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 353 | SOP TO VILL:MALIK YAR HARIPUR | Haripur | Haripur | 706392 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 354 | SOP TO VILL:MOH:DAOOD ABAD SIKANDAR PUR HARIPUR | Haripur | Haripur | 779122 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 355 | SOP TO VILL:AWAN COLONY SIKANDAR PUR HARIPUR | Haripur | Haripur | 756472 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 356 | SOP TO RANGEELA ROAD SIKANDAR PUR HARIPUR | Haripur | Haripur | 1052825 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 357 | SOP TO VILL:KOT-N-ULLAH NO-3 HARIPUR | Haripur | Haripur | 886636 | 83% | 100% | | 3/31/2018 | Nov-2017 |
| 358 | SOP TO VILL:KOT -N- ULLAH NO-2 HARIPUR | Haripur | Haripur | 734411 | 80% | 100% | | 3/31/2018 | Dec-2017 |
| 359 | SOP TO VILL:MEELUM NO-2 DARWAISH HARIPUR | Haripur | Haripur | 840808 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 360 | SOP TO VILL:SADIQUE ABAD KOT-N-ULLAH HARIPUR | Haripur | Haripur | 734411 | 82% | 100% | | 3/31/2018 | Dec-2017 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|---|---------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 361 | SOP TO VILL:KAMALA MOH:MEHFOOZ ABAD KOT-N-ULLAH HARIPUR | Haripur | Haripur | 850281 | 77% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 362 | SOP TO VILL:SRAI GADAI KOT -N-ULLAH HARIPUR | Haripur | Haripur | 769825 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 363 | SOP TO SAKHI ABAD KOT-N-ULLAH HARIPUR | Haripur | Haripur | 572371 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 364 | SOP TO VILL:SHINI MAIRA KOT-N-ULLAH HARIPUR | Haripur | Haripur | 944215 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 365 | SOP TO VILL:SHINI MAIRA NO-2 KOT-N-ULLAH HARIPUR | Haripur | Haripur | 851911 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 366 | SOP TO VILL:MANKARAI HARIPUR | Haripur | Haripur | 974324 | 82% | 100% | | 3/31/2018 | Dec-2017 |
| 367 | SOP TO VILL:PARALA NO-4 MANKARAI HARIPUR | Haripur | Haripur | 767604 | 83% | 100% | | 3/31/2018 | Dec-2017 |
| 368 | SOP TO VILL:NASEEM TOWN DAEWAISH HARIPUR | Haripur | Haripur | 1469311 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 369 | SOP TO MOH:BANDHA HARIPUR | Haripur | Haripur | 953928 | 80% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 370 | SOP TO VILL:MEELUM DARWAISH HARIPUR | Haripur | Haripur | 760758 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 371 | SOP TO VILL:GANJAN KOT-N-ULLAH HARIPUR | Haripur | Haripur | 829201 | 57% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 372 | SOP TO VILL:DARWAISH NO-3 HARIPUR | Haripur | Haripur | 993610 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 373 | SOP TO VILL:GANJA KAMALA KOT-N-ULLAH HARIPUR | Haripur | Haripur | 731404 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 374 | SOP TO VILL:DOBANDI MAKHANWAL MANKARAI HARIPUR | Haripur | Haripur | 1566246 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 375 | SOP TO VILL:PARALA HARIPUR | Haripur | Haripur | 800679 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 376 | SOP TO VILL:DARWAISH U/C DARWAISH HARIPUR | Haripur | Haripur | 670466 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 377 | SOP TO MOH:FEROZ PURA SHAMALI HARIPUR | Haripur | Haripur | 524851 | 82% | 100% | | 3/31/2018 | Oct-2017 |
| 378 | SOP TO MOH:FEROZ PURA NO-3 SHAMALI HARIPUR | Haripur | Haripur | 563856 | 80% | 100% | | 3/31/2018 | Nov-2017 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|--|---------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 379 | SOP TO MOH:FEROZ PURA U/C SHAMALI HARIPUR | Haripur | Haripur | 524851 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 380 | SOP TO MOH:RAMZANI NO-3 SHAMALI HARIPUR | Haripur | Haripur | 520820 | 80% | 80% | UP TO 31/12/2017 | 3/31/2018 | |
| 381 | SOP TO MOH:DARWAISH SHAMALI HARIPUR | Haripur | Haripur | 567887 | 83% | 100% | | 3/31/2018 | Dec-2017 |
| 382 | SOP TO MOH:BABU U/C SHAMALI HARIPUR | Haripur | Haripur | 524851 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 383 | SOP TO MOH:RAMZANI U/C SHAMALI HARIPUR | Haripur | Haripur | 528276 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 384 | SOP TO VILL:MIR PUR NO-2 PANDAK U/C LADAR MANG HARIPUR | Haripur | Haripur | 963900 | 80% | 100% | | 3/31/2018 | Mar-2018 |
| 385 | SOP TO VILL:KIHNIAN AWAN U/C LADAR MANG HARIPUR | Haripur | Haripur | 974812 | 80% | 100% | | 3/31/2018 | Jan-2018 |
| 386 | SOP TO VILL:NIQARCHIAN NO-2 QAZIPUR HARIPUR | Ghazi | Haripur | 952811 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 387 | SOP TO VILL:NIQARCHIAN QAZIPUR HARIPUR | Ghazi | Haripur | 937601 | 80% | 100% | | 3/31/2018 | Mar-2018 |
| 388 | SOP TO VILL:MIR PUR NO-2 PANDAK HARIPUR | Haripur | Haripur | 1043122 | 80% | 100% | | 3/31/2018 | Dec-2017 |
| 389 | SOP TO VILL:MIR PUR PANDAK HARIPUR | Haripur | Haripur | 844679 | 80% | 100% | | 3/31/2018 | Dec-2017 |
| 390 | SOP TO VILL:TALUKAR TOWN PANDAK HARIPUR | Haripur | Haripur | 715571 | 80% | 100% | | 3/31/2018 | Nov-2017 |
| 391 | SOP TO VILL:MIR PUR NO-3 PANDAK HARIPUR | Haripur | Haripur | 913200 | 80% | 100% | | 3/31/2018 | Nov-2017 |
| 392 | SOP TO VILL:THOOTHY GARHI NAR AMAZAI HARIPUR | Haripur | Haripur | 897990 | 63% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 393 | SOP TO VILL:CHARWAI NAR AMAZAI HARIPUR | Haripur | Haripur | 974812 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 394 | SOP TO VILL:PERIA NO-2 NAR AMAZAI HARIPUR | Haripur | Haripur | 823703 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 395 | SOP TO VILL:KALI LAR NARA AMAZAI HARIPUR | Haripur | Haripur | 784092 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 396 | SOP TO VILL:THANDARI U/C NARA AMAZAI HARIPUR | Haripur | Haripur | 1455051 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|---|---------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 397 | SOP TO VILL:KUPRI NARA AMAZAI HARIPUR | Haripur | Haripur | 802668 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 398 | SOP TO VILL:PARIA U/C NARA AMAZAI HARIPUR | Haripur | Haripur | 1173255 | 80% | 10% | UP TO 31/12/2017 | 3/31/2018 | |
| 399 | SOP TO VILL:KAILAG NR:RAILWAY PATAK KALIAN BALA HARIPUR | Haripur | Haripur | 1194231 | 80% | 100% | | 3/31/2018 | Dec-2017 |
| 400 | SOP TO VILL:BURKHA U/C KOLIAN BALA HARIPUR | Haripur | Haripur | 810010 | 80% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 401 | SOP TO VILL:DANA FERAZ PUR NO-2 MOH:ABHAGI BARKOT HARIPUR | Haripur | Haripur | 1039908 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 402 | SOP TO VILL:DANA FERAZ PUR BARKOT HARIPUR | Haripur | Haripur | 909746 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 403 | SOP TO VILL:DANA FERAZ PUR U/C BARKOT HARIPUR | Haripur | Haripur | 986860 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 404 | SOP TO VILL:GARHI MARIA HARIPUR | Haripur | Haripur | 958220 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 405 | SOP TO VILL:DALO PAI GHAZI HARIPUR | Ghazi | Haripur | 926767 | 76% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 406 | SOP TO VILL:GHAZI NO-4 U/C GHAZI HARIPUR | Ghazi | Haripur | 1098988 | 73% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 407 | SOP TO VILL:ESSA KUND GHAZI HARIPUR | Ghazi | Haripur | 926767 | 76% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 408 | SOP TO VILL:MIAN DHERY QAZI PUR HARIPUR | Ghazi | Haripur | 969309 | 80% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 409 | SOP TO VILL:GHARA HIMLAT GHAZI HARIPUR | Ghazi | Haripur | 880306 | 80% | 100% | | 3/31/2018 | Mar-2018 |
| 410 | SOP TO VILL:KHALO GHAZI HARIPUR | Ghazi | Haripur | 745549 | 80% | 100% | | 3/31/2018 | Mar-2018 |
| 411 | SOP TO VILL:BARWASA NO-3 GHAZI HARIPUR | Ghazi | Haripur | 845638 | 80% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 412 | SOP TO MOH:ASLAM KHAN BARWASA GHAZI HARIPUR | Ghazi | Haripur | 1098988 | 80% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 413 | SOP TO VILL:BARWASA U/C GHAZI HARIPUR | Ghazi | Haripur | 979675 | 80% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 414 | SOP TO VILL:GHAZI NO-2 U/C GHAZI HARIPUR | Ghazi | Haripur | 823703 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|--|---------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 415 | SOP TO MOH:MAZHAR HAYAT U/C GHAZI HARIPUR | Ghazi | Haripur | 805547 | 80% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 416 | SOP TO VILL:U/C GHAZI HARIPUR | Ghazi | Haripur | 986860 | 80% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 417 | SOP TO VILL:KHATTAK ABAD NO-1 GHAZI HARIPUR | Ghazi | Haripur | 946441 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 418 | SOP TO VILL:KHATTAK ABAD U/C GHAZI HARIPUR | Ghazi | Haripur | 917918 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 419 | SOP TO VILL:GHARA U/C GHAZI HARIPUR | Ghazi | Haripur | 1020720 | 80% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 420 | SOP TO VILL:MAIRA CHANGI BANDI NO-25 SALEH HARIPUR | Haripur | Haripur | 835271 | 84% | 100% | | 3/31/2018 | Oct-2017 |
| 421 | SOP TO VILL:MAIRA SRAI SALEH HARIPUR | Haripur | Haripur | 958220 | 82% | 100% | | 3/31/2018 | Oct-2017 |
| 422 | SOP TO VILL:GUL BAHAR COLONY NR:SOKA PUR 5 SALEH HARIPUR | Haripur | Haripur | 695074 | 83% | 100% | | 3/31/2018 | Oct-2017 |
| 423 | SOP TO VILL:MOHRA DAKHALI KALAWAN SRAI SALEH HARIPUR | Haripur | Haripur | 706163 | 84% | 100% | | 3/31/2018 | Dec-2017 |
| 424 | SOP TO VILL:CHANGI BANDI NO-2 SRAI SALEH HARIPUR | Haripur | Haripur | 669110 | 84% | 100% | | 3/31/2018 | Dec-2017 |
| 425 | SOP TO VILL:CHANGI BANDI SRAI SALEH HARIPUR | Haripur | Haripur | 737631 | 84% | 100% | | 3/31/2018 | Nov-2017 |
| 426 | SOP TO MOH:DO-NALLA PUL CHANGI BANDI SRAI SALEH HARIPUR | Haripur | Haripur | 520820 | 85% | 100% | | 3/31/2018 | Nov-2017 |
| 427 | SOP TO VILL:GUL BAHAR COLONY SRAI SALEH HARIPUR | Haripur | Haripur | 600976 | 83% | 100% | | 3/31/2018 | Dec-2017 |
| 428 | SOP TO VILL:CHANGI BANDI SRAI SALEH HARIPUR | Haripur | Haripur | 524851 | 84% | 100% | | 3/31/2018 | Nov-2017 |
| 429 | SOP TO VILL:RAHMANIA TOWN HARIPUR | Haripur | Haripur | 524851 | 83% | 100% | | 3/31/2018 | Dec-2017 |
| 430 | SOP TO VILL:PATAHN COLONY WASTI CENTRAL HARIPUR | Haripur | Haripur | 629499 | 81% | 100% | | 3/31/2018 | Dec-2017 |
| 431 | SOP TO VILL:WASTI NO-3 HARIPUR | Haripur | Haripur | 524851 | 83% | 100% | | 3/31/2018 | Dec-2017 |
| 432 | SOP TO MOH:WASTI NO-2 HARIPUR | Haripur | Haripur | 434748 | 84% | 100% | | 3/31/2018 | Nov-2017 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|---|---------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 433 | SOP TO VILL:BANDI MIAN PIR DAD NO-1 HARIPUR | Haripur | Haripur | 986860 | 80% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 434 | SOP TO VILL:SANGHAR HARIPUR | Haripur | Haripur | 1016341 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 435 | SOP TO VILL:DHARAM PANI SRAI NIAMAD KHAN HARIPUR | Haripur | Haripur | 1067181 | 80% | 100% | | 3/31/2018 | Dec-2017 |
| 436 | SOP TO VILL:BANDI MIAN PIR DAD SRAI NIAMAT KHAN HARIPUR | Haripur | Haripur | 681680 | 81% | 100% | | 3/31/2018 | Jan-2018 |
| 437 | SOP TO ALLOLI MOH:KOCHI DARA JATTI PIND HARIPUR | Haripur | Haripur | 859880 | 89% | 100% | | 3/31/2018 | Jan-2018 |
| 438 | SOP TO SARI BAIL U/C SARI KOT HARIPUR | Ghazi | Haripur | 510376 | 100% | 100% | | 3/31/2018 | Jan-2018 |
| 439 | SOP TO CHUNTRY KHURD U/C SARI KOT HARIPUR | Ghazi | Haripur | 696453 | 82% | 100% | | 3/31/2018 | Jan-2018 |
| 440 | SOP TO VILL:BALAK MOH:SWABI U/C SARI KOT HARIPUR | Ghazi | Haripur | 810950 | 80% | 100% | | 3/31/2018 | Jan-2018 |
| 441 | SOP TO VILL:SUNBIL U/C SARIKOT HARIPUR | Ghazi | Haripur | 728436 | 83% | 100% | | 3/31/2018 | Jan-2018 |
| 442 | SOP TO VILL:U/C SARI KOT HARIPUR | Ghazi | Haripur | 712072 | 86% | 100% | | 3/31/2018 | Jan-2018 |
| 443 | SOP TO VILL:JAMRA DINGI U/C DINGI HARIPUR | Haripur | Haripur | 601743 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 444 | SOP TO VILL:CHAMBA PIND U/C DINDI (JAMRA) HARIPUR | Haripur | Haripur | 726736 | 80% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 445 | SOP TO VILL:LADA U/C DINGI HARIPUR | Haripur | Haripur | 638274 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 446 | SOP TO MOH:DARBAR VILL:U/C DINGI HARIPUR | Haripur | Haripur | 649399 | 83% | 100% | | 3/31/2018 | Dec-2017 |
| 447 | SOP TO VILL:DHENDAN NO.2 U/C DINGI HARIPUR | Haripur | Haripur | 693630 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 448 | SOP TO VILL:CHAMBA PIND U/C DINGI HARIPUR | Haripur | Haripur | 640286 | 80% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 449 | SOP TO VILL:MORI PIR BUX U/C DINGI HARIPUR | Haripur | Haripur | 645974 | 83% | 100% | | 3/31/2018 | Dec-2017 |
| 450 | SOP TO VILL:MALIK ABAD MOTIAN U/C DINGI HARIPUR | Haripur | Haripur | 723311 | 80% | 50% | UP TO 31/12/2017 | 3/31/2018 | |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|--|---------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 451 | SOP TO VILL:LADDA JAMRA U/C DINGI HARIPUR | Haripur | Haripur | 693630 | 80% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 452 | SOP TO VILL:CHAM U/C PIND KAMAL KHAN HARIPUR | Haripur | Haripur | 649399 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 453 | SOP TO VILL:CHAM U/C PIND KAMAL KHAN HARIPUR | Haripur | Haripur | 693630 | 80% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 454 | SOP TO VILL:NEW ABADIES CHECHIAN BOARD U/C PIND KAMAL KHAN HARIPUR | Haripur | Haripur | 734436 | 79% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 455 | SOP TO VILL:GANGIAN U/C PIND KAMAL KHAN HARIPUR | Haripur | Haripur | 645974 | 80% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 456 | SOP TO BAHT U/C BEER HARIPUR | Haripur | Haripur | 579492 | 85% | 100% | | 3/31/2018 | Oct-2017 |
| 457 | SOP TO JAMRA DAKHILI LADA U/C DINGI HARIPUR | Haripur | Haripur | 649979 | 83% | 100% | | 3/31/2018 | Dec-2017 |
| 458 | SOP TO BANDI SERAN NO.2 U/C PIND KAMAL KHAN HARIPUR | Haripur | Haripur | 662459 | 83% | 100% | | 3/31/2018 | Dec-2017 |
| 459 | SOP TO VILL:GHELHAM U/C PIND KAMAL KHAN HARIPUR | Haripur | Haripur | 520711 | 80% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 460 | SOP TO VILL:SERAN U/C PIND KAMAL KHAN HARIPUR | Haripur | Haripur | 535261 | 80% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 461 | SOP TO VILL:GHELHAM U/C PIND KAMAL KHAN HARIPUR | Haripur | Haripur | 533144 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 462 | SOP TO VILL:KACHI U/C BEER HARIPUR | Haripur | Haripur | 642578 | 83% | 100% | | 3/31/2018 | Oct-2017 |
| 463 | SOP TO U/C BEER HARIPUR | Haripur | Haripur | 699045 | 85% | 100% | | 3/31/2018 | Nov-2017 |
| 464 | SOP TO GORA MORI MALYA DAKHILI U/C DINGI HARIPUR | Haripur | Haripur | 684205 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 465 | SOP TO MOH:MAIRA DOIAN KHUSHKI U/C PIND KAMAL KHAIL HARIPUR | Haripur | Haripur | 639974 | 80% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 466 | SOP TO VILL:TARAR GHARBI U/C PIND KAMAL KHAN HARIPUR | Haripur | Haripur | 684205 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 467 | SOP TO VILL:BANDI GERAN NO.3 U/C PIND KAMAL KHAN HARIPUR | Haripur | Haripur | 699045 | 80% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 468 | SOP TO MOH:BANI WALA VILL:U/C DINGI HARIPUR | Haripur | Haripur | 741615 | 80% | 50% | UP TO 31/12/2017 | 3/31/2018 | |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|---|---------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 469 | SOP TO VILL:DHEDAN U/C DINGI HARIPUR | Haripur | Haripur | 741615 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 470 | SOP TO VILL:TARAR U/C PIND KHAN KHAIL HARIPUR | Haripur | Haripur | 507699 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 471 | SOP TO VILL:U/C PIND KAMAL KHAN HARIPUR | Haripur | Haripur | 620859 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 472 | SOP TO VILL:KANGRA COLONY U/C PANIAN HARIPUR | Haripur | Haripur | 727834 | 80% | 60% | UP TO 31/12/2017 | 3/31/2018 | |
| 473 | SOP TO VILL:AWAN ABAD HARIPUR | Haripur | Haripur | 687028 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 474 | SOP TO VILL:GULO BANDI HARIPUR | Haripur | Haripur | 696453 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 475 | SOP TO VILL:U/C KOT NAJIB-U-LLAH HARIPUR | Haripur | Haripur | 690765 | 86% | 100% | | 3/31/2018 | Nov-2017 |
| 476 | SOP TO VILL:SRAI GHADARI HARIPUR | Haripur | Haripur | 611416 | 84% | 100% | | 3/31/2018 | Dec-2017 |
| 477 | SOP TO VILL:BASOO MAIRA U/C DHEENDA HARIPUR | Haripur | Haripur | 646222 | 83% | 100% | | 3/31/2018 | Nov-2017 |
| 478 | SOP TO VILL:U/C PANIAN HARIPUR | Haripur | Haripur | 655255 | 80% | 60% | UP TO 31/12/2017 | 3/31/2018 | |
| 479 | SOP TO VILL:GHADWALIAN HARIPUR | Haripur | Haripur | 632496 | 84% | 100% | | 3/31/2018 | Dec-2017 |
| 480 | SOP TO VILL:JEHANGIR ABAD U/C HARIPUR SOUTH HARIPUR | Haripur | Haripur | 660183 | 83% | 100% | | 3/31/2018 | Nov-2017 |
| 481 | SOP TO VILL:BASHAR COLONT U/C CENTRAL HARIPUR | Haripur | Haripur | 564660 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 482 | SOP TO VILL:KAMAL PUR U/C REHANA HARIPUR | Haripur | Haripur | 750501 | 80% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 483 | SOP TO VILL:U/C KAG HARIPUR | Haripur | Haripur | 523854 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 484 | SOP TO VILL:KOT NAJIB-U-LLAH HARIPUR | Haripur | Haripur | 614404 | 86% | 100% | | 3/31/2018 | Nov-2017 |
| 485 | SOP TO VILL:ALDO U/C GHAZI HARIPUR | Ghazi | Haripur | 526174 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 486 | SOP TO VILL:GHARAN U/C KUNDI HARIPUR | Ghazi | Haripur | 552212 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|--|---------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 487 | SOP TO VILL:JEHANGIR ABAD NO.2 U/C SOUTH HARIPUR | Haripur | Haripur | 667081 | 80% | 100% | | 3/31/2018 | Nov-2017 |
| 488 | SOP TO VILL:IBRAR COLONY U/C SOUTH HARIPUR | Haripur | Haripur | 552212 | 82% | 100% | | 3/31/2018 | Dec-2017 |
| 489 | SOP TO VILL:DARA U/C KHAN PUR HARIPUR | Haripur | Haripur | 520429 | 80% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 490 | SOP TO VILL:KAKOTRY U/C BAR HARIPUR | Haripur | Haripur | 568085 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 491 | SOP TO VILL:FAQIR ABAD U/C DARWAISH HARIPUR | Haripur | Haripur | 687028 | 81% | 100% | | 3/31/2018 | Dec-2017 |
| 492 | SOP TO VILL:DOLAT SHAH U/C KTS HARIPUR | Haripur | Haripur | 611416 | 81% | 100% | | 3/31/2018 | Jan-2018 |
| 493 | SOP TO VILL:U/C SERIAN HARIPUR | Haripur | Haripur | 687028 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 494 | SOP TO VILL:BAGH BANDA U/C KUNDI HARIPUR | Ghazi | Haripur | 612607 | 80% | 100% | | 3/31/2018 | Dec-2017 |
| 495 | SOP TO CHOUNTRY NO.3 HARIPUR | Haripur | Haripur | 522531 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 496 | SOP TO MODAL CITY NR:DHEENDA ROAD HARIPUR | Haripur | Haripur | 859426 | 80% | 100% | | 3/31/2018 | Nov-2017 |
| 497 | SOP TO VILL:AKHOON BANDI NO.2 U/C AKHOON BANDI HARIPUR | Haripur | Haripur | 535261 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 498 | SOP TO VILL:ELEMENTRY COLLEGE HARIPUR | Haripur | Haripur | 727834 | 80% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 499 | SOP TO VILL:CHANGLI BANDI NO.3 U/C REHANA HARIPUR | Haripur | Haripur | 693878 | 80% | 100% | | 3/31/2018 | Nov-2017 |
| 500 | SOP TO VILL:MORI NO.2 U/C PIND HASHIM KHAN HARIPUR | Haripur | Haripur | 775490 | 80% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 501 | SOP TO VILL:NOOR COLONY NO.3 U/C HARIPUR SOUTH HARIPUR | Haripur | Haripur | 693878 | 80% | 100% | | 3/31/2018 | Dec-2017 |
| 502 | SOP TO VILL:DOYAN U/C DARWAISH HARIPUR | Haripur | Haripur | 655647 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 503 | SOP TO VILL:BARAI NO.4 U/C MUSLIM ABAD HARIPUR | Haripur | Haripur | 653072 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 504 | SOP TO VILL:NARTOPA (NAZIR HUSSAIN SHAH) HARIPUR | Haripur | Haripur | 679370 | 82% | 100% | | 3/31/2018 | Dec-2017 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|---|---------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 505 | SOP TO VILL:KALWAN GHEBA HARIPUR | Haripur | Haripur | 670487 | 80% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 506 | SOP TO VILL:PAHLA GHALI (YAQOOB KHAN) HARIPUR | Haripur | Haripur | 629672 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 507 | SOP TO VILL:GHANDIAN (AJAB KHAN) HARIPUR | Haripur | Haripur | 693878 | 80% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 508 | SOP TO VILL:CHAMBA PALANDA (MATLOOB KHAN) HARIPUR | Haripur | Haripur | 655647 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 509 | SOP TO VILL:BALA U/C GHAZI HARIPUR | Ghazi | Haripur | 629672 | 80% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 510 | SOP TO VILL:BAIL U/C SARI KOT HARIPUR | Ghazi | Haripur | 655647 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 511 | SOP TO VILL:CHOUNTRY U/C SARIKOT HARIPUR | Ghazi | Haripur | 1220601 | 80% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 512 | SOP TO VILL:BAJWALA U/C BANDI SHER KHAN HARIPUR | Haripur | Haripur | 550102 | 82% | 100% | | 3/31/2018 | Jan-2018 |
| 513 | SOP TO VILL:PALHA GALLI U/C BANDI SHER KHAN HARIPUR | Haripur | Haripur | 553527 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 514 | SOP TO MOH:KHOD U/C SHAMALI CITY HARIPUR | Haripur | Haripur | 965789 | 51% | 100% | | 3/31/2018 | Dec-2017 |
| 515 | SOP TO VILL:GANDIAR NO.3 U/C BANDI SHER KHAN HARIPUR | Haripur | Haripur | 553527 | 81% | 100% | | 3/31/2018 | Jan-2018 |
| 516 | SOP TO VILL:GANDIAN U/C BANDI SHER KHAN HARIPUR | Haripur | Haripur | 626257 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 517 | SOP TO VILL:DORISH KHAIL U/C BANDI SHER KHAN HARIPUR | Haripur | Haripur | 585451 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 518 | SOP TO VILL:GANDIAN NO.2 U/C BANDI SHER KHAN HARIPUR | Haripur | Haripur | 626257 | 80% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 519 | SOP TO VILL:GERIAN MAIRA U/C BANDI SHER KHAN HARIPUR | Haripur | Haripur | 667062 | 9% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 520 | SOP TO VILL:MURAD ABAD NO.2 U/C ALI KHAN HARIPUR | Haripur | Haripur | 705886 | 86% | 100% | | 3/31/2018 | Oct-2017 |
| 521 | SOP TO VILL:MURAD ABAD U/C ALI KHAN HARIPUR | Haripur | Haripur | 609182 | 82% | 100% | | 3/31/2018 | Oct-2017 |
| 522 | SOP TO VILL:MOH:AWAN ABAD PIND JAMAL KHAN ROAD U/C ALI KHAN HARIPUR | Haripur | Haripur | 776101 | 83% | 100% | | 3/31/2018 | Dec-2017 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|---|---------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 523 | SOP TO VILL:KAMAL KHAN U/C PIND KAMAL KHAN HARIPUR | Haripur | Haripur | 522050 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 524 | SOP TO VILL:CHUK SHAH MUHAMMAD (ZURIA NAEEM) U/C ALI KHAN HARIPUR | Haripur | Haripur | 667062 | 80% | 100% | | 3/31/2018 | Dec-2017 |
| 525 | SOP TO VILL:CHUK SHAH MUHAMMAD NO.3 U/C ALI KHAN HARIPUR | Haripur | Haripur | 1107270 | 79% | 100% | | 3/31/2018 | Oct-2017 |
| 526 | SOP TO VILL:CHUK SHAH MUHAMMAD U/C ALI KHAN HARIPUR | Haripur | Haripur | 626257 | 80% | 100% | | 3/31/2018 | Dec-2017 |
| 527 | SOP TO VILL:CHUK SHAH MUHAMMAD U/C ALI KHAN HARIPUR | Haripur | Haripur | 579501 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 528 | SOP TO VILL:KANHAN U/C KUNDI HARIPUR | Ghazi | Haripur | 604907 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 529 | SOP TO VILL:DARA MUHAMMAD DAKHALI KUNDI U/C KUNDI HARIPUR | Ghazi | Haripur | 626257 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 530 | SOP TO VILL:SHERWAL U/C KUNDI HARIPUR | Ghazi | Haripur | 553527 | 80% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 531 | SOP TO VILL:KUNDI MOH:BUKRO U/C KUNDI HARIPUR | Ghazi | Haripur | 550102 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 532 | SOP TO VILL:JALYARI U/C KUNDI HARIPUR | Ghazi | Haripur | 634588 | 80% | 100% | | 3/31/2018 | Dec-2017 |
| 533 | SOP TO VILL:KUNDI MOH:SHAGA U/C KUNDI HARIPUR | Ghazi | Haripur | 646824 | 80% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 534 | SOP TO VILL:GARHI MAIRA U/C KUNDI HARIPUR | Ghazi | Haripur | 731861 | 74% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 535 | SOP TO VILL:GARHI MAIRA U/C KUNDI HARIPUR | Ghazi | Haripur | 609173 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 536 | SOP TO VILL:DARA MOHAT U/C KUNDI HARIPUR | Ghazi | Haripur | 667062 | 78% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 537 | SOP TO VILL:U/C KUNDI HARIPUR | Ghazi | Haripur | 670487 | 78% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 538 | SOP TO VILL:KALOO DHERY U/C KUNDI HARIPUR | Ghazi | Haripur | 609173 | 42% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 539 | SOP TO VILL:JALYARI U/C KUNDI HARIPUR | Ghazi | Haripur | 670487 | 62% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 540 | SOP TO VILL:UMER KHANA U/C KUNDI HARIPUR | Ghazi | Haripur | 560919 | 80% | 50% | UP TO 31/12/2017 | 3/31/2018 | |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|---|---------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 541 | SOP TO VILL:GARAMTOON NO.2 U/C MUSLIM ABAD HARIPUR | Haripur | Haripur | 670487 | 25% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 542 | SOP TO VILL:TARMAKI U/C MUSLIM ABAD HARIPUR | Haripur | Haripur | 601725 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 543 | SOP TO VILL:GARAMTOON U/C MUSLIM ABAD HARIPUR | Haripur | Haripur | 609173 | 80% | 100% | | 3/31/2018 | Dec-2017 |
| 544 | SOP VILL:BARWAR MOH:KONTRAN U/C MUSLIM ABAD HARIPUR | Haripur | Haripur | 655647 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 545 | SOP TO VILL:SOHAWA U/C MUSLIM ABAD HARIPUR | Haripur | Haripur | 609173 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 546 | SOP TO VILL:DAKHILI NAROOTA U/C MUSLIM ABAD HARIPUR | Haripur | Haripur | 608575 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 547 | SOP TO NAROOTA U/C MUSLIM ABAD HARIPUR | Haripur | Haripur | 655647 | 80% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 548 | SOP TO NARIAN MAIRA DAKHILI TEPPA U/C MUSLIM ABAD HARIPUR | Haripur | Haripur | 731861 | 39% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 549 | SOP TO VILL:KOT JANDAN NO.2 MUSLIM ABAD HARIPUR | Haripur | Haripur | 728436 | 33% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 550 | SOP TO VILL:KOT JANDAN U/C MUSLIM ABAD HARIPUR | Haripur | Haripur | 644522 | 20% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 551 | SOP TO VILL:RANJA U/C MUSLIM ABAD HARIPUR | Haripur | Haripur | 687630 | 80% | 100% | | 3/31/2018 | Dec-2017 |
| 552 | SOP TO VILL:RAJDAHNI U/C MUSLIM ABAD HARIPUR\ | Haripur | Haripur | 609173 | 21% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 553 | SOP TO VILL:SABRA U/C MUSLIM ABAD HARIPUR | Haripur | Haripur | 655647 | 18% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 554 | SOP TO VILL:BUKKA JABBI NO-2 U/C BUKKA HARIPUR | Haripur | Haripur | 712091 | 46% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 555 | SOP TO VILL:BUGNIAN U/C BUKKA HARIPUR | Haripur | Haripur | 721675 | 8% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 556 | SOP TO VILL:NARIAN GADWALIAN U/C BUKKA HARIPUR | Haripur | Haripur | 804264 | 15% | 70% | UP TO 31/12/2017 | 3/31/2018 | |
| 557 | SOP TO VILL:NEW PANDORI KOKLIAN NO-2 U/C BUKKA HARIPUR | Haripur | Haripur | 609173 | 8% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 558 | SOP TO VILL:BHERA NO-2 U/C BUKKA HARIPUR | Haripur | Haripur | 612598 | 23% | 50% | UP TO 31/12/2017 | 3/31/2018 | |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|--|---------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 559 | SOP TO VILL:NEW PANDORI KOKLIAN U/C BUKKA HARIPUR | Haripur | Haripur | 813195 | 23% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 560 | SOP TO VILL:GADWALIAN U/C BUKKA HARIPUR | Haripur | Haripur | 629682 | 23% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 561 | SOP TO VILL:BHERA U/C BUKKA HARIPUR | Haripur | Haripur | 687630 | 23% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 562 | SOP TO VILL:BAKKA JABBI U/C BUKKA HARIPUR | Haripur | Haripur | 685328 | 11% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 563 | SOP TO VILL:CHAPPRY DARA U/C PIND HASHAM KHAN HARIPUR | Haripur | Haripur | 731861 | 15% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 564 | SOP TO VILL:NATOPA MAIRA SAIDAN HARIPUR | Haripur | Haripur | 729559 | 20% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 565 | SOP TO VILL:NELOUR MAIRA U/C PIND HASHAM KHAN HARIPUR | Haripur | Haripur | 612598 | 8% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 566 | SOP TO VILL:TEER U/C PIND HASHAM KHAN HARIPUR | Haripur | Haripur | 731861 | 15% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 567 | SOP TO VILL:PARHARI MOH:NEGAR U/C PIND HASHAM KHAN HARIPUR | Haripur | Haripur | 1090369 | 20% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 568 | SOP TO VILL:CHAPRI U/C PIND HASHAM KHAN HARIPUR | Haripur | Haripur | 673913 | 8% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 569 | SOP TO VILL:PARHARI U/C PIND HASHAM KHAN HARIPUR | Haripur | Haripur | 653404 | 21% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 570 | SOP TO VILL:KARACH U/C BEER HARIPUR | Haripur | Haripur | 649979 | 8% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 571 | SOP TO VILL:HILL U/C BEER HARIPUR | Haripur | Haripur | 629682 | 8% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 572 | SOP TO VILL:MACHANDA U/C BEER HARIPUR | Haripur | Haripur | 655647 | 8% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 573 | SOP TO VILL:DEEGRA U/C BEER HARIPUR | Haripur | Haripur | 568367 | 8% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 574 | SOP TO VILL:KAKOTRAY U/C BEER HARIPUR | Haripur | Haripur | 731861 | 8% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 575 | SOP TO VILL:DHERY AWAN U/C BEER HARIPUR | Haripur | Haripur | 685328 | 8% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 576 | SOP TO VILL:CHANJIALA U/C BEER HARIPUR | Haripur | Haripur | 583208 | 8% | 40% | UP TO 31/12/2017 | 3/31/2018 | |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|---|----------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 577 | SOP TO VILL:GORAKI NO-2 U/C BEER HARIPUR | Haripur | Haripur | 691055 | 14% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 578 | SOP TO VILL:GORAKI U/C BEER HARIPUR | Haripur | Haripur | 588645 | 8% | 60% | UP TO 31/12/2017 | 3/31/2018 | |
| 579 | SOP TO VILL:KALAY PHAR U/C BEER HARIPUR | Haripur | Haripur | 491544 | 8% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 580 | SOP TO VILL:BEHKI NO-3 U/C BEER HARIPUR | Haripur | Haripur | 696462 | 9% | 60% | UP TO 31/12/2017 | 3/31/2018 | |
| 581 | SOP TO VILL:GHUTLI U/C BEER HARIPUR | Haripur | Haripur | 973702 | 15% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 582 | SOP TO VILL:DARWAZ U/C BEER HARIPUR | Haripur | Haripur | 776931 | 15% | 60% | UP TO 31/12/2017 | 3/31/2018 | |
| 583 | SOP TO VILL:BEHKI NO-2 U/C BEER HARIPUR | Haripur | Haripur | 578301 | 8% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 584 | SOP TO VILL:KACHI NO-2 U/C BEER HARIPUR | Haripur | Haripur | 446798 | 8% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 585 | SOP TO BEHKI MOH:KOO U/C BEER HARIPUR | Haripur | Haripur | 696463 | 8% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 586 | SOP TO VILL:BAHAT NO-2 U/C BEER HARIPUR | Haripur | Haripur | 530478 | 8% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 587 | SOP TO VILL:KAPARTOO BATTAL MANSHERA | Mansehra | Mansehra | 681136 | 85% | 100% | | 3/31/2018 | Nov-2017 |
| 588 | SOP TO VILL:KASS KOTLI PAYEEN MANSHERA | Mansehra | Mansehra | 538575 | 86% | 100% | | 3/31/2018 | Nov-2017 |
| 589 | SOP TO VILL:MACHI POL MANSHERA | Mansehra | Mansehra | 700003 | 91% | 100% | | 11/3/2017 | Nov-2017 |
| 590 | SOP TO VILL:SONDI GALI MANSHERA | Mansehra | Mansehra | 1257555 | 82% | 100% | | 3/31/2018 | Jan-2018 |
| 591 | SOP TO VILL:KHOORI GALI MANSHERA | Mansehra | Mansehra | 699278 | 80% | 90% | UP TO 31/12/2017 | 3/31/2018 | |
| 592 | SOP TO VILL:MOH:ABD-U-LLAH BENE MASOOD MANSHERA | Mansehra | Mansehra | 582137 | 85% | 100% | | 3/31/2018 | Nov-2017 |
| 593 | SOP TO VILL:BAJAR HILKOT MANSHERA | Mansehra | Mansehra | 677378 | 84% | 100% | | 3/31/2018 | Jan-2018 |
| 594 | SOP TO VILL:MOH:AYOUB MANSHERA | Mansehra | Mansehra | 597699 | 85% | 100% | | 3/31/2018 | Mar-2018 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|---|----------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 595 | SOP TO MOH:GULFAM MANSHERA | Mansehra | Mansehra | 860064 | 83% | 100% | | 3/31/2018 | Dec-2017 |
| 596 | SOP TO VILL:JOKAN MANSHERA | Mansehra | Mansehra | 1454375 | 80% | 80% | UP TO 31/12/2017 | 3/31/2018 | |
| 597 | SOP TO VILL:KOHAN BATTAL MANSHERA | Mansehra | Mansehra | 1408924 | 80% | 90% | UP TO 31/12/2017 | 3/31/2018 | |
| 598 | SOP TO VILL:HEARH BALA MANSHERA | Mansehra | Mansehra | 1627831 | 91% | 100% | | 11/3/2017 | Nov-2017 |
| 599 | SOP TO VILL:TOUHID ABAD KOTLI PAYEEN MANSHERA | Mansehra | Mansehra | 639191 | 82% | 100% | | 3/31/2018 | Dec-2017 |
| 600 | SOP TO VILL:KHANDAQAN BONJA MANSHERA | Balakot | Mansehra | 1523685 | 80% | 100% | | 3/31/2018 | Mar-2018 |
| 601 | SOP TO VILL:MANGAL GRAN MANSHERA | Balakot | Mansehra | 858636 | 80% | 100% | | 3/31/2018 | Mar-2018 |
| 602 | SOP TO VILL:DEHRIAN BONJA MANSHERA | Balakot | Mansehra | 1523685 | 80% | 80% | UP TO 31/12/2017 | 3/31/2018 | |
| 603 | SOP TO VILL:KAWALI BONJA MANSHERA | Balakot | Mansehra | 1326140 | 80% | 80% | UP TO 31/12/2017 | 3/31/2018 | |
| 604 | SOP TO VILL:GANDA ROAD MANSHERA | Mansehra | Mansehra | 1476383 | 91% | 100% | | 11/3/2017 | Nov-2017 |
| 605 | SOP TO VILL:TARAKNAL MANSHERA | Mansehra | Mansehra | 623629 | 91% | 100% | | 11/3/2017 | Oct-2017 |
| 606 | SOP TO VILL:KOTKALI LABAR KOT MANSHERA | Mansehra | Mansehra | 532857 | 80% | 90% | UP TO 31/12/2017 | 3/31/2018 | |
| 607 | SOP TO VILL:NOGRAM MANSHERA | Mansehra | Mansehra | 995893 | 83% | 100% | | 3/31/2018 | Jan-2018 |
| 608 | SOP TO VILL:KUND DANA MANSHERA | Mansehra | Mansehra | 805612 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 609 | SOP TO VILL:BAGRI BUN MANSHERA | Mansehra | Mansehra | 1719445 | 80% | 100% | | 3/31/2018 | Mar-2018 |
| 610 | SOP TO VILL:KOT BALA SHUHAL MANSHERA | Balakot | Mansehra | 500149 | 83% | 100% | | 3/31/2018 | Mar-2018 |
| 611 | SOP TO VILL:CHATTAR PLAIN MANSHERA | Mansehra | Mansehra | 500150 | 83% | 100% | | 3/31/2018 | Mar-2018 |
| 612 | SOP TO VILL:DHERIAN SANDA SAR MANSHERA | Mansehra | Mansehra | 821627 | 84% | 100% | | 3/31/2018 | Dec-2017 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|--|----------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 613 | SOP TO VILL:CHOUR BANDA MANSHERA | Balakot | Mansehra | 668355 | 80% | 70% | UP TO 31/12/2017 | 3/31/2018 | |
| 614 | SOP TO VILL:SARI TAMASHI MANAHERA | Mansehra | Mansehra | 547888 | 80% | 80% | UP TO 31/12/2017 | 3/31/2018 | |
| 615 | SOP TO MOH:CHOUDRI KARNOOL MANSHERA | Balakot | Mansehra | 500244 | 80% | 80% | UP TO 31/12/2017 | 3/31/2018 | |
| 616 | SOP TO VILL:GHAZI KOT MANSHERA | Mansehra | Mansehra | 500771 | 84% | 100% | | 3/31/2018 | Feb-2018 |
| 617 | SOP TO VILL:AZIZ ABAD CHATTAR MANSHERA | Mansehra | Mansehra | 700003 | 82% | 100% | | 3/31/2018 | Dec-2017 |
| 618 | SOP TO VILL:BAST SARDARAN DOGA MANSHERA | Balakot | Mansehra | 534616 | 84% | 100% | | 3/31/2018 | Feb-2018 |
| 619 | SOP VILL:COLONY NOGRAM MANSHERA | Mansehra | Mansehra | 732543 | 84% | 100% | | 3/31/2018 | Jan-2018 |
| 620 | SOP TO VILL:KATHA SWATIAN MANSHERA | Mansehra | Mansehra | 700003 | 82% | 100% | | 3/31/2018 | Mar-2018 |
| 621 | SOP TO MOH:ALLAI WAL MANSHERA | Mansehra | Mansehra | 790050 | 86% | 100% | | 11/3/2017 | Nov-2017 |
| 622 | SOP TO VILL:JANIA TALHATA MANSHERA | Balakot | Mansehra | 933846 | 80% | 100% | | 3/31/2018 | Mar-2018 |
| 623 | SOP TO VILL:JAL BAILA SANDA SAR MANSHERA | Mansehra | Mansehra | 535652 | 83% | 100% | | 3/31/2018 | Mar-2018 |
| 624 | SOP TO VILL:KATHA PARAN GARLAT MANSHERA | Balakot | Mansehra | 597699 | 85% | 100% | | 3/31/2018 | Dec-2017 |
| 625 | SOP TO VILL:NAKKA SARWAT MANSHERA | Balakot | Mansehra | 854168 | 84% | 100% | | 3/31/2018 | Dec-2017 |
| 626 | SOP TO CHINAR ROAD MANSHERA | Mansehra | Mansehra | 533581 | 85% | 100% | | 3/31/2018 | Nov-2017 |
| 627 | SOP TO VILL:PATTAN KALGAN MANSHERA | Mansehra | Mansehra | 500771 | 85% | 100% | | 3/31/2018 | Dec-2017 |
| 628 | SOP TO VILL:M.A ROAD MANSHERA | Mansehra | Mansehra | 500595 | 84% | 100% | | 3/31/2018 | Mar-2018 |
| 629 | SOP TO VILL:KALIAL MANSHERA | Mansehra | Mansehra | 500595 | 86% | 100% | | 3/31/2018 | Nov-2017 |
| 630 | SOP TO VILL:SENDO GANOL MANSHERA | Balakot | Mansehra | 1135869 | 80% | 90% | UP TO 31/12/2017 | 3/31/2018 | |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|--|----------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 631 | SOP TO VILL:DGODDIAL HAZARA UNIVERSTY MANSHERA | Mansehra | Mansehra | 558787 | 80% | 80% | UP TO 31/12/2017 | 3/31/2018 | |
| 632 | SOP TO VILL:CHULANDRIAN MANSHERA | Balakot | Mansehra | 764120 | 84% | 100% | | 3/31/2018 | Nov-2017 |
| 633 | SOP TO VILL:LANDAI BATAL MANSHERA | Mansehra | Mansehra | 805612 | 80% | 70% | UP TO 31/12/2017 | 3/31/2018 | |
| 634 | SOP TO VILL:BILAL COLONY LABAR KOT MANSHERA | Mansehra | Mansehra | 740770 | 80% | 90% | UP TO 31/12/2017 | 3/31/2018 | |
| 635 | SOP TO VILL:LONDIAN LABAR KOT MANSHERA | Mansehra | Mansehra | 700003 | 82% | 100% | | 3/31/2018 | Mar-2018 |
| 636 | SOP TO VILL:BAIDADI TOUHID ABAD MANSHERA | Mansehra | Mansehra | 500595 | 86% | 100% | | 3/31/2018 | Jan-2018 |
| 637 | SOP TO VILL:TAKIAN GARLAT MANSHERA | Balakot | Mansehra | 500595 | 86% | 100% | | 3/31/2018 | Dec-2017 |
| 638 | SOP TO VILL:DAB BATTAL MANSHERA | Mansehra | Mansehra | 746497 | 85% | 100% | | 3/31/2018 | Jan-2018 |
| 639 | SOP TO VILL:DHARI BATAL MANSHERA | Mansehra | Mansehra | 613260 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 640 | SOP TO VILL:MANG KOR BANJ MANSHERA | Balakot | Mansehra | 1169578 | 81% | 100% | | 3/31/2018 | Nov-2017 |
| 641 | SOP TO BASTI FATEH-U-LLAH MEHMOOD ABAD COLLAGE DORAHA MANSHERA | Mansehra | Mansehra | 1270348 | 85% | 100% | | 3/31/2018 | Jan-2018 |
| 642 | SOP TO VILL:CHINAR KOT MANSHERA | Mansehra | Mansehra | 572805 | 80% | 80% | UP TO 31/12/2017 | 3/31/2018 | |
| 643 | SOP TO VILL:BANDA HIL KOT MANSHERA | Mansehra | Mansehra | 897547 | 82% | 100% | | 3/31/2018 | Nov-2017 |
| 644 | SOP TO VILL:KHALIL ABAD CHATTAR MANSHERA | Mansehra | Mansehra | 601667 | 86% | 100% | | 11/3/2017 | Mar-2018 |
| 645 | SOP TO VILL:JEGAN SATBANI MANSHERA | Balakot | Mansehra | 1655111 | 81% | 100% | | 3/31/2018 | Nov-2017 |
| 646 | SOP TO VILL:HARIALA DATA MANSHERA | Mansehra | Mansehra | 517295 | 80% | 90% | UP TO 31/12/2017 | 3/31/2018 | |
| 647 | SOP TO VILL:SOYANA CHATTAR PLAN MANSHERA | Mansehra | Mansehra | 682169 | 81% | 100% | | 3/31/2018 | Nov-2017 |
| 648 | SOP TO VILL:KAI SUTBANI MANSHERA | Balakot | Mansehra | 2588369 | 75% | 70% | UP TO 31/12/2017 | 3/31/2018 | |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|--|----------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 649 | SOP TO VILL:GOTHA PATLANG MANSHERA | Balakot | Mansehra | 1347626 | 80% | 80% | UP TO 31/12/2017 | 3/31/2018 | |
| 650 | SOP TO VILL:KOLIAN NALA STABANI MANSHERA | Balakot | Mansehra | 1218634 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 651 | SOP TO VILL:MANGLI CHAPRA MANSHERA | Balakot | Mansehra | 850876 | 81% | 100% | | 1/31/2018 | Dec-2017 |
| 652 | SOP TO VILL:BADAR REERH MANSHERA | Mansehra | Mansehra | 941368 | 82% | 100% | | 1/31/2018 | Nov-2017 |
| 653 | SOP TO VILL:GALI NALA MAIRA MANSHERA | Mansehra | Mansehra | 667530 | 80% | 10% | UP TO 31/12/2017 | 3/31/2018 | |
| 654 | SOP TO VILL:DANA MESKEEN DOGA MANSHERA | Mansehra | Mansehra | 1212945 | 82% | 100% | | 3/31/2018 | Nov-2017 |
| 655 | SOP TO VILL:DANA PHAGLA MANSHERA | Mansehra | Mansehra | 577021 | 84% | 100% | | 3/31/2018 | Nov-2017 |
| 656 | SOP TO VILL:CHATTA BATTI MOH:RAITRA MANSHERA | Mansehra | Mansehra | 538545 | 86% | 100% | | 11/30/2017 | Nov-2017 |
| 657 | SOP TO VILL:GHOTTAR PAIRAN MANSHERA | Mansehra | Mansehra | 1267315 | 80% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 658 | SOP TO VILL:SHARAL ABAD MANSHERA | Mansehra | Mansehra | 1218634 | 80% | 5% | UP TO 31/12/2017 | 3/31/2018 | |
| 659 | SOP TO VILL:POTHA BEHALI MANSHERA | Mansehra | Mansehra | 603029 | 84% | 100% | | 1/31/2018 | Dec-2017 |
| 660 | SOP TO VILL:OGRA BEHALI MANSHERA | Mansehra | Mansehra | 538545 | 84% | 100% | | 1/31/2018 | Jan-2018 |
| 661 | SOP TO VILL:NAKKA BELA HATTIAN MANSHERA | Mansehra | Mansehra | 768701 | 80% | 80% | UP TO 31/12/2017 | 3/31/2018 | |
| 662 | SOP TO VILL:TRADA MONGEN MANSHERA | Mansehra | Mansehra | 1034500 | 80% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 663 | SOP TO MOH:GULFAM MANSHERA | Mansehra | Mansehra | 705017 | 83% | 100% | | 3/31/2018 | Nov-2017 |
| 664 | SOP TO MOH:ALI ABAD MANSHERA | Mansehra | Mansehra | 521662 | 85% | 100% | | 12/31/2017 | Jan-2018 |
| 665 | SOP TO VILL:CHAM DHAM KACHA MANSHERA | Balakot | Mansehra | 539786 | 84% | 100% | | 3/31/2018 | Nov-2017 |
| 666 | SOP TO VILL:PANGWAL CHITTA BATTI MANSHERA | Mansehra | Mansehra | 827512 | 80% | 60% | UP TO 31/12/2017 | 3/31/2018 | |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|--|----------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 667 | SOP TO VILL:KARI MAR MANSHERA | Balakot | Mansehra | 571043 | 80% | 90% | UP TO 31/12/2017 | 3/31/2018 | |
| 668 | SOP TO VILL:SAEED ABAD MANSHERA | Mansehra | Mansehra | 533581 | 84% | 100% | | 3/31/2018 | Mar-2018 |
| 669 | SOP TO VILL:DOMANA HARIALA MANSHERA | Mansehra | Mansehra | 571043 | 80% | 90% | UP TO 31/12/2017 | 3/31/2018 | |
| 670 | SOP TO VILL:DRAB DHODHIAL MANSHERA | Mansehra | Mansehra | 828237 | 83% | 100% | | 3/31/2018 | Jan-2018 |
| 671 | SOP TO VILL:KARIALA JABRA MANSHERA | Balakot | Mansehra | 740770 | 80% | 10% | UP TO 31/12/2017 | 3/31/2018 | |
| 672 | SOP TO VILL:GUNIALA RESSO MANSHERA | Balakot | Mansehra | 596974 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 673 | SOP TO VILL:KATHA PLAHI SUM MANSHERA | Mansehra | Mansehra | 869004 | 80% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 674 | SOP TO VILL:ADIAN SUM MANSHERA | Mansehra | Mansehra | 874922 | 80% | 10% | UP TO 31/12/2017 | 3/31/2018 | |
| 675 | SOP TO VILL:TAACA NEAR MUMTAZ CNS MANSHERA | Mansehra | Mansehra | 731126 | 83% | 100% | | 3/31/2018 | Nov-2017 |
| 676 | SOP TO VILL:BELA DANGRI SHAHAILA MANSHERA | Mansehra | Mansehra | 500149 | 85% | 100% | | 3/31/2018 | Nov-2017 |
| 677 | SOP TO VILL:DARA MOH:FAROOQ AZAM MANSHERA | Mansehra | Mansehra | 949408 | 82% | 100% | | 1/31/2018 | Nov-2017 |
| 678 | SOP TO VILL:SACHORI MANSHERA | Mansehra | Mansehra | 1129320 | 91% | 100% | | 11/30/2017 | Nov-2017 |
| 679 | SOP TO VILL:DALA KHORI BAKKI MANSHERA | Mansehra | Mansehra | 699278 | 80% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 680 | SOP TO VILL:JAL GALI MANSHERA | Mansehra | Mansehra | 661816 | 80% | 60% | UP TO 31/12/2017 | 3/31/2018 | |
| 681 | SOP TO VILL:LAMBI PATTI SUM MANSHERA | Mansehra | Mansehra | 500149 | 83% | 100% | | 3/31/2018 | Mar-2018 |
| 682 | SOP TO VILL:SADIQ ABAD BATAL MANSHERA | Mansehra | Mansehra | 620324 | 83% | 100% | | 3/31/2018 | Dec-2017 |
| 683 | SOP TO VILL:MOH:AKHTAR ABAD MANSHERA | Mansehra | Mansehra | 548418 | 80% | 100% | | 12/31/2017 | Mar-2018 |
| 684 | SOP TO VILL:LOHAR BATANG MANSHERA | Balakot | Mansehra | 805612 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|---|----------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 685 | SOP TO VILL:MANGLI BALAKOT MANSHERA | Balakot | Mansehra | 719323 | 86% | 100% | | 11/30/2017 | Dec-2017 |
| 686 | SOP TO VILL:JABRI KALAS KHAT SHOOHAL MANSHERA | Balakot | Mansehra | 740770 | 80% | 40% | UP TO 31/12/2017 | 12/31/2017 | |
| 687 | SOP TO VILL:BADWAR HASSAN ABAD MANSHERA | Balakot | Mansehra | 791485 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 688 | SOP TO VILL:MANO NAKKA HANGRAI MANSHERA | Balakot | Mansehra | 509194 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 689 | SOP TO VILL:KUND MUMCHATTI MANSHERA | Balakot | Mansehra | 740770 | 80% | 50% | UP TO 31/12/2017 | 12/31/2017 | |
| 690 | SOP TO VILL:BAN TONGLI MANSHERA | Balakot | Mansehra | 3380819 | 80% | 40% | UP TO 31/12/2017 | 1/31/2018 | |
| 691 | SOP TO VILL:DOHAR MANOOR MANSHERA | Balakot | Mansehra | 676653 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 692 | SOP TO VILL:SHUGRAN NALA KAWAI MANSHERA | Balakot | Mansehra | 506926 | 81% | 100% | | 3/31/2018 | Mar-2018 |
| 693 | SOP TO VILL:KOT GALI MANSHERA | Balakot | Mansehra | 1455099 | 81% | 100% | | 3/31/2018 | Mar-2018 |
| 694 | SOP TO VILL:SHAKOORA BATAL MANSHERA | Mansehra | Mansehra | 559512 | 85% | 100% | | 3/31/2018 | Mar-2018 |
| 695 | SOP TO VILL:CHAPRI MANSHERA | Mansehra | Mansehra | 828237 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 696 | SOP TO VILL:JAL GALI BALA MANSHERA | Mansehra | Mansehra | 635885 | 80% | 80% | UP TO 31/12/2017 | 3/31/2018 | |
| 697 | SOP TO VILL:CHAAR DATA MANSHERA | Mansehra | Mansehra | 844252 | 84% | 100% | | 3/31/2018 | Nov-2017 |
| 698 | SOP TO VILL:NAKKA TANGAR MISACH MANSHERA | Balakot | Mansehra | 1252832 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 699 | SOP TO VILL:DARA SHUHAL MANSHERA | Balakot | Mansehra | 577144 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 700 | SOP TO VILL:TALHATTA PULL MANSHERA | Balakot | Mansehra | 500771 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 701 | SOP TO VILL:NAKKA HATI MAIRA MANSHERA | Mansehra | Mansehra | 715564 | 82% | 100% | | 3/31/2018 | Mar-2018 |
| 702 | SOP TO VILL:NURAN TALHATA MANSHERA | Balakot | Mansehra | 712259 | 83% | 100% | | 12/31/2017 | Nov-2017 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|---|----------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 703 | SOP TO VILL:HAFIZ ABAD JABOORI MANSHERA | Mansehra | Mansehra | 910246 | 80% | 80% | UP TO 31/12/2017 | 12/31/2017 | |
| 704 | SOP TO VILL:LACHI MANG MANSHERA | Mansehra | Mansehra | 843799 | 84% | 100% | | 11/30/2017 | Dec-2017 |
| 705 | SOP TO VILL:SERI MALKAN MANSHERA | Mansehra | Mansehra | 639191 | 82% | 100% | | 3/31/2018 | Mar-2018 |
| 706 | SOP TO VILL:AHMAD ABAD BAIDAI MANSHERA | Mansehra | Mansehra | 759533 | 80% | 100% | | 3/31/2018 | Mar-2018 |
| 707 | SOP TO VIL:SOUKAT ABAD CHATTAR MANSHERA | Mansehra | Mansehra | 603107 | 86% | 100% | | 11/30/2017 | Oct-2017 |
| 708 | SOP TO VILL:BANDA JAL GALI MANSHERA | Mansehra | Mansehra | 1003157 | 83% | 100% | | 2/28/2018 | Mar-2018 |
| 709 | SOP TO VILL:PHARLA JAMIL ABAD GARLAT MANSHERA | Balakot | Mansehra | 804887 | 80% | 80% | UP TO 31/12/2017 | 3/31/2018 | |
| 710 | SOP TO VILL:MUGHAL MOH:PATLANG MANSHERA | Balakot | Mansehra | 670114 | 80% | 100% | | 3/31/2018 | Mar-2018 |
| 711 | SOP TO VILL:QADAR ABAD MANSHERA | Balakot | Mansehra | 597699 | 85% | 100% | | 3/31/2018 | Dec-2017 |
| 712 | SOP TO VILL:SERI KAGHAN MANSHERA | Balakot | Mansehra | 1090409 | 91% | 100% | | 11/30/2017 | Mar-2018 |
| 713 | SOP TO VILL:JHAG KAGHAN MANSHERA | Balakot | Mansehra | 651447 | 91% | 100% | | 11/30/2017 | Oct-2017 |
| 714 | SOP TO VILL:KANDI CHATTAR MANSHERA | Balakot | Mansehra | 700003 | 80% | 80% | UP TO 31/12/2017 | 3/31/2018 | |
| 715 | SOP TO VILL:SHARQA BATAL MANSHERA | Balakot | Mansehra | 1382280 | 82% | 100% | | 2/28/2018 | Nov-2017 |
| 716 | SOP TO VILL:DEVLI BATAL MANSHERA | Balakot | Mansehra | 612536 | 80% | 80% | UP TO 31/12/2017 | 3/31/2018 | |
| 717 | SOP TO VILL:RAHMAN ABAD CITY MANSHERA | Mansehra | Mansehra | 623629 | 85% | 100% | | 2/28/2018 | Nov-2017 |
| 718 | SOP TO VILL:DARA LABAR KOT MANSHERA | Mansehra | Mansehra | 500771 | 85% | 100% | | 3/31/2018 | Jan-2018 |
| 719 | SOP TO VILL:DATA MANSHERA | Mansehra | Mansehra | 534616 | 84% | 100% | | 3/31/2018 | Dec-2017 |
| 720 | SOP TO VILL:HAROON ABAD MANSHERA | Mansehra | Mansehra | 635885 | 84% | 100% | | 3/31/2018 | Nov-2017 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|--|----------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 721 | SOP TO VILL:KUND DATA MANSHERA | Mansehra | Mansehra | 948683 | 80% | 80% | UP TO 31/12/2017 | 2/28/2018 | |
| 722 | SOP TO MOH:SADAT DATA MANSHERA | Mansehra | Mansehra | 884566 | 80% | 70% | UP TO 31/12/2017 | 3/31/2018 | |
| 723 | SOP TO VILL:DHANA JOSACHA GANOOOL MANSHERA | Balakot | Mansehra | 500771 | 42% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 724 | SOP TO VILL:SARWAR ABAD MANSHERA | Mansehra | Mansehra | 661816 | 84% | 100% | | 2/28/2018 | Nov-2017 |
| 725 | SOP TO VILL:KAR NAKA ANDRASI KAGHAN MANSHERA | Balakot | Mansehra | 858636 | 80% | 70% | UP TO 31/12/2017 | 3/31/2018 | |
| 726 | SOP TO VILL:KENARI KALA DAKA PHAGAL MANSHERA | Balakot | Mansehra | 612536 | 80% | 70% | UP TO 31/12/2017 | 3/31/2018 | |
| 727 | SOP TO VILL:MADWANA PAIRAN MANSHERA | Mansehra | Mansehra | 506926 | 80% | 70% | UP TO 31/12/2017 | 3/31/2018 | |
| 728 | SOP TO VILL:SENDRO JUSHAL KAWAI MANSHERA | Balakot | Mansehra | 676653 | 80% | 60% | UP TO 31/12/2017 | 3/31/2018 | |
| 729 | SOP TO VILL:GHARIB ABAD THAKRA MANSHERA | Mansehra | Mansehra | 500771 | 80% | 100% | | 3/31/2018 | Dec-2017 |
| 730 | SOP TO VILL:HAROORI BALA MANSHERA | Mansehra | Mansehra | 597699 | 82% | 100% | | 2/28/2018 | Nov-2017 |
| 731 | SOP TO VILL:BAT KOI SINGAL KOT MANSHERA | Mansehra | Mansehra | 502668 | 84% | 100% | | 3/31/2018 | Mar-2018 |
| 732 | SOP TO VILL:BANDAIR BOGAR MANG MANSHERA | Mansehra | Mansehra | 878227 | 80% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 733 | SOP TO VILL:KHAN BATAL MANSHERA | Mansehra | Mansehra | 597699 | 80% | 70% | UP TO 31/12/2017 | 3/31/2018 | |
| 734 | SOP TO VILL:AZIZ ABAD MOHANDRI MANSHERA | Balakot | Mansehra | 518020 | 86% | 100% | | 3/31/2018 | Jan-2018 |
| 735 | SOP TO VILL:KOKI SERI KHAIR ABAD MANSHERA | Mansehra | Mansehra | 764120 | 82% | 100% | | 3/31/2018 | Mar-2018 |
| 736 | SOP TO VILL:CHOTHIAL DODIAL MANSHERA | Mansehra | Mansehra | 661816 | 84% | 100% | | 3/31/2018 | Nov-2017 |
| 737 | SOP TO VILL:TEZO ICHRIAN MANSHERA | Mansehra | Mansehra | 509194 | 82% | 100% | | 3/31/2018 | Jan-2018 |
| 738 | SOP TO VILL:THAKRA NEAR STADIUM MANSHERA | Mansehra | Mansehra | 597699 | 80% | 80% | UP TO 31/12/2017 | 3/31/2018 | |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|---|----------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 739 | SOP TO VILL:BAYAN HILKOT MANSHERA | Mansehra | Mansehra | 907916 | 80% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 740 | SOP TO VILL:BAGALCHER GALI DOGA MANSHERA | Balakot | Mansehra | 533581 | 80% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 741 | SOP TO VILL:UPPER KASHTRA MANSHERA | Balakot | Mansehra | 805612 | 80% | 80% | UP TO 31/12/2017 | 3/31/2018 | |
| 742 | SOP TO VILL:DHARI MALAL BANDI GARLAT MANSHERA | Balakot | Mansehra | 764120 | 80% | 70% | UP TO 31/12/2017 | 3/31/2018 | |
| 743 | SOP TO VILL:AURANG ABAD MANSHERA CITY | Mansehra | Mansehra | 725933 | 80% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 744 | SOP TO VILL:PATHLANG BALA SATBANI MANSHERA | Balakot | Mansehra | 518020 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 745 | SOP TO VILL:BAREHRI DHEH MANSHERA | Mansehra | Mansehra | 1378215 | 80% | 60% | UP TO 31/12/2017 | 3/31/2018 | |
| 746 | SOP TO VILL:BAFFA DORAHA TARNAIN MANSHERA | Mansehra | Mansehra | 500771 | 42% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 747 | SOP TO VILL:DHARMIAN MANSHERA | Mansehra | Mansehra | 700003 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 748 | SOP TO VILL:JABA MANSHERA | Mansehra | Mansehra | 760815 | 80% | 10% | UP TO 31/12/2017 | 3/31/2018 | |
| 749 | SOP TO VILL:LARI KHAIT MANSHERA | Mansehra | Mansehra | 1249257 | 80% | 70% | UP TO 31/12/2017 | 3/31/2018 | |
| 750 | SOP TO VILL:GORCON DARA SHUAL MANSHERA | Balakot | Mansehra | 731126 | 80% | 60% | UP TO 31/12/2017 | 3/31/2018 | |
| 751 | SOP TO VILL:NOGHAZI MANSHERA | Mansehra | Mansehra | 500771 | 85% | 100% | | 3/31/2018 | Jan-2018 |
| 752 | SOP TO VILL:KALAS MANSHERA | Balakot | Mansehra | 1173846 | 80% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 753 | SOP TO VILL:PHUGARI MAIRA MANSHERA | Mansehra | Mansehra | 1162314 | 85% | 100% | | 11/30/2017 | Nov-2017 |
| 754 | SOP TO MOH:KATTA COLONY MANSHERA | Mansehra | Mansehra | 838606 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 755 | SOP TO VILL:GUJAR ABAD SHINKIARI MANSHERA | Mansehra | Mansehra | 612536 | 80% | 80% | UP TO 31/12/2017 | 2/28/2018 | |
| 756 | SOP TO VILL:CHINARA KARMANG MANSHERA | Mansehra | Mansehra | 612536 | 80% | 50% | UP TO 31/12/2017 | 2/28/2018 | |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|--|----------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 757 | SOP TO VILL:DANA LAMRI MANSHERA | Mansehra | Mansehra | 577144 | 85% | 100% | | 11/30/2017 | Dec-2017 |
| 758 | SOP TO VILL:NARAI SANDA SAR | Mansehra | Mansehra | 641771 | 80% | 80% | UP TO 31/12/2017 | 3/31/2018 | |
| 759 | SOP TO VILL:KOT BALA MANSHERA | Mansehra | Mansehra | 500771 | 80% | 70% | UP TO 31/12/2017 | 3/31/2018 | |
| 760 | SOP TO VILL:PHAGAL MANSHERA | Balakot | Mansehra | 664624 | 81% | 100% | | 3/31/2018 | Nov-2017 |
| 761 | SOP TO VILL:KATHA MAIRA MANSHERA | Mansehra | Mansehra | 1288209 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 762 | SOP TO VILL:DANA KALAS SHUHAL MANSHERA | Balakot | Mansehra | 1737500 | 80% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 763 | SOP TO VILL:DODIAL MANSHERA | Mansehra | Mansehra | 696479 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 764 | SOP TO VILL:SINGAL POI MANSHERA | Balakot | Mansehra | 919230 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 765 | SOP TO VILL:BELA BATAL MANSHERA | Mansehra | Mansehra | 500399 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 766 | SOP TO VILL:SHAHAILIAN MANSHERA | Mansehra | Mansehra | 500595 | 91% | 100% | | 11/30/2017 | Nov-2017 |
| 767 | SOP TO VILL:UPPER JAGEER MANSHERA | Balakot | Mansehra | 565862 | 80% | 70% | UP TO 31/12/2017 | 3/31/2018 | |
| 768 | SOP TO VILL:JANDER BANDA MANSHERA | Mansehra | Mansehra | 500771 | 42% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 769 | SOP TO VILL:CHANGI PARTH DALA MANSHERA | Balakot | Mansehra | 1309126 | 80% | 70% | UP TO 31/12/2017 | 3/31/2018 | |
| 770 | SOP TO VILL:SUCHA MANSHERA | Mansehra | Mansehra | 528919 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 771 | SOP TO VILL:KHAN BALA MANSHERA | Mansehra | Mansehra | 734884 | 80% | 70% | UP TO 31/12/2017 | 3/31/2018 | |
| 772 | SOP TO VILL:SERI BATORA MANSHERA | Balakot | Mansehra | 822870 | 62% | 80% | UP TO 31/12/2017 | 3/31/2018 | |
| 773 | SOP TO VILL:CHAMORA GHAZI KOT MANSHERA | Mansehra | Mansehra | 845737 | 62% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 774 | SOP AT VILL: TAYA JADEED BATTAGRAM | Batgram | Batgram | 517426 | 91% | 100% | | 11/30/2017 | Nov-2017 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|--|---------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 775 | SOP TO DHARIAN BATTAGRAM | Batgram | Batgram | 501864 | 91% | 100% | | 11/30/2017 | Nov-2017 |
| 776 | SOP TO BANIAN C/O DR HASHIM BATTAGRAM | Batgram | Batgram | 868202 | 91% | 100% | | 11/30/2017 | Oct-2017 |
| 777 | SOP TO MAIRA BANDIGO BATTAGRAM | Batgram | Batgram | 539963 | 91% | 100% | | 11/30/2017 | Nov-2017 |
| 778 | SOP TO KHARAI NO. 2 BATTAGRAM | Batgram | Batgram | 726517 | 100% | 100% | | 10/31/2017 | Oct-2017 |
| 779 | SOP TO KHARAI BAZAR BATTAGRAM | Batgram | Batgram | 722893 | 100% | 100% | | 10/31/2017 | Nov-2017 |
| 780 | SOP TO SADIN MAIRA BATTAGRAM | Batgram | Batgram | 504834 | 91% | 100% | | 11/30/2017 | Oct-2017 |
| 781 | SOP TO QABORA BATTAGRAM | Batgram | Batgram | 723547 | 83% | 100% | | 12/31/2017 | Nov-2017 |
| 782 | SOP TO VILL: GESOL BAZARGAI BATTAGRAM | Batgram | Batgram | 563266 | 85% | 100% | | 12/31/2017 | Oct-2017 |
| 783 | SOP TO GIJKOT NILISHANG BATTAGRAM | Batgram | Batgram | 517426 | 83% | 100% | | 3/31/2018 | Nov-2017 |
| 784 | SOP TO BATAMORI BATTAGRAM | Batgram | Batgram | 684706 | 84% | 100% | | 3/31/2018 | Jan-2018 |
| 785 | SOP TO MAIDAN SARWAR BATTAGRAM | Batgram | Batgram | 928956 | 83% | 100% | | 1/31/2018 | Oct-2017 |
| 786 | SOP TO GHAMGRAI C/O MUFTI ZUBAIR BATTAGRAM | Batgram | Batgram | 540794 | 85% | 100% | | 3/31/2018 | Jan-2018 |
| 787 | SOP TO KHADLO PAYEEN BATTAGRAM | Batgram | Batgram | 552326 | 80% | 80% | UP TO 31/12/2017 | 3/31/2018 | |
| 788 | SOP TO DILSHORA BATTGRAM | Batgram | Batgram | 783268 | 82% | 100% | | 3/31/2018 | Nov-2017 |
| 789 | SOP TO BATKOOL C/O SAIF UL ISLAM BATTAGRAM | Batgram | Batgram | 749419 | 83% | 100% | | 3/31/2018 | Dec-2017 |
| 790 | SOP TO BATKOOL C/O GHULAM ULLAH BATTAGRAM | Batgram | Batgram | 906695 | 84% | 100% | | 12/31/2017 | Oct-2017 |
| 791 | SOP TO SHESHAL BADRAI BATTAGRAM | Batgram | Batgram | 700844 | 83% | 100% | | 2/28/2018 | Nov-2017 |
| 792 | SOP TO PAIZA TAJ UD DING BATTAGRAM | Batgram | Batgram | 500204 | 85% | 100% | | 2/28/2018 | Oct-2017 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|--|---------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 793 | SOP TO ABASIN NO. I BATTAGRAM | Batgram | Batgram | 1039851 | 82% | 100% | | 2/28/2018 | Nov-2017 |
| 794 | SOP TO VILL: KALRA BATTAGRAM | Batgram | Batgram | 1377985 | 82% | 100% | | 3/31/2018 | Dec-2017 |
| 795 | SOP TO SHALTI NO. I BATTAGRAM | Batgram | Batgram | 1073920 | 82% | 100% | | 3/31/2018 | Dec-2017 |
| 796 | SOP TO KASSAI QADOOS BATTAGRAM | Batgram | Batgram | 587007 | 85% | 100% | | 1/31/2018 | Nov-2017 |
| 797 | SOP TO AYUBIA TALOUS BATTAGRAM | Batgram | Batgram | 662902 | 81% | 100% | | 3/31/2018 | Nov-2017 |
| 798 | SOP TO SADDAT COLONY BATTAGRAM | Batgram | Batgram | 686045 | 83% | 100% | | 3/31/2018 | Nov-2017 |
| 799 | SOP TO DHAIR PAYEEN BATTAGRAM | Batgram | Batgram | 942704 | 81% | 100% | | 3/31/2018 | Nov-2017 |
| 800 | SOP TO MOOREEN MOH: UMAR FAROOQ BATTAGRAM | Batgram | Batgram | 1540896 | 81% | 100% | | 2/28/2018 | Jan-2018 |
| 801 | SOP TO BAR DHAIR BATTAGRAM | Batgram | Batgram | 866368 | 81% | 100% | | 3/31/2018 | Dec-2017 |
| 802 | SOP TO BANA BAZAR BATTAGRAM | Batgram | Batgram | 523810 | 89% | 100% | | 2/28/2018 | Oct-2017 |
| 803 | SOP TO BANDO BATTAGRAM | Batgram | Batgram | 762324 | 84% | 100% | | 3/31/2018 | Jan-2018 |
| 804 | SOP TO JANDAR BATTAGRAM | Batgram | Batgram | 521050 | 84% | 100% | | 3/31/2018 | Nov-2017 |
| 805 | SOP TO DHERI CHANJAI BATTAGRAM | Batgram | Batgram | 540641 | 85% | 100% | | 1/31/2018 | Nov-2017 |
| 806 | SOP TO NASIM GUL THAKOT BATTAGRAM | Batgram | Batgram | 513986 | 83% | 100% | | 3/31/2018 | Nov-2017 |
| 807 | SOP TO ASHARAI MAIDAN BATTAGRAM | Batgram | Batgram | 1674161 | 83% | 100% | | 3/31/2018 | Nov-2017 |
| 808 | SOP TO LAPAI GANDOUR BATTAGRAM | Batgram | Batgram | 1286925 | 81% | 100% | | 3/31/2018 | Dec-2017 |
| 809 | SOP TO DABRAI C/O AZIZ UR REHMAN BATTAGRAM | Batgram | Batgram | 513986 | 83% | 100% | | 3/31/2018 | Nov-2017 |
| 810 | SOP TO HILAL DABRAI BATTAGRAM | Batgram | Batgram | 513986 | 83% | 100% | | 3/31/2018 | Dec-2017 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|---|---------|----------|-------------------|------------------------------------|-------------------|---------------------|------------------------------------|---------------------------|
| 811 | SOP TO SHAGAI PAMAL BATTAGRAM | Batgram | Batgram | 725927 | 83% | 100% | | 3/31/2018 | Jan-2018 |
| 812 | SOP TO SHANGLI PAYEEN BATTAGRAM | Batgram | Batgram | 665705 | 84% | 100% | | 2/28/2018 | Nov-2017 |
| 813 | SOP TO SERI MUSHARAF KHAN BATTAGRAM | Batgram | Batgram | 581862 | 84% | 100% | | 3/31/2018 | Nov-2017 |
| 814 | SOP TO TASA JAMIL BATTAGRAM | Batgram | Batgram | 582268 | 84% | 100% | | 3/31/2018 | Jan-2018 |
| 815 | SOP TO OGHUZ BANDA BATTAGRAM | Batgram | Batgram | 1265074 | 80% | 100% | | 3/31/2018 | Dec-2017 |
| 816 | SOP TO LANDAI BATTAGRAM | Batgram | Batgram | 510547 | 82% | 100% | | 3/31/2018 | Jan-2018 |
| 817 | SOP TO SHAGAO KOTGALA BATTAGRAM | Batgram | Batgram | 646704 | 84% | 100% | | 3/31/2018 | Jan-2018 |
| 818 | SOP TO NAZIR ABAD KARWAL BATTAGRAM | Batgram | Batgram | 1399258 | 81% | 100% | | 3/31/2018 | Jan-2018 |
| 819 | SOP TO MALKOT C/O MUHAMMAD TAHIR BATTAGRAM | Batgram | Batgram | 1133302 | 80% | 100% | | 3/31/2018 | Jan-2018 |
| 820 | SOP TO SAR KHRLI BANDA BATTAGRAM | Batgram | Batgram | 847957 | 81% | 100% | | 3/31/2018 | Jan-2018 |
| 821 | SOP TO SHATOOT BATTAGRAM | Batgram | Batgram | 1048163 | 84% | 100% | | 1/31/2018 | Nov-2017 |
| 822 | SOP TO MADRASSA GHAZI KOT BATTAGRAM | Batgram | Batgram | 601453 | 85% | 100% | | 2/28/2018 | Dec-2017 |
| 823 | SOP TO MADRASSA MASHAKHEL DHERI BATTAGRAM | Batgram | Batgram | 581862 | 80% | 80% | UP TO 31/12/2017 | 3/31/2018 | |
| 824 | SOP TO SHANGLI BALA C/O SHER KHAN BATTAGRAM | Batgram | Batgram | 859895 | 80% | 100% | | 3/31/2018 | Nov-2017 |
| 825 | SOP TO SHAN PORO BATTAGRAM | Batgram | Batgram | 525080 | 84% | 100% | | 2/28/2018 | Oct-2017 |
| 826 | SOP TO SERI BEHRAM KHAIL BATTAGRAM | Batgram | Batgram | 665705 | 84% | 100% | | 2/28/2018 | Oct-2017 |
| 827 | SOP TO DANDO AJMIRA BATTAGRAM | Batgram | Batgram | 510547 | 83% | 100% | | 3/31/2018 | Dec-2017 |
| 828 | SOP TO KOUSAR MADRASSA BATTAGRAM | Batgram | Batgram | 517610 | 84% | 100% | | 2/28/2018 | Dec-2017 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|--|---------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 829 | SOP TO DAB AJMIRA BATTAGRAM | Batgram | Batgram | 559237 | 80% | 80% | UP TO 31/12/2017 | 3/31/2018 | |
| 830 | SOP TO SUFIAN FAQIR MUHAMMAD BATTAGRAM | Batgram | Batgram | 847367 | 80% | 80% | UP TO 31/12/2017 | 2/28/2018 | |
| 831 | SOP TO PARARI TARAND BATTAGRAM | Batgram | Batgram | 513986 | 80% | 80% | UP TO 31/12/2017 | 3/31/2018 | |
| 832 | SOP TO SIRAJUL HAQ GIDRI BATTAGRAM | Batgram | Batgram | 639640 | 82% | 100% | | 1/31/2018 | Nov-2017 |
| 833 | SOP TO BADRI GULZARIN BATTAGRAM | Batgram | Batgram | 606974 | 80% | 80% | UP TO 31/12/2017 | 3/31/2018 | |
| 834 | SOP TO LAGRAM BATTAGRAM | Batgram | Batgram | 510547 | 80% | 80% | UP TO 31/12/2017 | 2/28/2018 | |
| 835 | SOP TO PLAN DEDAL BATTAGRAM | Batgram | Batgram | 575858 | 83% | 100% | | 1/31/2018 | Dec-2017 |
| 836 | SOP TO GESOOL BATTGARM | Batgram | Batgram | 645929 | 80% | 80% | UP TO 31/12/2017 | 3/31/2018 | |
| 837 | SOP TO REHAR SOORGAI BATTAGRAM | Batgram | Batgram | 1933377 | 80% | 80% | UP TO 31/12/2017 | 2/28/2018 | |
| 838 | SOP TO PAIRE OBA ALLAI BATTAGRAM | Batgram | Batgram | 654612 | 80% | 80% | UP TO 31/12/2017 | 3/31/2018 | |
| 839 | SOP TO OGHUZ JANCHAL BATAGRAM | Batgram | Batgram | 679851 | 86% | 100% | | 3/31/2018 | Dec-2017 |
| 840 | SOP TO VILL:LOHAR ABAD KOHISTAN | Pattan | Kohistan | 1583934 | 77% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 841 | SOP TO VILL:AURANGZEB BELA KOHISTAN | Pattan | Kohistan | 1602760 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 842 | SOP TO VILL:DARO JABBA DUBAIR KOHISTAN | Pattan | Kohistan | 1184699 | 80% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 843 | SOP TO VILL:SULTAN ABAD KOHISTAN | Pattan | Kohistan | 1705446 | 80% | 100% | | 3/31/2018 | Jan-2018 |
| 844 | SOP TO VILL:SAID AKBAR ABAD KOHISTAN | Pattan | Kohistan | 1335747 | 80% | 100% | | 3/31/2018 | Dec-2017 |
| 845 | SOP TO VILL:SHEHDAD ABAD KOHISTAN | Pattan | Kohistan | 1428333 | 80% | 100% | | 3/31/2018 | Dec-2017 |
| 846 | SOP TO VILL:SIKANDAR ABAD DASSU KOHISTAN | Dassu | Kohistan | 2673322 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|---|--------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 847 | SOP TO VILL:PUMP ABADI DASSU KOHISTAN | Dassu | Kohistan | 1374756 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 848 | SOP TO VILL: KOZ SERAI KHOLAI KOHISTAN | Palas | Kohistan | 3696387 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 849 | SOP TO VILL: JUKAI KOHISTAN | Palas | Kohistan | 1594523 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 850 | SOP TO VILL: JULA SAR KOHISTAN | Palas | Kohistan | 1889288 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 851 | SOP TO VILL: DALLO MUHAMMAD AYAZ JIJYAL KOHISTAN | Pattan | Kohistan | 1314953 | 70% | 60% | UP TO 31/12/2017 | 3/31/2018 | |
| 852 | SOP TO VILL: DOOP JAJYAL KOHISTAN | Pattan | Kohistan | 1462152 | 80% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 853 | SOP TO VILL: SAIR SAHIB ABAD CHAWA DARA HAIDER KHAIL KOHISTAN | Pattan | Kohistan | 1544555 | 80% | 100% | | 3/31/2018 | Nov-2017 |
| 854 | SOP TO VILL: DAR ABAD KOHISTAN | Pattan | Kohistan | 1339077 | 80% | 100% | | 3/31/2018 | Jan-2018 |
| 855 | SOP TO VILL: SEGO KHAIL KOHISTAN | Pattan | Kohistan | 1160031 | 80% | 100% | | 3/31/2018 | Jan-2018 |
| 856 | SOP TO VILL: GUL SHEHZAD ABAD KOHISTAN | Pattan | Kohistan | 1145384 | 80% | 100% | | 3/31/2018 | Dec-2017 |
| 857 | SOP TO VILL: GHAFOOR ABAD / DOG ABAD KOHISTAN | Pattan | Kohistan | 2142291 | 80% | 100% | | 3/31/2018 | Nov-2017 |
| 858 | SOP TO VILL: DAB SHAMA GUL NO. I KOHISTAN | Pattan | Kohistan | 1206701 | 80% | 100% | | 3/31/2018 | Nov-2017 |
| 859 | SOP TO VILL: DAB SHAMAL GUL NO. II KOHISTAN | Pattan | Kohistan | 1418481 | 80% | 100% | | 3/31/2018 | Jan-2018 |
| 860 | SOP TO VILL: ALI ABAD SANKAN KHAIL KOHISTAN | Palas | Kohistan | 1418481 | 80% | 100% | | 3/31/2018 | Jan-2018 |
| 861 | SOP TO VILL: DAR KHAIL ABAD SARKAN ABAD KOHISTAN | Palas | Kohistan | 1570918 | 80% | 100% | | 3/31/2018 | Dec-2017 |
| 862 | SOP TO VILL: IBARHIM ABAD / BURAQ KOHISTAN | Pattan | Kohistan | 1851914 | 80% | 100% | | 3/31/2018 | Nov-2017 |
| 863 | SOP TO VILL: DAR ABAD / KARBECH KOHISTAN | Pattan | Kohistan | 1732809 | 80% | 100% | | 3/31/2018 | Nov-2017 |
| 864 | SOP TO VILL: JAIL ABADI JAJKOT KOHISTAN | Palas | Kohistan | 2653928 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|---|--------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 865 | SOP TO VILL: BAKRAI KOHISTAN | Palas | Kohistan | 2653928 | 80% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 866 | SOP TO VILL: SEGAL BANDA NO. I JALKOT KOHISTAN | Palas | Kohistan | 1928606 | 76% | 10% | UP TO 31/12/2017 | 3/31/2018 | |
| 867 | SOP TO VILL: SHATI ABAD PALAS SHERA KOT KOHISTAN | Palas | Kohistan | 1515261 | 80% | 100% | | 3/31/2018 | Jan-2018 |
| 868 | SOP TO VILL: KAI SHERAKOT PALAS KOHISTAN | Palas | Kohistan | 1870335 | 80% | 100% | | 3/31/2018 | Jan-2018 |
| 869 | SOP TO VILL: PALALO GHARI NO. 1 KOHISTAN | Pattan | Kohistan | 1414128 | 79% | 100% | | 3/31/2018 | Oct-2017 |
| 870 | SOP TO PALALO GHARI II KOHISTAN | Pattan | Kohistan | 1414128 | 79% | 100% | | 3/31/2018 | Oct-2017 |
| 871 | SOP TO VILL: OGHUZ SAR PALALO SAR KOHISTAN | Pattan | Kohistan | 2299672 | 80% | 100% | | 3/31/2018 | Jan-2018 |
| 872 | SOP TO VILL: KANRO BANKAD KOHISTAN | Pattan | Kohistan | 805268 | 77% | 100% | | 3/31/2018 | Dec-2017 |
| 873 | SOP TO VILL: SEGAL BANDA PALAS KOHISTAN | Palas | Kohistan | 917495 | 76% | 100% | | 3/31/2018 | Feb-2018 |
| 874 | SOP TO VILL: DUBAIR BAZAR ABADI KOHISTAN | Pattan | Kohistan | 1502169 | 74% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 875 | SOP TO VILL: PIRANO CHAM JAN BELA KOHISTAN | Pattan | Kohistan | 2126170 | 80% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 876 | SOP TO VILL: TEHSIL BANDA KOHISTAN | Pattan | Kohistan | 1504900 | 79% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 877 | SOP TO VILL: KAJU BELA KOHISTAN | Pattan | Kohistan | 1699255 | 79% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 878 | SOP TO VILL: QADAR ABAD JIJYAL ABADI DUBAIR NEAR POWER HOUSE KOHISTAN | Pattan | Kohistan | 1181726 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 879 | SOP TO VILL: SEOGAI JIJYAL KOHISTAN | Pattan | Kohistan | 1632627 | 80% | 100% | | 3/31/2018 | Jan-2018 |
| 880 | SOP TO VILL: KHWAR SEOGAI ABADI JIJYAL KOHISTAN | Pattan | Kohistan | 1473642 | 80% | 100% | | 3/31/2018 | Dec-2017 |
| 881 | SOP TO REMAINING ABADI DAR ABAD JIJYAL KOHISTAN | Pattan | Kohistan | 962983 | 72% | 100% | | 3/31/2018 | Oct-2017 |
| 882 | SOP TO VILL: GULSHER ABAD CHAWA DARA KOHISTAN | Pattan | Kohistan | 3436113 | 80% | 100% | | 3/31/2018 | Nov-2017 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|--|--------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 883 | SOP TO VILL: HAZRAT GHANI ABAD KOHISTAN | Pattan | Kohistan | 1235179 | 80% | 100% | | 3/31/2018 | Nov-2017 |
| 884 | SOP TO VILL: HAYAT ABAD KOHISTAN | Pattan | Kohistan | 1302298 | 80% | 100% | | 3/31/2018 | Nov-2017 |
| 885 | SOP TO VILLAGE BASHIR ABAD / SAQOOL ABAD KOHISTAN | Pattan | Kohistan | 1985365 | 80% | 100% | | 3/31/2018 | Nov-2017 |
| 886 | SOP TO VILLAGE ISLAMABAD / JAIDAD ABAD KOHISTAN | Pattan | Kohistan | 1895642 | 80% | 100% | | 3/31/2018 | Nov-2017 |
| 887 | SOP TO VILL: DOST MUHAMMAD KOHISTAN | Pattan | Kohistan | 1188598 | 80% | 100% | | 3/31/2018 | Nov-2017 |
| 888 | SOP TO VILL: SIKANDER ABAD / BANAIL MEHARJAN KOHISTAN | Pattan | Kohistan | 2684203 | 80% | 100% | | 3/31/2018 | Nov-2017 |
| 889 | SOP TO VILLAGE MASOOD ALI ABAD SANGAI KOHISTAN | Pattan | Kohistan | 897012 | 77% | 100% | | 3/31/2018 | Jan-2018 |
| 890 | SOP TO VILLAGE HAKEEM ABAD KOHISTAN | Pattan | Kohistan | 1019557 | 79% | 100% | | 3/31/2018 | Nov-2017 |
| 891 | SOP TO VILL: KIYAL POLICE POST ABADI KOHISTAN | Pattan | Kohistan | 978872 | 79% | 100% | | 3/31/2018 | Nov-2017 |
| 892 | SOP TO VILL: SHESHAL NO-I KOHISTAN | Pattan | Kohistan | 1349862 | 80% | 100% | | 3/31/2018 | Dec-2017 |
| 893 | SOP TO VILL: SHESHAL NO-II GULDAD KOHISTAN | Pattan | Kohistan | 1349862 | 80% | 100% | | 3/31/2018 | Dec-2017 |
| 894 | SOP TO VILL: PECHGAI SHAH ALAM KOHISTAN | Pattan | Kohistan | 818591 | 75% | 100% | | 3/31/2018 | Jan-2018 |
| 895 | SOP TO VILL: SUI BAIR GHAFOOR KOHISTAN | Pattan | Kohistan | 1424843 | 80% | 100% | | 3/31/2018 | Jan-2018 |
| 896 | SOP TO VILL: SEGAL ABAD NO. II JARKOT KOHISTAN | Dassu | Kohistan | 1902871 | 79% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 897 | SOP TO VLL: PEGAO BELA KHWAR KUMAILA KOHISTAN | Dassu | Kohistan | 1159146 | 69% | 100% | | 3/31/2018 | Oct-2017 |
| 898 | SOP TO VILL: KOZ KOMAILA PEGAO BELA KOHISTAN | Dassu | Kohistan | 1159146 | 69% | 100% | | 3/31/2018 | Oct-2017 |
| 899 | SOP TO VILL: MORA ABADI CHIRAGH ABAD KOHISTAN | Dassu | Kohistan | 1410455 | 76% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 900 | SOP TO VILL: PAKISTAN HOTAL ABADI IDRESS ABAD KOHISTAN | Dassu | Kohistan | 1694581 | 79% | 20% | UP TO 31/12/2017 | 3/31/2018 | |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|--|--------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 901 | SOP TO VILL: MOTO HOTAL ABADI KOHISTAN | Dassu | Kohistan | 2172643 | 77% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 902 | SOP TO BALDARA CHOWA DARA KOHISTAN | Pattan | Kohistan | 2483986 | 91% | 100% | | 3/31/2018 | Jan-2018 |
| 903 | SOP TO R.H.C ABADIES BUTH KHAIL ABAD DASU KOHISTAN | Dassu | Kohistan | 1619745 | 77% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 904 | SOP TO DASSU TOWER ABADI KOHISATAN | Dassu | Kohistan | 1368712 | 73% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 905 | SOP TO SHARTO -I SAID MIR KOHISTAN | Pattan | Kohistan | 1162027 | 78% | 10% | UP TO 31/12/2017 | 3/31/2018 | |
| 906 | SOP TO SHARTO II KOHISTAN | Pattan | Kohistan | 1172027 | 78% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 907 | SOP TO BAT GUL KOHISTAN | Pattan | Kohistan | 1572157 | 78% | 10% | UP TO 31/12/2017 | 3/31/2018 | |
| 908 | SOP TO SHAL NO-I KOHISTAN | Pattan | Kohistan | 2438775 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 909 | SOP TO SHAL NO-II KOHISTAN | Pattan | Kohistan | 1261447 | 74% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 910 | SOP TO KOMILLA TAXI ADDA KOHISTAN | Dassu | Kohistan | 1808180 | 52% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 911 | SOP TO SEO KASS SHAMS-UL-HAQ KOHISTAN | Dassu | Kohistan | 2245424 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 912 | SOP TO SEO KASS NO-II KOHISTAN | Dassu | Kohistan | 1576007 | 78% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 913 | SOP TO QADAM KHAN KOHISTAN | Dassu | Kohistan | 1006636 | 66% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 914 | SOP TO QABRISTAN ABADI KOHISTAN | Dassu | Kohistan | 1719504 | 75% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 915 | SOP TO BAO KOHISTAN | Dassu | Kohistan | 1348977 | 71% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 916 | SOP TO HIGH SCHOOL ABADI KOHISTAN | Dassu | Kohistan | 1535849 | 71% | 100% | | 3/31/2018 | Nov-2017 |
| 917 | SOP TO BADLO MOTABAR KYAL KOHISTAN | Pattan | Kohistan | 1724208 | 78% | 100% | | 3/31/2018 | Feb-2018 |
| 918 | SOP TO JILDAD ABAD KIYAL KOHISTAN | Pattan | Kohistan | 1491503 | 76% | 70% | UP TO 31/12/2017 | 3/31/2018 | |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|---|--------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 919 | SOP TO SADBAR KIYAL KOHISTAN | Pattan | Kohistan | 1491503 | 76% | 65% | UP TO 31/12/2017 | 3/31/2018 | |
| 920 | SOP TO HARIGAH I KIYAL KOHISTAN | Pattan | Kohistan | 1826308 | 78% | 100% | | 3/31/2018 | Jan-2018 |
| 921 | SOP TO HARIGAH II KIYAL KOHISTAN | Pattan | Kohistan | 1826308 | 78% | 100% | | 3/31/2018 | Jan-2018 |
| 922 | SOP TO BROSIA SHERA KOT KOHISTAN | Palas | Kohistan | 3063257 | 79% | 100% | | 3/31/2018 | Feb-2018 |
| 923 | SOP TO DANYAL NO I SHERA KOT KOHISTAN | Palas | Kohistan | 2585435 | 76% | 100% | | 3/31/2018 | Jan-2018 |
| 924 | SOP TO KPSAIN KOLAI KOHISTAN | Palas | Kohistan | 1988287 | 80% | 5% | UP TO 31/12/2017 | 3/31/2018 | |
| 925 | SOP TO BATANGAI KOLAI KOHISTAN | Palas | Kohistan | 2320076 | 80% | 5% | UP TO 31/12/2017 | 3/31/2018 | |
| 926 | SOP TO MOLVI QADEEM MUHAMMAD SHOLGARA DABEER KOHISTAN | Pattan | Kohistan | 884841 | 80% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 927 | SOP TO GIL RANOLYA DUBER KOHISTAN | Pattan | Kohistan | 2025561 | 80% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 928 | SOP TO KOZ KALY DUBER KOHISTAN | Pattan | Kohistan | 1660417 | 79% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 929 | SOP TO ZOR KALY RANOLYA DUBER KOHISTAN | Pattan | Kohistan | 1660417 | 79% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 930 | SOP TO GALGAN PATTAN KOHISTAN | Pattan | Kohistan | 942379 | 73% | 10% | UP TO 31/12/2017 | 3/31/2018 | |
| 931 | SOP TO DIFF:LOCATION OF U/C REGA BUNER | Daggar | Buner | 1614307 | 88% | 100% | | 3/31/2018 | Oct-2017 |
| 932 | SOP TO DIFF:LOCATION OF U/C DEWANA BABA BUNER | Gagra | Buner | 1750812 | 87% | 100% | | 3/31/2018 | Nov-2017 |
| 933 | SOP TO DIFF:LOCATION OF U/C GAGRA BUNER | Gagra | Buner | 1704844 | 84% | 100% | | 3/31/2018 | Nov-2017 |
| 934 | SOP TO DIFF:LOCATION OF U/C SHALI BANDAI BUNER | Daggar | Buner | 1589199 | 84% | 100% | | 3/31/2018 | Nov-2017 |
| 935 | SOP TO DIFF:LOCATION OF U/C NORAZAI BUNER | Daggar | Buner | 1743129 | 85% | 100% | | 3/31/2018 | Nov-2017 |
| 936 | SOP TO DIFF:LOCATION OF U/C BATARRA BUNER | Gagra | Buner | 1777107 | 87% | 100% | | 3/31/2018 | Nov-2017 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|--|------------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 937 | SOP TO DIFF:LOCATION OF U/C GUL BANDA BUNER | Gagra | Buner | 1610094 | 86% | 100% | | 3/31/2018 | Nov-2017 |
| 938 | SOP TO DIFF:LOCATION OF U/C PHANDHER BUNER | Gagra | Buner | 1660596 | 86% | 100% | | 3/31/2018 | Nov-2017 |
| 939 | SOP TO DIFF:LOCATION OF U/C SORE BUNER | Gagra | Buner | 1645503 | 86% | 100% | | 3/31/2018 | Nov-2017 |
| 940 | SOP TO DIFF:LOCATION OF U/C TOTALAI BUNER | Khadu Khel | Buner | 1623214 | 84% | 100% | | 3/31/2018 | Nov-2017 |
| 941 | SOP TO DIFF:LOCATION OF U/C SARWAI BUNER | Khadu Khel | Buner | 1873055 | 85% | 100% | | 3/31/2018 | Dec-2017 |
| 942 | SOP TO DIFF:LOCATION OF U/C CHINGLAI BUNER | Khadu Khel | Buner | 1848485 | 100% | 100% | | 9/30/2017 | Sep-2017 |
| 943 | SOP TO DIFF:LOCATION OF U/C GHURGHUSTO BUNER | Khadu Khel | Buner | 1628431 | 83% | 100% | | 3/31/2018 | Nov-2017 |
| 944 | SOP TO DIFF:LOCATIONS OF U/C KANGALAI BUNER | Khadu Khel | Buner | 1734562 | 85% | 100% | | 3/31/2018 | Nov-2017 |
| 945 | SOP TO DIFF:LOCATIONS OF U/C KUGA BUNER | Khadu Khel | Buner | 1790517 | 87% | 100% | | 3/31/2018 | Nov-2017 |
| 946 | SOP TO DIFF:LOCATIONS OF U/C NAWAGAI BUNER | Khadu Khel | Buner | 1603977 | 85% | 100% | | 3/31/2018 | Nov-2017 |
| 947 | SOP TO DIFF:LOCATIONS OF U/C MAKHRANI BUNER | Khadu Khel | Buner | 1743807 | 86% | 100% | | 3/31/2018 | Nov-2017 |
| 948 | SOP TO DIFF:LOCATIONS OF U/C AMAZAI BUNER | Khadu Khel | Buner | 1541403 | 85% | 100% | | 3/31/2018 | Nov-2017 |
| 949 | SOP TO DIFF:LOCATIONS OF U/C NAGRAI BUNER | Khadu Khel | Buner | 1688176 | 86% | 100% | | 3/31/2018 | Nov-2017 |
| 950 | SOP TO DIFF:LOCATIONS OF U/C KRAPA BUNER | Daggar | Buner | 1882649 | 85% | 100% | | 3/31/2018 | Nov-2017 |
| 951 | SOP TO DIFF:LOCATIONS OF U/C DAGAR BUNER | Daggar | Buner | 2157553 | 85% | 100% | | 3/31/2018 | Nov-2017 |
| 952 | SOP TO DIFF:LOCATIONS OF U/C GOKAND BUNER | Daggar | Buner | 1626069 | 86% | 100% | | 3/31/2018 | Nov-2017 |
| 953 | SOP TO DIFF:LOCATIONS OF U/C PACHA BUNER | Daggar | Buner | 1682839 | 85% | 100% | | 3/31/2018 | Dec-2017 |
| 954 | SOP TO DIFF:LOCATIONS OF U/C MALIK PUR BUNER | Daggar | Buner | 1628471 | 86% | 100% | | 3/31/2018 | Dec-2017 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|--|--------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 955 | SOP TO DIFF:LOCATIONS OF U/C ELAI BUNER | Daggar | Buner | 1672965 | 84% | 100% | | 3/31/2018 | Mar-2018 |
| 956 | SOP TO DIFF:LOCATIONS OF U/C TOOR WARSIK BUNER | Daggar | Buner | 1683708 | 83% | 100% | | 3/31/2018 | Mar-2018 |
| 957 | SOP TO DIFF:LOCATIONS OF U/C ABA KHEL BUNER | Daggar | Buner | 1635215 | 85% | 100% | | 3/31/2018 | Mar-2018 |
| 958 | SOP TO DIFF:LOCATIONS OF U/C MALI KHEL BUNER | Daggar | Buner | 1624511 | 84% | 100% | | 3/31/2018 | Mar-2018 |
| 959 | SOP TO DIFF:LOCATIONS OF U/C GADIZI BUNER | Daggar | Buner | 1964802 | 84% | 100% | | 3/31/2018 | Mar-2018 |
| 960 | SOP TO DANDA BAHLOL KHEL AREA SHANGLA | Puran | Shangla | 1470561 | 80% | 100% | | 11/30/2017 | Oct-2017 |
| 961 | SOP TO PALRAY BAHLOL KHEL SHANGLA | Puran | Shangla | 1447381 | 80% | 100% | | 11/30/2017 | Oct-2017 |
| 962 | SOP & CONV:AT FAIZA SHANGLA | Puran | Shangla | 1676034 | 80% | 100% | | 3/31/2018 | Oct-2017 |
| 963 | SOP TO SABONAI SHANGLA | Puran | Shangla | 1558895 | 80% | 100% | | 3/31/2018 | Nov-2017 |
| 964 | SOP CONV:AT SHALMANAY SHANGLA | Puran | Shangla | 1891525 | 80% | 100% | | 3/31/2018 | Nov-2017 |
| 965 | SOP & CONV:AT BAR SHALMANAY SHANGLA | Puran | Shangla | 1345240 | 80% | 100% | | 3/31/2018 | Nov-2017 |
| 966 | SOP TO DEDAL SHANGLA | Puran | Shangla | 1598626 | 82% | 100% | | 3/31/2018 | Nov-2017 |
| 967 | SOP & CONV:AT BAR DEDAL SHANGLA | Puran | Shangla | 1313072 | 81% | 100% | | 3/31/2018 | Nov-2017 |
| 968 | SOP & CONV:AT DEWAL SHANGLA | Puran | Shangla | 1698660 | 81% | 100% | | 3/31/2018 | Dec-2017 |
| 969 | SOP TO BAR DEWAL SHANGLA | Puran | Shangla | 1715279 | 80% | 100% | | 3/31/2018 | Jan-2018 |
| 970 | SOP & CONV:AT CHORANO SHANGLA | Puran | Shangla | 1912972 | 80% | 100% | | 3/31/2018 | Dec-2017 |
| 971 | SOP TO GHARAKA SHANGLA | Puran | Shangla | 1759283 | 80% | 100% | | 3/31/2018 | Dec-2017 |
| 972 | SOP & CONV:AT BANG SHANGLA | Puran | Shangla | 1887898 | 80% | 100% | | 3/31/2018 | Mar-2018 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|-----|--|--------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 973 | SOP & CONV:AT BAR BANG SHANGLA | Puran | Shangla | 1612181 | 77% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 974 | SOP & CONV:AT NASK SHANGLA | Puran | Shangla | 1804927 | 62% | 15% | UP TO 31/12/2017 | 3/31/2018 | |
| 975 | SOP TO MAINZ KALI NASK SHANGLA | Puran | Shangla | 1447187 | 69% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 976 | SOP TO KUZ KALI NASK SHANGLA | Puran | Shangla | 1502589 | 70% | 15% | UP TO 31/12/2017 | 3/31/2018 | |
| 977 | SOP & CONV:AT KAMACH SHANGLA | Puran | Shangla | 1409796 | 61% | 15% | UP TO 31/12/2017 | 3/31/2018 | |
| 978 | SOP TO DEHARY SHANGLA | Puran | Shangla | 1450805 | 71% | 15% | UP TO 31/12/2017 | 3/31/2018 | |
| 979 | SOP TO BEHAR DIDAL SHANGLA | Puran | Shangla | 1494045 | 70% | 15% | UP TO 31/12/2017 | 3/31/2018 | |
| 980 | SOP & CONV:AT BEHAR MAIRA SAR SHANGLA | Puran | Shangla | 1887898 | 49% | 25% | UP TO 31/12/2017 | 3/31/2018 | |
| 981 | SOP & CONV:AT SULAMANI BANDA SHANGLA | Puran | Shangla | 1415909 | 41% | 15% | UP TO 31/12/2017 | 3/31/2018 | |
| 982 | SOP & CONV:AT KABAL GRAM SHANGLA | Puran | Shangla | 1516141 | 44% | 15% | UP TO 31/12/2017 | 3/31/2018 | |
| 983 | SOP TO CHORANI SHANGLA | Puran | Shangla | 1405038 | 50% | 15% | UP TO 31/12/2017 | 3/31/2018 | |
| 984 | SOP TO GHEER SHANGLA | Puran | Shangla | 1502331 | 41% | 15% | UP TO 31/12/2017 | 3/31/2018 | |
| 985 | SOP & CONV:AT MAINZ KALI GHEER SHANGLA | Puran | Shangla | 1336524 | 31% | 15% | UP TO 31/12/2017 | 3/31/2018 | |
| 986 | SOP TO KHWAR SHANGLA | Puran | Shangla | 1403947 | 49% | 15% | UP TO 31/12/2017 | 3/31/2018 | |
| 987 | SOP & CONV:AT MACHKANDAY SHANGLA | Puran | Shangla | 1491177 | 43% | 15% | UP TO 31/12/2017 | 3/31/2018 | |
| 988 | SOP & CONV:AT KATAY SHANGLA | Puran | Shangla | 1655420 | 43% | 15% | UP TO 31/12/2017 | 3/31/2018 | |
| 989 | SOP & CONV:AT GHUMYAR SHANGLA | Puran | Shangla | 1345240 | 33% | 15% | UP TO 31/12/2017 | 3/31/2018 | |
| 990 | SOP TO SHEEN KOPRAY SHANGLA | Puran | Shangla | 1425884 | 45% | 20% | UP TO 31/12/2017 | 3/31/2018 | |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|------|--|--------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 991 | SOP & CONV:AT KUZ GHURBAND SHANGLA | Alpuri | Shangla | 1616537 | 42% | 15% | UP TO 31/12/2017 | 3/31/2018 | |
| 992 | SOP TO KUZ KANDAY SHANGLA | Puran | Shangla | 1312757 | 80% | 100% | | 3/31/2018 | Oct-2017 |
| 993 | SOP & CONV:AT MAINZ KALI SARKOOL SHANGLA | Puran | Shangla | 1267476 | 82% | 100% | | 3/31/2018 | Nov-2017 |
| 994 | SOP & CONV:AT KARAO SARKOOL SHANGLA | Puran | Shangla | 1379764 | 80% | 100% | | 3/31/2018 | Nov-2017 |
| 995 | SOP TO SUNDIA SHANGLA | Puran | Shangla | 1518199 | 80% | 100% | | 3/31/2018 | Nov-2017 |
| 996 | SOP TO KHAWAR GADAY SHANGLA | Puran | Shangla | 1371490 | 80% | 100% | | 3/31/2018 | Nov-2017 |
| 997 | SOP & CONV:AT DARA SARKOOL SHANGLA | Puran | Shangla | 1606238 | 80% | 100% | | 3/31/2018 | Oct-2017 |
| 998 | SOP TO GUNANGAR SHANGLA | Puran | Shangla | 1086141 | 81% | 100% | | 3/31/2018 | Nov-2017 |
| 999 | SOP TO JALKOOL SHANGLA | Puran | Shangla | 1424793 | 80% | 100% | | 3/31/2018 | Jan-2018 |
| 1000 | SOP & CONV:AT CHALLAN ALPURI SHANGLA | Alpuri | Shangla | 1707082 | 81% | 100% | | 3/31/2018 | Dec-2017 |
| 1001 | SOP TO CHALLAN SAR ALPURI SHANGLA | Alpuri | Shangla | 1548448 | 81% | 100% | | 3/31/2018 | Dec-2017 |
| 1002 | SOP & CONV:AT ACHAR SHANGLA | Alpuri | Shangla | 1346098 | 80% | 100% | | 3/31/2018 | Dec-2017 |
| 1003 | SOP & CONV:AT ACHAR AMANI SHANGLA | Alpuri | Shangla | 1337382 | 80% | 100% | | 3/31/2018 | Mar-2018 |
| 1004 | SOP TO BASI CHALORAY SHANGLA | Alpuri | Shangla | 1428412 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 1005 | SOP & CONV:AT MANAI SAR SHANGLA | Alpuri | Shangla | 1540311 | 66% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 1006 | SOP & CONV:AT ALPURI SHANGLA | Alpuri | Shangla | 1302000 | 54% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 1007 | SOP TO TAPLA SHANGLA | Alpuri | Shangla | 1499081 | 74% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 1008 | SOP & CONV:AT BAR ALPURI SHANGLA | Alpuri | Shangla | 1608766 | 80% | 100% | | 3/31/2018 | Oct-2017 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|------|--|--------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 1009 | SOP TO GULI BAT SHANGLA | Alpuri | Shangla | 1499081 | 80% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 1010 | SOP TO BAR GULI BAT SHANGLA | Alpuri | Shangla | 1518946 | 76% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 1011 | SOP TO KARSHIT SHANGLA | Alpuri | Shangla | 1507190 | 75% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 1012 | SOP & CONV:AT BURSHIT SHANGLA | Alpuri | Shangla | 1743460 | 53% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 1013 | SOP TO LOOGAY SHANGLA | Alpuri | Shangla | 1527601 | 59% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 1014 | SOP & CONV:AT BILKANAY SHANGLA | Alpuri | Shangla | 1680354 | 52% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 1015 | SOP TO OLANDAR SHANGLA | Alpuri | Shangla | 1547467 | 60% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 1016 | SOP & CONV:AT SHAHTOOT SHANGLA | Alpuri | Shangla | 1585220 | 48% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 1017 | SOP & CONV:AT KUZ SANGRAI SHANGLA | Alpuri | Shangla | 1608672 | 45% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 1018 | SOP TO BAR SANGRAI SHANGLA | Alpuri | Shangla | 1444769 | 52% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 1019 | SOP TO SANGRAI SHANGLA | Alpuri | Shangla | 1215861 | 38% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 1020 | SOP & CONV:AT CHICHLO SHANGLA | Alpuri | Shangla | 1574148 | 46% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 1021 | SOP TO BAR CHICHLO SHANGLA | Alpuri | Shangla | 1444769 | 52% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 1022 | SOP & CONV:AT MAINZ KALI KORMANG SHANGLA | Alpuri | Shangla | 1617324 | 58% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 1023 | SOP TO KORMANG DARA SHANGLA | Alpuri | Shangla | 1522148 | 63% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 1024 | SOP & CONV:AT KORMANG SAR SHANGLA | Alpuri | Shangla | 1233762 | 34% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 1025 | SOP TO MIAN BISHAM AREA SHANGLA | Alpuri | Shangla | 1443788 | 52% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 1026 | SOP TO KHOSHALI BANDA SHANGLA | Puran | Shangla | 1129381 | 80% | 100% | | 3/31/2018 | Nov-2017 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|------|--|--------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 1027 | SOP TO KAREEN SHANGLA | Puran | Shangla | 1444659 | 80% | 100% | | 11/30/2017 | Oct-2017 |
| 1028 | SOP & CONV: AT FAIZA SHANGLA | Alpuri | Shangla | 1487559 | 80% | 100% | | 3/31/2018 | Nov-2017 |
| 1029 | SOP & CONV: AT PURAN SHANGLA | Puran | Shangla | 1197093 | 80% | 100% | | 3/31/2018 | Nov-2017 |
| 1030 | SOP & CONV: AT BAR BAMBARA SHANGLA | Puran | Shangla | 1302000 | 81% | 100% | | 3/31/2018 | Jan-2018 |
| 1031 | SOP & CONV: AT MARTONG SHANGLA | Puran | Shangla | 1259619 | 80% | 100% | | 3/31/2018 | Jan-2018 |
| 1032 | SOP AT MARTONG KHAS SHANGLA | Puran | Shangla | 999662 | 80% | 100% | | 3/31/2018 | Dec-2017 |
| 1033 | SOP & CONV: AT CHAGUM SHANGLA | Puran | Shangla | 1250045 | 80% | 100% | | 3/31/2018 | Dec-2017 |
| 1034 | SOP AT SUNDIVI SHANGLA | Puran | Shangla | 1086141 | 80% | 100% | | 3/31/2018 | Dec-2017 |
| 1035 | SOP & CONV: AT TOWA SHANGLA | Puran | Shangla | 1551755 | 82% | 100% | | 3/31/2018 | Dec-2017 |
| 1036 | SOP TO WALANAY SHANGLA | Puran | Shangla | 1471651 | 80% | 100% | | 3/31/2018 | Mar-2018 |
| 1037 | SOP & CONV: AT WALANAY DARA SHANGLA | Puran | Shangla | 1661486 | 80% | 100% | | 11/30/2017 | Oct-2017 |
| 1038 | SOP TO KANDAY SHANGLA | Puran | Shangla | 1502589 | 80% | 100% | | 3/31/2018 | Mar-2018 |
| 1039 | SOP & CONV: AT GUMRAISH SHANGLA | Puran | Shangla | 1482461 | 80% | 35% | UP TO 31/12/2017 | 3/31/2018 | |
| 1040 | SOP TO BAR GUMRAISH SHANGLA | Puran | Shangla | 1459349 | 78% | 25% | UP TO 31/12/2017 | 3/31/2018 | |
| 1041 | SOP & CONV: AT KUZ GUMRAISH SHANGLA | Puran | Shangla | 1770481 | 64% | 25% | UP TO 31/12/2017 | 3/31/2018 | |
| 1042 | SOP T O MANGA SHANGLA | Puran | Shangla | 1545829 | 70% | 25% | UP TO 31/12/2017 | 3/31/2018 | |
| 1043 | SOP & CONV: AT BAR MANGA SHANGLA | Puran | Shangla | 1679499 | 63% | 25% | UP TO 31/12/2017 | 3/31/2018 | |
| 1044 | SOP & CONV: AT MAINZ KALI GUMRAISH SHANGLA | Puran | Shangla | 1440435 | 53% | 25% | UP TO 31/12/2017 | 3/31/2018 | |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|------|--|--------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 1045 | SOP & CONV: AT MAINZ KALI MANGA GUMRAISH | Puran | Shangla | 1258761 | 53% | 25% | UP TO 31/12/2017 | 3/31/2018 | |
| 1046 | SOP & CONV: AT MAIN KANDAY SHANGLA | Puran | Shangla | 1180997 | 54% | 25% | UP TO 31/12/2017 | 3/31/2018 | |
| 1047 | SOP AT BAR MANGA SHANGLA | Puran | Shangla | 1086141 | 37% | 5% | UP TO 31/12/2017 | 3/31/2018 | |
| 1048 | SOP & CONV: AT SARKOOL SHANGLA | Puran | Shangla | 1706224 | 48% | 15% | UP TO 31/12/2017 | 3/31/2018 | |
| 1049 | SOP TO BAR SARKOOL SHANGLA | Puran | Shangla | 1479215 | 53% | 15% | UP TO 31/12/2017 | 3/31/2018 | |
| 1050 | SOP & CONV AT MIAN SARKOOL SHANGLA | Puran | Shangla | 1618246 | 46% | 15% | UP TO 31/12/2017 | 3/31/2018 | |
| 1051 | SOP TO KARAO SARKOOL SHANGLA | Puran | Shangla | 1479215 | 53% | 15% | UP TO 31/12/2017 | 3/31/2018 | |
| 1052 | SOP & CONV: AT KUZ BISHAM SHANGLA | Puran | Shangla | 1597522 | 45% | 15% | UP TO 31/12/2017 | 3/31/2018 | |
| 1053 | SOP TO BOBAI AREA SHANGLA | Puran | Shangla | 1468412 | 50% | 15% | UP TO 31/12/2017 | 3/31/2018 | |
| 1054 | SOP & CPNV: TO MAIN BISHAM ROAD SHANGLA | Puran | Shangla | 1692853 | 49% | 15% | UP TO 31/12/2017 | 3/31/2018 | |
| 1055 | SOP & CONV: TO SHAH PUR AREA SHANGLA | Puran | Shangla | 1691566 | 49% | 15% | UP TO 31/12/2017 | 3/31/2018 | |
| 1056 | SOP TO SHUNG AREA SHANGLA | Puran | Shangla | 1428681 | 46% | 15% | UP TO 31/12/2017 | 3/31/2018 | |
| 1057 | SOP & CONV: AT BISHAM AREA SHANGLA | Puran | Shangla | 1259619 | 32% | 10% | UP TO 31/12/2017 | 3/31/2018 | |
| 1058 | SOP & CONV: AT MAIRA AREA SHANGLA | Puran | Shangla | 1423727 | 33% | 15% | UP TO 31/12/2017 | 3/31/2018 | |
| 1059 | SOP TO KARORA AREA SHANGLA | Puran | Shangla | 1402980 | 49% | 15% | UP TO 31/12/2017 | 3/31/2018 | |
| 1060 | SOP & CONV: AT SHAH PUR ROAD SHANGLA | Puran | Shangla | 1503145 | 34% | 15% | UP TO 31/12/2017 | 3/31/2018 | |
| 1061 | SOP TO DAMBARA SHANGLA | Puran | Shangla | 1448277 | 81% | 100% | | 11/30/2017 | Oct-2017 |
| 1062 | SOP & CONV: AT MAKHOZAI SHANGAL | Puran | Shangla | 1337382 | 81% | 100% | | 3/31/2018 | Oct-2017 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|------|-------------------------------------|--------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 1063 | SOP TO BAR GHURBAND SHANGLA | Puran | Shangla | 1373278 | 81% | 100% | | 3/31/2018 | Dec-2017 |
| 1064 | SOP & CONV: AT KUZ ALPURI SHANGLA | Alpuri | Shangla | 1565494 | 80% | 100% | | 3/31/2018 | Oct-2017 |
| 1065 | SOP TO ALOCH SHANGLA | Puran | Shangla | 1396383 | 80% | 100% | | 3/31/2018 | Dec-2017 |
| 1066 | SOP & CONV: AT MANAI ALPURI SHANGLA | Alpuri | Shangla | 1603526 | 81% | 100% | | 3/31/2018 | Dec-2017 |
| 1067 | SOP TO DEHRAI SHANGLA | Alpuri | Shangla | 1373009 | 80% | 100% | | 3/31/2018 | Jan-2018 |
| 1068 | SOP TO MIAN KALI SHANGLA | Alpuri | Shangla | 1367871 | 81% | 100% | | 3/31/2018 | Dec-2017 |
| 1069 | SOP & CONV: AT CHAKASAR SHANGLA | Puran | Shangla | 1569002 | 80% | 100% | | 3/31/2018 | Dec-2017 |
| 1070 | SOP TO KUZ CHAKSAR SHANGLA | Puran | Shangla | 1367973 | 80% | 100% | | 3/31/2018 | Dec-2017 |
| 1071 | SOP & CONV: AT BAR KHWAR SHANGLA | Puran | Shangla | 1603526 | 80% | 100% | | 3/31/2018 | Dec-2017 |
| 1072 | SOP AT DARA MACHKANDAY SHANGLA | Puran | Shangla | 1401419 | 80% | 100% | | 3/31/2018 | Feb-2018 |
| 1073 | SOP TO KHOSHALI KALI SHANGLA | Puran | Shangla | 1396383 | 80% | 100% | | 3/31/2018 | Feb-2018 |
| 1074 | SOP & CONV: AT KATAY DARA SHANGLA | Puran | Shangla | 1598503 | 80% | 100% | | 3/31/2018 | Feb-2018 |
| 1075 | SOP AT GHUMYAR KADONA SHANGLA | Puran | Shangla | 1416249 | 80% | 100% | | 3/31/2018 | Feb-2018 |
| 1076 | SOP & CONV: AT SHEEN KALI SHANGLA | Puran | Shangla | 1655310 | 80% | 100% | | 3/31/2018 | Feb-2018 |
| 1077 | SOP TO KAREEN DARA SHANGLA | Puran | Shangla | 1410964 | 80% | 100% | | 3/31/2018 | Feb-2018 |
| 1078 | SOP TO DARA FAIZA SHANGLA | Puran | Shangla | 1454203 | 80% | 100% | | 3/31/2018 | Feb-2018 |
| 1079 | SOP & CONV: AT BAR TOWA SHANGLA | Puran | Shangla | 1597413 | 80% | 100% | | 3/31/2018 | Feb-2018 |
| 1080 | SOP TO DARA WALANAY SHANGLA | Puran | Shangla | 1451786 | 80% | 100% | | 11/30/2017 | Feb-2018 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|------|--|--------|-----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 1081 | SOP & CONV: AT CHAKAT SHANGLA | Alpuri | Shangla | 1554442 | 80% | 15% | UP TO 31/12/2017 | 3/31/2018 | |
| 1082 | SOP TO KUZ CHAKAT SHANGLA | Alpuri | Shangla | 1437205 | 77% | 15% | UP TO 31/12/2017 | 3/31/2018 | |
| 1083 | SOP & CONV: AT MACHAR SHANGLA | Alpuri | Shangla | 1634070 | 80% | 15% | UP TO 31/12/2017 | 3/31/2018 | |
| 1084 | SOP AT NAWAY KALI SHANGLA | Alpuri | Shangla | 1216248 | 80% | 100% | | 3/31/2018 | Mar-2018 |
| 1085 | SOP & CONV: POKHTANO CHALAY SHANGLA | Alpuri | Shangla | 1553111 | 80% | 100% | | 3/31/2018 | Mar-2018 |
| 1086 | SOP AT DANDAY SHANGLA | Alpuri | Shangla | 1385450 | 80% | 15% | UP TO 31/12/2017 | 3/31/2018 | |
| 1087 | SOP & CONV: AT LOSAR SHANGLA | Alpuri | Shangla | 1423391 | 80% | 100% | | 3/31/2018 | Mar-2018 |
| 1088 | SOP AT AMAL SHANGLA | Alpuri | Shangla | 1302459 | 80% | 100% | | 3/31/2018 | Mar-2018 |
| 1089 | SOP & CONV: AT DARBARA SHANGLA | Alpuri | Shangla | 1380690 | 80% | 100% | | 3/31/2018 | Mar-2018 |
| 1090 | SOP & CONV: AT KANAPAR SHANGLA | Alpuri | Shangla | 1523007 | 80% | 15% | UP TO 31/12/2017 | 3/31/2018 | |
| 1091 | SOP AT KHATAKO SAR SHANGLA | Puran | Shangla | 1134267 | 80% | 15% | UP TO 31/12/2017 | 3/31/2018 | |
| 1092 | SOP AT SHORWA SHANGLA | Alpuri | Shangla | 1129769 | 80% | 100% | | 3/31/2018 | Mar-2018 |
| 1093 | SOP & CONV: AT BAR SHUNG SHANGLA | Alpuri | Shangla | 1336912 | 80% | 100% | | 3/31/2018 | Mar-2018 |
| 1094 | SOP AT KUZ BOBAI SHANGLA | Alpuri | Shangla | 1127980 | 80% | 100% | | 3/31/2018 | Mar-2018 |
| 1095 | SOP & CONV: AT KHOSTANO KALI SHANGLA | Alpuri | Shangla | 1472046 | 92% | 100% | | 3/31/2018 | Mar-2018 |
| 1096 | SOP TO HAYAGAI GHARBAI U/C CHUKYATAN UPPER DIR | Dir | Upper Dir | 2494497 | 86% | 100% | | 3/31/2018 | Dec-2017 |
| 1097 | SOP TO SADIQ BANDA U/C KULANDAI UPPER DIR | Dir | Upper Dir | 1762398 | 87% | 100% | | 3/31/2018 | Jan-2018 |
| 1098 | SOP TO BIKORAI SURIPAW REHAN KOT UPPER DIR | Dir | Upper Dir | 2813178 | 87% | 100% | | 3/31/2018 | Jan-2018 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|------|---|-----------|-----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 1099 | SOP TO ACHAR BALA PAYEEN HAJI ABAD U/C SWANAI UPPER DIR | Dir | Upper Dir | 2262540 | 88% | 100% | | 3/31/2018 | Dec-2017 |
| 1100 | SOP TO SHAHI KOT NUSRAT DARA UPPER DIR | Barawal | Upper Dir | 1933519 | 85% | 100% | | 3/31/2018 | Jan-2018 |
| 1101 | SOP TO SHINGRAL BARAWAL UPPER DIR | Barawal | Upper Dir | 2703329 | 87% | 100% | | 3/31/2018 | Feb-2018 |
| 1102 | SOP TO BINDARA UPPER DIR | Barawal | Upper Dir | 1449731 | 86% | 100% | | 3/31/2018 | Jan-2018 |
| 1103 | SOP TO BARAWAL BANDA SUNDRAWAL UPPER DIR | Barawal | Upper Dir | 1850550 | 88% | 100% | | 3/31/2018 | Jan-2018 |
| 1104 | SOP TO PATRAK BANAM KHAILA UPPER DIR | Shiringal | Upper Dir | 1026867 | 85% | 100% | | 3/31/2018 | Feb-2018 |
| 1105 | SOP TO NARKUM UPPER DIR | Shiringal | Upper Dir | 1434153 | 86% | 100% | | 3/31/2018 | Feb-2018 |
| 1106 | SOP TO D.S.P MOHALLAH ONKAR BIBYAWAR UPPER DIR | Dir | Upper Dir | 762770 | 86% | 100% | | 3/31/2018 | Oct-2017 |
| 1107 | SOP TO KHAN DABA BIBYAWAR SHAMOGAL UPPER DIR | Dir | Upper Dir | 1536525 | 84% | 100% | | 3/31/2018 | Dec-2017 |
| 1108 | SOP TO GANDIGAR SAR AZGHO MANZAI DARORA UPPER DIR | Dir | Upper Dir | 1383275 | 85% | 100% | | 3/31/2018 | Dec-2017 |
| 1109 | SOP TO CHUMRA BALA DAWANUR MOH: U/C DARORA UPPDER DIR | Dir | Upper Dir | 802535 | 86% | 100% | | 3/31/2018 | Dec-2017 |
| 1110 | SOP TO PATWE U/C KOTKAI BARMANDAWA UPPER DIR | Warai | Upper Dir | 861021 | 86% | 100% | | 3/31/2018 | Oct-2017 |
| 1111 | SOP TO GUMDAK U/C KOTKAI UPPER DIR | Warai | Upper Dir | 1358251 | 87% | 100% | | 3/31/2018 | Oct-2017 |
| 1112 | SOP TO KASS MOH: SHAMSUD DIN U/C KOTKAI UPPER DIR | Warai | Upper Dir | 650546 | 84% | 100% | | 3/31/2018 | Dec-2017 |
| 1113 | SOP TO SHAH HASAN KOTOO U/C KOTKAI UPPER DIR | Warai | Upper Dir | 640963 | 87% | 100% | | 3/31/2018 | Oct-2017 |
| 1114 | SOP TO SAHIB ABAD DISHLOWAR UPPER DIR | Warai | Upper Dir | 519251 | 89% | 100% | | 3/31/2018 | Nov-2017 |
| 1115 | SOP TO JOGA BANJ BALA DISHLOWER UPPER DIR | Warai | Upper Dir | 522073 | 89% | 100% | | 3/31/2018 | Nov-2017 |
| 1116 | SOP TO JOGA BANJ PAYEEN DISHLOWER UPPER DIR | Warai | Upper Dir | 562829 | 88% | 100% | | 3/31/2018 | Nov-2017 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|------|---|--------|-----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 1117 | SOP TO CHARKUM PAYEEN UPPER DIR | Warai | Upper Dir | 519251 | 89% | 100% | | 3/31/2018 | Nov-2017 |
| 1118 | SOP T O MUHA NALA UPPER DIR | Warai | Upper Dir | 522073 | 90% | 100% | | 3/31/2018 | Oct-2017 |
| 1119 | SOP TO JIKAT C/O SAR BILAND U/C ISHLAWER UPPER DIR | Warai | Upper Dir | 562829 | 88% | 100% | | 3/31/2018 | Dec-2017 |
| 1120 | SOP TO UMLAI PAYEEN CHAPAR UPPER DIR | Warai | Upper Dir | 645696 | 86% | 100% | | 3/31/2018 | Nov-2017 |
| 1121 | SOP TO TAKION BANDAI UPPER DIR | Warai | Upper Dir | 634975 | 88% | 100% | | 3/31/2018 | Nov-2017 |
| 1122 | SOP TO GHUZ BANDA BANDAI UPPER DIR | Warai | Upper Dir | 648810 | 89% | 100% | | 3/31/2018 | Feb-2018 |
| 1123 | SOP TO SERAI BANDAI UPPER DIR | Warai | Upper Dir | 519251 | 89% | 100% | | 3/31/2018 | Feb-2018 |
| 1124 | SOP TO BAGAN BANDAI UPPER DIR | Warai | Upper Dir | 522073 | 89% | 100% | | 3/31/2018 | Feb-2018 |
| 1125 | SOP TO SHALGAY KASS U/C NEHAQ UPPER DIR | Warai | Upper Dir | 519251 | 89% | 100% | | 3/31/2018 | Nov-2017 |
| 1126 | SOP TO KOHAN U/C NEHAQ UPPER DIR | Warai | Upper Dir | 520190 | 90% | 100% | | 3/31/2018 | Nov-2017 |
| 1127 | SOP TO KANDARO KARPAT UPPER DIR | Warai | Upper Dir | 1259038 | 85% | 100% | | 3/31/2018 | Nov-2017 |
| 1128 | SOP TO BEDAWNAI KANDARO KARPAT TALO KASHMIR ZAKRIYA UPPER DIR | Warai | Upper Dir | 748251 | 83% | 100% | | 3/31/2018 | Feb-2018 |
| 1129 | SOP TO HAJI MANZAI GOGYAL U/C SUNDEL UPPER DIR | Warai | Upper Dir | 545779 | 87% | 100% | | 3/31/2018 | Nov-2017 |
| 1130 | SOP TO JATGRAM KASONOO UPPER DIR | Warai | Upper Dir | 545779 | 86% | 100% | | 3/31/2018 | Nov-2017 |
| 1131 | SOP TO MALU KHAN BANDA UPPER DIR | Warai | Upper Dir | 545300 | 87% | 100% | | 3/31/2018 | Nov-2017 |
| 1132 | SOP TO MASHWANO BANDA PAYEEN UPPER DIR | Warai | Upper Dir | 546259 | 87% | 100% | | 3/31/2018 | Nov-2017 |
| 1133 | SOP TO SUNDAL U/C SUNDAL UPPER DIR | Warai | Upper Dir | 560793 | 89% | 100% | | 3/31/2018 | Dec-2017 |
| 1134 | SOP TO TOORMANG - I UPPER DIR | Warai | Upper Dir | 1227698 | 82% | 100% | | 3/31/2018 | Jan-2018 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|------|--|-----------|-----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 1135 | SOP TO U/C TOOR MANG-II GHZA PAI ASHIQ BANDA MANDAAL UPPER DIR | Warai | Upper Dir | 1907176 | 85% | 100% | | 3/31/2018 | Jan-2018 |
| 1136 | SOP TO LUQMAN BANDA SHALPANLAM SULTAN KHAIL UPPER DIR | Warai | Upper Dir | 1227849 | 88% | 100% | | 3/31/2018 | Dec-2017 |
| 1137 | SOP TO ABID KHAN BANDAI UPPER DIR | Warai | Upper Dir | 522073 | 89% | 100% | | 3/31/2018 | Feb-2018 |
| 1138 | SOP TO SANKOT U/C PALAM UPPER DIR | Dir | Upper Dir | 1349657 | 89% | 100% | | 3/31/2018 | Jan-2018 |
| 1139 | SOP TO GANDIGAR KHAAS UPPER DIR | Dir | Upper Dir | 506648 | 87% | 100% | | 3/31/2018 | Dec-2017 |
| 1140 | SOP TO TARPATAR C/O NAZIM UPPER DIR | Dir | Upper Dir | 1347214 | 80% | 100% | | 3/31/2018 | Feb-2018 |
| 1141 | SOP TO COTTON BALA U/C JABBAR UPPER DIR | Dir | Upper Dir | 604820 | 89% | 100% | | 3/31/2018 | Dec-2017 |
| 1142 | SOP TO JUNE BANDA U/C GANORLAI UPPER DIR | Dir | Upper Dir | 908954 | 81% | 100% | | 3/31/2018 | Jan-2018 |
| 1143 | SOP TO U/C BANDAI UPPER DIR | Warai | Upper Dir | 701478 | 80% | 100% | | 3/31/2018 | Oct-2017 |
| 1144 | SOP TO GUL ABAD NR:MASJID NIMRA LOWER DIR | Timargara | Lower Dir | 950023 | 88% | 100% | | 11/30/2017 | Nov-2017 |
| 1145 | SOP TO GHAZI ABAD OSAKAI KOTI GRAM LOWER DIR | Timargara | Lower Dir | 1340573 | 88% | 100% | | 3/31/2018 | Dec-2017 |
| 1146 | SOP TO SURI GAT OSAKAI LOWER DIR | Talash | Lower Dir | 952035 | 90% | 100% | | 3/31/2018 | Dec-2017 |
| 1147 | SOP TO RAHIM ABAD NASAPA NORA KHAIL LOWER DIR | Talash | Lower Dir | 1093737 | 88% | 100% | | 3/31/2018 | Mar-2018 |
| 1148 | SOP TO DOD KHANA U/C MANJAI LOWER DIR | Timargara | Lower Dir | 892799 | 90% | 100% | | 3/31/2018 | Feb-2018 |
| 1149 | SOP TO MORANAI LAJ BOOK LOWER DIR | Timargara | Lower Dir | 1138682 | 100% | 100% | | 10/31/2017 | Oct-2017 |
| 1150 | SOP TO DARMAL PAYEEN LAJ BOOK LOWER DIR | Timargara | Lower Dir | 919519 | 100% | 100% | | 10/31/2017 | Oct-2017 |
| 1151 | SOP TO MANO BANDA LAJ BOOK LOWER DIR | Timargara | Lower Dir | 906551 | 90% | 100% | | 3/31/2018 | Dec-2017 |
| 1152 | SOP TO SAR LARA NEMAZ KOT U/C LAL QILA LOWER DIR | Maidan | Lower Dir | 1046609 | 89% | 100% | | 3/31/2018 | Feb-2018 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|------|--|------------|-----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 1153 | SOP TO MUNDA BAZAR KOROONA LOWER DIR | Munda | Lower Dir | 947023 | 88% | 100% | | 3/31/2018 | Dec-2017 |
| 1154 | SOP TO PALOSO MAYAR LOWER DIR | Samar Bagh | Lower Dir | 960775 | 89% | 100% | | 3/31/2018 | Dec-2017 |
| 1155 | SOP TO MUNDA KHAS BADONAI LOWER DIR | Munda | Lower Dir | 919040 | 88% | 100% | | 3/31/2018 | Dec-2017 |
| 1156 | SOP TO PASHTAI GOSUM LOWER DIR | Munda | Lower Dir | 812029 | 90% | 100% | | 3/31/2018 | Feb-2018 |
| 1157 | SOP TO BARAM BABA KOTKAI MOHALLA LOWER DIR | Munda | Lower Dir | 634372 | 90% | 100% | | 3/31/2018 | Nov-2017 |
| 1158 | SOP TO MAYAR GUL BAHAR LOWER DIR | Timargara | Lower Dir | 866301 | 90% | 100% | | 3/31/2018 | Feb-2018 |
| 1159 | SOP TO TATAR COLONY LOWER DIR | Timargara | Lower Dir | 866781 | 89% | 100% | | 3/31/2018 | Dec-2017 |
| 1160 | SOP TO MANYAL SAR LARA ROAD MAIDAN LOWER DIR | Maidan | Lower Dir | 715141 | 90% | 100% | | 3/31/2018 | Feb-2018 |
| 1161 | SOP TO KORGA PAYEEN LAJ BOOK LOWER DIR | Timargara | Lower Dir | 989957 | 91% | 100% | | 11/30/2017 | Dec-2017 |
| 1162 | SOP TO QAZI ABAD LAJ BOOK LOWER DIR | Maidan | Lower Dir | 1329955 | 88% | 100% | | 11/30/2017 | Dec-2017 |
| 1163 | SOP TO RANAI RABBAT LOWER DIR | Timargara | Lower Dir | 643648 | 88% | 100% | | 3/31/2018 | Feb-2018 |
| 1164 | SOP TO KOTIGRAM WALO LOWER DIR | Timargara | Lower Dir | 1230999 | 100% | 100% | | 10/31/2017 | Dec-2017 |
| 1165 | SOP TO MAYAR BADONAI ROAD LOWER DIR | Mayar | Lower Dir | 705558 | 88% | 100% | | 3/31/2018 | Jan-2018 |
| 1166 | SOP TO MAYAR KOTKAI MARKHANO LOWER DIR | Mayar | Lower Dir | 1008230 | 88% | 100% | | 3/31/2018 | Mar-2018 |
| 1167 | SOP TO HOSPITAL KOROONA TIMAR GARA LOWER DIR | Timargara | Lower Dir | 922699 | 89% | 100% | | 3/31/2018 | Mar-2018 |
| 1168 | SOP TO OSAKAI KHAN KOROONA LOWER DIR | Timargara | Lower Dir | 720843 | 87% | 100% | | 3/31/2018 | Mar-2018 |
| 1169 | SOP TO HAJI ABAD KOTO LOWER DIR | Timargara | Lower Dir | 582852 | 91% | 100% | | 3/31/2018 | Mar-2018 |
| 1170 | SOP TO TIKNAY KHAASS KHAN PUR LOWER DIR | Chakdara | Lower Dir | 740435 | 89% | 100% | | 3/31/2018 | Nov-2017 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|------|--|-----------|-----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 1171 | SOP TO BARI KOT UC BANDAGAI LOWER DIR | Talash | Lower Dir | 1585899 | 89% | 100% | | 3/31/2018 | Dec-2017 |
| 1172 | SOP TO MIRGAM BALA ZINDARA LOWER DIR | Maidan | Lower Dir | 602833 | 90% | 100% | | 3/31/2018 | Feb-2018 |
| 1173 | SOP TO BARA MOHALLAH KUMBAR MAIDAN LOWER DIR | Maidan | Lower Dir | 602354 | 90% | 100% | | 3/31/2018 | Nov-2017 |
| 1174 | SOP TO TARNAO KITYALY ASBAND LOWER DIR | Chakdara | Lower Dir | 1173653 | 89% | 100% | | 3/31/2018 | Mar-2018 |
| 1175 | SOP TO DHERY ADENZAI LOWER DIR | Chakdara | Lower Dir | 602833 | 90% | 100% | | 3/31/2018 | Nov-2017 |
| 1176 | SOP TO BALDARA BANDAGAI LOWER DIR | Talash | Lower Dir | 861943 | 88% | 100% | | 3/31/2018 | Jan-2018 |
| 1177 | SOP TO BARKHANA KUMBAR LAL QILLA LOWER DIR | Maidan | Lower Dir | 1277499 | 89% | 100% | | 3/31/2018 | Mar-2018 |
| 1178 | SOP TO DOBA SHAH KUMBAR LOWER DIR | Maidan | Lower Dir | 950375 | 90% | 100% | | 3/31/2018 | Mar-2018 |
| 1179 | SOP TO NIMAZ KOT LOWER DIR | Timargara | Lower Dir | 866781 | 89% | 100% | | 3/31/2018 | Mar-2018 |
| 1180 | SOP TO MAIN VILL:REHAN PUR LOWER DIR | Maidan | Lower Dir | 1160169 | 90% | 100% | | 3/31/2018 | Dec-2017 |
| 1181 | SOP TO VILL:TIMAR GARA KHAASS LOWER DIR | Timargara | Lower Dir | 1247316 | 89% | 100% | | 3/31/2018 | Dec-2017 |
| 1182 | SOP TO GULO SHAH REHAN PUR LOWER DIR | Maidan | Lower Dir | 580028 | 92% | 100% | | 3/31/2018 | Nov-2017 |
| 1183 | SOP TO REHAN PUR COLLEGE MOHALLAH LOWER DIR | Maidan | Lower Dir | 832696 | 88% | 100% | | 3/31/2018 | Nov-2017 |
| 1184 | SOP TO KHAWA KHAASS LAJ BOOK LOWER DIR | Maidan | Lower Dir | 670358 | 91% | 100% | | 3/31/2018 | Mar-2018 |
| 1185 | SOP TO DARMAL PAYEEN LAJ BOOK LOWER DIR | Maidan | Lower Dir | 811070 | 89% | 100% | | 3/31/2018 | Mar-2018 |
| 1186 | SOP TO ZIA UL HAQ KOROONA BADWAN LOWER DIR | Chakdara | Lower Dir | 630588 | 90% | 100% | | 3/31/2018 | Nov-2017 |
| 1187 | SOP TO PANJO BANDAGAI LOWER DIR | Talash | Lower Dir | 990437 | 89% | 100% | | 3/31/2018 | Mar-2018 |
| 1188 | SOP TO KOTO MANOGAI HAJI ABAD LOWER DIR | Talash | Lower Dir | 1182612 | 89% | 100% | | 3/31/2018 | Jan-2018 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|------|--|------------|-----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 1189 | SOP TO VILL:TALASH LOWER DIR | Talash | Lower Dir | 1442571 | 88% | 100% | | 3/31/2018 | Jan-2018 |
| 1190 | SOP TO VILL:LAL QALLA KUMBAR LOWER DIR | Maidan | Lower Dir | 1493003 | 88% | 100% | | 3/31/2018 | Mar-2018 |
| 1191 | SOP TO MAIN VILL:CHAKDARA LOWER DIR | Chakdara | Lower Dir | 1160409 | 88% | 100% | | 3/31/2018 | Mar-2018 |
| 1192 | SOP TO VILL:AKA KHAIL LOWER DIR | Samar Bagh | Lower Dir | 1310367 | 89% | 100% | | 3/31/2018 | Mar-2018 |
| 1193 | SOP TO KAMBAT MISKENY LOWER DIR | Samar Bagh | Lower Dir | 1240891 | 87% | 100% | | 3/31/2018 | Mar-2018 |
| 1194 | SOP TO DABIRAR ABAD LOWER DIR | Samar Bagh | Lower Dir | 1053750 | 89% | 100% | | 3/31/2018 | Mar-2018 |
| 1195 | SOP TO NAVY KALY TIMARGARA LOWER DIR | Timargara | Lower Dir | 832393 | 88% | 100% | | 3/31/2018 | Mar-2018 |
| 1196 | SOP TO BRANWAY QALAGAI MADYAN SWAT | Behrain | Swat | 1444009 | 100% | 100% | | 10/31/2017 | Oct-2017 |
| 1197 | SOP TO DHERAI MADYAN SWAT | Behrain | Swat | 1634401 | 98% | 100% | | 10/31/2017 | Oct-2017 |
| 1198 | SOP TO NAJVI SWAT | Behrain | Swat | 1921581 | 98% | 100% | | 10/31/2017 | Oct-2017 |
| 1199 | SOP TO KHADAR KHWAR BISIGRAM SWAT | Behrain | Swat | 1225838 | 100% | 100% | | 10/31/2017 | Nov-2017 |
| 1200 | SOP TO R/ABADI BISHIGRAM SWAT | Behrain | Swat | 1981710 | 80% | 100% | | 3/31/2018 | Nov-2017 |
| 1201 | SOP TO BISHIGRAM SWAT | Behrain | Swat | 1770727 | 80% | 100% | | 3/31/2018 | Nov-2017 |
| 1202 | SOP TO JANAY TIRAT SWAT | Behrain | Swat | 1920054 | 74% | 100% | | 3/31/2018 | Oct-2017 |
| 1203 | SOP TO BAMLAI DAMANA TIRAT SWAT | Behrain | Swat | 1695904 | 80% | 100% | | 3/31/2018 | Nov-2017 |
| 1204 | SOP TO SHAHI BAGH TIRAT SWAT | Behrain | Swat | 1345301 | 80% | 100% | | 3/31/2018 | Nov-2017 |
| 1205 | SOP TO JEEL BEHRAN SWAT | Behrain | Swat | 1822185 | 80% | 100% | | 3/31/2018 | Dec-2017 |
| 1206 | SOP TO TANGOON SHATKAL SWAT | Behrain | Swat | 1425661 | 80% | 100% | | 3/31/2018 | Dec-2017 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|------|-------------------------------------|---------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 1207 | SOP TO LAGAAN SWAT | Behrain | Swat | 1714311 | 80% | 100% | | 3/31/2018 | Dec-2017 |
| 1208 | SOP TO PIR KALAY SWAT | Matta | Swat | 1292996 | 80% | 100% | | 3/31/2018 | Dec-2017 |
| 1209 | SOP TO CHINARAN SHAKAR DARA SWAT | Matta | Swat | 1707001 | 80% | 100% | | 3/31/2018 | Mar-2018 |
| 1210 | SOP TO JANA PISHTO MOH:BARTANA SWAT | Matta | Swat | 1999989 | 66% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 1211 | SOP TO R/ABADI BARTANA SWAT | Matta | Swat | 1999965 | 58% | 45% | UP TO 31/12/2017 | 3/31/2018 | |
| 1212 | SOP TO KABAL KOO SWAT | Matta | Swat | 1999849 | 58% | 45% | UP TO 31/12/2017 | 3/31/2018 | |
| 1213 | SOP TO R/ABADI BAHADAR BANDA SWAT | Matta | Swat | 1999779 | 58% | 25% | UP TO 31/12/2017 | 3/31/2018 | |
| 1214 | SOP TO BALASOOR KHWAR SWAT | Matta | Swat | 1999960 | 58% | 15% | UP TO 31/12/2017 | 3/31/2018 | |
| 1215 | SOP TO DERAN PATTAY CHUPRIAL SWAT | Matta | Swat | 1999981 | 50% | 10% | UP TO 31/12/2017 | 3/31/2018 | |
| 1216 | SOP TO KHARERAI MATTA SWAT | Matta | Swat | 1524815 | 46% | 35% | UP TO 31/12/2017 | 3/31/2018 | |
| 1217 | SOP TO R/ABADI MATTA SWAT | Matta | Swat | 1475176 | 46% | 35% | UP TO 31/12/2017 | 3/31/2018 | |
| 1218 | SOP TO I/ABADI BAI DARA SWAT | Matta | Swat | 1327277 | 38% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 1219 | SOP TO BAI DARA SWAT | Matta | Swat | 1730634 | 43% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 1220 | SOP TO R/ABADI BAI DARA SWAT | Matta | Swat | 1942052 | 35% | 10% | UP TO 31/12/2017 | 3/31/2018 | |
| 1221 | SOP TO BARA DURASHKHELA SWAT | Matta | Swat | 1999970 | 45% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 1222 | SOP TO R/ABADI ASHARAY SWAT | Matta | Swat | 1350250 | 36% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 1223 | SOP TO ASHARAY SWAT | Matta | Swat | 1649742 | 31% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 1224 | SOP TO DARMAI SWAT | Matta | Swat | 1999882 | 18% | 35% | UP TO 31/12/2017 | 3/31/2018 | |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|------|-----------------------------------|---------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 1225 | SOP TO GHARAI SAKHRA SWAT | Matta | Swat | 1932735 | 100% | 100% | | 1/31/2018 | Oct-2017 |
| 1226 | SOP TO SAKHRA SWAT | Matta | Swat | 1870614 | 100% | 100% | | 1/31/2018 | Nov-2017 |
| 1227 | SOP TO R/ABADI SAKHRA SWAT | Matta | Swat | 1688862 | 80% | 100% | | 3/31/2018 | Oct-2017 |
| 1228 | SOP TO BEHA SWAT | Matta | Swat | 1736956 | 80% | 100% | | 3/31/2018 | Feb-2018 |
| 1229 | SOP TO KUZ RODINGAR SWAT | Matta | Swat | 1764293 | 92% | 100% | | 3/31/2018 | Feb-2018 |
| 1230 | SOP TO R/ABADI BIHA SWAT | Matta | Swat | 1998725 | 80% | 100% | | 3/31/2018 | Feb-2018 |
| 1231 | SOP TO NELOLAI ARKOT SWAT | Matta | Swat | 1939460 | 80% | 100% | | 3/31/2018 | Feb-2018 |
| 1232 | SOP TO NAKHTAR KALLOOL SWAT | Matta | Swat | 1991647 | 80% | 100% | | 3/31/2018 | Mar-2018 |
| 1233 | SOP TO MALAK PATTAY SWAT | Matta | Swat | 1968876 | 80% | 100% | | 3/31/2018 | Nov-2017 |
| 1234 | SOP TO GWALERAI MATTA SWAT | Matta | Swat | 1999583 | 80% | 100% | | 3/31/2018 | Nov-2017 |
| 1235 | SOP TO KASHMIRI BANDA SWAT | Matta | Swat | 1923187 | 80% | 100% | | 3/31/2018 | Mar-2018 |
| 1236 | SOP TO R/ABADI GWALERAI SWAT | Matta | Swat | 1577219 | 80% | 100% | | 3/31/2018 | Nov-2017 |
| 1237 | SOP TO ASLAMI MOH:REMA SHWAR SWAT | Matta | Swat | 1999935 | 80% | 100% | | 3/31/2018 | Feb-2018 |
| 1238 | SOP TO KANDHAR SHWAR SWAT | Matta | Swat | 1903716 | 80% | 100% | | 3/31/2018 | Feb-2018 |
| 1239 | SOP TO R/ABADI SHWAR SWAT | Matta | Swat | 1996344 | 80% | 100% | | 3/31/2018 | Feb-2018 |
| 1240 | SOP TO R/ABADI GOGDARA SWAT | Barikot | Swat | 1899981 | 80% | 100% | | 3/31/2018 | Feb-2018 |
| 1241 | SOP TO R/ABADI DANGRAM SWAT | Babozai | Swat | 1472167 | 100% | 100% | | 1/31/2018 | Nov-2017 |
| 1242 | SOP TO R/ABADI SANGOTA SWAT | Babozai | Swat | 1527817 | 100% | 100% | | 1/31/2018 | Dec-2017 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|------|--------------------------------------|---------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 1243 | SOP TO KHADRAY PATTAY MINGLAWAR SWAT | Babozai | Swat | 1521681 | 80% | 100% | | 3/31/2018 | Nov-2017 |
| 1244 | SOP TO CHAGAT MINGLAWAR SWAT | Babozai | Swat | 1478302 | 80% | 100% | | 3/31/2018 | Feb-2018 |
| 1245 | SOP TO JALO JABBAR SARSARDARY SWAT | Babozai | Swat | 1947639 | 100% | 100% | | 11/30/2017 | Feb-2018 |
| 1246 | SOP TO R/ABADI BANJOOT SWAT | Babozai | Swat | 1952328 | 80% | 100% | | 3/31/2018 | Feb-2018 |
| 1247 | SOP TO JAMBIL SWAT | Babozai | Swat | 1999965 | 77% | 100% | | 3/31/2018 | Feb-2018 |
| 1248 | SOP TO R/ABADI KOKARAI SWAT | Babozai | Swat | 1999998 | 75% | 40% | UP TO 31/12/2017 | 3/31/2018 | |
| 1249 | SOP TO R/ABADI INGARO DHERAI SWAT | Babozai | Swat | 975687 | 64% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 1250 | SOP TO R/ABADI TAKTHBAND SWAT | Babozai | Swat | 924282 | 59% | 45% | UP TO 31/12/2017 | 3/31/2018 | |
| 1251 | SOP TO SALAMPUR SWAT | Babozai | Swat | 1999984 | 100% | 100% | | 11/30/2017 | Dec-2017 |
| 1252 | SOP TO R/ABADI MARGHUZAR SWAT | Babozai | Swat | 1999972 | 100% | 100% | | 11/30/2017 | Dec-2017 |
| 1253 | SOP TO R/ABADI LANDAKAY SWAT | Barikot | Swat | 1678469 | 100% | 100% | | 10/31/2017 | Oct-2017 |
| 1254 | SOP TO R/ABADI KOTA SWAT | Barikot | Swat | 1821518 | 100% | 100% | | 10/31/2017 | Oct-2017 |
| 1255 | SOP TO ABOHA JHANGIRAY B/KOT SWAT | Barikot | Swat | 1646205 | 100% | 100% | | 10/31/2017 | Oct-2017 |
| 1256 | SOP TO JOOL BANDA B/KOT SWAT | Barikot | Swat | 1853795 | 80% | 100% | | 3/31/2018 | Oct-2017 |
| 1257 | SOP TO R/ABADI GHALEGAY SWAT | Barikot | Swat | 1750041 | 80% | 100% | | 3/31/2018 | Nov-2017 |
| 1258 | SOP TO R/ABADI GORATAI SWAT | Barikot | Swat | 1749935 | 80% | 100% | | 3/31/2018 | Nov-2017 |
| 1259 | SOP TO R/ABADI SHAHMOZAI SWAT | Barikot | Swat | 1801219 | 100% | 100% | | 10/31/2017 | Nov-2017 |
| 1260 | SOP TO R/ABADI ZARAKHELA SWAT | Barikot | Swat | 1698763 | 80% | 100% | | 3/31/2018 | Dec-2017 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|------|--|--------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 1261 | SOP TO R/ABADI KUZ ABA KHEL SWAT | Kabal | Swat | 1393858 | 80% | 100% | | 3/31/2018 | Dec-2017 |
| 1262 | SOP TO KOTLAY MELEGA KUZA ABA KHELA SWAT | Kabal | Swat | 1244716 | 100% | 100% | | 11/30/2017 | Nov-2017 |
| 1263 | SOP TO MELAGHA KUZA ABA KHELA SWAT | Kabal | Swat | 1006114 | 100% | 100% | | 11/30/2017 | Dec-2017 |
| 1264 | SOP TO HASAY MELAGHA KUZA ABA KHELA SWAT | Kabal | Swat | 1144302 | 100% | 100% | | 11/30/2017 | Dec-2017 |
| 1265 | SOP TO NADAI AWARAI SHAH DHERAI SWAT | Kabal | Swat | 1671738 | 78% | 100% | | 3/31/2018 | Mar-2018 |
| 1266 | SOP TO LWARA SHAH DHERAI SWAT | Kabal | Swat | 728236 | 80% | 100% | | 3/31/2018 | Mar-2018 |
| 1267 | SOP NUSRAT TANGAI DEVLAI SWAT | Kabal | Swat | 1207847 | 76% | 25% | UP TO 31/12/2017 | 3/31/2018 | |
| 1268 | SOP TO DARBAR DEVLAI SWAT | Kabal | Swat | 1192147 | 80% | 80% | YES | 11/30/2017 | |
| 1269 | SOP TO KALA KALAY SWAT | Kabal | Swat | 1236010 | 58% | 25% | UP TO 31/12/2017 | 3/31/2018 | |
| 1270 | SOP TO MAHAQ SHANDAI KALA KALAY SWAT | Kabal | Swat | 1163965 | 58% | 15% | UP TO 31/12/2017 | 3/31/2018 | |
| 1271 | SOP TO SIKAI DARDYAL SWAT | Kabal | Swat | 1610863 | 71% | 20% | UP TO 31/12/2017 | 3/31/2018 | |
| 1272 | SOP TO MANZ JAI MASJID MOH:TALL SWAT | Kabal | Swat | 789136 | 61% | 15% | UP TO 31/12/2017 | 3/31/2018 | |
| 1273 | SOP TO R/ABADI HAZARA SWAT | Kabal | Swat | 1082321 | 80% | 80% | YES | 11/30/2017 | |
| 1274 | SOP TO R/ABADI ALI GRAMA SWAT | Kabal | Swat | 1317664 | 38% | 10% | UP TO 31/12/2017 | 3/31/2018 | |
| 1275 | SOP TO DHERAI KUZA BANDAI SWAT | Kabal | Swat | 1476408 | 42% | 10% | UP TO 31/12/2017 | 3/31/2018 | |
| 1276 | SOP TO REMA KUZA BANDAI SWAT | Kabal | Swat | 923590 | 29% | 10% | UP TO 31/12/2017 | 3/31/2018 | |
| 1277 | SOP TO GWAREJO MAMDHERAI SWAT | Kabal | Swat | 1100124 | 32% | 10% | UP TO 31/12/2017 | 3/31/2018 | |
| 1278 | SOP TO JABBA JATKOT BARA BANDAI SWAT | Matta | Swat | 1589837 | 45% | 10% | UP TO 31/12/2017 | 3/31/2018 | |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|------|--|----------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 1279 | SOP TO MOH:NINGOLAI BARA BANDAI SWAT | Matta | Swat | 1100156 | 27% | 10% | UP TO 31/12/2017 | 3/31/2018 | |
| 1280 | SOP TO NINGOLAI SWAT | Matta | Swat | 1589837 | 31% | 10% | UP TO 31/12/2017 | 3/31/2018 | |
| 1281 | SOP TO I/ABADI KANJU SWAT | Kabal | Swat | 1638915 | 32% | 10% | UP TO 31/12/2017 | 3/31/2018 | |
| 1282 | SOP TO PLANA BANDA KANJU SWAT | Kabal | Swat | 1081062 | 25% | 10% | UP TO 31/12/2017 | 3/31/2018 | |
| 1283 | SOP TO R/ABADI KUZ QALAGAI SWAT | Kabal | Swat | 1251854 | 80% | 80% | YES | 11/30/2017 | |
| 1284 | SOP TO R/ABADI QALAGAI SWAT | Kabal | Swat | 1148136 | 80% | 80% | YES | 11/30/2017 | |
| 1285 | SOP TO R/ABADI DADAHARA SWAT | Barikot | Swat | 1317437 | 28% | 10% | UP TO 31/12/2017 | 3/31/2018 | |
| 1286 | SOP TO R/ABADI SERSANAI SWAT | Kabal | Swat | 1082539 | 25% | 10% | UP TO 31/12/2017 | 3/31/2018 | |
| 1287 | SOP TO R/ABADI TAKOO SWAT | Charbagh | Swat | 1746818 | 9% | 35% | UP TO 31/12/2017 | 3/31/2018 | |
| 1288 | SOP TO R/ABADI SALWAKHT PALOW CHAR BAGH SWAT | Charbagh | Swat | 1740943 | 41% | 35% | UP TO 31/12/2017 | 3/31/2018 | |
| 1289 | SOP TO DHERAI SAR CHAR BAGH SWAT | Charbagh | Swat | 1753161 | 80% | 100% | | 3/31/2018 | Oct-2017 |
| 1290 | SOP TO ASHARBANR DARA SWAT | Charbagh | Swat | 1759033 | 80% | 100% | | 3/31/2018 | Oct-2017 |
| 1291 | SOP TO R/ABADI MALAM SWAT | Charbagh | Swat | 1999979 | 80% | 100% | | 3/31/2018 | Nov-2017 |
| 1292 | SOP TO SHINKAD SHALTALO SWAT | Charbagh | Swat | 1999897 | 80% | 100% | | 3/31/2018 | Nov-2017 |
| 1293 | SOP TO R/ABADI SAIR SWAT | Charbagh | Swat | 1999836 | 80% | 100% | | 3/31/2018 | Nov-2017 |
| 1294 | SOP TO R/ABADI JHAN ABAD SWAT | Charbagh | Swat | 1999983 | 80% | 100% | | 3/31/2018 | Nov-2017 |
| 1295 | SOP TO QAMARGAI GULI BAGH SWAT | Charbagh | Swat | 1594489 | 80% | 100% | | 3/31/2018 | Nov-2017 |
| 1296 | SOP TO MAINAGANO AWARAI ALAM GANG SWAT | Charbagh | Swat | 1405480 | 74% | 100% | | 3/31/2018 | Dec-2017 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|------|-----------------------------------|---------------|----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 1297 | SOP TO BARA KHWAZA KHELA SWAT | Khawaza khela | Swat | 1772927 | 100% | 100% | | 10/31/2017 | Nov-2017 |
| 1298 | SOP TO BANDAI K/KHELA SWAT | Khawaza khela | Swat | 1727023 | 100% | 100% | | 10/31/2017 | Dec-2017 |
| 1299 | SOP TO R/ABADI SHOLGARA JANU SWAT | Khawaza khela | Swat | 1524217 | 80% | 100% | | 3/31/2018 | Dec-2017 |
| 1300 | SOP TO JANGAY MAIRA JANU SWAT | Khawaza khela | Swat | 1999463 | 80% | 100% | | 3/31/2018 | Mar-2018 |
| 1301 | SOP TO SURKHAY DAAG SWAT | Khawaza khela | Swat | 1366179 | 80% | 45% | UP TO 31/12/2017 | 3/31/2018 | |
| 1302 | SOP TO R/ABADI SHALPEEN SWAT | Khawaza khela | Swat | 1767148 | 80% | 80% | YES | 10/31/2017 | |
| 1303 | SOP TO R/ABADI CHINKOLAI SWAT | Khawaza khela | Swat | 1654794 | 80% | 80% | YES | 10/31/2017 | |
| 1304 | SOP TO R/ABADI JISHAR SWAT | Khawaza khela | Swat | 1711867 | 80% | 80% | YES | 11/30/2017 | |
| 1305 | SOP TO TOPSEEN SWAT | Khawaza khela | Swat | 1366155 | 61% | 45% | UP TO 31/12/2017 | 3/31/2018 | |
| 1306 | SOP TO MANPITTAI KOTANAI SWAT | Khawaza khela | Swat | 1999988 | 47% | 45% | UP TO 31/12/2017 | 3/31/2018 | |
| 1307 | SOP TO QALADAND KOTANAI SWAT | Khawaza khela | Swat | 1999968 | 80% | 80% | YES | 11/30/2017 | |
| 1308 | SOP TO R/ABADI SHIN SWAT | Khawaza khela | Swat | 1999936 | 55% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 1309 | SOP TO SHIN SWAT | Khawaza khela | Swat | 1999861 | 43% | 45% | UP TO 31/12/2017 | 3/31/2018 | |
| 1310 | SOP TO KOO SANGRAI SHIN SWAT | Khawaza khela | Swat | 1998998 | 43% | 45% | UP TO 31/12/2017 | 3/31/2018 | |
| 1311 | SOP TO YAKA BAKRO BANDA SWAT | Khawaza khela | Swat | 1585018 | 44% | 45% | UP TO 31/12/2017 | 3/31/2018 | |
| 1312 | SOP TO SUKARKATA MALIK ABAD SWAT | Khawaza khela | Swat | 1697851 | 80% | 80% | YES | 11/30/2017 | |
| 1313 | SOP TO TALSAR PIYA KHWAR SWAT | Khawaza khela | Swat | 1717132 | 80% | 80% | YES | 11/30/2017 | |
| 1314 | SOP TO R/ABADI MAINDAM SWAT | Khawaza khela | Swat | 1661873 | 15% | 35% | UP TO 31/12/2017 | 3/31/2018 | |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|------|--|---------------|-----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 1315 | SOP TO DAND BANAY MAINDAM SWAT | Khawaza khela | Swat | 1391531 | 41% | 50% | UP TO 31/12/2017 | 3/31/2018 | |
| 1316 | SOP TO KAREEN SHONGA MAINDAM SWAT | Khawaza khela | Swat | 1946326 | 30% | 30% | UP TO 31/12/2017 | 3/31/2018 | |
| 1317 | SOP TO ODIGRAM U/C MUNJAI LOWER DIR | Timargara | Lower Dir | 1533284 | 100% | 100% | | 10/31/2017 | Oct-2017 |
| 1318 | SOP TO MADINA ABAD U/C MUNJAI | Timargara | Lower Dir | 1302674 | 91% | 100% | | 3/31/2018 | Nov-2017 |
| 1319 | SOP TO MOH: REHMAN ULLAH U/C MUNJAI LOWER DIR | Timargara | Lower Dir | 1055407 | 70% | 65% | UP TO 31/12/2017 | 3/31/2018 | |
| 1320 | SOP TO GUL DHERAI DOD KHANA U/C MUNJJIA LOWER DIR | Timargara | Lower Dir | 1145775 | 70% | 65% | UP TO 31/12/2017 | 3/31/2018 | |
| 1321 | SOP TO GUL DHERAI U/C MUNJJIA | Timargara | Lower Dir | 973138 | 70% | 65% | UP TO 31/12/2017 | 3/31/2018 | |
| 1322 | SOP TO RANAI U/C MUNJAI LOWER DIR | Timargara | Lower Dir | 1927003 | 80% | 65% | UP TO 31/12/2017 | 3/31/2018 | |
| 1323 | SOP TO SHAGAI INGIR DHERAI U/C GAL LOWER DIR | Timargara | Lower Dir | 1023551 | 100% | 100% | | 10/31/2017 | Oct-2017 |
| 1324 | SOP TO SURI PAO GEBRAWAY U/C GAL LOWER DIR | Timargara | Lower Dir | 1453639 | 70% | 65% | UP TO 31/12/2017 | 3/31/2018 | |
| 1325 | SOP TO LALO KALY U/C GAL LOWER DIR | Timargara | Lower Dir | 626723 | 91% | 100% | | 3/31/2018 | Dec-2017 |
| 1326 | SOP TO KAS U/C GAL LOWER DIR | Timargara | Lower Dir | 502810 | 100% | 100% | | 10/31/2017 | Dec-2017 |
| 1327 | SOP TO SURI PAO DHERAKI U/C GAL LOWER DIR | Timargara | Lower Dir | 2118668 | 80% | 65% | UP TO 31/12/2017 | 3/31/2018 | |
| 1328 | SOP TO BABA GAM U/C GAL LOWER DIR | Timargara | Lower Dir | 718029 | 90% | 100% | | 3/31/2018 | Feb-2018 |
| 1329 | SOP TO KADH, SHER KHANA, TAMBOO, KILAL PATEY INDARY DARA LOWER DIR | Timargara | Lower Dir | 976423 | 100% | 100% | | 10/31/2017 | Oct-2017 |
| 1330 | SOP TO SHER KHANAI BAHRAN COLONY LOWER DIR | Timargara | Lower Dir | 500473 | 91% | 100% | | 3/31/2018 | Dec-2017 |
| 1331 | SOP TO KAMAR KOTKAY LOWER DIR | Timargara | Lower Dir | 1845963 | 80% | 65% | UP TO 31/12/2017 | 3/31/2018 | |
| 1332 | SOP TO BALAMBAT KHWA LOWER DIR | Timargara | Lower Dir | 563454 | 100% | 100% | | 10/31/2017 | Dec-2017 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|------|--|-----------|-----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 1333 | SOP TO BALAMBAT MALAKAND BALA LOWER DIR | Timargara | Lower Dir | 684300 | 87% | 100% | | 3/31/2018 | Dec-2017 |
| 1334 | SOP TO MALKAND PAYEEN LOWER DIR | Timargara | Lower Dir | 842894 | 80% | 65% | UP TO 31/12/2017 | 3/31/2018 | |
| 1335 | SOP TO KOHAIRY MALKAND LOWER DIR | Timargara | Lower Dir | 563454 | 87% | 100% | | 3/31/2018 | Dec-2017 |
| 1336 | SOP TO CHINAR TANGI BANDAGAI LOWER DIR | Timargara | Lower Dir | 848254 | 87% | 100% | | 3/31/2018 | Dec-2017 |
| 1337 | SOP TO BACHA QADIR MUHAMMAD BANDAGAI LOWER DIR | Timargara | Lower Dir | 630380 | 80% | 65% | UP TO 31/12/2017 | 3/31/2018 | |
| 1338 | SOP TO BANDAGAI KAMRAUY BANDAGAI LOWER DIR | Timargara | Lower Dir | 630986 | 88% | 100% | | 3/31/2018 | Dec-2017 |
| 1339 | SOP TO DIGRAM, QWARO BAGH BISHGRAM LOWER DIR | Maidan | Lower Dir | 565328 | 85% | 100% | | 3/31/2018 | Dec-2017 |
| 1340 | SOP TO SHIR ABAD MIRGAM LOWER DIR | Maidan | Lower Dir | 1060786 | 70% | 65% | UP TO 31/12/2017 | 3/31/2018 | |
| 1341 | SOP TO COTTON PAYEEN DHUSHKHELA LOWER DIR | Chakdara | Lower Dir | 1040115 | 91% | 100% | | 3/31/2018 | Dec-2017 |
| 1342 | SOP TO COTTON BALA DUSHKHELA LOWER DIR | Chakdara | Lower Dir | 920094 | 91% | 100% | | 3/31/2018 | Feb-2018 |
| 1343 | SOP TO UBAID ULLAH, SULTAN ZARIN ABDULLAH ECT U/C HAYA SERAY LOWER DIR | Chakdara | Lower Dir | 802042 | 53% | 55% | UP TO 31/12/2017 | 3/31/2018 | |
| 1344 | SOP TO TODA CHINA DUSHKHELA LOWER DIR | Chakdara | Lower Dir | 605369 | 82% | 100% | | 3/31/2018 | Dec-2017 |
| 1345 | SOP TO BAGH, INZIRO DUSHKHELA LOWER DIR | Chakdara | Lower Dir | 1004643 | 81% | 100% | | 3/31/2018 | Dec-2017 |
| 1346 | SOP TO UTALA DUSHKHELA LOWER DIR | Chakdara | Lower Dir | 605369 | 82% | 100% | | 3/31/2018 | Dec-2017 |
| 1347 | SOP TO MATTA DUSHKHELA LOWER DIR | Chakdara | Lower Dir | 802042 | 82% | 100% | | 3/31/2018 | Dec-2017 |
| 1348 | SOP TO GETO GHUNDAI SHAHI KHEIL LOWER DIR | Talash | Lower Dir | 1294602 | 85% | 100% | | 3/31/2018 | Feb-2018 |
| 1349 | SOP TO MACHO SHAH SHAHI KHEIL LOWER DIR | Talash | Lower Dir | 874257 | 86% | 100% | | 3/31/2018 | Feb-2018 |
| 1350 | SOP TO AMLOK DARA PHASE I LOWER DIR | Talash | Lower Dir | 564413 | 87% | 100% | | 3/31/2018 | Dec-2017 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|------|---|-----------|-----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 1351 | SOP TO AMLOK DARA PHASE II LOWER DIR | Talash | Lower Dir | 608237 | 86% | 100% | | 3/31/2018 | Dec-2017 |
| 1352 | SOP TO SHEHZADI KOTO LOWER DIR | Timargara | Lower Dir | 744955 | 88% | 100% | | 3/31/2018 | Jan-2018 |
| 1353 | SOP TO MANOGAI KOTO LOWER DIR | Timargara | Lower Dir | 842894 | 86% | 100% | | 3/31/2018 | Feb-2018 |
| 1354 | SOP TO HAJI ABAD KOTO LOWER DIR | Timargara | Lower Dir | 630986 | 88% | 100% | | 3/31/2018 | Jan-2018 |
| 1355 | SOP TO CHAMAN ABAD KOTO LOWER DIR | Timargara | Lower Dir | 849981 | 86% | 100% | | 3/31/2018 | Feb-2018 |
| 1356 | SOP TO ASHARI GAT KHUNGAI LOWER DIR | Maidan | Lower Dir | 744955 | 88% | 100% | | 3/31/2018 | Jan-2018 |
| 1357 | SOP TO DARA SIYAR QILLA LOWER DIR | Maidan | Lower Dir | 754766 | 87% | 100% | | 3/31/2018 | Feb-2018 |
| 1358 | SOP TO DHANWA LOWER DIR | Maidan | Lower Dir | 872997 | 87% | 100% | | 3/31/2018 | Jan-2018 |
| 1359 | SOP TO KAS GHORGATY LAJBOOK LOWER DIR | Maidan | Lower Dir | 1100133 | 84% | 100% | | 3/31/2018 | Feb-2018 |
| 1360 | SOP TO MORANAI LAJBOOK LOWER DIR | Timargara | Lower Dir | 744975 | 88% | 100% | | 3/31/2018 | Jan-2018 |
| 1361 | SOP TO GHEDHANO BADNA RABBAT LOWER DIR | Timargara | Lower Dir | 967733 | 86% | 100% | | 3/31/2018 | Jan-2018 |
| 1362 | SOP TO DHENDA KILY RABBAT LOWER DIR | Timargara | Lower Dir | 732505 | 87% | 100% | | 3/31/2018 | Dec-2017 |
| 1363 | SOP TO DHENDA IRAB C/O IBRAR RABBAT LOWER DIR | Timargara | Lower Dir | 645453 | 85% | 100% | | 3/31/2018 | Dec-2017 |
| 1364 | SOP TO GHUMBATI NADIR KHAN NORAKHAIL LOWER DIR | Talash | Lower Dir | 517721 | 82% | 100% | | 3/31/2018 | Dec-2017 |
| 1365 | SOP TO BANDAI NAIK ZADA NORAKHAIL LOWER DIR | Talash | Lower Dir | 549911 | 91% | 100% | | 3/31/2018 | Dec-2017 |
| 1366 | SOP TO NAWAB KANO GHUMBATI NORA KHAIL LOWER DIR | Talash | Lower Dir | 610312 | 90% | 100% | | 3/31/2018 | Dec-2017 |
| 1367 | SOP TO CHARGORAI MALIK ABAD TEMARGARA LOWER DIR | Timargara | Lower Dir | 651312 | 89% | 100% | | 3/31/2018 | Dec-2017 |
| 1368 | SOP TO TIMERGARA KHAS TMERGARA URBAN LOWER DIR | Timargara | Lower Dir | 872997 | 88% | 100% | | 3/31/2018 | Dec-2017 |

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 16/04/2018

| s/n | Name of Scheme | Tehsil | District | Approved Estimate | Financial Progress (Fund utilized) | Physical Progress | Material available | Planned Date of completion Schemes | Actual Date of Completion |
|---------------|--|------------|-----------|-------------------|------------------------------------|-------------------|--------------------|------------------------------------|---------------------------|
| 1369 | SOP TO TANGI DARA TEMARGARA URBAN LOWER DIR | Timargara | Lower Dir | 1178059 | 84% | 100% | | 3/31/2018 | Feb-2018 |
| 1370 | SOP TO KUMBAR BALA LAL QALLA LOWER DIR | Maidan | Lower Dir | 830303 | 80% | 65% | UP TO 31/12/2017 | 3/31/2018 | |
| 1371 | SOP TO KHYBAN MOH: KOTKAI DHERAI, MANYAL TALL BANDAGAI LOWER DIR | Chakdara | Lower Dir | 831675 | 81% | 100% | | 3/31/2018 | Dec-2017 |
| 1372 | SOP TO DHEWALI LOWER DIR | Samar Bagh | Lower Dir | 500473 | 89% | 100% | | 3/31/2018 | Dec-2017 |
| 1373 | SOP TO SHAPAI ZIRAI LOWER DIR | Samar Bagh | Lower Dir | 610312 | 90% | 100% | | 3/31/2018 | Dec-2017 |
| TOTAL: | | | | 1446.2087 | 77% | 76% | | | |