

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
1	SOP TO HAJI ARSALA KHAN KOROONA BAHLOLY BALA U/C HISSARA CHARSAJDA	Charsajda	Charsajda	609424	96%	100%		11/30/2017	Oct-2017
2	SOP TO MEHMOOD ABAD TAMBOO LAK KOROONA CHARSAJDA	Charsajda	Charsajda	902563	96%	100%		2/28/2018	Dec-2017
3	SOP TO LAL RAHMAN KOROONA ETC CHARSAJDA	Charsajda	Charsajda	828488	94%	100%		2/28/2018	Jan-2018
4	SOP TO UMERZAI ODEGRAM PRANG GHAR CHARSAJDA	Charsajda	Charsajda	792159	95%	100%		1/31/2018	Dec-2017
5	SOP TO ZAHIR ABAD KHANMAI DHERI SIKANDAR AHMAD ABAD KHANMAI CHARSAJDA	Charsajda	Charsajda	943840	93%	100%		2/28/2018	Jan-2018
6	SOP TO TURANGZAI MARCHAKY KOROONA ETC CHARSAJDA	Charsajda	Charsajda	1628771	93%	100%		11/30/2017	Dec-2017
7	SOP TO TARNAB NR:HUJRA MANZOOR KHAN MOH:PIRAN CHARSAJDA	Charsajda	Charsajda	727649	92%	100%		3/31/2018	Dec-2017
8	SOP TO GOHAR ABAD BABRA SHAH MARKET DOLAT PURA CHARSAJDA	Shabqadar	Charsajda	1256828	94%	100%		2/28/2018	Dec-2017
9	SOP TO TARIQ ABAD UTMANZAI SHEIKH ABAD UMERZAI DEPO KOROONA CHARSAJDA	Charsajda	Charsajda	1029821	94%	100%		2/28/2018	Jan-2018
10	SOP TO JRANDA ARAT KALY ISLAMABAD KOROONA AGRA MIANA CHARSAJDA	Charsajda	Charsajda	861026	100%	100%		2/28/2018	Nov-2017
11	SOP TO SHABARA MOTHABAR KOROONA ETC CHARSAJDA	Charsajda	Charsajda	1439156	93%	100%		11/30/2017	Oct-2017
12	SOP TO SHAHEEDA BAZAR MIANGANO KOROONA NR:RABNAWAZ KHASTA KHAIL CHD	Charsajda	Charsajda	612408	95%	100%		11/30/2017	Nov-2017
13	SOP TO MIR KALY KARAK JAN KOROONA RAJJAR-II CHARSAJDA	Charsajda	Charsajda	967292	93%	100%		2/28/2018	Nov-2017
14	SOP TO DHERI HAJI TEHSEEN-U-LLAH ZARIN ABAD ETC CHARSAJDA	Charsajda	Charsajda	816417	94%	100%		2/28/2018	Jan-2018
15	SOP TO ABU SAEED KHAIL TARNAB MIAN KALY MC-II CHARSAJDA	Charsajda	Charsajda	874110	96%	100%		2/28/2018	Dec-2017
16	SOP TO VILL:MANI KHAILA HAMZA-U-LLAH KHAN KOROONA CHARSAJDA	Charsajda	Charsajda	508383	91%	100%		2/28/2018	Dec-2017
17	SOP TO NR:HAKEEM HAZRAT ALI U/C UMERZAI ATIF-U-LLAH CHARSAJDA	Charsajda	Charsajda	505839	91%	100%		2/28/2018	Jan-2018
18	SOP TO KHAN SAID BACHA HAJRA KILI PIRAN U/C UTMANZAI CHARSAJDA	Charsajda	Charsajda	993390	95%	100%		2/28/2018	Dec-2017

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
19	SOP TO VILL:UTMANZAI MOH:LIAQAT CHARSAJDA	Charsajda	Charsajda	492613	93%	100%		2/28/2018	Nov-2017
20	SOP TO JAMIA FAROOQIA MASJID ABU BAKKAR U/C GHUNDA KARKANA (GUL MUHAMMAD) CHD	Charsajda	Charsajda	503967	91%	100%		2/28/2018	Nov-2017
21	SOP TO U/C AGRA KHAISTA KHAIL (MIAN MASOOD SHAH) CHARSAJDA	Charsajda	Charsajda	535349	94%	100%		2/28/2018	Nov-2017
22	SOP TO VILL:SHAKAR DAND NR:HAFIZ PIR U/C SHEIKHO SARDHERI CHARSAJDA	Charsajda	Charsajda	504552	88%	100%		3/31/2018	Nov-2017
23	SOP TO VILL:ABBAS KALY U/C SHEIKHO (IRFAN) CHARSAJDA	Charsajda	Charsajda	678597	84%	100%		2/28/2018	Nov-2017
24	SOP TO BAKHTIAR ABAD DAUD JAN NR:PAPER MILLS COLONY YASEEN ZAI (A.RAHMAN) CHD	Charsajda	Charsajda	621246	96%	100%		3/31/2018	Jan-2018
25	SOP TO DARUL ULOOM TURANGZO BABA JEE PIR ZUBAIR CHARSAJDA	Charsajda	Charsajda	520713	96%	100%		3/31/2018	Nov-2017
26	SOP TO NAJAM ABAD U/C MERA PRANG (IHSAN USTAD) CHARSAJDA	Charsajda	Charsajda	507792	88%	100%		3/31/2018	Nov-2017
27	SOP TO JAMRA KOROONA U/C DARGAI (IMDAD-U-LLAH) CHARSAJDA	Charsajda	Charsajda	560902	93%	100%		2/28/2018	Jan-2018
28	SOP TO VILL:MALANGI KOROONA MALANG ABAD U/C DOSEHRA (SANA-U-LLAH) CHARSAJDA	Shabqadar	Charsajda	657957	92%	100%		2/28/2018	Nov-2017
29	SOP TO VILL:PRANG NR:GIRLS COLLEGE U/C MC-II MC-I QULFI KALY ETC CHARSAJDA	Charsajda	Charsajda	1087828	94%	100%		2/28/2018	Jan-2018
30	SOP TO NR:BAKHTIAR ABAD MILL AREA KHIAR ABAD POLICE LINE ETC CHARSAJDA	Charsajda	Charsajda	1017942	93%	100%		3/31/2018	Nov-2017
31	SOP TO PIR SARTAJ ETC U/C MERA PRANG (COL:ZAKIR CHARSAJDA	Charsajda	Charsajda	600996	90%	100%		2/28/2018	Dec-2017
32	SOP TO KODAY KALY U/C AGRA ETC SAEED KOROONA CHARSAJDA	Charsajda	Charsajda	929144	90%	100%		2/28/2018	Jan-2018
33	SOP TO VILL:GUL ABAD SARDARYAB U/C AGRA SHABARA CHARSAJDA	Shabqadar	Charsajda	993134	90%	100%		11/30/2017	Oct-2017
34	SOP TO PRANG YASEEN ZAI U/C MC-II (NOOR-UL-AMIN) CHARSAJDA	Charsajda	Charsajda	1074388	100%	100%		10/31/2017	Oct-2017
35	SOP TO PRANG MUSAFAR KHAIL U/C MC-III (MUHAMMAD ISRAR) CHARSAJDA	Charsajda	Charsajda	926641	91%	100%		3/31/2018	Jan-2018
36	SOP TO TURLANDI KALY U/C DHERI ZARDAD (CHAN BACHA) MOH:SHALMAN ABAD CHARSAJDA	Charsajda	Charsajda	852210	88%	100%		2/28/2018	Nov-2017

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
37	SOP TO UMARZAI HAJI ABAD (IHTISHAM S.ZIA-U-LLAH) CHARSADDA	Charsadda	Charsadda	835678	92%	100%		3/31/2018	Dec-2017
38	SOP TO MOH:U/C NISATTA MADNI (MOLANA JAN WALI RIZWAN) CHARSADDA	Charsadda	Charsadda	663468	93%	100%		3/31/2018	Dec-2017
39	SOP TO NISATTA TOOR KHAIL U/C NISATTA (IRFAN ABID QARI) CHARSADDA	Charsadda	Charsadda	630287	93%	100%		2/28/2018	Oct-2017
40	SOP TO FAQIR ABAD U/C YASEEN ZAI (BASHIR ETC) CHARSADDA	Charsadda	Charsadda	750669	89%	100%		2/28/2018	Oct-2017
41	SOP TO HISARA YASEEN ZAI MULYANO KOROONA (NOSHERAWAN) CHARSADDA	Charsadda	Charsadda	883926	93%	100%		2/28/2018	Nov-2017
42	SOP TO HISARA DHERI U/C HISARA YASEEN ZAI (ZIA-UR-RAHMAN ETC) CHARSADDA	Charsadda	Charsadda	1086855	90%	100%		2/28/2018	Jan-2018
43	SOP TO BEHLOLA AMEER ABAD BANDA U/C BEHLOLA (MOLANA ABDUL HAQ) SHAKH NO.6 CHD	Charsadda	Charsadda	805388	91%	100%		3/31/2018	Jan-2018
44	SOP TO MIANA SHAKH NO.6 U/C BEHLOLA (MOLANA AITBAR ETC) CHARSADDA	Charsadda	Charsadda	849893	91%	100%		3/31/2018	Nov-2017
45	SOP TO IJARA KALY SHAKH NO.6 U/C BEHLOLA (AITBAR GHANI ETC) CHARSADDA	Charsadda	Charsadda	1031614	94%	100%		2/28/2018	Jan-2018
46	SOP TO SARWAR ABAD NR:CHITRAL KOROONA U/C GHUNDA KARKANA (ABDUL BASIT) CHD	Charsadda	Charsadda	645149	92%	100%		2/28/2018	Jan-2018
47	SOP TO IWAZ KILI U/C TURANGZAI HALIM ABAD UTMANZAI (GUL KHAN) CHARSADDA	Charsadda	Charsadda	822506	91%	100%		3/31/2018	Jan-2018
48	SOP TO HALIM ABAD U/C TURANGZAI (JAMAL ETC) CHARSADDA	Charsadda	Charsadda	1068597	88%	100%		2/28/2018	Jan-2018
49	SOP TO KAKAR MOH:U/C TURANGZAI (MOLANA SADIQ-UR-RAHMAN) CHARSADDA	Charsadda	Charsadda	703200	92%	100%		3/31/2018	Nov-2017
50	SOP TO PIRAN MOH:U/C TURANGZAI (HAFIZ TAHIR ETC) CHARSADDA	Charsadda	Charsadda	987558	89%	100%		2/28/2018	Jan-2018
51	SOP TO U/C TURANGZAI MERA UTMANZAI GUL TANG ETC CHARSADDA	Charsadda	Charsadda	598479	88%	100%		2/28/2018	Nov-2017
52	SOP TO INAM-U-LLAH DAR-UL-ULOOM ISLAMIA DHERI SIKANDAR KHAN (AYAZ) CHD	Charsadda	Charsadda	808549	93%	100%		3/31/2018	Jan-2018
53	SOP TO SHAD KALY DHERI ZARDAD ABID JAN U/C RAJJAR-2 CHARSADDA	Charsadda	Charsadda	847223	91%	100%		3/31/2018	Dec-2017
54	SOP TO SHAGAI SHAKH NO.6 U/C BEHLOLA (ILAHY JAN) CHARSADDA	Charsadda	Charsadda	533176	92%	100%		3/31/2018	Dec-2017

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
55	SOP TO KHAZANA DHERI U/C TARNAB (MOLANA FAZLI MOLA ETC) CHARSAJDA	Charsajda	Charsajda	1120653	90%	100%		3/31/2018	Oct-2017
56	SOP TO DOLAT PURA MOH:SHIEKHAN U/C DOLAT PURA (KARIM) CHARSAJDA	Shabqadar	Charsajda	777857	89%	100%		3/31/2018	Dec-2017
57	SOP TO VILL:MAKANANO KALY U/C ZIAM (HAJI WAJID) CHARSAJDA	Tangi	Charsajda	507390	89%	100%		3/31/2018	Oct-2017
58	SOP TO MOHMAND NARAY (NIHAR HAJI ETC) CHARSAJDA	Charsajda	Charsajda	575140	90%	100%		3/31/2018	Nov-2017
59	SOP TO VILL:DUB PURDAL KHAN WALI MOH:HAJI ABAD CHARSAJDA	Charsajda	Charsajda	518776	94%	100%		3/31/2018	Jan-2018
60	SOP TO JAMIA RASHEEDIA TURANGZAI ETC (AMEER KHAN) CHARSAJDA	Charsajda	Charsajda	689289	92%	100%		3/31/2018	Jan-2018
61	SOP TO U/C MC-IV DARGAI (FAZLI SUBHAN ETC) CHARSAJDA	Charsajda	Charsajda	754061	93%	100%		3/31/2018	Jan-2018
62	SOP TO MARKAZ KOROONA VILL:ALLAH ABAD SARDARYAB (MUHAMMAD IBRAHIM) NSR ROAD CHD	Charsajda	Charsajda	598803	91%	100%		3/31/2018	Jan-2018
63	SOP TO VILL:GHARIB ABAD U/C MERA PRANG (IMRAN ETC) CHARSAJDA	Charsajda	Charsajda	361135	96%	100%		3/31/2018	Dec-2017
64	SOP TO N/ABADI VILLEGE DAGAI MARDAN	Mardan	Mardan	1732743	87%	100%		2/28/2018	Dec-2017
65	SOP TO N/ABADI BIJLIGHAR MARDAN	Mardan	Mardan	2567497	86%	100%		1/31/2018	Dec-2017
66	SOP TO R/ABADI BIJLIGHAR MARDAN	Mardan	Mardan	2126178	87%	100%		2/28/2018	Dec-2017
67	SOP TO ROORIYA MARDAN	Mardan	Mardan	2125139	82%	100%		12/31/2017	Dec-2017
68	SOP TO NEW ABADI ROORIYA MARDAN	Mardan	Mardan	1923190	83%	100%		2/28/2018	Nov-2017
69	SOP TO NEW ABADI BAGHIRAM MARDAN	Mardan	Mardan	2397952	85%	100%		1/31/2018	Nov-2017
70	SOP TO R/ABADI MANGA MARDAN	Mardan	Mardan	2065934	80%	100%		1/31/2018	Nov-2017
71	SOP TO N/ABADI MANGA MARDAN	Mardan	Mardan	1965611	81%	100%		2/28/2018	Nov-2017
72	SOP TO MAN VILLEGE BUGHDADA MARDAN	Mardan	Mardan	1880557	88%	100%		3/31/2018	Nov-2017

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
73	SOP TO OLD ROAD BUGHDADA MARDAN	Mardan	Mardan	1584220	86%	100%		1/31/2018	Nov-2017
74	SOP TO CHAK HOTI MARDAN	Mardan	Mardan	1850802	84%	100%		2/28/2018	Nov-2017
75	SOP TO DIFFERENT LOCATION CHAK HOTI MARDAN	Mardan	Mardan	2214154	86%	100%		3/31/2018	Nov-2017
76	SOP TO N/ABADI MOHIB BANDA MARDAN	Mardan	Mardan	1854745	89%	100%		2/28/2018	Dec-2017
77	SOP TO DIFFERENT LOCATION MOHIB BANDA MARDAN	Mardan	Mardan	2167263	89%	100%		3/31/2018	Dec-2017
78	SOP TO N/ABADI VILLEGE MARYAR MARDAN	Mardan	Mardan	2146415	90%	100%		3/31/2018	Dec-2017
79	SOP TO DIFFERENT LOCATION AT VILLEGE MARYAR MARDAN	Mardan	Mardan	2008669	88%	100%		3/31/2018	Jan-2018
80	SOP TO N/ABADI SHAMAT PUR MARDAN	Mardan	Mardan	1924941	89%	100%		2/28/2018	Jan-2018
81	SOP TO BANDA JAT OF SHAMAT PUR MARDAN	Mardan	Mardan	1931244	89%	100%		3/31/2018	Jan-2018
82	SOP TO N/ABADI KHADARE MARDAN	Mardan	Mardan	2108594	90%	100%		3/31/2018	Mar-2018
83	SOP TO N/ABADI KHADARE P-II MARDAN	Mardan	Mardan	2006219	89%	100%		3/31/2018	Mar-2018
84	SOP TO NEW ABADI GUMBAT MARDAN	Mardan	Mardan	1800323	89%	100%		3/31/2018	Mar-2018
85	SOP TO NEW ABADI GUMBAT MARA LAR MARDAN	Mardan	Mardan	2083632	88%	100%		3/31/2018	Mar-2018
86	SOP TO DIFFERENT LOCATION AT CITY MARDAN	Mardan	Mardan	5301978	75%	100%		2/28/2018	Feb-2018
87	SOP TO NOOR MAN KHEL BAGH COLONY MARDAN	Mardan	Mardan	1352407	86%	100%		1/31/2018	Dec-2017
88	SOP TO SIKANDAR PAR HOTI MARDAN	Mardan	Mardan	1258665	86%	100%		12/31/2017	Dec-2017
89	SOP TO MOHIB ROAD PAR HOTI MARDAN	Mardan	Mardan	1616994	82%	100%		3/31/2018	Dec-2017
90	SOP TO SAWABI ROAD PAR HOTI MARDAN	Mardan	Mardan	1258101	82%	100%		1/31/2018	Jan-2018

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
91	SOP TO FARM KOROONA PAR HOTI MARDAN	Mardan	Mardan	827396	80%	100%		1/31/2018	Jan-2018
92	SOP TO MANDORI SIKADARI ROAD POORDAN ABAD MARDAN	Mardan	Mardan	842087	80%	100%		12/31/2017	Dec-2017
93	SOP TO DIFFERENT LOCATION PK-30 MARDAN	Mardan	Mardan	1694699	80%	100%		1/31/2018	Jan-2018
94	SOP TO NEW ABADI HOTI MARDAN	Mardan	Mardan	1676340	81%	100%		1/31/2018	Jan-2018
95	SOP TO PAR HOTI NEAR KARPANI MARDAN	Mardan	Mardan	1696209	85%	100%		12/31/2017	Feb-2018
96	SOP TO NEW ABADI GUL BAGH MARDAN	Mardan	Mardan	1650969	90%	100%		12/31/2017	Mar-2018
97	SOP TO VILL:KACHA LAR GULI BAGH MARDAN	Mardan	Mardan	1662096	90%	100%		1/31/2018	Nov-2017
98	SOP TO GUL BAGH MARDAN	Mardan	Mardan	1778676	90%	100%		3/31/2018	Nov-2017
99	SOP TO BARI CHAM MARDAN	Mardan	Mardan	1169768	88%	100%		12/31/2017	Nov-2017
100	SOP TO GALA DHER KHATTKO ROAD MARDAN	Mardan	Mardan	1503293	80%	100%		1/31/2018	Nov-2017
101	SOP TO L/ABADI GALA DHER MARDAN	Mardan	Mardan	1732773	91%	100%		3/31/2018	Nov-2017
102	SOP TO BARI CHAM MAYAR ROAD MARDAN	Mardan	Mardan	1169455	88%	100%		3/31/2018	Jan-2018
103	SOP TO NEW ABADI & R/ABADI GHALA DHER MARDAN	Mardan	Mardan	1644869	82%	100%		1/31/2018	Nov-2017
104	SOP TO OLD VILLAGE BARI CHAM MARDAN	Mardan	Mardan	1760544	82%	100%		12/31/2017	Nov-2017
105	SOP TO VILL:BIKAD GANJ MARDAN	Mardan	Mardan	1797529	89%	100%		2/28/2018	Nov-2017
106	SOP TO N/ABADI BIKAD GANJ MARDAN	Mardan	Mardan	1689512	90%	100%		3/31/2018	Nov-2017
107	SOP TO N/ABADI MUHABAT ABAD MARDAN	Mardan	Mardan	1696001	89%	100%		3/31/2018	Nov-2017
108	SOP TO SHERPOOR AREA MUHABAT ABAD MARDAN	Mardan	Mardan	1876501	89%	100%		2/28/2018	Nov-2017

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
109	SOP TO MAHO DHERI AREA MUHABAT ABAD MARDAN	Mardan	Mardan	1668428	89%	100%		3/31/2018	Nov-2017
110	SOP TO N/ABADI MUHABAT ABAD AREA MARDAN	Mardan	Mardan	1868697	92%	100%		2/28/2018	Nov-2017
111	SOP TO N/ABADI KHAZANA DHERI MARDAN	Mardan	Mardan	1751164	83%	100%		2/28/2018	Nov-2017
112	SOP TO L/ABADI KHAZANA DHERI MARDAN	Mardan	Mardan	1578011	86%	100%		2/28/2018	Nov-2017
113	SOP TO N/ABADI MARDAN KHAASS MARDAN	Mardan	Mardan	1811969	93%	100%		3/31/2018	Nov-2017
114	SOP TO N/ABADI KHAASS KOROONA MARDAN	Mardan	Mardan	1704319	90%	100%		3/31/2018	Jan-2018
115	SOP TO OLD KHAASS KOROONA MARDAN	Mardan	Mardan	1425633	90%	100%		3/31/2018	Mar-2018
116	SOP TO N/ABADI CHAMTAR MARDAN	Mardan	Mardan	2244836	82%	100%		2/28/2018	Feb-2018
117	SOP TO L/ABADI OLD VILLEGE CHAMTAR MARDAN	Mardan	Mardan	1584202	84%	100%		2/28/2018	Feb-2018
118	SOP TO MAIN VILLEGE DAGAI MARDAN	Mardan	Mardan	783857	89%	100%		3/31/2018	Feb-2018
119	SOP TO DAGAI SULTAN KHEL U/C DAGAI SWABI	Razzar	Swabi	629907	90%	100%		3/31/2018	Oct-2017
120	SOP TO DANDOQA U/C DAGAI SWABI	Razzar	Swabi	979197	90%	100%		3/31/2018	Nov-2017
121	SOP TO MOHIB BANDA U/C DAGAI SWABI	Razzar	Swabi	831021	91%	100%		3/31/2018	Nov-2017
122	SOP TO U/C TARAKAI SWABI	Razzar	Swabi	512015	100%	100%		3/31/2018	Nov-2017
123	SOP TO MANAGAI TARAKAI U/C TARAKAI SWABI	Razzar	Swabi	530641	85%	100%		3/31/2018	Nov-2017
124	SOP TO MANSOORI PULL U/C TARAKAI SWABI	Razzar	Swabi	647020	89%	100%		3/31/2018	Oct-2017
125	SOP TO SHAHEEDA DHERI QADEEME U/C TARAKAI SWABI	Razzar	Swabi	956379	89%	100%		3/31/2018	Nov-2017
126	SOP TO MANAGAI LAR U/C TARAKAI SWABI	Razzar	Swabi	532141	93%	100%		3/31/2018	Nov-2017

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
127	SOP TO KALUDHER U/C TOORLANDI SWABI	Razzar	Swabi	574377	92%	100%		3/31/2018	Oct-2017
128	SOP TO JANGLO PULL U/C TOORLANDI SWABI	Razzar	Swabi	600596	88%	100%		3/31/2018	Nov-2017
129	SOP TO NEAR GHS U/C TOORLANDI SWABI	Razzar	Swabi	563933	93%	100%		3/31/2018	Nov-2017
130	SOP TO QAMARGAI U/C TOORLANDI SWABI	Razzar	Swabi	839360	92%	100%		3/31/2018	Nov-2017
131	SOP TO QAMARGAI-II U/C TOORLANDI SWABI	Razzar	Swabi	658146	93%	100%		3/31/2018	Nov-2017
132	SOP TO QADAME LAR U/C TOORLANDI SWABI	Razzar	Swabi	534195	93%	100%		3/31/2018	Nov-2017
133	SOP TO DAGAI ROAD U/C TOORLANDI SWABI	Razzar	Swabi	609952	91%	100%		3/31/2018	Nov-2017
134	SOP TO CANAL ROAD U/C TOORLANDI SWABI	Razzar	Swabi	561709	88%	100%		3/31/2018	Jan-2018
135	SOP TO NEAR UNION COUNCIL U/C TOORLANDI SWABI	Razzar	Swabi	1039983	91%	100%		3/31/2018	Nov-2017
136	SOP TO BANGZARA U/C KSK SWABI	Razzar	Swabi	790603	90%	100%		3/31/2018	Nov-2017
137	SOP TO SAMAR ABAD U/C KSK SWABI	Razzar	Swabi	532141	93%	100%		3/31/2018	Oct-2017
138	SOP TO SIRAJ PURA U/C KSK SWABI	Razzar	Swabi	866084	93%	100%		3/31/2018	Nov-2017
139	SOP TO U/C SHEKH JANA SWABI	Razzar	Swabi	1150214	89%	100%		3/31/2018	Nov-2017
140	SOP TO GHAREEB ABAD U/C ASOTA SHARIF SWABI	Razzar	Swabi	518753	90%	100%		3/31/2018	Nov-2017
141	SOP TO SHERA GHUND LAR U/C ASOTA SHARIF SWABI	Razzar	Swabi	974368	89%	100%		3/31/2018	Nov-2017
142	SOP TO GANGO DHER U/C ASOTA SHARIF SWABI	Razzar	Swabi	932677	87%	100%		3/31/2018	Nov-2017
143	SOP TO SPEEN KANNE U/C ASOTA SHARIF SWABI	Razzar	Swabi	713826	91%	100%		3/31/2018	Nov-2017
144	SOP TO CHAK KHALEEL U/C ASOTA SHARIF SWABI	Razzar	Swabi	919923	91%	100%		3/31/2018	Nov-2017

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
145	SOP TO KULALO SHAWA U/C SHAWA SWABI	Razzar	Swabi	672550	93%	100%		3/31/2018	Nov-2017
146	SOP TO MOH:UMER ZAI U/C SHAWA SWABI	Razzar	Swabi	775971	91%	100%		3/31/2018	Nov-2017
147	SOP TO MADA KHELA U/C SHAWA SWABI	Razzar	Swabi	1147256	90%	100%		3/31/2018	Nov-2017
148	SOP TO KALA PARMULI U/C PARMULI SWABI	Razzar	Swabi	653963	91%	100%		3/31/2018	Feb-2018
149	SOP TO JARGA HALL U/C PARMULI SWABI	Razzar	Swabi	537137	90%	100%		3/31/2018	Dec-2017
150	SOP TO VILL:NARANJAI U/C NARANJAI SWABI	Razzar	Swabi	743482	91%	100%		3/31/2018	Jan-2018
151	SOP TO VILL:U/C MANIRI PAYAN SWABI	Swabi	Swabi	511622	88%	100%		3/31/2018	Feb-2018
152	SOP TO LUQMAN DHER U/C MANIRI PAYAN SWABI	Swabi	Swabi	686122	89%	100%		3/31/2018	Jan-2018
153	SOP TO SALEEM KHAN AURANG ABAD U/C MANIRI PAYAN SWABI	Swabi	Swabi	510753	88%	100%		3/31/2018	Feb-2018
154	SOP TO GOHATI WAND U/C MANIRI BALA SWABI	Swabi	Swabi	647673	90%	100%		3/31/2018	Feb-2018
155	SOP TO SHALKHE BANDA MANIRI GAAR U/C MANIRI BALA SWABI	Swabi	Swabi	642288	93%	100%		3/31/2018	Dec-2017
156	SOP TO VILL:SALEEM KHAN SWABI	Swabi	Swabi	528645	86%	100%		3/31/2018	Dec-2017
157	SOP TO PALO DHAND KALE SALEEM KHAN PALO DHAND SWABI	Swabi	Swabi	890046	92%	100%		3/31/2018	Feb-2018
158	SOP TO SHAGAI MIR DAD KALE MANIRI PAYAN SWABI	Swabi	Swabi	595120	88%	100%		3/31/2018	Dec-2017
159	SOP TO GHAREEB ABAD SWABI	Swabi	Swabi	599340	91%	100%		3/31/2018	Dec-2017
160	SOP TO SAPROONA SWABI	Swabi	Swabi	933926	90%	100%		3/31/2018	Dec-2017
161	SOP TO CHARBAGH CHANODA SAPROONA SWABI	Swabi	Swabi	756392	90%	100%		3/31/2018	Dec-2017
162	SOP TO MANIRI PAYAN SWABI	Swabi	Swabi	959588	94%	100%		3/31/2018	Jan-2018

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
163	SOP TO GUJARANO KALE U/C SIKANDARY SWABI	Swabi	Swabi	670936	88%	100%		3/31/2018	Feb-2018
164	SOP TO SHER ALI KALE MANIRI WAND SWABI	Swabi	Swabi	537137	89%	100%		3/31/2018	Feb-2018
165	SOP TO TOWNSHIP LARA SWABI	Swabi	Swabi	502392	86%	100%		3/31/2018	Feb-2018
166	SOP TO U/C YAR HUSSAIN SWABI	Swabi	Swabi	539837	89%	100%		3/31/2018	Feb-2018
167	SOP TO TERWATOO U/C YAR HUSSAIN SWABI	Swabi	Swabi	643482	91%	100%		3/31/2018	Jan-2018
168	SOP TO GUL ABAD U/C YAR HUSSAIN SWABI	Swabi	Swabi	633269	91%	100%		3/31/2018	Jan-2018
169	SOP TO JANGO U/C YAR HUSSAIN SWABI	Swabi	Swabi	694830	92%	100%		3/31/2018	Jan-2018
170	SOP TO BABA KHEL U/C YAR HUSSAIN SWABI	Swabi	Swabi	566218	91%	100%		3/31/2018	Feb-2018
171	SOP TO KALU KHAN LAR U/C YAR HUSSAIN SWABI	Swabi	Swabi	518625	91%	100%		3/31/2018	Jan-2018
172	SOP TO BAJA PULL LAR U/C YAQOABI SWABI	Swabi	Swabi	545461	85%	100%		3/31/2018	Feb-2018
173	SOP TO YAQOABI SARD CHEENA LAR U/C YAQOABI SWABI	Swabi	Swabi	533568	86%	100%		3/31/2018	Feb-2018
174	SOP TO NAZAR BANDA U/C YAQOABI SWABI	Swabi	Swabi	571916	92%	100%		3/31/2018	Feb-2018
175	SOP TO SERAI U/C SOODHER SWABI	Razzar	Swabi	651109	91%	100%		3/31/2018	Mar-2018
176	SOP TO DOST MUHAMMAD KOTE U/C SOODHER SWABI	Razzar	Swabi	620102	89%	100%		3/31/2018	Mar-2018
177	SOP TO CHAR BANDA U/C SOODHER SWABI	Razzar	Swabi	546481	90%	100%		3/31/2018	Mar-2018
178	SOP TO JAGANATH PULL U/C SOODHER SWABI	Razzar	Swabi	614391	90%	100%		3/31/2018	Mar-2018
179	SOP TO VILL:SARD CHEENA U/C SARD CHEENA SWABI	Swabi	Swabi	667636	88%	100%		3/31/2018	Mar-2018
180	SOP TO VILL:ROKHANE U/C SARD CHEENA SWABI	Swabi	Swabi	874770	89%	100%		3/31/2018	Mar-2018

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
181	SOP TO VILL:MANAN KHEL U/C KALU KHAN SWABI	Swabi	Swabi	542898	90%	100%		3/31/2018	Mar-2018
182	SOP TO VILL:PARRA U/C KALU KHAN SWABI	Swabi	Swabi	523577	87%	100%		3/31/2018	Mar-2018
183	SOP TO VILL:SHER GHUND LUDA KHEL U/C KALU KHAN SWABI	Swabi	Swabi	785628	91%	100%		3/31/2018	Mar-2018
184	SOP TO VILL:ADEENA PEESHA WAND U/C ADEENA SWABI	Razzar	Swabi	979276	93%	100%		3/31/2018	Mar-2018
185	SOP TO VILL:ADEENA ADDA U/C ADEENA SWABI	Razzar	Swabi	671050	88%	100%		3/31/2018	Mar-2018
186	SOP TO VILL:JANGO ADEENA PULL U/C ADEENA SWABI	Razzar	Swabi	837393	93%	100%		3/31/2018	Jan-2018
187	SOP TO VILL:GOHAR ABAD NAZAR U/C ISMAILA SWABI	Razzar	Swabi	715827	92%	100%		3/31/2018	Jan-2018
188	SOP TO VILL:BAGHEECHA MADRASSA AISHA U/C ISMAILA SWABI	Razzar	Swabi	1039212	92%	100%		3/31/2018	Mar-2018
189	SOP TO VILL:DHOBİYAN NAZAR KHORO CHOWK U/C DHOBİYAN SWABI	Swabi	Swabi	884944	92%	100%		3/31/2018	Mar-2018
190	SOP TO VILL:SHAH MAQSOOD NO-3 U/C SHAH MAQSOOD HARIPUR	Haripur	Haripur	648797	80%	70%	UP TO 31/12/2017	3/31/2018	
191	SOP TO MOH:CHOI U/C SHAH MAQSOOD HARIPUR	Haripur	Haripur	561508	87%	100%		3/31/2018	Oct-2017
192	SOP TO VILL:MAIRA NO-2 U/C SHAH MAQSOOD HARIPUR	Haripur	Haripur	594333	87%	100%		3/31/2018	Jan-2018
193	SOP TO VILL:MOHRA MAIRA U/C SHAH MAQSOOD HARIPUR	Haripur	Haripur	622822	88%	100%		3/31/2018	Jan-2018
194	SOP TO VILL:GOKA U/C SHAH MAQSOOD HARIPUR	Haripur	Haripur	620589	87%	100%		3/31/2018	Jan-2018
195	SOP TO VILL:U/C SHAH MAQSOOD NO-2 HARIPUR	Haripur	Haripur	736519	80%	70%	UP TO 31/12/2017	3/31/2018	
196	SOP TO VILL:U/C SHAH MAQSOOD HARIPUR	Haripur	Haripur	689612	86%	100%		3/31/2018	Jan-2018
197	SOP TO KAL ABAD TOWN SHIP HARIPUR	Haripur	Haripur	1553225	88%	100%		3/31/2018	Dec-2017
198	SOP TO VILL:VIJIAN MASOOM ABAD U/C BAREELA HARIPUR	Haripur	Haripur	645372	80%	80%	UP TO 31/12/2017	3/31/2018	

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
199	SOP TO MOH:AKORI MADRASSA U/C BAREELA HARIPUR	Haripur	Haripur	607982	80%	80%	UP TO 31/12/2017	3/31/2018	
200	SOP TO VILL:BANDI MUNEEEM U/C BAREELA HARIPUR	Haripur	Haripur	677299	80%	70%	UP TO 31/12/2017	3/31/2018	
201	SOP TO VILL:U/C BAREELA HARIPUR	Haripur	Haripur	680780	80%	70%	UP TO 31/12/2017	3/31/2018	
202	SOP TO VILL:CHAK MUNEEEM U/C BAREELA HARIPUR	Haripur	Haripur	622832	80%	70%	UP TO 31/12/2017	3/31/2018	
203	SOP TO VILL:MOHAT SECTOR U/C KHAIR BARA GHAZI HARIPUR	Ghazi	Haripur	533144	90%	100%		3/31/2018	Dec-2017
204	SOP TO VILL:U/C KHAIR BARA GHAZI HARIPUR	Ghazi	Haripur	637672	90%	100%		3/31/2018	Dec-2017
205	SOP TO VILL:GHARA U/C KHAIR BARA GHAZI HARIPUR	Ghazi	Haripur	680780	88%	100%		3/31/2018	Dec-2017
206	SOP TO MOH:THALA PIPLIALA U/C KHAIR BARA GHAZI HARIPUR	Ghazi	Haripur	681235	89%	100%		3/31/2018	Dec-2017
207	SOP TO VILL:CHAMYARI NO-4 U/C KHAIR BARA GHAZI HARIPUR	Ghazi	Haripur	639974	89%	100%		3/31/2018	Dec-2017
208	SOP TO VILL:CHAMYARI NO-3 U/C KHAIR BARA GHAZI HARIPUR	Ghazi	Haripur	697808	88%	100%		3/31/2018	Dec-2017
209	SOP TO VILL:CHAMYARI NO-2 U/C KHAIR BARA GHAZI HARIPUR	Ghazi	Haripur	680770	88%	100%		3/31/2018	Dec-2017
210	SOP TO VILL:CHMAYARI U/C KHAIR BARA GHAZI HARIPUR	Ghazi	Haripur	762392	80%	70%	UP TO 31/12/2017	3/31/2018	
211	SOP TO VILL:PIPLALA PERA KAS U/C KHAIR BARA HARIPUR	Ghazi	Haripur	763785	80%	80%	UP TO 31/12/2017	3/31/2018	
212	SOP TO VILL:JABBRI BUDHAR U/C JABBRI HARIPUR	Haripur	Haripur	558355	88%	100%		3/31/2018	May-2018
213	SOP TO VILL:DAR KOT U/C JABBRI HARIPUR	Haripur	Haripur	659034	80%	70%	UP TO 31/12/2017	3/31/2018	
214	SOP TO VILL:NALLA U/C JABBRI HARIPUR	Haripur	Haripur	680780	87%	100%		3/31/2018	May-2018
215	SOP TO VILL:CHOI NO-4 U/C NAJAF PUR KHAN PUR HARIPUR	Haripur	Haripur	684205	80%	70%	UP TO 31/12/2017	3/31/2018	
216	SOP TO CHOI NO-3 U/C NAJAF PUR KHAN PUR HARIPUR	Haripur	Haripur	607860	80%	60%	UP TO 31/12/2017	3/31/2018	

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
217	SOP TO VILL:LANDI CHOI U/C NAJAF PUR KHAN PUR HARIPUR	Haripur	Haripur	595524	80%	60%	UP TO 31/12/2017	3/31/2018	
218	SOP TO VILL:CHOI NO-2 U/C NAJAF PUR KHAN PUR HARIPUR	Haripur	Haripur	579492	80%	60%	UP TO 31/12/2017	3/31/2018	
219	SOP TO VILL:CHOI U/C NAJAF PUR KHAN PUR HARIPUR	Haripur	Haripur	812612	80%	70%	UP TO 31/12/2017	3/31/2018	
220	SOP TO VIL:MOH:SHAMS ABAD U/C PANIAR HARIPUR	Haripur	Haripur	538686	84%	100%		3/31/2018	May-2018
221	SOP TO VILL:U/C PANIAR HARIPUR	Haripur	Haripur	725020	84%	100%		3/31/2018	May-2018
222	SOP TO VILL:SHINGLE ROAD KANGAR COLONY U/C PANIAR HARIPUR	Haripur	Haripur	676093	80%	100%		3/31/2018	May-2018
223	SOP TO MOH:MADRASSA ABD-U-LLAH BIM MASOOD U/C PANIAR HARIPUR	Haripur	Haripur	667062	80%	70%	UP TO 31/12/2017	3/31/2018	
224	SOP TO VILL:PAHARO U/C PANIAR HARIPUR	Haripur	Haripur	765817	83%	100%		3/31/2018	May-2018
225	SOP TO VILL:TO-DO U/C PANIAR HARIPUR	Haripur	Haripur	793504	85%	100%		3/31/2018	May-2018
226	SOP TO VILL:GENIAR U/C PANIAR HARIPUR	Haripur	Haripur	684186	80%	100%		3/31/2018	May-2018
227	SOP TO VILL:KANGRA U/C PANIAR HARIPUR	Haripur	Haripur	780657	80%	70%	UP TO 31/12/2017	3/31/2018	
228	SOP TO VILL:ABD-U-LLAH PUR U/C PANIAR HARIPUR	Haripur	Haripur	769242	60%	70%	UP TO 31/12/2017	3/31/2018	
229	SOP TO VILL:KANGRA COLONY U/C PANIAR HARIPUR	Haripur	Haripur	693028	83%	100%		3/31/2018	May-2018
230	SOP TO VILL:MOH:EIDGAH U/C JUNCIBI HARIPUR	Haripur	Haripur	937283	51%	100%		3/31/2018	Dec-2017
231	SOP TO VILL:MOH:YOUNAS ABAD U/C JANIBI HARIPUR	Haripur	Haripur	898905	53%	100%		3/31/2018	Jan-2018
232	SOP TO VILL:MOH:AFZAL ABAD U/C JANUBI HARIPUR	Haripur	Haripur	894772	52%	100%		3/31/2018	Jan-2018
233	SOP TO VILL:TALI KOT MAIRA U/C KOTHERA GHAZI HARIPUR	Ghazi	Haripur	739001	87%	100%		3/31/2018	May-2018
234	SOP TO VILL:JAMRA NO-3 U/C KOTHERA GHAZI HARIPUR	Ghazi	Haripur	650240	80%	100%		3/31/2018	Oct-2017

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
235	SOP TO VILL:TALIKOT NAJI KOHLA U/C KOTHERA GHAZI HARIPUR	Ghazi	Haripur	576203	80%	70%	UP TO 31/12/2017	3/31/2018	
236	SOP TO VILL:TALI KOT U/C KOTHERA GHAZI HARIPUR	Ghazi	Haripur	693037	85%	100%		3/31/2018	May-2018
237	SOP TO VILL:GAWARI NO-3 U/C KOTHERA GHAZI HARIPUR	Ghazi	Haripur	701378	86%	100%		3/31/2018	May-2018
238	SOP TO VILL:MOH THAREHITTI NO-3 KOTHERA GHAZI HARIPUR	Ghazi	Haripur	611416	87%	100%		3/31/2018	Apr-2018
239	SOP TO VILL:THEREHATTI NO-2 KOTHERA GHAZI HARIPUR	Ghazi	Haripur	650249	87%	100%		3/31/2018	Apr-2018
240	SOP TO VILL:CHAPRIAN KOTHERA GHAZI HARIPUR	Ghazi	Haripur	652222	86%	100%		3/31/2018	May-2018
241	SOP TO VILL:JAMRA U/C KOTHERA GHAZI HARIPUR	Ghazi	Haripur	691055	80%	60%	UP TO 31/12/2017	3/31/2018	
242	SOP TO VILL:GAWARI NO-2 U/C KOTHERA GHAZI HARIPUR	Ghazi	Haripur	624964	87%	100%		3/31/2018	Apr-2018
243	SOP TO VILL:CHUTIAN KOTHERA GHAZI HARIPUR	Ghazi	Haripur	524158	88%	100%		3/31/2018	Apr-2018
244	SOP TO VILL:THAREHATTI KOTHERA GHAZI HARIPUR	Ghazi	Haripur	561235	85%	100%		3/31/2018	Apr-2018
245	SOP TO VILL:GAWARI KOTHERA GHAZI HARIPUR	Ghazi	Haripur	665464	88%	100%		3/31/2018	Apr-2018
246	SOP TO VILL:JEHANIAN DHERI U/C KOTHERA GHAZI HARIPUR	Ghazi	Haripur	561235	85%	100%		3/31/2018	Apr-2018
247	SOP TO VILL:U/C KOTHERA GHAZI	Ghazi	Haripur	611707	88%	100%		3/31/2018	Apr-2018
248	SOP TO VILL:U/C KOTHERA GHAZI HARIPUR	Ghazi	Haripur	478946	88%	100%		3/31/2018	Apr-2018
249	SOP TO VILL:KOTHERA NO-2 U/C KOTHERA GHAZI HARIPUR	Ghazi	Haripur	548787	85%	100%		3/31/2018	May-2018
250	SOP TO VILL:BAGH DARA U/C KOTHERA GHAZI HARIPUR	Ghazi	Haripur	670487	86%	100%		3/31/2018	May-2018
251	SOP TO VILL:THOI KHAN PUR U/C KALENGER HARIPUR	Haripur	Haripur	875099	84%	100%		3/31/2018	May-2018
252	SOP TO VILL:KAG NO-4 U/C JATTI PIND HARIPUR	Haripur	Haripur	840299	80%	100%		3/31/2018	May-2018

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
253	SOP TO VILL:KAG NO-3 U/C JATTI PIND HARIPUR	Haripur	Haripur	713908	80%	100%		3/31/2018	May-2018
254	SOP TO VILL:KAG NO-2 U/C JATTI PIND HARIPUR	Haripur	Haripur	684205	80%	60%	UP TO 31/12/2017	3/31/2018	
255	SOP TO VILL:KAG U/C JATTI PIND HARIPUR	Haripur	Haripur	793468	80%	70%	UP TO 31/12/2017	3/31/2018	
256	SOP TO VILL:SIMLAN NEGAR U/C JATTI PIND HARIPUR	Haripur	Haripur	802370	80%	60%	UP TO 31/12/2017	3/31/2018	
257	SOP TO VILL:U/C JATTI PIND HARIPUR	Haripur	Haripur	834293	80%	50%	UP TO 31/12/2017	3/31/2018	
258	SOP TO VILL:ALLOLI JATTI PIND HARIPUR	Haripur	Haripur	867421	80%	40%	UP TO 31/12/2017	3/31/2018	
259	SOP TO VILL:ALLOLI MOH:SHEHAR U/C JATTI PIND HARIPUR	Haripur	Haripur	1114920	80%	60%	UP TO 31/12/2017	3/31/2018	
260	SOP TO VILL:CHAPRI MAIRA ALLALI U/C JATTI PIND HARIPUR	Haripur	Haripur	610879	80%	70%	UP TO 31/12/2017	3/31/2018	
261	SOP TO VILL:SRAI NIAMAT KHAN HARIPUR	Haripur	Haripur	734265	80%	100%		3/31/2018	Oct-2017
262	SOP TO MOH:KATHA SRAI NIAMAT KHAN HARIPUR	Haripur	Haripur	1034062	84%	100%		3/31/2018	Nov-2017
263	SOP TO VILL:THALHAD SRAI NIAMAT KHAN HARIPUR	Haripur	Haripur	895165	85%	100%		3/31/2018	Nov-2017
264	SOP TO VILL:KANEER BEAT GALLI HARIPUR	Haripur	Haripur	949648	80%	50%	UP TO 31/12/2017	3/31/2018	
265	SOP TO VILL:CHOI KAMAL PUR HARIPUR	Haripur	Haripur	946223	80%	60%	UP TO 31/12/2017	3/31/2018	
266	SOP TO HATTAR (MALIK A. QAYUM NAIB NAZIM) HARIPUR	Haripur	Haripur	819485	79%	100%		3/31/2018	May-2018
267	SOP TO VILL:HATTAR NO.3 HARIPUR	Haripur	Haripur	728803	80%	100%		3/31/2018	May-2018
268	SOP TO VILL:NAZAR ABAD NO.2 HARIPUR	Haripur	Haripur	732228	86%	100%		3/31/2018	Nov-2017
269	SOP TO NAZAR ABAD HATTAR HARIPUR	Haripur	Haripur	509268	86%	100%		3/31/2018	Dec-2017
270	SOP TO VILL:KAMAL PUR HATTAR HARIPUR	Haripur	Haripur	581016	87%	100%		3/31/2018	May-2018

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
271	SOP TO VILL:SHADI (MALIK SAJID MEHMOOD) HARIPUR	Haripur	Haripur	732228	78%	70%	UP TO 31/12/2017	3/31/2018	
272	SOP TO VILL:SHADI U/C HATTAR HARIPUR	Haripur	Haripur	689213	79%	100%		3/31/2018	May-2018
273	SOP TO VILL:HATTAR HARIPUR	Haripur	Haripur	581016	80%	100%		3/31/2018	May-2018
274	SOP TO VILL:SUNGAR SRAI NIAMAT KHAN HARIPUR	Haripur	Haripur	969481	83%	100%		3/31/2018	Mar-2018
275	SOP TO MUMRIAL NO.5 TUFKIAN KHAN PUR HARIPUR	Haripur	Haripur	915364	80%	60%	UP TO 31/12/2017	3/31/2018	
276	SOP TO VILL:MIR PUR TOFKIAN HARIPUR	Haripur	Haripur	800704	85%	100%		3/31/2018	Mar-2018
277	SOP TO VILL:NEW MUMRIAL TOFKIAN KHAN PUR HARIPUR	Haripur	Haripur	861379	80%	100%		3/31/2018	Mar-2018
278	SOP TO VILL:MURCHO ABAD JULLIAN HARIPUR	Haripur	Haripur	972906	80%	60%	UP TO 31/12/2017	3/31/2018	
279	SOP TO VILL:MUMRIAL NO.5 KHAN PUR HARIPUR	Haripur	Haripur	673857	80%	70%	UP TO 31/12/2017	3/31/2018	
280	SOP TO VILL:MUMRIAL NO.4 TOFKIAN KHAN PUR HARIPUR	Haripur	Haripur	920797	80%	50%	UP TO 31/12/2017	3/31/2018	
281	SOP TO VILL:NEW MUMRIAL NO.3 TOFKIAN KHAN PUR HARIPUR	Haripur	Haripur	778703	80%	40%	UP TO 31/12/2017	3/31/2018	
282	SOP TO VILL:MUMRIAL NO.2 TOFKIAN KHAN PUR HARIPUR	Haripur	Haripur	735653	85%	100%		3/31/2018	Apr-2018
283	SOP TO MUMRIAL TOFKIAN KHAN PUR HARIPUR	Haripur	Haripur	635170	80%	70%	UP TO 31/12/2017	3/31/2018	
284	SOP TO JABA COLONY BAJEEDA CHAPPER ROAD AREA HARIPUR	Haripur	Haripur	987347	80%	100%		3/31/2018	Dec-2017
285	SOP TO VILL:MEELUM NO.5 HARIPUR	Haripur	Haripur	834842	85%	100%		3/31/2018	Mar-2018
286	SOP TO VILL:DARWAISH NO.4 HARIPUR	Haripur	Haripur	900869	80%	100%		3/31/2018	Dec-2017
287	SOP TO VILL:MAKHAN CAPPER ROAD AREA HARIPUR	Haripur	Haripur	808116	80%	100%		3/31/2018	Mar-2018
288	SOP TO VILL:SIKANDAR PUR HARIPUR	Haripur	Haripur	888671	80%	50%	UP TO 31/12/2017	3/31/2018	

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
289	SOP TO MOH:TALEEM-UL-ISLAM MALIKYAR HARIPUR	Haripur	Haripur	849873	80%	50%	UP TO 31/12/2017	3/31/2018	
290	SOP DHERY ROAD MOH:BILAL TOWN HARIPUR	Haripur	Haripur	695668	84%	100%		3/31/2018	Apr-2018
291	SOP TO MOH:MAKHAN COLONY HARIPUR	Haripur	Haripur	654454	80%	80%	UP TO 31/12/2017	3/31/2018	
292	SOP TO KOT NAJIB-U-LLAH HARIPUR	Haripur	Haripur	739979	85%	100%		3/31/2018	Dec-2017
293	SOP TO MOH:AWAN ABAD KOT NAJIB-U-LLAH HARIPUR	Haripur	Haripur	765149	80%	70%	UP TO 31/12/2017	3/31/2018	
294	SOP TO VILL:CHAJIAN GALLI REHANA HARIPUR	Haripur	Haripur	823768	85%	100%		3/31/2018	Apr-2018
295	SOP TO VILL:KAMAL PUR REHANA HARIPUR	Haripur	Haripur	935863	80%	70%	UP TO 31/12/2017	3/31/2018	
296	SOP TO VILL:KOTA PIR KOT REHANA HARIPUR	Haripur	Haripur	2349106	84%	100%		3/31/2018	May-2018
297	SOP TO THEHIA CHAJEIAN REHANA HARIPUR	Haripur	Haripur	646273	86%	100%		3/31/2018	Dec-2017
298	SOP TO DOBIAN KANA KUND REHANA HARIPUR	Haripur	Haripur	838755	80%	50%	UP TO 31/12/2017	3/31/2018	
299	SOP TO VILL:DHERY CHAJIAN REHANA HARIPUR	Haripur	Haripur	812635	85%	100%		3/31/2018	Dec-2017
300	SOP TO VILL:DINGI MOH:NIKAH NARIAN REHANA HARIPUR	Haripur	Haripur	725912	84%	100%		3/31/2018	May-2018
301	SOP TO VILL:DANA MASOORY REHANA HARIPUR	Haripur	Haripur	729337	86%	100%		3/31/2018	Dec-2017
302	SOP TO NASEEM TOWN SEC NO.1 HARIPUR	Haripur	Haripur	768962	83%	100%		3/31/2018	Mar-2018
303	SOP TO VILL: U/C DARWAISH HARIPUR	Haripur	Haripur	853730	80%	50%	UP TO 31/12/2017	3/31/2018	
304	SOP TO VILL:MAKHAN NO.2 CAPPER ROAD AREA HARIPUR	Haripur	Haripur	772387	83%	100%		3/31/2018	Mar-2018
305	SOP TO MOH:MISKEEN ABAD MANKORAI HARIPUR	Haripur	Haripur	1385810	84%	100%		3/31/2018	Mar-2018
306	SOP TO VILL:PARALA NO.2 HARIPUR	Haripur	Haripur	1456901	85%	100%		3/31/2018	Dec-2017

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
307	SOP TO VILL:MAJEEDA MANKARAI NO.1 HARIPUR	Haripur	Haripur	685898	84%	100%		3/31/2018	May-2018
308	SOP TO VILL:MEELUM DARWAISH HARIPUR	Haripur	Haripur	815438	80%	70%	UP TO 31/12/2017	3/31/2018	
309	SOP TO VILL:SAYED PUR U/C KALINGER HARIPUR	Haripur	Haripur	725912	88%	100%		3/31/2018	Apr-2018
310	SOP TO VILL:MURAD PUR U/C KALINGER HARIPUR	Haripur	Haripur	1067371	85%	100%		3/31/2018	Apr-2018
311	SOP TO VILL:CHAMJAKA U/C KALINGER HARIPUR	Haripur	Haripur	772387	87%	100%		3/31/2018	Nov-2017
312	SOP TO VILL:PANIALI JAM U/C KALINGER HARIPUR	Haripur	Haripur	823739	87%	100%		3/31/2018	Jan-2018
313	SOP TO VILL:BANDA BASANT PUR U/C KALINGER HARIPUR	Haripur	Haripur	877064	86%	100%		3/31/2018	May-2018
314	SOP TO VILL:NEW KHAR KOT U/C KALINGER HARIPUR	Haripur	Haripur	823739	87%	100%		3/31/2018	May-2018
315	SOP TO VILL:KHERY U/C KALINGER HARIPUR	Haripur	Haripur	761284	87%	100%		3/31/2018	May-2018
316	SOP TO VILL:GANDAF MOH:DHERY U/C KALINGER HARIPUR	Haripur	Haripur	948977	83%	100%		3/31/2018	Mar-2018
317	SOP TO VILL:KALINGER JANOOBI U/C KALINGER HARIPUR	Haripur	Haripur	787538	83%	100%		3/31/2018	Mar-2018
318	SOP TO VILL:GANDAF MOH:BAGH U/C KALINGER HARIPUR	Haripur	Haripur	713659	86%	100%		3/31/2018	May-2018
319	SOP TO BAIL U/C SARI KOT HARIPUR	Ghazi	Haripur	524625	80%	60%	UP TO 31/12/2017	3/31/2018	
320	SOP TO VILL:DOLNI REHANA HARIPUR	Haripur	Haripur	993464	86%	100%		3/31/2018	Oct-2017
321	SOP TO KOT-N-ULLAH NO-2 HARIPUR	Haripur	Haripur	820751	87%	100%		3/31/2018	Nov-2017
322	SOP TO ROSHAN ABAD KOT-N-ULLAH HARIPUR	Haripur	Haripur	753047	86%	100%		3/31/2018	Nov-2017
323	SOP TO VILL:PARALA MANKARAI NO-3 HARIPUR	Haripur	Haripur	865790	88%	100%		3/31/2018	Oct-2017
324	SOP TO VILL:SERIAN HARIPUR	Haripur	Haripur	807200	80%	60%	UP TO 31/12/2017	3/31/2018	

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
325	SOP TO KALIS NEAR CHOUNGAI NO-3 KTS NO-2 HARIPUR	Haripur	Haripur	754808	80%	100%		3/31/2018	Mar-2018
326	SOP TO MOH:FARID ABAD VILL:NEW JAGAL HARIPUR	Haripur	Haripur	976434	78%	100%		3/31/2018	Mar-2018
327	SOP TO VILL:TOFKIAN K/PUR HARIPUR	Haripur	Haripur	764179	80%	30%	UP TO 31/12/2017	3/31/2018	
328	SOP TO VILL:QAZIAN NO-3 DHEENDA HARIPUR	Haripur	Haripur	736067	80%	100%		3/31/2018	Mar-2018
329	SOP TO VILL:DHEENDA HARIPUR	Haripur	Haripur	745910	80%	40%	UP TO 31/12/2017	3/31/2018	
330	SOP TO VILL:MOH:BAN HARIPUR	Haripur	Haripur	1026606	83%	100%		3/31/2018	Mar-2018
331	SOP TO VILL:ISLAM PUR SERIAN HARIPUR	Haripur	Haripur	767604	80%	100%		3/31/2018	Mar-2018
332	SOP TO VILL:MANG SERIAN HARIPUR	Haripur	Haripur	767604	82%	100%		3/31/2018	Mar-2018
333	SOP TO VILL:KHAIR ABAD (NORA) DHEENDA HARIPUR	Haripur	Haripur	986820	84%	100%		3/31/2018	Mar-2018
334	SOP TO MOH:AHMAD ABAD SERIAN HARIPUR	Haripur	Haripur	890120	80%	50%	UP TO 31/12/2017	3/31/2018	
335	SOP TO VILL:DAMKAR COLONY HARIPUR	Haripur	Haripur	756472	80%	100%		3/31/2018	Jan-2018
336	SOP TO VILL:DHENDA MOH:ILYASAI HARIPUR	Haripur	Haripur	771029	84%	100%		3/31/2018	Mar-2018
337	SOP TO VILL:SERIAN TARIQ MEHMOOD HARIPUR	Haripur	Haripur	767604	80%	40%	UP TO 31/12/2017	3/31/2018	
338	SOP TO VILL:BASOO MAIRA HARIPUR	Haripur	Haripur	956975	85%	100%		3/31/2018	Dec-2017
339	SOP TO VILL:BHURA BANDA DHENDA HARIPUR	Haripur	Haripur	756472	80%	50%	UP TO 31/12/2017	3/31/2018	
340	SOP TO VILL:QAZIAN HARIPUR	Haripur	Haripur	897798	85%	100%		3/31/2018	May-2018
341	SOP TO VILL:QAZIAN NO-2 DHEENDA HARIPUR	Haripur	Haripur	763289	80%	50%	UP TO 31/12/2017	3/31/2018	
342	SOP TO JAGAL NALLA COLONY HARIPUR	Haripur	Haripur	912265	62%	50%	UP TO 31/12/2017	3/31/2018	

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
343	SOP TO VILL:PIND JAMAL KHAN REHANA HARIPUR	Haripur	Haripur	740933	80%	80%	UP TO 31/12/2017	3/31/2018	
344	SOP TO VILL:KAMAL PUR NO-2 REHANA HARIPUR	Haripur	Haripur	1796046	80%	70%	UP TO 31/12/2017	3/31/2018	
345	SOP TO VILL:NOORDI GUL DHERY HARIPUR	Haripur	Haripur	1123810	80%	80%	UP TO 31/12/2017	3/31/2018	
346	SOP TO CHAPRA REHANA HARIPUR	Haripur	Haripur	1023792	83%	100%		3/31/2018	Mar-2018
347	SOP TO VILL:PIRKOT NO-2 REHANA HARIPUR	Haripur	Haripur	951891	85%	100%		3/31/2018	Mar-2018
348	SOP TO VILL:KOT -N-ULLAH KHAN NO-4 HARIPUR	Haripur	Haripur	734411	81%	100%		3/31/2018	Mar-2018
349	SOP TO VILL:KOT-N-ULLAH NO-5 HARIPUR	Haripur	Haripur	781660	80%	70%	UP TO 31/12/2017	3/31/2018	
350	SOP TO VILL:SERIAN MAIRA HARIPUR	Haripur	Haripur	968019	80%	60%	UP TO 31/12/2017	3/31/2018	
351	SOP TO VILL:KOKA REHANA HARIPUR	Haripur	Haripur	847010	80%	80%	UP TO 31/12/2017	3/31/2018	
352	SOP TO VILL:DHERY SIKANDAR PUR HARIPUR	Haripur	Haripur	713905	82%	100%		3/31/2018	May-2018
353	SOP TO VILL:MALIK YAR HARIPUR	Haripur	Haripur	706392	81%	100%		3/31/2018	May-2018
354	SOP TO VILL:MOH:DAOOD ABAD SIKANDAR PUR HARIPUR	Haripur	Haripur	779122	80%	60%	UP TO 31/12/2017	3/31/2018	
355	SOP TO VILL:AWAN COLONY SIKANDAR PUR HARIPUR	Haripur	Haripur	756472	82%	100%		3/31/2018	May-2018
356	SOP TO RANGEELA ROAD SIKANDAR PUR HARIPUR	Haripur	Haripur	1052825	80%	100%		3/31/2018	May-2018
357	SOP TO VILL:KOT-N-ULLAH NO-3 HARIPUR	Haripur	Haripur	886636	86%	100%		3/31/2018	Nov-2017
358	SOP TO VILL:KOT -N- ULLAH NO-2 HARIPUR	Haripur	Haripur	734411	81%	100%		3/31/2018	Dec-2017
359	SOP TO VILL:MEELUM NO-2 DARWAISH HARIPUR	Haripur	Haripur	840808	80%	60%	UP TO 31/12/2017	3/31/2018	
360	SOP TO VILL:SADIQUE ABAD KOT-N-ULLAH HARIPUR	Haripur	Haripur	734411	85%	100%		3/31/2018	Dec-2017

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
361	SOP TO VILL:KAMALA MOH:MEHFOOZ ABAD KOT-N-ULLAH HARIPUR	Haripur	Haripur	850281	77%	50%	UP TO 31/12/2017	3/31/2018	
362	SOP TO VILL:SRAI GADAI KOT -N-ULLAH HARIPUR	Haripur	Haripur	769825	80%	50%	UP TO 31/12/2017	3/31/2018	
363	SOP TO SAKHI ABAD KOT-N-ULLAH HARIPUR	Haripur	Haripur	572371	80%	100%		3/31/2018	May-2018
364	SOP TO VILL:SHINI MAIRA KOT-N-ULLAH HARIPUR	Haripur	Haripur	944215	80%	50%	UP TO 31/12/2017	3/31/2018	
365	SOP TO VILL:SHINI MAIRA NO-2 KOT-N-ULLAH HARIPUR	Haripur	Haripur	851911	81%	100%		3/31/2018	May-2018
366	SOP TO VILL:MANKARAI HARIPUR	Haripur	Haripur	974324	86%	100%		3/31/2018	Dec-2017
367	SOP TO VILL:PARALA NO-4 MANKARAI HARIPUR	Haripur	Haripur	767604	87%	100%		3/31/2018	Dec-2017
368	SOP TO VILL:NASEEM TOWN DAEWAISH HARIPUR	Haripur	Haripur	1469311	80%	60%	UP TO 31/12/2017	3/31/2018	
369	SOP TO MOH:BANDHA HARIPUR	Haripur	Haripur	953928	80%	60%	UP TO 31/12/2017	3/31/2018	
370	SOP TO VILL:MEELUM DARWAISH HARIPUR	Haripur	Haripur	760758	80%	50%	UP TO 31/12/2017	3/31/2018	
371	SOP TO VILL:GANJAN KOT-N-ULLAH HARIPUR	Haripur	Haripur	829201	80%	50%	UP TO 31/12/2017	3/31/2018	
372	SOP TO VILL:DARWAISH NO-3 HARIPUR	Haripur	Haripur	993610	80%	60%	UP TO 31/12/2017	3/31/2018	
373	SOP TO VILL:GANJA KAMALA KOT-N-ULLAH HARIPUR	Haripur	Haripur	731404	80%	50%	UP TO 31/12/2017	3/31/2018	
374	SOP TO VILL:DOBANDI MAKHANWAL MANKARAI HARIPUR	Haripur	Haripur	1566246	80%	50%	UP TO 31/12/2017	3/31/2018	
375	SOP TO VILL:PARALA HARIPUR	Haripur	Haripur	800679	80%	60%	UP TO 31/12/2017	3/31/2018	
376	SOP TO VILL:DARWAISH U/C DARWAISH HARIPUR	Haripur	Haripur	670466	80%	50%	UP TO 31/12/2017	3/31/2018	
377	SOP TO MOH:FEROZ PURA SHAMALI HARIPUR	Haripur	Haripur	524851	85%	100%		3/31/2018	Oct-2017
378	SOP TO MOH:FEROZ PURA NO-3 SHAMALI HARIPUR	Haripur	Haripur	563856	82%	100%		3/31/2018	Nov-2017

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
379	SOP TO MOH:FEROZ PURA U/C SHAMALI HARIPUR	Haripur	Haripur	524851	80%	40%	UP TO 31/12/2017	3/31/2018	
380	SOP TO MOH:RAMZANI NO-3 SHAMALI HARIPUR	Haripur	Haripur	520820	80%	80%	UP TO 31/12/2017	3/31/2018	
381	SOP TO MOH:DARWAISH SHAMALI HARIPUR	Haripur	Haripur	567887	86%	100%		3/31/2018	Dec-2017
382	SOP TO MOH:BABU U/C SHAMALI HARIPUR	Haripur	Haripur	524851	80%	40%	UP TO 31/12/2017	3/31/2018	
383	SOP TO MOH:RAMZANI U/C SHAMALI HARIPUR	Haripur	Haripur	528276	80%	50%	UP TO 31/12/2017	3/31/2018	
384	SOP TO VILL:MIR PUR NO-2 PANDAK U/C LADAR MANG HARIPUR	Haripur	Haripur	963900	80%	100%		3/31/2018	Mar-2018
385	SOP TO VILL:KIHNIAN AWAN U/C LADAR MANG HARIPUR	Haripur	Haripur	974812	80%	100%		3/31/2018	Jan-2018
386	SOP TO VILL:NIQARCHIAN NO-2 QAZIPUR HARIPUR	Ghazi	Haripur	952811	83%	100%		3/31/2018	May-2018
387	SOP TO VILL:NIQARCHIAN QAZIPUR HARIPUR	Ghazi	Haripur	937601	82%	100%		3/31/2018	Mar-2018
388	SOP TO VILL:MIR PUR NO-2 PANDAK HARIPUR	Haripur	Haripur	1043122	80%	100%		3/31/2018	Dec-2017
389	SOP TO VILL:MIR PUR PANDAK HARIPUR	Haripur	Haripur	844679	81%	100%		3/31/2018	Dec-2017
390	SOP TO VILL:TALUKAR TOWN PANDAK HARIPUR	Haripur	Haripur	715571	83%	100%		3/31/2018	Nov-2017
391	SOP TO VILL:MIR PUR NO-3 PANDAK HARIPUR	Haripur	Haripur	913200	80%	100%		3/31/2018	Nov-2017
392	SOP TO VILL:THOOTHY GARHI NAR AMAZAI HARIPUR	Haripur	Haripur	897990	63%	40%	UP TO 31/12/2017	3/31/2018	
393	SOP TO VILL:CHARWAI NAR AMAZAI HARIPUR	Haripur	Haripur	974812	80%	50%	UP TO 31/12/2017	3/31/2018	
394	SOP TO VILL:PERIA NO-2 NAR AMAZAI HARIPUR	Haripur	Haripur	823703	80%	30%	UP TO 31/12/2017	3/31/2018	
395	SOP TO VILL:KALI LAR NARA AMAZAI HARIPUR	Haripur	Haripur	784092	80%	30%	UP TO 31/12/2017	3/31/2018	
396	SOP TO VILL:THANDARI U/C NARA AMAZAI HARIPUR	Haripur	Haripur	1455051	80%	50%	UP TO 31/12/2017	3/31/2018	

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
397	SOP TO VILL:KUPRI NARA AMAZAI HARIPUR	Haripur	Haripur	802668	80%	50%	UP TO 31/12/2017	3/31/2018	
398	SOP TO VILL:PARIA U/C NARA AMAZAI HARIPUR	Haripur	Haripur	1173255	80%	40%	UP TO 31/12/2017	3/31/2018	
399	SOP TO VILL:KAILAG NR:RAILWAY PATAK KALIAN BALA HARIPUR	Haripur	Haripur	1194231	81%	100%		3/31/2018	Dec-2017
400	SOP TO VILL:BURKHA U/C KOLIAN BALA HARIPUR	Haripur	Haripur	810010	80%	30%	UP TO 31/12/2017	3/31/2018	
401	SOP TO VILL:DANA FERAZ PUR NO-2 MOH:ABHAGI BARKOT HARIPUR	Haripur	Haripur	1039908	80%	40%	UP TO 31/12/2017	3/31/2018	
402	SOP TO VILL:DANA FERAZ PUR BARKOT HARIPUR	Haripur	Haripur	909746	80%	50%	UP TO 31/12/2017	3/31/2018	
403	SOP TO VILL:DANA FERAZ PUR U/C BARKOT HARIPUR	Haripur	Haripur	986860	80%	30%	UP TO 31/12/2017	3/31/2018	
404	SOP TO VILL:GARHI MARIA HARIPUR	Haripur	Haripur	958220	80%	40%	UP TO 31/12/2017	3/31/2018	
405	SOP TO VILL:DALO PAI GHAZI HARIPUR	Ghazi	Haripur	926767	76%	60%	UP TO 31/12/2017	3/31/2018	
406	SOP TO VILL:GHAZI NO-4 U/C GHAZI HARIPUR	Ghazi	Haripur	1098988	73%	50%	UP TO 31/12/2017	3/31/2018	
407	SOP TO VILL:ESSA KUND GHAZI HARIPUR	Ghazi	Haripur	926767	76%	40%	UP TO 31/12/2017	3/31/2018	
408	SOP TO VILL:MIAN DHERY QAZI PUR HARIPUR	Ghazi	Haripur	969309	80%	40%	UP TO 31/12/2017	3/31/2018	
409	SOP TO VILL:GHARA HIMLAT GHAZI HARIPUR	Ghazi	Haripur	880306	84%	100%		3/31/2018	Mar-2018
410	SOP TO VILL:KHALO GHAZI HARIPUR	Ghazi	Haripur	745549	82%	100%		3/31/2018	Mar-2018
411	SOP TO VILL:BARWASA NO-3 GHAZI HARIPUR	Ghazi	Haripur	845638	80%	50%	UP TO 31/12/2017	3/31/2018	
412	SOP TO MOH:ASLAM KHAN BARWASA GHAZI HARIPUR	Ghazi	Haripur	1098988	80%	60%	UP TO 31/12/2017	3/31/2018	
413	SOP TO VILL:BARWASA U/C GHAZI HARIPUR	Ghazi	Haripur	979675	80%	50%	UP TO 31/12/2017	3/31/2018	
414	SOP TO VILL:GHAZI NO-2 U/C GHAZI HARIPUR	Ghazi	Haripur	823703	80%	60%	UP TO 31/12/2017	3/31/2018	

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
415	SOP TO MOH:MAZHAR HAYAT U/C GHAZI HARIPUR	Ghazi	Haripur	805547	80%	40%	UP TO 31/12/2017	3/31/2018	
416	SOP TO VILL:U/C GHAZI HARIPUR	Ghazi	Haripur	986860	80%	50%	UP TO 31/12/2017	3/31/2018	
417	SOP TO VILL:KHATTAK ABAD NO-1 GHAZI HARIPUR	Ghazi	Haripur	946441	80%	50%	UP TO 31/12/2017	3/31/2018	
418	SOP TO VILL:KHATTAK ABAD U/C GHAZI HARIPUR	Ghazi	Haripur	917918	80%	40%	UP TO 31/12/2017	3/31/2018	
419	SOP TO VILL:GHARA U/C GHAZI HARIPUR	Ghazi	Haripur	1020720	80%	50%	UP TO 31/12/2017	3/31/2018	
420	SOP TO VILL:MAIRA CHANGI BANDI NO-25 SALEH HARIPUR	Haripur	Haripur	835271	87%	100%		3/31/2018	Oct-2017
421	SOP TO VILL:MAIRA SRAI SALEH HARIPUR	Haripur	Haripur	958220	85%	100%		3/31/2018	Oct-2017
422	SOP TO VILL:GUL BAHAR COLONY NR:SOKA PUR 5 SALEH HARIPUR	Haripur	Haripur	695074	86%	100%		3/31/2018	Oct-2017
423	SOP TO VILL:MOHRA DAKHALI KALAWAN SRAI SALEH HARIPUR	Haripur	Haripur	706163	87%	100%		3/31/2018	Dec-2017
424	SOP TO VILL:CHANGI BANDI NO-2 SRAI SALEH HARIPUR	Haripur	Haripur	669110	87%	100%		3/31/2018	Dec-2017
425	SOP TO VILL:CHANGI BANDI SRAI SALEH HARIPUR	Haripur	Haripur	737631	87%	100%		3/31/2018	Nov-2017
426	SOP TO MOH:DO-NALLA PUL CHANGI BANDI SRAI SALEH HARIPUR	Haripur	Haripur	520820	88%	100%		3/31/2018	Nov-2017
427	SOP TO VILL:GUL BAHAR COLONY SRAI SALEH HARIPUR	Haripur	Haripur	600976	87%	100%		3/31/2018	Dec-2017
428	SOP TO VILL:CHANGI BANDI SRAI SALEH HARIPUR	Haripur	Haripur	524851	87%	100%		3/31/2018	Nov-2017
429	SOP TO VILL:RAHMANIA TOWN HARIPUR	Haripur	Haripur	524851	86%	100%		3/31/2018	Dec-2017
430	SOP TO VILL:PATAHN COLONY WASTI CENTRAL HARIPUR	Haripur	Haripur	629499	85%	100%		3/31/2018	Dec-2017
431	SOP TO VILL:WASTI NO-3 HARIPUR	Haripur	Haripur	524851	86%	100%		3/31/2018	Dec-2017
432	SOP TO MOH:WASTI NO-2 HARIPUR	Haripur	Haripur	434748	87%	100%		3/31/2018	Nov-2017

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
433	SOP TO VILL:BANDI MIAN PIR DAD NO-1 HARIPUR	Haripur	Haripur	986860	80%	50%	UP TO 31/12/2017	3/31/2018	
434	SOP TO VILL:SANGHAR HARIPUR	Haripur	Haripur	1016341	80%	50%	UP TO 31/12/2017	3/31/2018	
435	SOP TO VILL:DHARAM PANI SRAI NIAMAD KHAN HARIPUR	Haripur	Haripur	1067181	83%	100%		3/31/2018	Dec-2017
436	SOP TO VILL:BANDI MIAN PIR DAD SRAI NIAMAT KHAN HARIPUR	Haripur	Haripur	681680	84%	100%		3/31/2018	Jan-2018
437	SOP TO ALLOLI MOH:KOCHI DARA JATTI PIND HARIPUR	Haripur	Haripur	859880	92%	100%		3/31/2018	Jan-2018
438	SOP TO SARI BAIL U/C SARI KOT HARIPUR	Ghazi	Haripur	510376	100%	100%		3/31/2018	Jan-2018
439	SOP TO CHUNTRY KHURD U/C SARI KOT HARIPUR	Ghazi	Haripur	696453	85%	100%		3/31/2018	Jan-2018
440	SOP TO VILL:BALAK MOH:SWABI U/C SARI KOT HARIPUR	Ghazi	Haripur	810950	82%	100%		3/31/2018	Jan-2018
441	SOP TO VILL:SUNBIL U/C SARIKOT HARIPUR	Ghazi	Haripur	728436	86%	100%		3/31/2018	Jan-2018
442	SOP TO VILL:U/C SARI KOT HARIPUR	Ghazi	Haripur	712072	89%	100%		3/31/2018	Jan-2018
443	SOP TO VILL:JAMRA DINGI U/C DINGI HARIPUR	Haripur	Haripur	601743	87%	100%		3/31/2018	Apr-2018
444	SOP TO VILL:CHAMBA PIND U/C DINDI (JAMRA) HARIPUR	Haripur	Haripur	726736	85%	100%		3/31/2018	Apr-2018
445	SOP TO VILL:LADA U/C DINGI HARIPUR	Haripur	Haripur	638274	87%	100%		3/31/2018	Apr-2018
446	SOP TO MOH:DARBAR VILL:U/C DINGI HARIPUR	Haripur	Haripur	649399	86%	100%		3/31/2018	Dec-2017
447	SOP TO VILL:DHENDAN NO.2 U/C DINGI HARIPUR	Haripur	Haripur	693630	80%	40%	UP TO 31/12/2017	3/31/2018	
448	SOP TO VILL:CHAMBA PIND U/C DINGI HARIPUR	Haripur	Haripur	640286	80%	50%	UP TO 31/12/2017	3/31/2018	
449	SOP TO VILL:MORI PIR BUX U/C DINGI HARIPUR	Haripur	Haripur	645974	86%	100%		3/31/2018	Dec-2017
450	SOP TO VILL:MALIK ABAD MOTIAN U/C DINGI HARIPUR	Haripur	Haripur	723311	80%	50%	UP TO 31/12/2017	3/31/2018	

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
451	SOP TO VILL:LADDA JAMRA U/C DINGI HARIPUR	Haripur	Haripur	693630	80%	50%	UP TO 31/12/2017	3/31/2018	
452	SOP TO VILL:CHAM U/C PIND KAMAL KHAN HARIPUR	Haripur	Haripur	649399	80%	40%	UP TO 31/12/2017	3/31/2018	
453	SOP TO VILL:CHAM U/C PIND KAMAL KHAN HARIPUR	Haripur	Haripur	693630	80%	50%	UP TO 31/12/2017	3/31/2018	
454	SOP TO VILL:NEW ABADIES CHECHIAN BOARD U/C PIND KAMAL KHAN HARIPUR	Haripur	Haripur	734436	79%	40%	UP TO 31/12/2017	3/31/2018	
455	SOP TO VILL:GANGIAN U/C PIND KAMAL KHAN HARIPUR	Haripur	Haripur	645974	80%	50%	UP TO 31/12/2017	3/31/2018	
456	SOP TO BAHT U/C BEER HARIPUR	Haripur	Haripur	579492	88%	100%		3/31/2018	Oct-2017
457	SOP TO JAMRA DAKHILI LADA U/C DINGI HARIPUR	Haripur	Haripur	649979	86%	100%		3/31/2018	Dec-2017
458	SOP TO BANDI SERAN NO.2 U/C PIND KAMAL KHAN HARIPUR	Haripur	Haripur	662459	86%	100%		3/31/2018	Dec-2017
459	SOP TO VILL:GHELHAM U/C PIND KAMAL KHAN HARIPUR	Haripur	Haripur	520711	80%	50%	UP TO 31/12/2017	3/31/2018	
460	SOP TO VILL:SERAN U/C PIND KAMAL KHAN HARIPUR	Haripur	Haripur	535261	80%	40%	UP TO 31/12/2017	3/31/2018	
461	SOP TO VILL:GHELHAM U/C PIND KAMAL KHAN HARIPUR	Haripur	Haripur	533144	80%	50%	UP TO 31/12/2017	3/31/2018	
462	SOP TO VILL:KACHI U/C BEER HARIPUR	Haripur	Haripur	642578	86%	100%		3/31/2018	Oct-2017
463	SOP TO U/C BEER HARIPUR	Haripur	Haripur	699045	88%	100%		3/31/2018	Nov-2017
464	SOP TO GORA MORI MALYA DAKHILI U/C DINGI HARIPUR	Haripur	Haripur	684205	80%	50%	UP TO 31/12/2017	3/31/2018	
465	SOP TO MOH:MAIRA DOIAN KHUSHKI U/C PIND KAMAL KHAIL HARIPUR	Haripur	Haripur	639974	80%	50%	UP TO 31/12/2017	3/31/2018	
466	SOP TO VILL:TARAR GHARBI U/C PIND KAMAL KHAN HARIPUR	Haripur	Haripur	684205	80%	50%	UP TO 31/12/2017	3/31/2018	
467	SOP TO VILL:BANDI GERAN NO.3 U/C PIND KAMAL KHAN HARIPUR	Haripur	Haripur	699045	80%	50%	UP TO 31/12/2017	3/31/2018	
468	SOP TO MOH:BANI WALA VILL:U/C DINGI HARIPUR	Haripur	Haripur	741615	80%	50%	UP TO 31/12/2017	3/31/2018	

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
469	SOP TO VILL:DHEDAN U/C DINGI HARIPUR	Haripur	Haripur	741615	80%	50%	UP TO 31/12/2017	3/31/2018	
470	SOP TO VILL:TARAR U/C PIND KHAN KHAIL HARIPUR	Haripur	Haripur	507699	80%	40%	UP TO 31/12/2017	3/31/2018	
471	SOP TO VILL:U/C PIND KAMAL KHAN HARIPUR	Haripur	Haripur	620859	84%	100%		3/31/2018	Apr-2018
472	SOP TO VILL:KANGRA COLONY U/C PANIAN HARIPUR	Haripur	Haripur	727834	86%	100%		3/31/2018	May-2018
473	SOP TO VILL:AWAN ABAD HARIPUR	Haripur	Haripur	687028	80%	40%	UP TO 31/12/2017	3/31/2018	
474	SOP TO VILL:GULO BANDI HARIPUR	Haripur	Haripur	696453	80%	40%	UP TO 31/12/2017	3/31/2018	
475	SOP TO VILL:U/C KOT NAJIB-U-LLAH HARIPUR	Haripur	Haripur	690765	89%	100%		3/31/2018	Nov-2017
476	SOP TO VILL:SRAI GHADARI HARIPUR	Haripur	Haripur	611416	87%	100%		3/31/2018	Dec-2017
477	SOP TO VILL:BASOO MAIRA U/C DHEENDA HARIPUR	Haripur	Haripur	646222	86%	100%		3/31/2018	Nov-2017
478	SOP TO VILL:U/C PANIAN HARIPUR	Haripur	Haripur	655255	86%	100%		3/31/2018	Apr-2018
479	SOP TO VILL:GHADWALIAN HARIPUR	Haripur	Haripur	632496	87%	100%		3/31/2018	Dec-2017
480	SOP TO VILL:JEHANGIR ABAD U/C HARIPUR SOUTH HARIPUR	Haripur	Haripur	660183	86%	100%		3/31/2018	Nov-2017
481	SOP TO VILL:BASHAR COLONT U/C CENTRAL HARIPUR	Haripur	Haripur	564660	80%	50%	UP TO 31/12/2017	3/31/2018	
482	SOP TO VILL:KAMAL PUR U/C REHANA HARIPUR	Haripur	Haripur	750501	80%	50%	UP TO 31/12/2017	3/31/2018	
483	SOP TO VILL:U/C KAG HARIPUR	Haripur	Haripur	523854	80%	50%	UP TO 31/12/2017	3/31/2018	
484	SOP TO VILL:KOT NAJIB-U-LLAH HARIPUR	Haripur	Haripur	614404	89%	100%		3/31/2018	Nov-2017
485	SOP TO VILL:ALDO U/C GHAZI HARIPUR	Ghazi	Haripur	526174	80%	50%	UP TO 31/12/2017	3/31/2018	
486	SOP TO VILL:GHARAN U/C KUNDI HARIPUR	Ghazi	Haripur	552212	80%	50%	UP TO 31/12/2017	3/31/2018	

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
487	SOP TO VILL:JEHANGIR ABAD NO.2 U/C SOUTH HARIPUR	Haripur	Haripur	667081	83%	100%		3/31/2018	Nov-2017
488	SOP TO VILL:IBRAR COLONY U/C SOUTH HARIPUR	Haripur	Haripur	552212	85%	100%		3/31/2018	Dec-2017
489	SOP TO VILL:DARA U/C KHAN PUR HARIPUR	Haripur	Haripur	520429	80%	60%	UP TO 31/12/2017	3/31/2018	
490	SOP TO VILL:KAKOTRY U/C BAR HARIPUR	Haripur	Haripur	568085	80%	40%	UP TO 31/12/2017	3/31/2018	
491	SOP TO VILL:FAQIR ABAD U/C DARWAISH HARIPUR	Haripur	Haripur	687028	84%	100%		3/31/2018	Dec-2017
492	SOP TO VILL:DOLAT SHAH U/C KTS HARIPUR	Haripur	Haripur	611416	84%	100%		3/31/2018	Jan-2018
493	SOP TO VILL:U/C SERIAN HARIPUR	Haripur	Haripur	687028	80%	40%	UP TO 31/12/2017	3/31/2018	
494	SOP TO VILL:BAGH BANDA U/C KUNDI HARIPUR	Ghazi	Haripur	612607	82%	100%		3/31/2018	Dec-2017
495	SOP TO CHOUNTRY NO.3 HARIPUR	Haripur	Haripur	522531	80%	40%	UP TO 31/12/2017	3/31/2018	
496	SOP TO MODAL CITY NR:DHEENDA ROAD HARIPUR	Haripur	Haripur	859426	83%	100%		3/31/2018	Nov-2017
497	SOP TO VILL:AKHOON BANDI NO.2 U/C AKHOON BANDI HARIPUR	Haripur	Haripur	535261	80%	50%	UP TO 31/12/2017	3/31/2018	
498	SOP TO VILL:ELEMENTRY COLLEGE HARIPUR	Haripur	Haripur	727834	80%	50%	UP TO 31/12/2017	3/31/2018	
499	SOP TO VILL:CHANGLI BANDI NO.3 U/C REHANA HARIPUR	Haripur	Haripur	693878	84%	100%		3/31/2018	Nov-2017
500	SOP TO VILL:MORI NO.2 U/C PIND HASHIM KHAN HARIPUR	Haripur	Haripur	775490	80%	50%	UP TO 31/12/2017	3/31/2018	
501	SOP TO VILL:NOOR COLONY NO.3 U/C HARIPUR SOUTH HARIPUR	Haripur	Haripur	693878	84%	100%		3/31/2018	Dec-2017
502	SOP TO VILL:DOYAN U/C DARWAISH HARIPUR	Haripur	Haripur	655647	80%	40%	UP TO 31/12/2017	3/31/2018	
503	SOP TO VILL:BARAI NO.4 U/C MUSLIM ABAD HARIPUR	Haripur	Haripur	653072	80%	60%	UP TO 31/12/2017	3/31/2018	
504	SOP TO VILL:NARTOPA (NAZIR HUSSAIN SHAH) HARIPUR	Haripur	Haripur	679370	85%	100%		3/31/2018	Dec-2017

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
505	SOP TO VILL:KALWAN GHEBA HARIPUR	Haripur	Haripur	670487	80%	50%	UP TO 31/12/2017	3/31/2018	
506	SOP TO VILL:PAHLA GHALI (YAQOOB KHAN) HARIPUR	Haripur	Haripur	629672	80%	50%	UP TO 31/12/2017	3/31/2018	
507	SOP TO VILL:GHANDIAN (AJAB KHAN) HARIPUR	Haripur	Haripur	693878	80%	50%	UP TO 31/12/2017	3/31/2018	
508	SOP TO VILL:CHAMBA PALANDA (MATLOOB KHAN) HARIPUR	Haripur	Haripur	655647	80%	50%	UP TO 31/12/2017	3/31/2018	
509	SOP TO VILL:BALA U/C GHAZI HARIPUR	Ghazi	Haripur	629672	80%	30%	UP TO 31/12/2017	3/31/2018	
510	SOP TO VILL:BAIL U/C SARI KOT HARIPUR	Ghazi	Haripur	655647	80%	50%	UP TO 31/12/2017	3/31/2018	
511	SOP TO VILL:CHOUNTRY U/C SARIKOT HARIPUR	Ghazi	Haripur	1220601	80%	40%	UP TO 31/12/2017	3/31/2018	
512	SOP TO VILL:BAJWALA U/C BANDI SHER KHAN HARIPUR	Haripur	Haripur	550102	85%	100%		3/31/2018	Jan-2018
513	SOP TO VILL:PALHA GALLI U/C BANDI SHER KHAN HARIPUR	Haripur	Haripur	553527	80%	40%	UP TO 31/12/2017	3/31/2018	
514	SOP TO MOH:KHOD U/C SHAMALI CITY HARIPUR	Haripur	Haripur	965789	51%	100%		3/31/2018	Dec-2017
515	SOP TO VILL:GANDIAR NO.3 U/C BANDI SHER KHAN HARIPUR	Haripur	Haripur	553527	84%	100%		3/31/2018	Jan-2018
516	SOP TO VILL:GANDIAN U/C BANDI SHER KHAN HARIPUR	Haripur	Haripur	626257	80%	50%	UP TO 31/12/2017	3/31/2018	
517	SOP TO VILL:DORISH KHAIL U/C BANDI SHER KHAN HARIPUR	Haripur	Haripur	585451	80%	40%	UP TO 31/12/2017	3/31/2018	
518	SOP TO VILL:GANDIAN NO.2 U/C BANDI SHER KHAN HARIPUR	Haripur	Haripur	626257	80%	50%	UP TO 31/12/2017	3/31/2018	
519	SOP TO VILL:GERIAN MAIRA U/C BANDI SHER KHAN HARIPUR	Haripur	Haripur	667062	9%	50%	UP TO 31/12/2017	3/31/2018	
520	SOP TO VILL:MURAD ABAD NO.2 U/C ALI KHAN HARIPUR	Haripur	Haripur	705886	89%	100%		3/31/2018	Oct-2017
521	SOP TO VILL:MURAD ABAD U/C ALI KHAN HARIPUR	Haripur	Haripur	609182	85%	100%		3/31/2018	Oct-2017
522	SOP TO VILL:MOH:AWAN ABAD PIND JAMAL KHAN ROAD U/C ALI KHAN HARIPUR	Haripur	Haripur	776101	87%	100%		3/31/2018	Dec-2017

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
523	SOP TO VILL:KAMAL KHAN U/C PIND KAMAL KHAN HARIPUR	Haripur	Haripur	522050	80%	50%	UP TO 31/12/2017	3/31/2018	
524	SOP TO VILL:CHUK SHAH MUHAMMAD (ZURIA NAEEM) U/C ALI KHAN HARIPUR	Haripur	Haripur	667062	80%	100%		3/31/2018	Dec-2017
525	SOP TO VILL:CHUK SHAH MUHAMMAD NO.3 U/C ALI KHAN HARIPUR	Haripur	Haripur	1107270	79%	100%		3/31/2018	Oct-2017
526	SOP TO VILL:CHUK SHAH MUHAMMAD U/C ALI KHAN HARIPUR	Haripur	Haripur	626257	80%	100%		3/31/2018	Dec-2017
527	SOP TO VILL:CHUK SHAH MUHAMMAD U/C ALI KHAN HARIPUR	Haripur	Haripur	579501	84%	100%		3/31/2018	Dec-2017
528	SOP TO VILL:KANHAN U/C KUNDI HARIPUR	Ghazi	Haripur	604907	80%	40%	UP TO 31/12/2017	3/31/2018	
529	SOP TO VILL:DARA MUHAMMAD DAKHALI KUNDI U/C KUNDI HARIPUR	Ghazi	Haripur	626257	80%	30%	UP TO 31/12/2017	3/31/2018	
530	SOP TO VILL:SHERWAL U/C KUNDI HARIPUR	Ghazi	Haripur	553527	80%	40%	UP TO 31/12/2017	3/31/2018	
531	SOP TO VILL:KUNDI MOH:BUKRO U/C KUNDI HARIPUR	Ghazi	Haripur	550102	80%	30%	UP TO 31/12/2017	3/31/2018	
532	SOP TO VILL:JALYARI U/C KUNDI HARIPUR	Ghazi	Haripur	634588	83%	100%		3/31/2018	Dec-2017
533	SOP TO VILL:KUNDI MOH:SHAGA U/C KUNDI HARIPUR	Ghazi	Haripur	646824	80%	50%	UP TO 31/12/2017	3/31/2018	
534	SOP TO VILL:GARHI MAIRA U/C KUNDI HARIPUR	Ghazi	Haripur	731861	74%	40%	UP TO 31/12/2017	3/31/2018	
535	SOP TO VILL:GARHI MAIRA U/C KUNDI HARIPUR	Ghazi	Haripur	609173	80%	50%	UP TO 31/12/2017	3/31/2018	
536	SOP TO VILL:DARA MOHAT U/C KUNDI HARIPUR	Ghazi	Haripur	667062	78%	50%	UP TO 31/12/2017	3/31/2018	
537	SOP TO VILL:U/C KUNDI HARIPUR	Ghazi	Haripur	670487	78%	40%	UP TO 31/12/2017	3/31/2018	
538	SOP TO VILL:KALOO DHERY U/C KUNDI HARIPUR	Ghazi	Haripur	609173	42%	40%	UP TO 31/12/2017	3/31/2018	
539	SOP TO VILL:JALYARI U/C KUNDI HARIPUR	Ghazi	Haripur	670487	62%	50%	UP TO 31/12/2017	3/31/2018	
540	SOP TO VILL:UMER KHANA U/C KUNDI HARIPUR	Ghazi	Haripur	560919	80%	60%	UP TO 31/12/2017	3/31/2018	

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
541	SOP TO VILL:GARAMTOON NO.2 U/C MUSLIM ABAD HARIPUR	Haripur	Haripur	670487	25%	30%	UP TO 31/12/2017	3/31/2018	
542	SOP TO VILL:TARMAKI U/C MUSLIM ABAD HARIPUR	Haripur	Haripur	601725	80%	40%	UP TO 31/12/2017	3/31/2018	
543	SOP TO VILL:GARAMTOON U/C MUSLIM ABAD HARIPUR	Haripur	Haripur	609173	82%	100%		3/31/2018	Dec-2017
544	SOP VILL:BARWAR MOH:KONTRAN U/C MUSLIM ABAD HARIPUR	Haripur	Haripur	655647	80%	70%	UP TO 31/12/2017	3/31/2018	
545	SOP TO VILL:SOHAWA U/C MUSLIM ABAD HARIPUR	Haripur	Haripur	609173	80%	70%	UP TO 31/12/2017	3/31/2018	
546	SOP TO VILL:DAKHILI NAROOTA U/C MUSLIM ABAD HARIPUR	Haripur	Haripur	608575	80%	50%	UP TO 31/12/2017	3/31/2018	
547	SOP TO NAROOTA U/C MUSLIM ABAD HARIPUR	Haripur	Haripur	655647	80%	50%	UP TO 31/12/2017	3/31/2018	
548	SOP TO NARIAN MAIRA DAKHILI TEPRA U/C MUSLIM ABAD HARIPUR	Haripur	Haripur	731861	39%	50%	UP TO 31/12/2017	3/31/2018	
549	SOP TO VILL:KOT JANDAN NO.2 MUSLIM ABAD HARIPUR	Haripur	Haripur	728436	33%	70%	UP TO 31/12/2017	3/31/2018	
550	SOP TO VILL:KOT JANDAN U/C MUSLIM ABAD HARIPUR	Haripur	Haripur	644522	20%	40%	UP TO 31/12/2017	3/31/2018	
551	SOP TO VILL:RANJA U/C MUSLIM ABAD HARIPUR	Haripur	Haripur	687630	80%	100%		3/31/2018	Dec-2017
552	SOP TO VILL:RAJDAHNI U/C MUSLIM ABAD HARIPUR\	Haripur	Haripur	609173	21%	70%	UP TO 31/12/2017	3/31/2018	
553	SOP TO VILL:SABRA U/C MUSLIM ABAD HARIPUR	Haripur	Haripur	655647	18%	70%	UP TO 31/12/2017	3/31/2018	
554	SOP TO VILL:BUKKA JABBI NO-2 U/C BUKKA HARIPUR	Haripur	Haripur	712091	46%	50%	UP TO 31/12/2017	3/31/2018	
555	SOP TO VILL:BUGNIAN U/C BUKKA HARIPUR	Haripur	Haripur	721675	8%	60%	UP TO 31/12/2017	3/31/2018	
556	SOP TO VILL:NARIAN GADWALIAN U/C BUKKA HARIPUR	Haripur	Haripur	804264	15%	70%	UP TO 31/12/2017	3/31/2018	
557	SOP TO VILL:NEW PANDORI KOKLIAN NO-2 U/C BUKKA HARIPUR	Haripur	Haripur	609173	8%	70%	UP TO 31/12/2017	3/31/2018	
558	SOP TO VILL:BHERA NO-2 U/C BUKKA HARIPUR	Haripur	Haripur	612598	23%	70%	UP TO 31/12/2017	3/31/2018	

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
559	SOP TO VILL:NEW PANDORI KOKLIAN U/C BUKKA HARIPUR	Haripur	Haripur	813195	23%	60%	UP TO 31/12/2017	3/31/2018	
560	SOP TO VILL:GADWALIAN U/C BUKKA HARIPUR	Haripur	Haripur	629682	23%	70%	UP TO 31/12/2017	3/31/2018	
561	SOP TO VILL:BHERA U/C BUKKA HARIPUR	Haripur	Haripur	687630	23%	50%	UP TO 31/12/2017	3/31/2018	
562	SOP TO VILL:BAKKA JABBI U/C BUKKA HARIPUR	Haripur	Haripur	685328	11%	40%	UP TO 31/12/2017	3/31/2018	
563	SOP TO VILL:CHAPPRY DARA U/C PIND HASHAM KHAN HARIPUR	Haripur	Haripur	731861	15%	30%	UP TO 31/12/2017	3/31/2018	
564	SOP TO VILL:NATOPA MAIRA SAIDAN HARIPUR	Haripur	Haripur	729559	20%	50%	UP TO 31/12/2017	3/31/2018	
565	SOP TO VILL:NELOUR MAIRA U/C PIND HASHAM KHAN HARIPUR	Haripur	Haripur	612598	8%	40%	UP TO 31/12/2017	3/31/2018	
566	SOP TO VILL:TEER U/C PIND HASHAM KHAN HARIPUR	Haripur	Haripur	731861	15%	40%	UP TO 31/12/2017	3/31/2018	
567	SOP TO VILL:PARHARI MOH:NEGAR U/C PIND HASHAM KHAN HARIPUR	Haripur	Haripur	1090369	20%	30%	UP TO 31/12/2017	3/31/2018	
568	SOP TO VILL:CHAPRI U/C PIND HASHAM KHAN HARIPUR	Haripur	Haripur	673913	8%	50%	UP TO 31/12/2017	3/31/2018	
569	SOP TO VILL:PARHARI U/C PIND HASHAM KHAN HARIPUR	Haripur	Haripur	653404	21%	30%	UP TO 31/12/2017	3/31/2018	
570	SOP TO VILL:KARACH U/C BEER HARIPUR	Haripur	Haripur	649979	8%	40%	UP TO 31/12/2017	3/31/2018	
571	SOP TO VILL:HILL U/C BEER HARIPUR	Haripur	Haripur	629682	8%	50%	UP TO 31/12/2017	3/31/2018	
572	SOP TO VILL:MACHANDA U/C BEER HARIPUR	Haripur	Haripur	655647	8%	80%	UP TO 31/12/2017	3/31/2018	
573	SOP TO VILL:DEEGRA U/C BEER HARIPUR	Haripur	Haripur	568367	8%	50%	UP TO 31/12/2017	3/31/2018	
574	SOP TO VILL:KAKOTRAY U/C BEER HARIPUR	Haripur	Haripur	731861	8%	50%	UP TO 31/12/2017	3/31/2018	
575	SOP TO VILL:DHERY AWAN U/C BEER HARIPUR	Haripur	Haripur	685328	8%	70%	UP TO 31/12/2017	3/31/2018	
576	SOP TO VILL:CHANJIALA U/C BEER HARIPUR	Haripur	Haripur	583208	8%	70%	UP TO 31/12/2017	3/31/2018	

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
577	SOP TO VILL:GORAKI NO-2 U/C BEER HARIPUR	Haripur	Haripur	691055	14%	70%	UP TO 31/12/2017	3/31/2018	
578	SOP TO VILL:GORAKI U/C BEER HARIPUR	Haripur	Haripur	588645	8%	70%	UP TO 31/12/2017	3/31/2018	
579	SOP TO VILL:KALAY PHAR U/C BEER HARIPUR	Haripur	Haripur	491544	8%	60%	UP TO 31/12/2017	3/31/2018	
580	SOP TO VILL:BEHKI NO-3 U/C BEER HARIPUR	Haripur	Haripur	696462	9%	70%	UP TO 31/12/2017	3/31/2018	
581	SOP TO VILL:GHUTLI U/C BEER HARIPUR	Haripur	Haripur	973702	15%	50%	UP TO 31/12/2017	3/31/2018	
582	SOP TO VILL:DARWAZ U/C BEER HARIPUR	Haripur	Haripur	776931	15%	60%	UP TO 31/12/2017	3/31/2018	
583	SOP TO VILL:BEHKI NO-2 U/C BEER HARIPUR	Haripur	Haripur	578301	8%	70%	UP TO 31/12/2017	3/31/2018	
584	SOP TO VILL:KACHI NO-2 U/C BEER HARIPUR	Haripur	Haripur	446798	8%	40%	UP TO 31/12/2017	3/31/2018	
585	SOP TO BEHKI MOH:KOO U/C BEER HARIPUR	Haripur	Haripur	696463	8%	40%	UP TO 31/12/2017	3/31/2018	
586	SOP TO VILL:BAHAT NO-2 U/C BEER HARIPUR	Haripur	Haripur	530478	8%	50%	UP TO 31/12/2017	3/31/2018	
587	SOP TO VILL:KAPARTOO BATTAL MANSHERA	Mansehra	Mansehra	681136	88%	100%		3/31/2018	Nov-2017
588	SOP TO VILL:KASS KOTLI PAYEEN MANSHERA	Mansehra	Mansehra	538575	89%	100%		3/31/2018	Nov-2017
589	SOP TO VILL:MACHI POL MANSHERA	Mansehra	Mansehra	700003	95%	100%		11/3/2017	Nov-2017
590	SOP TO VILL:SONDI GALI MANSHERA	Mansehra	Mansehra	1257555	85%	100%		3/31/2018	Jan-2018
591	SOP TO VILL:KHOORI GALI MANSHERA	Mansehra	Mansehra	699278	80%	90%	UP TO 31/12/2017	3/31/2018	
592	SOP TO VILL:MOH:ABD-U-LLAH BENE MASOOD MANSHERA	Mansehra	Mansehra	582137	89%	100%		3/31/2018	Nov-2017
593	SOP TO VILL:BAJAR HILKOT MANSHERA	Mansehra	Mansehra	677378	87%	100%		3/31/2018	Jan-2018
594	SOP TO VILL:MOH:AYOUB MANSHERA	Mansehra	Mansehra	597699	88%	100%		3/31/2018	Mar-2018

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
595	SOP TO MOH:GULFAM MANSHERA	Mansehra	Mansehra	860064	86%	100%		3/31/2018	Dec-2017
596	SOP TO VILL:JOKAN MANSHERA	Mansehra	Mansehra	1454375	83%	100%		3/31/2018	May-2018
597	SOP TO VILL:KOHAN BATTAL MANSHERA	Mansehra	Mansehra	1408924	83%	100%		3/31/2018	May-2018
598	SOP TO VILL:HEARH BALA MANSHERA	Mansehra	Mansehra	1627831	95%	100%		11/3/2017	Nov-2017
599	SOP TO VILL:TOUHID ABAD KOTLI PAYEEN MANSHERA	Mansehra	Mansehra	639191	85%	100%		3/31/2018	Dec-2017
600	SOP TO VILL:KHANDAQAN BONJA MANSHERA	Balakot	Mansehra	1523685	80%	100%		3/31/2018	Mar-2018
601	SOP TO VILL:MANGAL GRAN MANSHERA	Balakot	Mansehra	858636	82%	100%		3/31/2018	Mar-2018
602	SOP TO VILL:DEHRIAN BONJA MANSHERA	Balakot	Mansehra	1523685	94%	100%		3/31/2018	May-2018
603	SOP TO VILL:KAWALI BONJA MANSHERA	Balakot	Mansehra	1326140	93%	100%		3/31/2018	May-2018
604	SOP TO VILL:GANDA ROAD MANSHERA	Mansehra	Mansehra	1476383	95%	100%		11/3/2017	Nov-2017
605	SOP TO VILL:TARAKNAL MANSHERA	Mansehra	Mansehra	623629	95%	100%		11/3/2017	Oct-2017
606	SOP TO VILL:KOTKALI LABAR KOT MANSHERA	Mansehra	Mansehra	532857	84%	100%		3/31/2018	May-2018
607	SOP TO VILL:NOGRAM MANSHERA	Mansehra	Mansehra	995893	86%	100%		3/31/2018	Jan-2018
608	SOP TO VILL:KUND DANA MANSHERA	Mansehra	Mansehra	805612	84%	100%		3/31/2018	May-2018
609	SOP TO VILL:BAGRI BUN MANSHERA	Mansehra	Mansehra	1719445	94%	100%		3/31/2018	Mar-2018
610	SOP TO VILL:KOT BALA SHUHAL MANSHERA	Balakot	Mansehra	500149	86%	100%		3/31/2018	Mar-2018
611	SOP TO VILL:CHATTAR PLAIN MANSHERA	Mansehra	Mansehra	500150	86%	100%		3/31/2018	Mar-2018
612	SOP TO VILL:DHERIAN SANDA SAR MANSHERA	Mansehra	Mansehra	821627	87%	100%		3/31/2018	Dec-2017

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
613	SOP TO VILL:CHOUR BANDA MANSHERA	Balakot	Mansehra	668355	80%	70%	UP TO 31/12/2017	3/31/2018	
614	SOP TO VILL:SARI TAMASHI MANAHERA	Mansehra	Mansehra	547888	83%	100%		3/31/2018	May-2018
615	SOP TO MOH:CHOUDRI KARNOOL MANSHERA	Balakot	Mansehra	500244	83%	100%		3/31/2018	Apr-2018
616	SOP TO VILL:GHAZI KOT MANSHERA	Mansehra	Mansehra	500771	87%	100%		3/31/2018	Feb-2018
617	SOP TO VILL:AZIZ ABAD CHATTAR MANSHERA	Mansehra	Mansehra	700003	85%	100%		3/31/2018	Dec-2017
618	SOP TO VILL:BAST SARDARAN DOGA MANSHERA	Balakot	Mansehra	534616	87%	100%		3/31/2018	Feb-2018
619	SOP VILL:COLONY NOGRAM MANSHERA	Mansehra	Mansehra	732543	87%	100%		3/31/2018	Jan-2018
620	SOP TO VILL:KATHA SWATIAN MANSHERA	Mansehra	Mansehra	700003	94%	100%		3/31/2018	Mar-2018
621	SOP TO MOH:ALLAI WAL MANSHERA	Mansehra	Mansehra	790050	89%	100%		11/3/2017	Nov-2017
622	SOP TO VILL:JANIA TALHATA MANSHERA	Balakot	Mansehra	933846	84%	100%		3/31/2018	Mar-2018
623	SOP TO VILL:JAL BAILA SANDA SAR MANSHERA	Mansehra	Mansehra	535652	100%	100%		3/31/2018	Mar-2018
624	SOP TO VILL:KATHA PARAN GARLAT MANSHERA	Balakot	Mansehra	597699	88%	100%		3/31/2018	Dec-2017
625	SOP TO VILL:NAKKA SARWAT MANSHERA	Balakot	Mansehra	854168	87%	100%		3/31/2018	Dec-2017
626	SOP TO CHINAR ROAD MANSHERA	Mansehra	Mansehra	533581	88%	100%		3/31/2018	Nov-2017
627	SOP TO VILL:PATTAN KALGAN MANSHERA	Mansehra	Mansehra	500771	88%	100%		3/31/2018	Dec-2017
628	SOP TO VILL:M.A ROAD MANSHERA	Mansehra	Mansehra	500595	96%	100%		3/31/2018	Mar-2018
629	SOP TO VILL:KALIAL MANSHERA	Mansehra	Mansehra	500595	90%	100%		3/31/2018	Nov-2017
630	SOP TO VILL:SENDO GANOL MANSHERA	Balakot	Mansehra	1135869	81%	100%		3/31/2018	May-2018

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
631	SOP TO VILL:DGODDIAL HAZARA UNIVERSTY MANSHERA	Mansehra	Mansehra	558787	86%	100%		3/31/2018	May-2018
632	SOP TO VILL:CHULANDRIAN MANSHERA	Balakot	Mansehra	764120	87%	100%		3/31/2018	Nov-2017
633	SOP TO VILL:LANDAI BATAL MANSHERA	Mansehra	Mansehra	805612	80%	70%	UP TO 31/12/2017	3/31/2018	
634	SOP TO VILL:BILAL COLONY LABAR KOT MANSHERA	Mansehra	Mansehra	740770	84%	100%		3/31/2018	May-2018
635	SOP TO VILL:LONDIAN LABAR KOT MANSHERA	Mansehra	Mansehra	700003	85%	100%		3/31/2018	Mar-2018
636	SOP TO VILL:BAIDADI TOUHID ABAD MANSHERA	Mansehra	Mansehra	500595	90%	100%		3/31/2018	Jan-2018
637	SOP TO VILL:TAKIAN GARLAT MANSHERA	Balakot	Mansehra	500595	90%	100%		3/31/2018	Dec-2017
638	SOP TO VILL:DAB BATTAL MANSHERA	Mansehra	Mansehra	746497	88%	100%		3/31/2018	Jan-2018
639	SOP TO VILL:DHERI BATAL MANSHERA	Mansehra	Mansehra	613260	80%	40%	UP TO 31/12/2017	3/31/2018	
640	SOP TO VILL:MANG KOR BANJ MANSHERA	Balakot	Mansehra	1169578	85%	100%		3/31/2018	Nov-2017
641	SOP TO BASTI FATEH-U-LLAH MEHMOOD ABAD COLLAGE DORAHA MANSHERA	Mansehra	Mansehra	1270348	88%	100%		3/31/2018	Jan-2018
642	SOP TO VILL:CHINAR KOT MANSHERA	Mansehra	Mansehra	572805	80%	80%	UP TO 31/12/2017	3/31/2018	
643	SOP TO VILL:BANDA HIL KOT MANSHERA	Mansehra	Mansehra	897547	85%	100%		3/31/2018	Nov-2017
644	SOP TO VILL:KHALIL ABAD CHATTAR MANSHERA	Mansehra	Mansehra	601667	90%	100%		11/3/2017	Mar-2018
645	SOP TO VILL:JEGAN SATBANI MANSHERA	Balakot	Mansehra	1655111	84%	100%		3/31/2018	Nov-2017
646	SOP TO VILL:HARIALA DATA MANSHERA	Mansehra	Mansehra	517295	86%	100%		3/31/2018	May-2018
647	SOP TO VILL:SOYANA CHATTAR PLAN MANSHERA	Mansehra	Mansehra	682169	84%	100%		3/31/2018	Nov-2017
648	SOP TO VILL:KAI SUTBANI MANSHERA	Balakot	Mansehra	2588369	80%	70%	UP TO 31/12/2017	3/31/2018	

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
649	SOP TO VILL:GOTHA PATLANG MANSHERA	Balakot	Mansehra	1347626	80%	80%	UP TO 31/12/2017	3/31/2018	
650	SOP TO VILL:KOLIAN NALA STABANI MANSHERA	Balakot	Mansehra	1218634	80%	65%	UP TO 31/12/2017	3/31/2018	
651	SOP TO VILL:MANGLI CHAPRA MANSHERA	Balakot	Mansehra	850876	84%	100%		1/31/2018	Dec-2017
652	SOP TO VILL:BADAR REERH MANSHERA	Mansehra	Mansehra	941368	85%	100%		1/31/2018	Nov-2017
653	SOP TO VILL:GALI NALA MAIRA MANSHERA	Mansehra	Mansehra	667530	80%	45%	UP TO 31/12/2017	3/31/2018	
654	SOP TO VILL:DANA MESKEEN DOGA MANSHERA	Mansehra	Mansehra	1212945	85%	100%		3/31/2018	Nov-2017
655	SOP TO VILL:DANA PHAGLA MANSHERA	Mansehra	Mansehra	577021	87%	100%		3/31/2018	Nov-2017
656	SOP TO VILL:CHATTA BATTI MOH:RAITRA MANSHERA	Mansehra	Mansehra	538545	89%	100%		11/30/2017	Nov-2017
657	SOP TO VILL:GHOTTAR PAIRAN MANSHERA	Mansehra	Mansehra	1267315	82%	100%		3/31/2018	May-2018
658	SOP TO VILL:SHARAL ABAD MANSHERA	Mansehra	Mansehra	1218634	93%	100%		3/31/2018	May-2018
659	SOP TO VILL:POTHA BEHALI MANSHERA	Mansehra	Mansehra	603029	87%	100%		1/31/2018	Dec-2017
660	SOP TO VILL:OGRA BEHALI MANSHERA	Mansehra	Mansehra	538545	88%	100%		1/31/2018	Jan-2018
661	SOP TO VILL:NAKKA BELA HATTIAN MANSHERA	Mansehra	Mansehra	768701	82%	100%		3/31/2018	May-2018
662	SOP TO VILL:TRADA MONGEN MANSHERA	Mansehra	Mansehra	1034500	81%	100%		3/31/2018	May-2018
663	SOP TO MOH:GULFAM MANSHERA	Mansehra	Mansehra	705017	86%	100%		3/31/2018	Nov-2017
664	SOP TO MOH:ALI ABAD MANSHERA	Mansehra	Mansehra	521662	89%	100%		12/31/2017	Jan-2018
665	SOP TO VILL:CHAM DHAM KACHA MANSHERA	Balakot	Mansehra	539786	87%	100%		3/31/2018	Nov-2017
666	SOP TO VILL:PANGWAL CHITTA BATTI MANSHERA	Mansehra	Mansehra	827512	80%	70%	UP TO 31/12/2017	3/31/2018	

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
667	SOP TO VILL:KARI MAR MANSHERA	Balakot	Mansehra	571043	83%	100%		3/31/2018	May-2018
668	SOP TO VILL:SAEED ABAD MANSHERA	Mansehra	Mansehra	533581	87%	100%		3/31/2018	Mar-2018
669	SOP TO VILL:DOMANA HARIALA MANSHERA	Mansehra	Mansehra	571043	83%	100%		3/31/2018	Apr-2018
670	SOP TO VILL:DRAB DHODHIAL MANSHERA	Mansehra	Mansehra	828237	87%	100%		3/31/2018	Jan-2018
671	SOP TO VILL:KARIALA JABRA MANSHERA	Balakot	Mansehra	740770	80%	35%	UP TO 31/12/2017	3/31/2018	
672	SOP TO VILL:GUNIALA RESSO MANSHERA	Balakot	Mansehra	596974	80%	60%	UP TO 31/12/2017	3/31/2018	
673	SOP TO VILL:KATHA PLAHI SUM MANSHERA	Mansehra	Mansehra	869004	80%	55%	UP TO 31/12/2017	3/31/2018	
674	SOP TO VILL:ADIAN SUM MANSHERA	Mansehra	Mansehra	874922	72%	25%	UP TO 31/12/2017	3/31/2018	
675	SOP TO VILL:TAACA NEAR MUMTAZ CNS MANSHERA	Mansehra	Mansehra	731126	86%	100%		3/31/2018	Nov-2017
676	SOP TO VILL:BELA DANGRI SHAHAILA MANSHERA	Mansehra	Mansehra	500149	88%	100%		3/31/2018	Nov-2017
677	SOP TO VILL:DARA MOH:FAROOQ AZAM MANSHERA	Mansehra	Mansehra	949408	86%	100%		1/31/2018	Nov-2017
678	SOP TO VILL:SACHORI MANSHERA	Mansehra	Mansehra	1129320	95%	100%		11/30/2017	Nov-2017
679	SOP TO VILL:DALA KHORI BAKKI MANSHERA	Mansehra	Mansehra	699278	80%	65%	UP TO 31/12/2017	3/31/2018	
680	SOP TO VILL:JAL GALI MANSHERA	Mansehra	Mansehra	661816	85%	100%		3/31/2018	Apr-2018
681	SOP TO VILL:LAMBI PATTI SUM MANSHERA	Mansehra	Mansehra	500149	99%	100%		3/31/2018	Mar-2018
682	SOP TO VILL:SADIQ ABAD BATAL MANSHERA	Mansehra	Mansehra	620324	87%	100%		3/31/2018	Dec-2017
683	SOP TO VILL:MOH:AKHTAR ABAD MANSHERA	Mansehra	Mansehra	548418	83%	100%		12/31/2017	Mar-2018
684	SOP TO VILL:LOHAR BATANG MANSHERA	Balakot	Mansehra	805612	80%	35%	UP TO 31/12/2017	3/31/2018	

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
685	SOP TO VILL:MANGLI BALAKOT MANSHERA	Balakot	Mansehra	719323	89%	100%		11/30/2017	Dec-2017
686	SOP TO VILL:JABRI KALAS KHAT SHOOHAL MANSHERA	Balakot	Mansehra	740770	80%	40%	UP TO 31/12/2017	12/31/2017	
687	SOP TO VILL:BADWAR HASSAN ABAD MANSHERA	Balakot	Mansehra	791485	74%	20%	UP TO 31/12/2017	3/31/2018	
688	SOP TO VILL:MANO NAKKA HANGRAI MANSHERA	Balakot	Mansehra	509194	74%	20%	UP TO 31/12/2017	3/31/2018	
689	SOP TO VILL:KUND MUMCHATTI MANSHERA	Balakot	Mansehra	740770	80%	50%	UP TO 31/12/2017	12/31/2017	
690	SOP TO VILL:BAN TONGLI MANSHERA	Balakot	Mansehra	3380819	80%	45%	UP TO 31/12/2017	1/31/2018	
691	SOP TO VILL:DOHAR MANOOR MANSHERA	Balakot	Mansehra	676653	80%	25%	UP TO 31/12/2017	3/31/2018	
692	SOP TO VILL:SHUGRAN NALA KAWAI MANSHERA	Balakot	Mansehra	506926	84%	100%		3/31/2018	Mar-2018
693	SOP TO VILL:KOT GALI MANSHERA	Balakot	Mansehra	1455099	84%	100%		3/31/2018	Mar-2018
694	SOP TO VILL:SHAKOORA BATAL MANSHERA	Mansehra	Mansehra	559512	88%	100%		3/31/2018	Mar-2018
695	SOP TO VILL:CHAPRI MANSHERA	Mansehra	Mansehra	828237	80%	35%	UP TO 31/12/2017	3/31/2018	
696	SOP TO VILL:JAL GALI BALA MANSHERA	Mansehra	Mansehra	635885	87%	100%		3/31/2018	Apr-2018
697	SOP TO VILL:CHAAR DATA MANSHERA	Mansehra	Mansehra	844252	87%	100%		3/31/2018	Nov-2017
698	SOP TO VILL:NAKKA TANGAR MISACH MANSHERA	Balakot	Mansehra	1252832	71%	20%	UP TO 31/12/2017	3/31/2018	
699	SOP TO VILL:DARA SHUHAL MANSHERA	Balakot	Mansehra	577144	74%	30%	UP TO 31/12/2017	3/31/2018	
700	SOP TO VILL:TALHATTA PULL MANSHERA	Balakot	Mansehra	500771	73%	40%	UP TO 31/12/2017	3/31/2018	
701	SOP TO VILL:NAKKA HATI MAIRA MANSHERA	Mansehra	Mansehra	715564	85%	100%		3/31/2018	Mar-2018
702	SOP TO VILL:NURAN TALHATA MANSHERA	Balakot	Mansehra	712259	86%	100%		12/31/2017	Nov-2017

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
703	SOP TO VILL:HAFIZ ABAD JABOORI MANSHERA	Mansehra	Mansehra	910246	80%	80%	UP TO 31/12/2017	12/31/2017	
704	SOP TO VILL:LACHI MANG MANSHERA	Mansehra	Mansehra	843799	87%	100%		11/30/2017	Dec-2017
705	SOP TO VILL:SERI MALKAN MANSHERA	Mansehra	Mansehra	639191	85%	100%		3/31/2018	Mar-2018
706	SOP TO VILL:AHMAD ABAD BAIDAI MANSHERA	Mansehra	Mansehra	759533	96%	100%		3/31/2018	Mar-2018
707	SOP TO VIL:SOUKAT ABAD CHATTAR MANSHERA	Mansehra	Mansehra	603107	90%	100%		11/30/2017	Oct-2017
708	SOP TO VILL:BANDA JAL GALI MANSHERA	Mansehra	Mansehra	1003157	86%	100%		2/28/2018	Mar-2018
709	SOP TO VILL:PHARLA JAMIL ABAD GARLAT MANSHERA	Balakot	Mansehra	804887	80%	80%	UP TO 31/12/2017	3/31/2018	
710	SOP TO VILL:MUGHAL MOH:PATLANG MANSHERA	Balakot	Mansehra	670114	83%	100%		3/31/2018	Mar-2018
711	SOP TO VILL:QADAR ABAD MANSHERA	Balakot	Mansehra	597699	88%	100%		3/31/2018	Dec-2017
712	SOP TO VILL:SERI KAGHAN MANSHERA	Balakot	Mansehra	1090409	95%	100%		11/30/2017	Mar-2018
713	SOP TO VILL:JHAG KAGHAN MANSHERA	Balakot	Mansehra	651447	95%	100%		11/30/2017	Oct-2017
714	SOP TO VILL:KANDI CHATTAR MANSHERA	Balakot	Mansehra	700003	87%	100%		3/31/2018	Apr-2018
715	SOP TO VILL:SHARQA BATAL MANSHERA	Balakot	Mansehra	1382280	86%	100%		2/28/2018	Nov-2017
716	SOP TO VILL:DEVLI BATAL MANSHERA	Balakot	Mansehra	612536	80%	90%	UP TO 31/12/2017	3/31/2018	
717	SOP TO VILL:RAHMAN ABAD CITY MANSHERA	Mansehra	Mansehra	623629	88%	100%		2/28/2018	Nov-2017
718	SOP TO VILL:DARA LABAR KOT MANSHERA	Mansehra	Mansehra	500771	88%	100%		3/31/2018	Jan-2018
719	SOP TO VILL:DATA MANSHERA	Mansehra	Mansehra	534616	87%	100%		3/31/2018	Dec-2017
720	SOP TO VILL:HAROON ABAD MANSHERA	Mansehra	Mansehra	635885	87%	100%		3/31/2018	Nov-2017

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
721	SOP TO VILL:KUND DATA MANSHERA	Mansehra	Mansehra	948683	84%	100%		2/28/2018	Apr-2018
722	SOP TO MOH:SADAT DATA MANSHERA	Mansehra	Mansehra	884566	82%	100%		3/31/2018	Apr-2018
723	SOP TO VILL:DHANA JOSACHA GANOOOL MANSHERA	Balakot	Mansehra	500771	42%	60%	UP TO 31/12/2017	3/31/2018	
724	SOP TO VILL:SARWAR ABAD MANSHERA	Mansehra	Mansehra	661816	88%	100%		2/28/2018	Nov-2017
725	SOP TO VILL:KAR NAKA ANDRASI KAGHAN MANSHERA	Balakot	Mansehra	858636	81%	100%		3/31/2018	Apr-2018
726	SOP TO VILL:KENARI KALA DAKA PHAGAL MANSHERA	Balakot	Mansehra	612536	82%	100%		3/31/2018	May-2018
727	SOP TO VILL:MADWANA PAIRAN MANSHERA	Mansehra	Mansehra	506926	80%	80%	UP TO 31/12/2017	3/31/2018	
728	SOP TO VILL:SENDRO JUSHAL KAWAI MANSHERA	Balakot	Mansehra	676653	80%	70%	UP TO 31/12/2017	3/31/2018	
729	SOP TO VILL:GHARIB ABAD THAKRA MANSHERA	Mansehra	Mansehra	500771	83%	100%		3/31/2018	Dec-2017
730	SOP TO VILL:HAROORI BALA MANSHERA	Mansehra	Mansehra	597699	85%	100%		2/28/2018	Nov-2017
731	SOP TO VILL:BAT KOI SINGAL KOT MANSHERA	Mansehra	Mansehra	502668	88%	100%		3/31/2018	Mar-2018
732	SOP TO VILL:BANDAIR BOGAR MANG MANSHERA	Mansehra	Mansehra	878227	80%	50%	UP TO 31/12/2017	3/31/2018	
733	SOP TO VILL:KHAN BATAL MANSHERA	Mansehra	Mansehra	597699	85%	100%		3/31/2018	Apr-2018
734	SOP TO VILL:AZIZ ABAD MOHANDRI MANSHERA	Balakot	Mansehra	518020	89%	100%		3/31/2018	Jan-2018
735	SOP TO VILL:KOKI SERI KHAIR ABAD MANSHERA	Mansehra	Mansehra	764120	85%	100%		3/31/2018	Mar-2018
736	SOP TO VILL:CHOTHIAL DODIAL MANSHERA	Mansehra	Mansehra	661816	88%	100%		3/31/2018	Nov-2017
737	SOP TO VILL:TEZO ICHRIAN MANSHERA	Mansehra	Mansehra	509194	85%	100%		3/31/2018	Jan-2018
738	SOP TO VILL:THAKRA NEAR STADIUM MANSHERA	Mansehra	Mansehra	597699	87%	100%		3/31/2018	Apr-2018

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
739	SOP TO VILL:BAYAN HILKOT MANSHERA	Mansehra	Mansehra	907916	80%	60%	UP TO 31/12/2017	3/31/2018	
740	SOP TO VILL:BAGALCHER GALI DOGA MANSHERA	Balakot	Mansehra	533581	80%	50%	UP TO 31/12/2017	3/31/2018	
741	SOP TO VILL:UPPER KASHTRA MANSHERA	Balakot	Mansehra	805612	84%	100%		3/31/2018	Apr-2018
742	SOP TO VILL:DHARI MALAL BANDI GARLAT MANSHERA	Balakot	Mansehra	764120	80%	70%	UP TO 31/12/2017	3/31/2018	
743	SOP TO VILL:AURANG ABAD MANSHERA CITY	Mansehra	Mansehra	725933	83%	100%		3/31/2018	Apr-2018
744	SOP TO VILL:PATHLANG BALA SATBANI MANSHERA	Balakot	Mansehra	518020	80%	20%	UP TO 31/12/2017	3/31/2018	
745	SOP TO VILL:BAREHRI DHEH MANSHERA	Mansehra	Mansehra	1378215	80%	70%	UP TO 31/12/2017	3/31/2018	
746	SOP TO VILL:BAFFA DORAHA TARNAIN MANSHERA	Mansehra	Mansehra	500771	42%	40%	UP TO 31/12/2017	3/31/2018	
747	SOP TO VILL:DHARMIAN MANSHERA	Mansehra	Mansehra	700003	80%	40%	UP TO 31/12/2017	3/31/2018	
748	SOP TO VILL:JABA MANSHERA	Mansehra	Mansehra	760815	80%	10%	UP TO 31/12/2017	3/31/2018	
749	SOP TO VILL:LARI KHAIT MANSHERA	Mansehra	Mansehra	1249257	81%	100%		3/31/2018	May-2018
750	SOP TO VILL:GORCON DARA SHUAL MANSHERA	Balakot	Mansehra	731126	82%	100%		3/31/2018	May-2018
751	SOP TO VILL:NOGHAZI MANSHERA	Mansehra	Mansehra	500771	88%	100%		3/31/2018	Jan-2018
752	SOP TO VILL:KALAS MANSHERA	Balakot	Mansehra	1173846	81%	100%		3/31/2018	May-2018
753	SOP TO VILL:PHUGARI MAIRA MANSHERA	Mansehra	Mansehra	1162314	88%	100%		11/30/2017	Nov-2017
754	SOP TO MOH:KATTA COLONY MANSHERA	Mansehra	Mansehra	838606	80%	20%	UP TO 31/12/2017	3/31/2018	
755	SOP TO VILL:GUJAR ABAD SHINKIARI MANSHERA	Mansehra	Mansehra	612536	82%	100%		2/28/2018	Apr-2018
756	SOP TO VILL:CHINARA KARMANG MANSHERA	Mansehra	Mansehra	612536	80%	50%	UP TO 31/12/2017	2/28/2018	

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
757	SOP TO VILL:DANA LAMRI MANSHERA	Mansehra	Mansehra	577144	89%	100%		11/30/2017	Dec-2017
758	SOP TO VILL:NARAI SANDA SAR	Mansehra	Mansehra	641771	80%	100%		3/31/2018	Apr-2018
759	SOP TO VILL:KOT BALA MANSHERA	Mansehra	Mansehra	500771	87%	100%		3/31/2018	Apr-2018
760	SOP TO VILL:PHAGAL MANSHERA	Balakot	Mansehra	664624	84%	100%		3/31/2018	Nov-2017
761	SOP TO VILL:KATHA MAIRA MANSHERA	Mansehra	Mansehra	1288209	80%	30%	UP TO 31/12/2017	3/31/2018	
762	SOP TO VILL:DANA KALAS SHUHAL MANSHERA	Balakot	Mansehra	1737500	80%	60%	UP TO 31/12/2017	3/31/2018	
763	SOP TO VILL:DODIAL MANSHERA	Mansehra	Mansehra	696479	80%	50%	UP TO 31/12/2017	3/31/2018	
764	SOP TO VILL:SINGAL POI MANSHERA	Balakot	Mansehra	919230	80%	100%		3/31/2018	May-2018
765	SOP TO VILL:BELA BATAL MANSHERA	Mansehra	Mansehra	500399	80%	40%	UP TO 31/12/2017	3/31/2018	
766	SOP TO VILL:SHAHAILIAN MANSHERA	Mansehra	Mansehra	500595	95%	100%		11/30/2017	Nov-2017
767	SOP TO VILL:UPPER JAGEER MANSHERA	Balakot	Mansehra	565862	82%	100%		3/31/2018	Apr-2018
768	SOP TO VILL:JANDER BANDA MANSHERA	Mansehra	Mansehra	500771	42%	50%	UP TO 31/12/2017	3/31/2018	
769	SOP TO VILL:CHANGI PARTH DALA MANSHERA	Balakot	Mansehra	1309126	80%	70%	UP TO 31/12/2017	3/31/2018	
770	SOP TO VILL:SUCHA MANSHERA	Mansehra	Mansehra	528919	80%	40%	UP TO 31/12/2017	3/31/2018	
771	SOP TO VILL:KHAN BALA MANSHERA	Mansehra	Mansehra	734884	83%	100%		3/31/2018	Apr-2018
772	SOP TO VILL:SERI BATORA MANSHERA	Balakot	Mansehra	822870	62%	80%	UP TO 31/12/2017	3/31/2018	
773	SOP TO VILL:CHAMORA GHAZI KOT MANSHERA	Mansehra	Mansehra	845737	62%	50%	UP TO 31/12/2017	3/31/2018	
774	SOP AT VILL: TAYA JADEED BATTAGRAM	Batgram	Batgram	517426	95%	100%		11/30/2017	Nov-2017

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
775	SOP TO DHARIAN BATTAGRAM	Batgram	Batgram	501864	95%	100%		11/30/2017	Nov-2017
776	SOP TO BANIAN C/O DR HASHIM BATTAGRAM	Batgram	Batgram	868202	95%	100%		11/30/2017	Oct-2017
777	SOP TO MAIRA BANDIGO BATTAGRAM	Batgram	Batgram	539963	95%	100%		11/30/2017	Nov-2017
778	SOP TO KHARAI NO. 2 BATTAGRAM	Batgram	Batgram	726517	100%	100%		10/31/2017	Oct-2017
779	SOP TO KHARAI BAZAR BATTAGRAM	Batgram	Batgram	722893	100%	100%		10/31/2017	Nov-2017
780	SOP TO SADIN MAIRA BATTAGRAM	Batgram	Batgram	504834	95%	100%		11/30/2017	Oct-2017
781	SOP TO QABORA BATTAGRAM	Batgram	Batgram	723547	86%	100%		12/31/2017	Nov-2017
782	SOP TO VILL: GESOL BAZARGAI BATTAGRAM	Batgram	Batgram	563266	88%	100%		12/31/2017	Oct-2017
783	SOP TO GIJKOT NILISHANG BATTAGRAM	Batgram	Batgram	517426	86%	100%		3/31/2018	Nov-2017
784	SOP TO BATAMORI BATTAGRAM	Batgram	Batgram	684706	87%	100%		3/31/2018	Jan-2018
785	SOP TO MAIDAN SARWAR BATTAGRAM	Batgram	Batgram	928956	87%	100%		1/31/2018	Oct-2017
786	SOP TO GHAMGRAI C/O MUFTI ZUBAIR BATTAGRAM	Batgram	Batgram	540794	88%	100%		3/31/2018	Jan-2018
787	SOP TO KHADLO PAYEEN BATTAGRAM	Batgram	Batgram	552326	86%	100%		3/31/2018	Apr-2018
788	SOP TO DILSHORA BATTGRAM	Batgram	Batgram	783268	85%	100%		3/31/2018	Nov-2017
789	SOP TO BATKOOL C/O SAIF UL ISLAM BATTAGRAM	Batgram	Batgram	749419	86%	100%		3/31/2018	Dec-2017
790	SOP TO BATKOOL C/O GHULAM ULLAH BATTAGRAM	Batgram	Batgram	906695	87%	100%		12/31/2017	Oct-2017
791	SOP TO SHESHAL BADRAI BATTAGRAM	Batgram	Batgram	700844	86%	100%		2/28/2018	Nov-2017
792	SOP TO PAIZA TAJ UD DING BATTAGRAM	Batgram	Batgram	500204	89%	100%		2/28/2018	Oct-2017

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
793	SOP TO ABASIN NO. I BATTAGRAM	Batgram	Batgram	1039851	86%	100%		2/28/2018	Nov-2017
794	SOP TO VILL: KALRA BATTAGRAM	Batgram	Batgram	1377985	85%	100%		3/31/2018	Dec-2017
795	SOP TO SHALTI NO. I BATTAGRAM	Batgram	Batgram	1073920	85%	100%		3/31/2018	Dec-2017
796	SOP TO KASSAI QADOOS BATTAGRAM	Batgram	Batgram	587007	89%	100%		1/31/2018	Nov-2017
797	SOP TO AYUBIA TALOUS BATTAGRAM	Batgram	Batgram	662902	85%	100%		3/31/2018	Nov-2017
798	SOP TO SADDAT COLONY BATTAGRAM	Batgram	Batgram	686045	86%	100%		3/31/2018	Nov-2017
799	SOP TO DHAIR PAYEEN BATTAGRAM	Batgram	Batgram	942704	84%	100%		3/31/2018	Nov-2017
800	SOP TO MOOREEN MOH: UMAR FAROOQ BATTAGRAM	Batgram	Batgram	1540896	84%	100%		2/28/2018	Jan-2018
801	SOP TO BAR DHAIR BATTAGRAM	Batgram	Batgram	866368	84%	100%		3/31/2018	Dec-2017
802	SOP TO BANA BAZAR BATTAGRAM	Batgram	Batgram	523810	92%	100%		2/28/2018	Oct-2017
803	SOP TO BANDOO BATTAGRAM	Batgram	Batgram	762324	88%	100%		3/31/2018	Jan-2018
804	SOP TO JANDAR BATTAGRAM	Batgram	Batgram	521050	87%	100%		3/31/2018	Nov-2017
805	SOP TO DHERI CHANJAI BATTAGRAM	Batgram	Batgram	540641	88%	100%		1/31/2018	Nov-2017
806	SOP TO NASIM GUL THAKOT BATTAGRAM	Batgram	Batgram	513986	86%	100%		3/31/2018	Nov-2017
807	SOP TO ASHARAI MAIDAN BATTAGRAM	Batgram	Batgram	1674161	86%	100%		3/31/2018	Nov-2017
808	SOP TO LAPAI GANDOOD BATTAGRAM	Batgram	Batgram	1286925	84%	100%		3/31/2018	Dec-2017
809	SOP TO DABRAI C/O AZIZ UR REHMAN BATTAGRAM	Batgram	Batgram	513986	86%	100%		3/31/2018	Nov-2017
810	SOP TO HILAL DABRAI BATTAGRAM	Batgram	Batgram	513986	86%	100%		3/31/2018	Dec-2017

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
811	SOP TO SHAGAI PAMAL BATTAGRAM	Batgram	Batgram	725927	86%	100%		3/31/2018	Jan-2018
812	SOP TO SHANGLI PAYEEN BATTAGRAM	Batgram	Batgram	665705	87%	100%		2/28/2018	Nov-2017
813	SOP TO SERI MUSHARAF KHAN BATTAGRAM	Batgram	Batgram	581862	87%	100%		3/31/2018	Nov-2017
814	SOP TO TASA JAMIL BATTAGRAM	Batgram	Batgram	582268	87%	100%		3/31/2018	Jan-2018
815	SOP TO OGHUZ BANDA BATTAGRAM	Batgram	Batgram	1265074	84%	100%		3/31/2018	Dec-2017
816	SOP TO LANDAI BATTAGRAM	Batgram	Batgram	510547	85%	100%		3/31/2018	Jan-2018
817	SOP TO SHAGAO KOTGALA BATTAGRAM	Batgram	Batgram	646704	87%	100%		3/31/2018	Jan-2018
818	SOP TO NAZIR ABAD KARWAL BATTAGRAM	Batgram	Batgram	1399258	84%	100%		3/31/2018	Jan-2018
819	SOP TO MALKOT C/O MUHAMMAD TAHIR BATTAGRAM	Batgram	Batgram	1133302	83%	100%		3/31/2018	Jan-2018
820	SOP TO SAR KHRLI BANDA BATTAGRAM	Batgram	Batgram	847957	85%	100%		3/31/2018	Jan-2018
821	SOP TO SHATOOT BATTAGRAM	Batgram	Batgram	1048163	87%	100%		1/31/2018	Nov-2017
822	SOP TO MADRASSA GHAZI KOT BATTAGRAM	Batgram	Batgram	601453	88%	100%		2/28/2018	Dec-2017
823	SOP TO MADRASSA MASHAKHEL DHERI BATTAGRAM	Batgram	Batgram	581862	86%	100%		3/31/2018	Apr-2018
824	SOP TO SHANGLI BALA C/O SHER KHAN BATTAGRAM	Batgram	Batgram	859895	83%	100%		3/31/2018	Nov-2017
825	SOP TO SHAN PORO BATTAGRAM	Batgram	Batgram	525080	88%	100%		2/28/2018	Oct-2017
826	SOP TO SERI BEHRAM KHAIL BATTAGRAM	Batgram	Batgram	665705	87%	100%		2/28/2018	Oct-2017
827	SOP TO DANDO AJMIRA BATTAGRAM	Batgram	Batgram	510547	86%	100%		3/31/2018	Dec-2017
828	SOP TO KOUSAR MADRASSA BATTAGRAM	Batgram	Batgram	517610	87%	100%		2/28/2018	Dec-2017

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
829	SOP TO DAB AJMIRA BATTAGRAM	Batgram	Batgram	559237	85%	100%		3/31/2018	Apr-2018
830	SOP TO SUFIAN FAQIR MUHAMMAD BATTAGRAM	Batgram	Batgram	847367	84%	100%		2/28/2018	Apr-2018
831	SOP TO PARARI TARAND BATTAGRAM	Batgram	Batgram	513986	84%	100%		3/31/2018	Apr-2018
832	SOP TO SIRAJUL HAQ GIDRI BATTAGRAM	Batgram	Batgram	639640	86%	100%		1/31/2018	Nov-2017
833	SOP TO BADRI GULZARIN BATTAGRAM	Batgram	Batgram	606974	85%	100%		3/31/2018	Apr-2018
834	SOP TO LAGRAM BATTAGRAM	Batgram	Batgram	510547	84%	100%		2/28/2018	Apr-2018
835	SOP TO PLAN DEDAL BATTAGRAM	Batgram	Batgram	575858	86%	100%		1/31/2018	Dec-2017
836	SOP TO GESOOL BATTGARM	Batgram	Batgram	645929	82%	100%		3/31/2018	Apr-2018
837	SOP TO REHAR SOORGAI BATTAGRAM	Batgram	Batgram	1933377	85%	100%		2/28/2018	Apr-2018
838	SOP TO PAIRE OBA ALLAI BATTAGRAM	Batgram	Batgram	654612	83%	100%		3/31/2018	Apr-2018
839	SOP TO OGHUZ JANCHAL BATAGRAM	Batgram	Batgram	679851	89%	100%		3/31/2018	Dec-2017
840	SOP TO VILL:LOHAR ABAD KOHISTAN	Pattan	Kohistan	1583934	77%	20%	UP TO 31/12/2017	3/31/2018	
841	SOP TO VILL:AURANGZEB BELA KOHISTAN	Pattan	Kohistan	1602760	80%	40%	UP TO 31/12/2017	3/31/2018	
842	SOP TO VILL:DARO JABBA DUBAIR KOHISTAN	Pattan	Kohistan	1184699	80%	40%	UP TO 31/12/2017	3/31/2018	
843	SOP TO VILL:SULTAN ABAD KOHISTAN	Pattan	Kohistan	1705446	80%	100%		3/31/2018	Jan-2018
844	SOP TO VILL:SAID AKBAR ABAD KOHISTAN	Pattan	Kohistan	1335747	81%	100%		3/31/2018	Dec-2017
845	SOP TO VILL:SHEHDAD ABAD KOHISTAN	Pattan	Kohistan	1428333	80%	100%		3/31/2018	Dec-2017
846	SOP TO VILL:SIKANDAR ABAD DASSU KOHISTAN	Dassu	Kohistan	2673322	80%	20%	UP TO 31/12/2017	3/31/2018	

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
847	SOP TO VILL:PUMP ABADI DASSU KOHISTAN	Dassu	Kohistan	1374756	80%	20%	UP TO 31/12/2017	3/31/2018	
848	SOP TO VILL: KOZ SERAI KHOLAI KOHISTAN	Palas	Kohistan	3696387	80%	20%	UP TO 31/12/2017	3/31/2018	
849	SOP TO VILL: JUKAI KOHISTAN	Palas	Kohistan	1594523	80%	20%	UP TO 31/12/2017	3/31/2018	
850	SOP TO VILL: JULA SAR KOHISTAN	Palas	Kohistan	1889288	80%	20%	UP TO 31/12/2017	3/31/2018	
851	SOP TO VILL: DALLO MUHAMMAD AYAZ JIJYAL KOHISTAN	Pattan	Kohistan	1314953	70%	100%		3/31/2018	Apr-2018
852	SOP TO VILL: DOOP JAJYAL KOHISTAN	Pattan	Kohistan	1462152	80%	100%		3/31/2018	Apr-2018
853	SOP TO VILL: SAIR SAHIB ABAD CHAWA DARA HAIDER KHAIL KOHISTAN	Pattan	Kohistan	1544555	81%	100%		3/31/2018	Nov-2017
854	SOP TO VILL: DAR ABAD KOHISTAN	Pattan	Kohistan	1339077	81%	100%		3/31/2018	Jan-2018
855	SOP TO VILL: SEGO KHAIL KOHISTAN	Pattan	Kohistan	1160031	81%	100%		3/31/2018	Jan-2018
856	SOP TO VILL: GUL SHEHZAD ABAD KOHISTAN	Pattan	Kohistan	1145384	80%	100%		3/31/2018	Dec-2017
857	SOP TO VILL: GHAFOOR ABAD / DOG ABAD KOHISTAN	Pattan	Kohistan	2142291	81%	100%		3/31/2018	Nov-2017
858	SOP TO VILL: DAB SHAMA GUL NO. I KOHISTAN	Pattan	Kohistan	1206701	81%	100%		3/31/2018	Nov-2017
859	SOP TO VILL: DAB SHAMAL GUL NO. II KOHISTAN	Pattan	Kohistan	1418481	81%	100%		3/31/2018	Jan-2018
860	SOP TO VILL: ALI ABAD SANKAN KHAIL KOHISTAN	Palas	Kohistan	1418481	81%	100%		3/31/2018	Jan-2018
861	SOP TO VILL: DAR KHAIL ABAD SARKAN ABAD KOHISTAN	Palas	Kohistan	1570918	81%	100%		3/31/2018	Dec-2017
862	SOP TO VILL: IBARHIM ABAD / BURAQ KOHISTAN	Pattan	Kohistan	1851914	81%	100%		3/31/2018	Nov-2017
863	SOP TO VILL: DAR ABAD / KARBECH KOHISTAN	Pattan	Kohistan	1732809	81%	100%		3/31/2018	Nov-2017
864	SOP TO VILL: JAIL ABADI JAJKOT KOHISTAN	Palas	Kohistan	2653928	80%	20%	UP TO 31/12/2017	3/31/2018	

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
865	SOP TO VILL: BAKRAI KOHISTAN	Palas	Kohistan	2653928	80%	30%	UP TO 31/12/2017	3/31/2018	
866	SOP TO VILL: SEGAL BANDA NO. I JALKOT KOHISTAN	Palas	Kohistan	1928606	76%	10%	UP TO 31/12/2017	3/31/2018	
867	SOP TO VILL: SHATI ABAD PALAS SHERA KOT KOHISTAN	Palas	Kohistan	1515261	81%	100%		3/31/2018	Jan-2018
868	SOP TO VILL: KAI SHERAKOT PALAS KOHISTAN	Palas	Kohistan	1870335	81%	100%		3/31/2018	Jan-2018
869	SOP TO VILL: PALALO GHARI NO. 1 KOHISTAN	Pattan	Kohistan	1414128	79%	100%		3/31/2018	Oct-2017
870	SOP TO PALALO GHARI II KOHISTAN	Pattan	Kohistan	1414128	79%	100%		3/31/2018	Oct-2017
871	SOP TO VILL: OGHUZ SAR PALALO SAR KOHISTAN	Pattan	Kohistan	2299672	80%	100%		3/31/2018	Jan-2018
872	SOP TO VILL: KANRO BANKAD KOHISTAN	Pattan	Kohistan	805268	78%	100%		3/31/2018	Dec-2017
873	SOP TO VILL: SEGAL BANDA PALAS KOHISTAN	Palas	Kohistan	917495	77%	100%		3/31/2018	Feb-2018
874	SOP TO VILL: DUBAIR BAZAR ABADI KOHISTAN	Pattan	Kohistan	1502169	75%	30%	UP TO 31/12/2017	3/31/2018	
875	SOP TO VILL: PIRANO CHAM JAN BELA KOHISTAN	Pattan	Kohistan	2126170	80%	30%	UP TO 31/12/2017	3/31/2018	
876	SOP TO VILL: TEHSIL BANDA KOHISTAN	Pattan	Kohistan	1504900	80%	20%	UP TO 31/12/2017	3/31/2018	
877	SOP TO VILL: KAJU BELA KOHISTAN	Pattan	Kohistan	1699255	80%	20%	UP TO 31/12/2017	3/31/2018	
878	SOP TO VILL: QADAR ABAD JIJYAL ABADI DUBAIR NEAR POWER HOUSE KOHISTAN	Pattan	Kohistan	1181726	80%	20%	UP TO 31/12/2017	3/31/2018	
879	SOP TO VILL: SEOGAI JIJYAL KOHISTAN	Pattan	Kohistan	1632627	80%	100%		3/31/2018	Jan-2018
880	SOP TO VILL: KHWAR SEOGAI ABADI JIJYAL KOHISTAN	Pattan	Kohistan	1473642	80%	100%		3/31/2018	Dec-2017
881	SOP TO REMAINING ABADI DAR ABAD JIJYAL KOHISTAN	Pattan	Kohistan	962983	74%	100%		3/31/2018	Oct-2017
882	SOP TO VILL: GULSHER ABAD CHAWA DARA KOHISTAN	Pattan	Kohistan	3436113	81%	100%		3/31/2018	Nov-2017

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
883	SOP TO VILL: HAZRAT GHANI ABAD KOHISTAN	Pattan	Kohistan	1235179	81%	100%		3/31/2018	Nov-2017
884	SOP TO VILL: HAYAT ABAD KOHISTAN	Pattan	Kohistan	1302298	81%	100%		3/31/2018	Nov-2017
885	SOP TO VILLAGE BASHIR ABAD / SAQOOL ABAD KOHISTAN	Pattan	Kohistan	1985365	81%	100%		3/31/2018	Nov-2017
886	SOP TO VILLAGE ISLAMABAD / JAIDAD ABAD KOHISTAN	Pattan	Kohistan	1895642	81%	100%		3/31/2018	Nov-2017
887	SOP TO VILL: DOST MUHAMMAD KOHISTAN	Pattan	Kohistan	1188598	81%	100%		3/31/2018	Nov-2017
888	SOP TO VILL: SIKANDER ABAD / BANAIL MEHARJAN KOHISTAN	Pattan	Kohistan	2684203	81%	100%		3/31/2018	Nov-2017
889	SOP TO VILLAGE MASOOD ALI ABAD SANGAI KOHISTAN	Pattan	Kohistan	897012	78%	100%		3/31/2018	Jan-2018
890	SOP TO VILLAGE HAKEEM ABAD KOHISTAN	Pattan	Kohistan	1019557	80%	100%		3/31/2018	Nov-2017
891	SOP TO VILL: KIYAL POLICE POST ABADI KOHISTAN	Pattan	Kohistan	978872	80%	100%		3/31/2018	Nov-2017
892	SOP TO VILL: SHESHAL NO-I KOHISTAN	Pattan	Kohistan	1349862	80%	100%		3/31/2018	Dec-2017
893	SOP TO VILL: SHESHAL NO-II GULDAD KOHISTAN	Pattan	Kohistan	1349862	80%	100%		3/31/2018	Dec-2017
894	SOP TO VILL: PECHGAI SHAH ALAM KOHISTAN	Pattan	Kohistan	818591	77%	100%		3/31/2018	Jan-2018
895	SOP TO VILL: SUI BAIR GHAFUOR KOHISTAN	Pattan	Kohistan	1424843	80%	100%		3/31/2018	Jan-2018
896	SOP TO VILL: SEGAL ABAD NO. II JARKOT KOHISTAN	Dassu	Kohistan	1902871	79%	20%	UP TO 31/12/2017	3/31/2018	
897	SOP TO VLL: PEGAO BELA KHWAR KUMAILA KOHISTAN	Dassu	Kohistan	1159146	70%	100%		3/31/2018	Oct-2017
898	SOP TO VILL: KOZ KOMAILA PEGAO BELA KOHISTAN	Dassu	Kohistan	1159146	70%	100%		3/31/2018	Oct-2017
899	SOP TO VILL: MORA ABADI CHIRAGH ABAD KOHISTAN	Dassu	Kohistan	1410455	76%	20%	UP TO 31/12/2017	3/31/2018	
900	SOP TO VILL: PAKISTAN HOTAL ABADI IDRESS ABAD KOHISTAN	Dassu	Kohistan	1694581	79%	20%	UP TO 31/12/2017	3/31/2018	

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
901	SOP TO VILL: MOTO HOTAL ABADI KOHISTAN	Dassu	Kohistan	2172643	77%	20%	UP TO 31/12/2017	3/31/2018	
902	SOP TO BALDARA CHOWA DARA KOHISTAN	Pattan	Kohistan	2483986	95%	100%		3/31/2018	Jan-2018
903	SOP TO R.H.C ABADIES BUTH KHAIL ABAD DASU KOHISTAN	Dassu	Kohistan	1619745	77%	20%	UP TO 31/12/2017	3/31/2018	
904	SOP TO DASSU TOWER ABADI KOHISATAN	Dassu	Kohistan	1368712	73%	20%	UP TO 31/12/2017	3/31/2018	
905	SOP TO SHARTO -I SAID MIR KOHISTAN	Pattan	Kohistan	1162027	78%	10%	UP TO 31/12/2017	3/31/2018	
906	SOP TO SHARTO II KOHISTAN	Pattan	Kohistan	1172027	78%	20%	UP TO 31/12/2017	3/31/2018	
907	SOP TO BAT GUL KOHISTAN	Pattan	Kohistan	1572157	78%	10%	UP TO 31/12/2017	3/31/2018	
908	SOP TO SHAL NO-I KOHISTAN	Pattan	Kohistan	2438775	80%	20%	UP TO 31/12/2017	3/31/2018	
909	SOP TO SHAL NO-II KOHISTAN	Pattan	Kohistan	1261447	74%	20%	UP TO 31/12/2017	3/31/2018	
910	SOP TO KOMILLA TAXI ADDA KOHISTAN	Dassu	Kohistan	1808180	52%	20%	UP TO 31/12/2017	3/31/2018	
911	SOP TO SEO KASS SHAMS-UL-HAQ KOHISTAN	Dassu	Kohistan	2245424	80%	20%	UP TO 31/12/2017	3/31/2018	
912	SOP TO SEO KASS NO-II KOHISTAN	Dassu	Kohistan	1576007	78%	20%	UP TO 31/12/2017	3/31/2018	
913	SOP TO QADAM KHAN KOHISTAN	Dassu	Kohistan	1006636	66%	20%	UP TO 31/12/2017	3/31/2018	
914	SOP TO QABRISTAN ABADI KOHISTAN	Dassu	Kohistan	1719504	75%	20%	UP TO 31/12/2017	3/31/2018	
915	SOP TO BAO KOHISTAN	Dassu	Kohistan	1348977	71%	20%	UP TO 31/12/2017	3/31/2018	
916	SOP TO HIGH SCHOOL ABADI KOHISTAN	Dassu	Kohistan	1535849	71%	100%		3/31/2018	Nov-2017
917	SOP TO BADLO MOTABAR KYAL KOHISTAN	Pattan	Kohistan	1724208	78%	100%		3/31/2018	Feb-2018
918	SOP TO JILDAD ABAD KIYAL KOHISTAN	Pattan	Kohistan	1491503	76%	70%	UP TO 31/12/2017	3/31/2018	

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
919	SOP TO SADBAR KIYAL KOHISTAN	Pattan	Kohistan	1491503	76%	65%	UP TO 31/12/2017	3/31/2018	
920	SOP TO HARIGAH I KIYAL KOHISTAN	Pattan	Kohistan	1826308	78%	100%		3/31/2018	Jan-2018
921	SOP TO HARIGAH II KIYAL KOHISTAN	Pattan	Kohistan	1826308	78%	100%		3/31/2018	Jan-2018
922	SOP TO BROSIA SHERA KOT KOHISTAN	Palas	Kohistan	3063257	79%	100%		3/31/2018	Feb-2018
923	SOP TO DANYAL NO I SHERA KOT KOHISTAN	Palas	Kohistan	2585435	76%	100%		3/31/2018	Jan-2018
924	SOP TO KPSAIN KOLAI KOHISTAN	Palas	Kohistan	1988287	80%	5%	UP TO 31/12/2017	3/31/2018	
925	SOP TO BATANGAI KOLAI KOHISTAN	Palas	Kohistan	2320076	80%	5%	UP TO 31/12/2017	3/31/2018	
926	SOP TO MOLVI QADEEM MUHAMMAD SHOLGARA DABEER KOHISTAN	Pattan	Kohistan	884841	80%	50%	UP TO 31/12/2017	3/31/2018	
927	SOP TO GIL RANOLYA DUBER KOHISTAN	Pattan	Kohistan	2025561	80%	40%	UP TO 31/12/2017	3/31/2018	
928	SOP TO KOZ KALY DUBER KOHISTAN	Pattan	Kohistan	1660417	79%	40%	UP TO 31/12/2017	3/31/2018	
929	SOP TO ZOR KALY RANOLYA DUBER KOHISTAN	Pattan	Kohistan	1660417	79%	40%	UP TO 31/12/2017	3/31/2018	
930	SOP TO GALGAN PATTAN KOHISTAN	Pattan	Kohistan	942379	73%	10%	UP TO 31/12/2017	3/31/2018	
931	SOP TO DIFF:LOCATION OF U/C REGA BUNER	Daggar	Buner	1614307	92%	100%		3/31/2018	Oct-2017
932	SOP TO DIFF:LOCATION OF U/C DEWANA BABA BUNER	Gagra	Buner	1750812	91%	100%		3/31/2018	Nov-2017
933	SOP TO DIFF:LOCATION OF U/C GAGRA BUNER	Gagra	Buner	1704844	88%	100%		3/31/2018	Nov-2017
934	SOP TO DIFF:LOCATION OF U/C SHALI BANDAI BUNER	Daggar	Buner	1589199	87%	100%		3/31/2018	Nov-2017
935	SOP TO DIFF:LOCATION OF U/C NORAZAI BUNER	Daggar	Buner	1743129	89%	100%		3/31/2018	Nov-2017
936	SOP TO DIFF:LOCATION OF U/C BATARRA BUNER	Gagra	Buner	1777107	91%	100%		3/31/2018	Nov-2017

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
937	SOP TO DIFF:LOCATION OF U/C GUL BANDA BUNER	Gagra	Buner	1610094	89%	100%		3/31/2018	Nov-2017
938	SOP TO DIFF:LOCATION OF U/C PHANDHER BUNER	Gagra	Buner	1660596	89%	100%		3/31/2018	Nov-2017
939	SOP TO DIFF:LOCATION OF U/C SORE BUNER	Gagra	Buner	1645503	89%	100%		3/31/2018	Nov-2017
940	SOP TO DIFF:LOCATION OF U/C TOTALAI BUNER	Khadu Khel	Buner	1623214	87%	100%		3/31/2018	Nov-2017
941	SOP TO DIFF:LOCATION OF U/C SARWAI BUNER	Khadu Khel	Buner	1873055	88%	100%		3/31/2018	Dec-2017
942	SOP TO DIFF:LOCATION OF U/C CHINGLAI BUNER	Khadu Khel	Buner	1848485	100%	100%		9/30/2017	Sep-2017
943	SOP TO DIFF:LOCATION OF U/C GHURGHUSTO BUNER	Khadu Khel	Buner	1628431	86%	100%		3/31/2018	Nov-2017
944	SOP TO DIFF:LOCATIONS OF U/C KANGALAI BUNER	Khadu Khel	Buner	1734562	89%	100%		3/31/2018	Nov-2017
945	SOP TO DIFF:LOCATIONS OF U/C KUGA BUNER	Khadu Khel	Buner	1790517	90%	100%		3/31/2018	Nov-2017
946	SOP TO DIFF:LOCATIONS OF U/C NAWAGAI BUNER	Khadu Khel	Buner	1603977	89%	100%		3/31/2018	Nov-2017
947	SOP TO DIFF:LOCATIONS OF U/C MAKHRANI BUNER	Khadu Khel	Buner	1743807	89%	100%		3/31/2018	Nov-2017
948	SOP TO DIFF:LOCATIONS OF U/C AMAZAI BUNER	Khadu Khel	Buner	1541403	89%	100%		3/31/2018	Nov-2017
949	SOP TO DIFF:LOCATIONS OF U/C NAGRAI BUNER	Khadu Khel	Buner	1688176	89%	100%		3/31/2018	Nov-2017
950	SOP TO DIFF:LOCATIONS OF U/C KRAPA BUNER	Daggar	Buner	1882649	89%	100%		3/31/2018	Nov-2017
951	SOP TO DIFF:LOCATIONS OF U/C DAGAR BUNER	Daggar	Buner	2157553	88%	100%		3/31/2018	Nov-2017
952	SOP TO DIFF:LOCATIONS OF U/C GOKAND BUNER	Daggar	Buner	1626069	90%	100%		3/31/2018	Nov-2017
953	SOP TO DIFF:LOCATIONS OF U/C PACHA BUNER	Daggar	Buner	1682839	88%	100%		3/31/2018	Dec-2017
954	SOP TO DIFF:LOCATIONS OF U/C MALIK PUR BUNER	Daggar	Buner	1628471	89%	100%		3/31/2018	Dec-2017

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
955	SOP TO DIFF:LOCATIONS OF U/C ELAI BUNER	Daggar	Buner	1672965	88%	100%		3/31/2018	Mar-2018
956	SOP TO DIFF:LOCATIONS OF U/C TOOR WARSIK BUNER	Daggar	Buner	1683708	87%	100%		3/31/2018	Mar-2018
957	SOP TO DIFF:LOCATIONS OF U/C ABA KHEL BUNER	Daggar	Buner	1635215	88%	100%		3/31/2018	Mar-2018
958	SOP TO DIFF:LOCATIONS OF U/C MALI KHEL BUNER	Daggar	Buner	1624511	87%	100%		3/31/2018	Mar-2018
959	SOP TO DIFF:LOCATIONS OF U/C GADIZI BUNER	Daggar	Buner	1964802	87%	100%		3/31/2018	Mar-2018
960	SOP TO DANDA BAHLOL KHEL AREA SHANGLA	Puran	Shangla	1470561	82%	100%		11/30/2017	Oct-2017
961	SOP TO PALRAY BAHLOL KHEL SHANGLA	Puran	Shangla	1447381	81%	100%		11/30/2017	Oct-2017
962	SOP & CONV:AT FAIZA SHANGLA	Puran	Shangla	1676034	84%	100%		3/31/2018	Oct-2017
963	SOP TO SABONAI SHANGLA	Puran	Shangla	1558895	84%	100%		3/31/2018	Nov-2017
964	SOP CONV:AT SHALMANAY SHANGLA	Puran	Shangla	1891525	85%	100%		3/31/2018	Nov-2017
965	SOP & CONV:AT BAR SHALMANAY SHANGLA	Puran	Shangla	1345240	83%	100%		3/31/2018	Nov-2017
966	SOP TO DEDAL SHANGLA	Puran	Shangla	1598626	85%	100%		3/31/2018	Nov-2017
967	SOP & CONV:AT BAR DEDAL SHANGLA	Puran	Shangla	1313072	85%	100%		3/31/2018	Nov-2017
968	SOP & CONV:AT DEWAL SHANGLA	Puran	Shangla	1698660	85%	100%		3/31/2018	Dec-2017
969	SOP TO BAR DEWAL SHANGLA	Puran	Shangla	1715279	83%	100%		3/31/2018	Jan-2018
970	SOP & CONV:AT CHORANO SHANGLA	Puran	Shangla	1912972	84%	100%		3/31/2018	Dec-2017
971	SOP TO GHARAKA SHANGLA	Puran	Shangla	1759283	82%	100%		3/31/2018	Dec-2017
972	SOP & CONV:AT BANG SHANGLA	Puran	Shangla	1887898	80%	100%		3/31/2018	Mar-2018

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
973	SOP & CONV:AT BAR BANG SHANGLA	Puran	Shangla	1612181	80%	100%		3/31/2018	Apr-2018
974	SOP & CONV:AT NASK SHANGLA	Puran	Shangla	1804927	80%	100%		3/31/2018	Apr-2018
975	SOP TO MAINZ KALI NASK SHANGLA	Puran	Shangla	1447187	80%	100%		3/31/2018	Apr-2018
976	SOP TO KUZ KALI NASK SHANGLA	Puran	Shangla	1502589	80%	100%		3/31/2018	Apr-2018
977	SOP & CONV:AT KAMACH SHANGLA	Puran	Shangla	1409796	80%	100%		3/31/2018	Apr-2018
978	SOP TO DEHARY SHANGLA	Puran	Shangla	1450805	80%	100%		3/31/2018	Apr-2018
979	SOP TO BEHAR DIDAL SHANGLA	Puran	Shangla	1494045	80%	100%		3/31/2018	Apr-2018
980	SOP & CONV:AT BEHAR MAIRA SAR SHANGLA	Puran	Shangla	1887898	80%	100%		3/31/2018	Apr-2018
981	SOP & CONV:AT SULAMANI BANDA SHANGLA	Puran	Shangla	1415909	80%	100%		3/31/2018	Apr-2018
982	SOP & CONV:AT KABAL GRAM SHANGLA	Puran	Shangla	1516141	80%	100%		3/31/2018	Apr-2018
983	SOP TO CHORANI SHANGLA	Puran	Shangla	1405038	80%	100%		3/31/2018	Apr-2018
984	SOP TO GHEER SHANGLA	Puran	Shangla	1502331	72%	20%	UP TO 31/12/2017	3/31/2018	
985	SOP & CONV:AT MAINZ KALI GHEER SHANGLA	Puran	Shangla	1336524	80%	100%		3/31/2018	Apr-2018
986	SOP TO KHWAR SHANGLA	Puran	Shangla	1403947	80%	100%		3/31/2018	Apr-2018
987	SOP & CONV:AT MACHKANDAY SHANGLA	Puran	Shangla	1491177	80%	100%		3/31/2018	Apr-2018
988	SOP & CONV:AT KATAY SHANGLA	Puran	Shangla	1655420	80%	100%		3/31/2018	Apr-2018
989	SOP & CONV:AT GHUMYAR SHANGLA	Puran	Shangla	1345240	80%	100%		3/31/2018	Apr-2018
990	SOP TO SHEEN KOPRAY SHANGLA	Puran	Shangla	1425884	80%	100%		3/31/2018	Apr-2018

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
991	SOP & CONV:AT KUZ GHURBAND SHANGLA	Alpuri	Shangla	1616537	71%	20%	UP TO 31/12/2017	3/31/2018	
992	SOP TO KUZ KANDAY SHANGLA	Puran	Shangla	1312757	82%	100%		3/31/2018	Oct-2017
993	SOP & CONV:AT MAINZ KALI SARKOOL SHANGLA	Puran	Shangla	1267476	85%	100%		3/31/2018	Nov-2017
994	SOP & CONV:AT KARAO SARKOOL SHANGLA	Puran	Shangla	1379764	83%	100%		3/31/2018	Nov-2017
995	SOP TO SUNDIA SHANGLA	Puran	Shangla	1518199	83%	100%		3/31/2018	Nov-2017
996	SOP TO KHAWAR GADAY SHANGLA	Puran	Shangla	1371490	82%	100%		3/31/2018	Nov-2017
997	SOP & CONV:AT DARA SARKOOL SHANGLA	Puran	Shangla	1606238	82%	100%		3/31/2018	Oct-2017
998	SOP TO GUNANGAR SHANGLA	Puran	Shangla	1086141	84%	100%		3/31/2018	Nov-2017
999	SOP TO JALKOOL SHANGLA	Puran	Shangla	1424793	82%	100%		3/31/2018	Jan-2018
1000	SOP & CONV:AT CHALLAN ALPURI SHANGLA	Alpuri	Shangla	1707082	84%	100%		3/31/2018	Dec-2017
1001	SOP TO CHALLAN SAR ALPURI SHANGLA	Alpuri	Shangla	1548448	84%	100%		3/31/2018	Dec-2017
1002	SOP & CONV:AT ACHAR SHANGLA	Alpuri	Shangla	1346098	82%	100%		3/31/2018	Dec-2017
1003	SOP & CONV:AT ACHAR AMANI SHANGLA	Alpuri	Shangla	1337382	80%	100%		3/31/2018	Mar-2018
1004	SOP TO BASI CHALORAY SHANGLA	Alpuri	Shangla	1428412	80%	30%	UP TO 31/12/2017	3/31/2018	
1005	SOP & CONV:AT MANAI SAR SHANGLA	Alpuri	Shangla	1540311	80%	30%	UP TO 31/12/2017	3/31/2018	
1006	SOP & CONV:AT ALPURI SHANGLA	Alpuri	Shangla	1302000	80%	30%	UP TO 31/12/2017	3/31/2018	
1007	SOP TO TAPLA SHANGLA	Alpuri	Shangla	1499081	80%	30%	UP TO 31/12/2017	3/31/2018	
1008	SOP & CONV:AT BAR ALPURI SHANGLA	Alpuri	Shangla	1608766	84%	100%		3/31/2018	Oct-2017

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
1009	SOP TO GULI BAT SHANGLA	Alpuri	Shangla	1499081	80%	25%	UP TO 31/12/2017	3/31/2018	
1010	SOP TO BAR GULI BAT SHANGLA	Alpuri	Shangla	1518946	80%	25%	UP TO 31/12/2017	3/31/2018	
1011	SOP TO KARSHIT SHANGLA	Alpuri	Shangla	1507190	80%	25%	UP TO 31/12/2017	3/31/2018	
1012	SOP & CONV:AT BURSHIT SHANGLA	Alpuri	Shangla	1743460	80%	25%	UP TO 31/12/2017	3/31/2018	
1013	SOP TO LOOGAY SHANGLA	Alpuri	Shangla	1527601	80%	25%	UP TO 31/12/2017	3/31/2018	
1014	SOP & CONV:AT BILKANAY SHANGLA	Alpuri	Shangla	1680354	80%	25%	UP TO 31/12/2017	3/31/2018	
1015	SOP TO OLANDAR SHANGLA	Alpuri	Shangla	1547467	80%	25%	UP TO 31/12/2017	3/31/2018	
1016	SOP & CONV:AT SHAHTOOT SHANGLA	Alpuri	Shangla	1585220	80%	25%	UP TO 31/12/2017	3/31/2018	
1017	SOP & CONV:AT KUZ SANGRAI SHANGLA	Alpuri	Shangla	1608672	80%	25%	UP TO 31/12/2017	3/31/2018	
1018	SOP TO BAR SANGRAI SHANGLA	Alpuri	Shangla	1444769	80%	25%	UP TO 31/12/2017	3/31/2018	
1019	SOP TO SANGRAI SHANGLA	Alpuri	Shangla	1215861	80%	25%	UP TO 31/12/2017	3/31/2018	
1020	SOP & CONV:AT CHICHLO SHANGLA	Alpuri	Shangla	1574148	80%	25%	UP TO 31/12/2017	3/31/2018	
1021	SOP TO BAR CHICHLO SHANGLA	Alpuri	Shangla	1444769	80%	25%	UP TO 31/12/2017	3/31/2018	
1022	SOP & CONV:AT MAINZ KALI KORMANG SHANGLA	Alpuri	Shangla	1617324	80%	25%	UP TO 31/12/2017	3/31/2018	
1023	SOP TO KORMANG DARA SHANGLA	Alpuri	Shangla	1522148	80%	25%	UP TO 31/12/2017	3/31/2018	
1024	SOP & CONV:AT KORMANG SAR SHANGLA	Alpuri	Shangla	1233762	80%	20%	UP TO 31/12/2017	3/31/2018	
1025	SOP TO MIAN BISHAM AREA SHANGLA	Alpuri	Shangla	1443788	80%	20%	UP TO 31/12/2017	3/31/2018	
1026	SOP TO KHOSHALI BANDA SHANGLA	Puran	Shangla	1129381	83%	100%		3/31/2018	Nov-2017

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
1027	SOP TO KAREEN SHANGLA	Puran	Shangla	1444659	82%	100%		11/30/2017	Oct-2017
1028	SOP & CONV: AT FAIZA SHANGLA	Alpuri	Shangla	1487559	81%	100%		3/31/2018	Nov-2017
1029	SOP & CONV: AT PURAN SHANGLA	Puran	Shangla	1197093	82%	100%		3/31/2018	Nov-2017
1030	SOP & CONV: AT BAR BAMBARA SHANGLA	Puran	Shangla	1302000	84%	100%		3/31/2018	Jan-2018
1031	SOP & CONV: AT MARTONG SHANGLA	Puran	Shangla	1259619	82%	100%		3/31/2018	Jan-2018
1032	SOP AT MARTONG KHAS SHANGLA	Puran	Shangla	999662	82%	100%		3/31/2018	Dec-2017
1033	SOP & CONV: AT CHAGUM SHANGLA	Puran	Shangla	1250045	82%	100%		3/31/2018	Dec-2017
1034	SOP AT SUNDIVI SHANGLA	Puran	Shangla	1086141	81%	100%		3/31/2018	Dec-2017
1035	SOP & CONV: AT TOWA SHANGLA	Puran	Shangla	1551755	85%	100%		3/31/2018	Dec-2017
1036	SOP TO WALANAY SHANGLA	Puran	Shangla	1471651	80%	100%		3/31/2018	Mar-2018
1037	SOP & CONV: AT WALANAY DARA SHANGLA	Puran	Shangla	1661486	81%	100%		11/30/2017	Oct-2017
1038	SOP TO KANDAY SHANGLA	Puran	Shangla	1502589	83%	100%		3/31/2018	Mar-2018
1039	SOP & CONV: AT GUMRAISH SHANGLA	Puran	Shangla	1482461	80%	35%	UP TO 31/12/2017	3/31/2018	
1040	SOP TO BAR GUMRAISH SHANGLA	Puran	Shangla	1459349	80%	25%	UP TO 31/12/2017	3/31/2018	
1041	SOP & CONV: AT KUZ GUMRAISH SHANGLA	Puran	Shangla	1770481	80%	25%	UP TO 31/12/2017	3/31/2018	
1042	SOP T O MANGA SHANGLA	Puran	Shangla	1545829	80%	25%	UP TO 31/12/2017	3/31/2018	
1043	SOP & CONV: AT BAR MANGA SHANGLA	Puran	Shangla	1679499	80%	25%	UP TO 31/12/2017	3/31/2018	
1044	SOP & CONV: AT MAINZ KALI GUMRAISH SHANGLA	Puran	Shangla	1440435	80%	25%	UP TO 31/12/2017	3/31/2018	

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
1045	SOP & CONV: AT MAINZ KALI MANGA GUMRAISH	Puran	Shangla	1258761	80%	25%	UP TO 31/12/2017	3/31/2018	
1046	SOP & CONV: AT MAIN KANDAY SHANGLA	Puran	Shangla	1180997	80%	25%	UP TO 31/12/2017	3/31/2018	
1047	SOP AT BAR MANGA SHANGLA	Puran	Shangla	1086141	80%	25%	UP TO 31/12/2017	3/31/2018	
1048	SOP & CONV: AT SARKOOL SHANGLA	Puran	Shangla	1706224	80%	25%	UP TO 31/12/2017	3/31/2018	
1049	SOP TO BAR SARKOOL SHANGLA	Puran	Shangla	1479215	80%	25%	UP TO 31/12/2017	3/31/2018	
1050	SOP & CONV AT MIAN SARKOOL SHANGLA	Puran	Shangla	1618246	80%	25%	UP TO 31/12/2017	3/31/2018	
1051	SOP TO KARAO SARKOOL SHANGLA	Puran	Shangla	1479215	80%	25%	UP TO 31/12/2017	3/31/2018	
1052	SOP & CONV: AT KUZ BISHAM SHANGLA	Puran	Shangla	1597522	80%	25%	UP TO 31/12/2017	3/31/2018	
1053	SOP TO BOBAI AREA SHANGLA	Puran	Shangla	1468412	80%	25%	UP TO 31/12/2017	3/31/2018	
1054	SOP & CPNV: TO MAIN BISHAM ROAD SHANGLA	Puran	Shangla	1692853	80%	25%	UP TO 31/12/2017	3/31/2018	
1055	SOP & CONV: TO SHAH PUR AREA SHANGLA	Puran	Shangla	1691566	80%	25%	UP TO 31/12/2017	3/31/2018	
1056	SOP TO SHUNG AREA SHANGLA	Puran	Shangla	1428681	80%	25%	UP TO 31/12/2017	3/31/2018	
1057	SOP & CONV: AT BISHAM AREA SHANGLA	Puran	Shangla	1259619	80%	25%	UP TO 31/12/2017	3/31/2018	
1058	SOP & CONV: AT MAIRA AREA SHANGLA	Puran	Shangla	1423727	80%	25%	UP TO 31/12/2017	3/31/2018	
1059	SOP TO KARORA AREA SHANGLA	Puran	Shangla	1402980	80%	25%	UP TO 31/12/2017	3/31/2018	
1060	SOP & CONV: AT SHAH PUR ROAD SHANGLA	Puran	Shangla	1503145	58%	25%	UP TO 31/12/2017	3/31/2018	
1061	SOP TO DAMBARA SHANGLA	Puran	Shangla	1448277	84%	100%		11/30/2017	Oct-2017
1062	SOP & CONV: AT MAKHOZAI SHANGAL	Puran	Shangla	1337382	84%	100%		3/31/2018	Oct-2017

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
1063	SOP TO BAR GHURBAND SHANGLA	Puran	Shangla	1373278	84%	100%		3/31/2018	Dec-2017
1064	SOP & CONV: AT KUZ ALPURI SHANGLA	Alpuri	Shangla	1565494	82%	100%		3/31/2018	Oct-2017
1065	SOP TO ALOCH SHANGLA	Puran	Shangla	1396383	84%	100%		3/31/2018	Dec-2017
1066	SOP & CONV: AT MANAI ALPURI SHANGLA	Alpuri	Shangla	1603526	85%	100%		3/31/2018	Dec-2017
1067	SOP TO DEHRAI SHANGLA	Alpuri	Shangla	1373009	85%	100%		3/31/2018	Jan-2018
1068	SOP TO MIAN KALI SHANGLA	Alpuri	Shangla	1367871	84%	100%		3/31/2018	Dec-2017
1069	SOP & CONV: AT CHAKASAR SHANGLA	Puran	Shangla	1569002	84%	100%		3/31/2018	Dec-2017
1070	SOP TO KUZ CHAKSAR SHANGLA	Puran	Shangla	1367973	84%	100%		3/31/2018	Dec-2017
1071	SOP & CONV: AT BAR KHWAR SHANGLA	Puran	Shangla	1603526	84%	100%		3/31/2018	Dec-2017
1072	SOP AT DARA MACHKANDAY SHANGLA	Puran	Shangla	1401419	84%	100%		3/31/2018	Feb-2018
1073	SOP TO KHOSHALI KALI SHANGLA	Puran	Shangla	1396383	81%	100%		3/31/2018	Feb-2018
1074	SOP & CONV: AT KATAY DARA SHANGLA	Puran	Shangla	1598503	83%	100%		3/31/2018	Feb-2018
1075	SOP AT GHUMYAR KADONA SHANGLA	Puran	Shangla	1416249	84%	100%		3/31/2018	Feb-2018
1076	SOP & CONV: AT SHEEN KALI SHANGLA	Puran	Shangla	1655310	84%	100%		3/31/2018	Feb-2018
1077	SOP TO KAREEN DARA SHANGLA	Puran	Shangla	1410964	84%	100%		3/31/2018	Feb-2018
1078	SOP TO DARA FAIZA SHANGLA	Puran	Shangla	1454203	83%	100%		3/31/2018	Feb-2018
1079	SOP & CONV: AT BAR TOWA SHANGLA	Puran	Shangla	1597413	84%	100%		3/31/2018	Feb-2018
1080	SOP TO DARA WALANAY SHANGLA	Puran	Shangla	1451786	83%	100%		11/30/2017	Feb-2018

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
1081	SOP & CONV: AT CHAKAT SHANGLA	Alpuri	Shangla	1554442	80%	30%	UP TO 31/12/2017	3/31/2018	
1082	SOP TO KUZ CHAKAT SHANGLA	Alpuri	Shangla	1437205	80%	25%	UP TO 31/12/2017	3/31/2018	
1083	SOP & CONV: AT MACHAR SHANGLA	Alpuri	Shangla	1634070	80%	25%	UP TO 31/12/2017	3/31/2018	
1084	SOP AT NAWAY KALI SHANGLA	Alpuri	Shangla	1216248	83%	100%		3/31/2018	Mar-2018
1085	SOP & CONV: POKHTANO CHALAY SHANGLA	Alpuri	Shangla	1553111	83%	100%		3/31/2018	Mar-2018
1086	SOP AT DANDAY SHANGLA	Alpuri	Shangla	1385450	80%	25%	UP TO 31/12/2017	3/31/2018	
1087	SOP & CONV: AT LOSAR SHANGLA	Alpuri	Shangla	1423391	83%	100%		3/31/2018	Mar-2018
1088	SOP AT AMAL SHANGLA	Alpuri	Shangla	1302459	82%	100%		3/31/2018	Mar-2018
1089	SOP & CONV: AT DARBARA SHANGLA	Alpuri	Shangla	1380690	83%	100%		3/31/2018	Mar-2018
1090	SOP & CONV: AT KANAPAR SHANGLA	Alpuri	Shangla	1523007	80%	25%	UP TO 31/12/2017	3/31/2018	
1091	SOP AT KHATAKO SAR SHANGLA	Puran	Shangla	1134267	80%	25%	UP TO 31/12/2017	3/31/2018	
1092	SOP AT SHORWA SHANGLA	Alpuri	Shangla	1129769	83%	100%		3/31/2018	Mar-2018
1093	SOP & CONV: AT BAR SHUNG SHANGLA	Alpuri	Shangla	1336912	83%	100%		3/31/2018	Mar-2018
1094	SOP AT KUZ BOBAI SHANGLA	Alpuri	Shangla	1127980	83%	100%		3/31/2018	Mar-2018
1095	SOP & CONV: AT KHOSTANO KALI SHANGLA	Alpuri	Shangla	1472046	98%	100%		3/31/2018	Mar-2018
1096	SOP TO HAYAGAI GHARBAI U/C CHUKYATAN UPPER DIR	Dir	Upper Dir	2494497	90%	100%		3/31/2018	Dec-2017
1097	SOP TO SADIQ BANDA U/C KULANDAI UPPER DIR	Dir	Upper Dir	1762398	90%	100%		3/31/2018	Jan-2018
1098	SOP TO BIKORAI SURIPAW REHAN KOT UPPER DIR	Dir	Upper Dir	2813178	91%	100%		3/31/2018	Jan-2018

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
1099	SOP TO ACHAR BALA PAYEEN HAJI ABAD U/C SWANAI UPPER DIR	Dir	Upper Dir	2262540	92%	100%		3/31/2018	Dec-2017
1100	SOP TO SHAHI KOT NUSRAT DARA UPPER DIR	Barawal	Upper Dir	1933519	89%	100%		3/31/2018	Jan-2018
1101	SOP TO SHINGRAL BARAWAL UPPER DIR	Barawal	Upper Dir	2703329	90%	100%		3/31/2018	Feb-2018
1102	SOP TO BINDARA UPPER DIR	Barawal	Upper Dir	1449731	90%	100%		3/31/2018	Jan-2018
1103	SOP TO BARAWAL BANDA SUNDRAWAL UPPER DIR	Barawal	Upper Dir	1850550	91%	100%		3/31/2018	Jan-2018
1104	SOP TO PATRAK BANAM KHAILA UPPER DIR	Shiringal	Upper Dir	1026867	88%	100%		3/31/2018	Feb-2018
1105	SOP TO NARKUM UPPER DIR	Shiringal	Upper Dir	1434153	90%	100%		3/31/2018	Feb-2018
1106	SOP TO D.S.P MOHALLAH ONKAR BIBYAWAR UPPER DIR	Dir	Upper Dir	762770	90%	100%		3/31/2018	Oct-2017
1107	SOP TO KHAN DABA BIBYAWAR SHAMOGAL UPPER DIR	Dir	Upper Dir	1536525	87%	100%		3/31/2018	Dec-2017
1108	SOP TO GANDIGAR SAR AZGHO MANZAI DARORA UPPER DIR	Dir	Upper Dir	1383275	88%	100%		3/31/2018	Dec-2017
1109	SOP TO CHUMRA BALA DAWANUR MOH: U/C DARORA UPPIER DIR	Dir	Upper Dir	802535	89%	100%		3/31/2018	Dec-2017
1110	SOP TO PATWE U/C KOTKAI BARMANDAWA UPPER DIR	Warai	Upper Dir	861021	90%	100%		3/31/2018	Oct-2017
1111	SOP TO GUMDAK U/C KOTKAI UPPER DIR	Warai	Upper Dir	1358251	90%	100%		3/31/2018	Oct-2017
1112	SOP TO KASS MOH: SHAMSUD DIN U/C KOTKAI UPPER DIR	Warai	Upper Dir	650546	87%	100%		3/31/2018	Dec-2017
1113	SOP TO SHAH HASAN KOTOO U/C KOTKAI UPPER DIR	Warai	Upper Dir	640963	91%	100%		3/31/2018	Oct-2017
1114	SOP TO SAHIB ABAD DISHLOWAR UPPER DIR	Warai	Upper Dir	519251	92%	100%		3/31/2018	Nov-2017
1115	SOP TO JOGA BANJ BALA DISHLOWAR UPPER DIR	Warai	Upper Dir	522073	92%	100%		3/31/2018	Nov-2017
1116	SOP TO JOGA BANJ PAYEEN DISHLOWAR UPPER DIR	Warai	Upper Dir	562829	91%	100%		3/31/2018	Nov-2017

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
1117	SOP TO CHARKUM PAYEEN UPPER DIR	Warai	Upper Dir	519251	92%	100%		3/31/2018	Nov-2017
1118	SOP T O MUHA NALA UPPER DIR	Warai	Upper Dir	522073	93%	100%		3/31/2018	Oct-2017
1119	SOP TO JIKAT C/O SAR BILAND U/C ISHLAWER UPPER DIR	Warai	Upper Dir	562829	92%	100%		3/31/2018	Dec-2017
1120	SOP TO UMLAI PAYEEN CHAPAR UPPER DIR	Warai	Upper Dir	645696	89%	100%		3/31/2018	Nov-2017
1121	SOP TO TAKION BANDAI UPPER DIR	Warai	Upper Dir	634975	91%	100%		3/31/2018	Nov-2017
1122	SOP TO GHUZ BANDA BANDAI UPPER DIR	Warai	Upper Dir	648810	92%	100%		3/31/2018	Feb-2018
1123	SOP TO SERAI BANDAI UPPER DIR	Warai	Upper Dir	519251	93%	100%		3/31/2018	Feb-2018
1124	SOP TO BAGAN BANDAI UPPER DIR	Warai	Upper Dir	522073	93%	100%		3/31/2018	Feb-2018
1125	SOP TO SHALGAY KASS U/C NEHAQ UPPER DIR	Warai	Upper Dir	519251	92%	100%		3/31/2018	Nov-2017
1126	SOP TO KOHAN U/C NEHAQ UPPER DIR	Warai	Upper Dir	520190	94%	100%		3/31/2018	Nov-2017
1127	SOP TO KANDARO KARPAT UPPER DIR	Warai	Upper Dir	1259038	88%	100%		3/31/2018	Nov-2017
1128	SOP TO BEDAWNAI KANDARO KARPAT TALO KASHMIR ZAKRIYA UPPER DIR	Warai	Upper Dir	748251	87%	100%		3/31/2018	Feb-2018
1129	SOP TO HAJI MANZAI GOGYAL U/C SUNDEL UPPER DIR	Warai	Upper Dir	545779	90%	100%		3/31/2018	Nov-2017
1130	SOP TO JATGRAM KASONOO UPPER DIR	Warai	Upper Dir	545779	89%	100%		3/31/2018	Nov-2017
1131	SOP TO MALU KHAN BANDA UPPER DIR	Warai	Upper Dir	545300	90%	100%		3/31/2018	Nov-2017
1132	SOP TO MASHWANO BANDA PAYEEN UPPER DIR	Warai	Upper Dir	546259	90%	100%		3/31/2018	Nov-2017
1133	SOP TO SUNDAL U/C SUNDAL UPPER DIR	Warai	Upper Dir	560793	93%	100%		3/31/2018	Dec-2017
1134	SOP TO TOORMANG - I UPPER DIR	Warai	Upper Dir	1227698	85%	100%		3/31/2018	Jan-2018

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
1135	SOP TO U/C TOOR MANG-II GHZA PAI ASHIQ BANDA MANDAAL UPPER DIR	Warai	Upper Dir	1907176	89%	100%		3/31/2018	Jan-2018
1136	SOP TO LUQMAN BANDA SHALPANLAM SULTAN KHAIL UPPER DIR	Warai	Upper Dir	1227849	92%	100%		3/31/2018	Dec-2017
1137	SOP TO ABID KHAN BANDAI UPPER DIR	Warai	Upper Dir	522073	93%	100%		3/31/2018	Feb-2018
1138	SOP TO SANKOT U/C PALAM UPPER DIR	Dir	Upper Dir	1349657	92%	100%		3/31/2018	Jan-2018
1139	SOP TO GANDIGAR KHAAS UPPER DIR	Dir	Upper Dir	506648	91%	100%		3/31/2018	Dec-2017
1140	SOP TO TARPATAR C/O NAZIM UPPER DIR	Dir	Upper Dir	1347214	83%	100%		3/31/2018	Feb-2018
1141	SOP TO COTTON BALA U/C JABBAR UPPER DIR	Dir	Upper Dir	604820	92%	100%		3/31/2018	Dec-2017
1142	SOP TO JUNE BANDA U/C GANORLAI UPPER DIR	Dir	Upper Dir	908954	84%	100%		3/31/2018	Jan-2018
1143	SOP TO U/C BANDAI UPPER DIR	Warai	Upper Dir	701478	82%	100%		3/31/2018	Oct-2017
1144	SOP TO GUL ABAD NR:MASJID NIMRA LOWER DIR	Timargara	Lower Dir	950023	91%	100%		11/30/2017	Nov-2017
1145	SOP TO GHAZI ABAD OSAKAI KOTI GRAM LOWER DIR	Timargara	Lower Dir	1340573	92%	100%		3/31/2018	Dec-2017
1146	SOP TO SURI GAT OSKAI LOWER DIR	Talash	Lower Dir	952035	93%	100%		3/31/2018	Dec-2017
1147	SOP TO RAHIM ABAD NASAPA NORA KHAIL LOWER DIR	Talash	Lower Dir	1093737	92%	100%		3/31/2018	Mar-2018
1148	SOP TO DOD KHANA U/C MANJAI LOWER DIR	Timargara	Lower Dir	892799	94%	100%		3/31/2018	Feb-2018
1149	SOP TO MORANAI LAJ BOOK LOWER DIR	Timargara	Lower Dir	1138682	100%	100%		10/31/2017	Oct-2017
1150	SOP TO DARMAL PAYEEN LAJ BOOK LOWER DIR	Timargara	Lower Dir	919519	100%	100%		10/31/2017	Oct-2017
1151	SOP TO MANO BANDA LAJ BOOK LOWER DIR	Timargara	Lower Dir	906551	94%	100%		3/31/2018	Dec-2017
1152	SOP TO SAR LARA NEMAZ KOT U/C LAL QILA LOWER DIR	Maidan	Lower Dir	1046609	92%	100%		3/31/2018	Feb-2018

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
1153	SOP TO MUNDA BAZAR KOROONA LOWER DIR	Munda	Lower Dir	947023	92%	100%		3/31/2018	Dec-2017
1154	SOP TO PALOSO MAYAR LOWER DIR	Samar Bagh	Lower Dir	960775	93%	100%		3/31/2018	Dec-2017
1155	SOP TO MUNDA KHAS BADONAI LOWER DIR	Munda	Lower Dir	919040	92%	100%		3/31/2018	Dec-2017
1156	SOP TO PASHTAI GOSUM LOWER DIR	Munda	Lower Dir	812029	94%	100%		3/31/2018	Feb-2018
1157	SOP TO BARAM BABA KOTKAI MOHALLA LOWER DIR	Munda	Lower Dir	634372	95%	100%		3/31/2018	Nov-2017
1158	SOP TO MAYAR GUL BAHAR LOWER DIR	Timargara	Lower Dir	866301	94%	100%		3/31/2018	Feb-2018
1159	SOP TO TATAR COLONY LOWER DIR	Timargara	Lower Dir	866781	93%	100%		3/31/2018	Dec-2017
1160	SOP TO MANYAL SAR LARA ROAD MAIDAN LOWER DIR	Maidan	Lower Dir	715141	94%	100%		3/31/2018	Feb-2018
1161	SOP TO KORGA PAYEEN LAJ BOOK LOWER DIR	Timargara	Lower Dir	989957	95%	100%		11/30/2017	Dec-2017
1162	SOP TO QAZI ABAD LAJ BOOK LOWER DIR	Maidan	Lower Dir	1329955	92%	100%		11/30/2017	Dec-2017
1163	SOP TO RANAI RABBAT LOWER DIR	Timargara	Lower Dir	643648	93%	100%		3/31/2018	Feb-2018
1164	SOP TO KOTIGRAM WALO LOWER DIR	Timargara	Lower Dir	1230999	100%	100%		10/31/2017	Dec-2017
1165	SOP TO MAYAR BADONAI ROAD LOWER DIR	Mayar	Lower Dir	705558	92%	100%		3/31/2018	Jan-2018
1166	SOP TO MAYAR KOTKAI MARKHANO LOWER DIR	Mayar	Lower Dir	1008230	92%	100%		3/31/2018	Mar-2018
1167	SOP TO HOSPITAL KOROONA TIMAR GARA LOWER DIR	Timargara	Lower Dir	922699	93%	100%		3/31/2018	Mar-2018
1168	SOP TO OSAKAI KHAN KOROONA LOWER DIR	Timargara	Lower Dir	720843	91%	100%		3/31/2018	Mar-2018
1169	SOP TO HAJI ABAD KOTO LOWER DIR	Timargara	Lower Dir	582852	96%	100%		3/31/2018	Mar-2018
1170	SOP TO TIKNAY KHAAS KHAN PUR LOWER DIR	Chakdara	Lower Dir	740435	93%	100%		3/31/2018	Nov-2017

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
1171	SOP TO BARI KOT UC BANDAGAI LOWER DIR	Talash	Lower Dir	1585899	93%	100%		3/31/2018	Dec-2017
1172	SOP TO MIRGAM BALA ZINDARA LOWER DIR	Maidan	Lower Dir	602833	94%	100%		3/31/2018	Feb-2018
1173	SOP TO BARA MOHALLAH KUMBAR MAIDAN LOWER DIR	Maidan	Lower Dir	602354	94%	100%		3/31/2018	Nov-2017
1174	SOP TO TARNAO KITYALY ASBAND LOWER DIR	Chakdara	Lower Dir	1173653	92%	100%		3/31/2018	Mar-2018
1175	SOP TO DHERY ADENZAI LOWER DIR	Chakdara	Lower Dir	602833	94%	100%		3/31/2018	Nov-2017
1176	SOP TO BALDARA BANDAGAI LOWER DIR	Talash	Lower Dir	861943	93%	100%		3/31/2018	Jan-2018
1177	SOP TO BARKHANA KUMBAR LAL QILLA LOWER DIR	Maidan	Lower Dir	1277499	92%	100%		3/31/2018	Mar-2018
1178	SOP TO DOBA SHAH KUMBAR LOWER DIR	Maidan	Lower Dir	950375	93%	100%		3/31/2018	Mar-2018
1179	SOP TO NIMAZ KOT LOWER DIR	Timargara	Lower Dir	866781	94%	100%		3/31/2018	Mar-2018
1180	SOP TO MAIN VILL:REHAN PUR LOWER DIR	Maidan	Lower Dir	1160169	94%	100%		3/31/2018	Dec-2017
1181	SOP TO VILL:TIMAR GARA KHAASS LOWER DIR	Timargara	Lower Dir	1247316	93%	100%		3/31/2018	Dec-2017
1182	SOP TO GULO SHAH REHAN PUR LOWER DIR	Maidan	Lower Dir	580028	95%	100%		3/31/2018	Nov-2017
1183	SOP TO REHAN PUR COLLEGE MOHALLAH LOWER DIR	Maidan	Lower Dir	832696	91%	100%		3/31/2018	Nov-2017
1184	SOP TO KHAWA KHAASS LAJ BOOK LOWER DIR	Maidan	Lower Dir	670358	95%	100%		3/31/2018	Mar-2018
1185	SOP TO DARMAL PAYEEN LAJ BOOK LOWER DIR	Maidan	Lower Dir	811070	94%	100%		3/31/2018	Mar-2018
1186	SOP TO ZIA UL HAQ KOROONA BADWAN LOWER DIR	Chakdara	Lower Dir	630588	94%	100%		3/31/2018	Nov-2017
1187	SOP TO PANJO BANDAGAI LOWER DIR	Talash	Lower Dir	990437	93%	100%		3/31/2018	Mar-2018
1188	SOP TO KOTO MANOGAI HAJI ABAD LOWER DIR	Talash	Lower Dir	1182612	92%	100%		3/31/2018	Jan-2018

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
1189	SOP TO VILL:TALASH LOWER DIR	Talash	Lower Dir	1442571	92%	100%		3/31/2018	Jan-2018
1190	SOP TO VILL:LAL QALLA KUMBAR LOWER DIR	Maidan	Lower Dir	1493003	91%	100%		3/31/2018	Mar-2018
1191	SOP TO MAIN VILL:CHAKDARA LOWER DIR	Chakdara	Lower Dir	1160409	93%	100%		3/31/2018	Mar-2018
1192	SOP TO VILL:AKA KHAIL LOWER DIR	Samar Bagh	Lower Dir	1310367	93%	100%		3/31/2018	Mar-2018
1193	SOP TO KAMBAT MISKENY LOWER DIR	Samar Bagh	Lower Dir	1240891	91%	100%		3/31/2018	Mar-2018
1194	SOP TO DABIRAR ABAD LOWER DIR	Samar Bagh	Lower Dir	1053750	92%	100%		3/31/2018	Mar-2018
1195	SOP TO NAVY KALY TIMARGARA LOWER DIR	Timargara	Lower Dir	832393	92%	100%		3/31/2018	Mar-2018
1196	SOP TO BRANWAY QALAGAI MADYAN SWAT	Behrain	Swat	1444009	100%	100%		10/31/2017	Oct-2017
1197	SOP TO DHERAI MADYAN SWAT	Behrain	Swat	1634401	100%	100%		10/31/2017	Oct-2017
1198	SOP TO NAJVI SWAT	Behrain	Swat	1921581	100%	100%		10/31/2017	Oct-2017
1199	SOP TO KHADAR KHWAR BISIGRAM SWAT	Behrain	Swat	1225838	100%	100%		10/31/2017	Nov-2017
1200	SOP TO R/ABADI BISHIGRAM SWAT	Behrain	Swat	1981710	82%	100%		3/31/2018	Nov-2017
1201	SOP TO BISHIGRAM SWAT	Behrain	Swat	1770727	82%	100%		3/31/2018	Nov-2017
1202	SOP TO JANAY TIRAT SWAT	Behrain	Swat	1920054	74%	100%		3/31/2018	Oct-2017
1203	SOP TO BAMLAI DAMANA TIRAT SWAT	Behrain	Swat	1695904	80%	100%		3/31/2018	Nov-2017
1204	SOP TO SHAHI BAGH TIRAT SWAT	Behrain	Swat	1345301	80%	100%		3/31/2018	Nov-2017
1205	SOP TO JEEL BEHRAN SWAT	Behrain	Swat	1822185	80%	100%		3/31/2018	Dec-2017
1206	SOP TO TANGOON SHATKAL SWAT	Behrain	Swat	1425661	80%	100%		3/31/2018	Dec-2017

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
1207	SOP TO LAGAAN SWAT	Behrain	Swat	1714311	80%	100%		3/31/2018	Dec-2017
1208	SOP TO PIR KALAY SWAT	Matta	Swat	1292996	80%	100%		3/31/2018	Dec-2017
1209	SOP TO CHINARAN SHAKAR DARA SWAT	Matta	Swat	1707001	80%	100%		3/31/2018	Mar-2018
1210	SOP TO JANA PISHTO MOH:BARTANA SWAT	Matta	Swat	1999989	80%	45%	UP TO 31/12/2017	3/31/2018	
1211	SOP TO R/ABADI BARTANA SWAT	Matta	Swat	1999965	80%	50%	UP TO 31/12/2017	3/31/2018	
1212	SOP TO KABAL KOO SWAT	Matta	Swat	1999849	80%	50%	UP TO 31/12/2017	3/31/2018	
1213	SOP TO R/ABADI BAHADAR BANDA SWAT	Matta	Swat	1999779	80%	35%	UP TO 31/12/2017	3/31/2018	
1214	SOP TO BALASOOR KHWAR SWAT	Matta	Swat	1999960	80%	30%	UP TO 31/12/2017	3/31/2018	
1215	SOP TO DERAN PATTAY CHUPRIAL SWAT	Matta	Swat	1999981	80%	30%	UP TO 31/12/2017	3/31/2018	
1216	SOP TO KHARERAI MATTA SWAT	Matta	Swat	1524815	80%	45%	UP TO 31/12/2017	3/31/2018	
1217	SOP TO R/ABADI MATTA SWAT	Matta	Swat	1475176	80%	45%	UP TO 31/12/2017	3/31/2018	
1218	SOP TO I/ABADI BAIDARA SWAT	Matta	Swat	1327277	80%	40%	UP TO 31/12/2017	3/31/2018	
1219	SOP TO BAIDARA SWAT	Matta	Swat	1730634	80%	40%	UP TO 31/12/2017	3/31/2018	
1220	SOP TO R/ABADI BAIDARA SWAT	Matta	Swat	1942052	80%	30%	UP TO 31/12/2017	3/31/2018	
1221	SOP TO BARA DURASHKHELA SWAT	Matta	Swat	1999970	80%	40%	UP TO 31/12/2017	3/31/2018	
1222	SOP TO R/ABADI ASHARAY SWAT	Matta	Swat	1350250	80%	35%	UP TO 31/12/2017	3/31/2018	
1223	SOP TO ASHARAY SWAT	Matta	Swat	1649742	80%	40%	UP TO 31/12/2017	3/31/2018	
1224	SOP TO DARMAI SWAT	Matta	Swat	1999882	80%	45%	UP TO 31/12/2017	3/31/2018	

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
1225	SOP TO GHARAI SAKHRA SWAT	Matta	Swat	1932735	100%	100%		1/31/2018	Oct-2017
1226	SOP TO SAKHRA SWAT	Matta	Swat	1870614	100%	100%		1/31/2018	Nov-2017
1227	SOP TO R/ABADI SAKHRA SWAT	Matta	Swat	1688862	81%	100%		3/31/2018	Oct-2017
1228	SOP TO BEHA SWAT	Matta	Swat	1736956	85%	100%		3/31/2018	Feb-2018
1229	SOP TO KUZ RODINGAR SWAT	Matta	Swat	1764293	98%	100%		3/31/2018	Feb-2018
1230	SOP TO R/ABADI BIHA SWAT	Matta	Swat	1998725	83%	100%		3/31/2018	Feb-2018
1231	SOP TO NELOLAI ARKOT SWAT	Matta	Swat	1939460	80%	100%		3/31/2018	Feb-2018
1232	SOP TO NAKHTAR KALLOOL SWAT	Matta	Swat	1991647	80%	100%		3/31/2018	Mar-2018
1233	SOP TO MALAK PATTAY SWAT	Matta	Swat	1968876	80%	100%		3/31/2018	Nov-2017
1234	SOP TO GWALERAI MATTA SWAT	Matta	Swat	1999583	81%	100%		3/31/2018	Nov-2017
1235	SOP TO KASHMIRI BANDA SWAT	Matta	Swat	1923187	83%	100%		3/31/2018	Mar-2018
1236	SOP TO R/ABADI GWALERAI SWAT	Matta	Swat	1577219	82%	100%		3/31/2018	Nov-2017
1237	SOP TO ASLAMI MOH:REMA SHWAR SWAT	Matta	Swat	1999935	83%	100%		3/31/2018	Feb-2018
1238	SOP TO KANDHAR SHWAR SWAT	Matta	Swat	1903716	82%	100%		3/31/2018	Feb-2018
1239	SOP TO R/ABADI SHWAR SWAT	Matta	Swat	1996344	83%	100%		3/31/2018	Feb-2018
1240	SOP TO R/ABADI GOGDARA SWAT	Barikot	Swat	1899981	80%	100%		3/31/2018	Feb-2018
1241	SOP TO R/ABADI DANGRAM SWAT	Babozai	Swat	1472167	100%	100%		1/31/2018	Nov-2017
1242	SOP TO R/ABADI SANGOTA SWAT	Babozai	Swat	1527817	100%	100%		1/31/2018	Dec-2017

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
1243	SOP TO KHADRAY PATTAY MINGLAWAR SWAT	Babozai	Swat	1521681	80%	100%		3/31/2018	Nov-2017
1244	SOP TO CHAGAT MINGLAWAR SWAT	Babozai	Swat	1478302	81%	100%		3/31/2018	Feb-2018
1245	SOP TO JALO JABBAR SARSARDARY SWAT	Babozai	Swat	1947639	100%	100%		11/30/2017	Feb-2018
1246	SOP TO R/ABADI BANJOOT SWAT	Babozai	Swat	1952328	80%	100%		3/31/2018	Feb-2018
1247	SOP TO JAMBIL SWAT	Babozai	Swat	1999965	79%	100%		3/31/2018	Feb-2018
1248	SOP TO R/ABADI KOKARAI SWAT	Babozai	Swat	1999998	80%	50%	UP TO 31/12/2017	3/31/2018	
1249	SOP TO R/ABADI INGARO DHERAI SWAT	Babozai	Swat	975687	80%	60%	UP TO 31/12/2017	3/31/2018	
1250	SOP TO R/ABADI TAKTHBAND SWAT	Babozai	Swat	924282	80%	55%	UP TO 31/12/2017	3/31/2018	
1251	SOP TO SALAMPUR SWAT	Babozai	Swat	1999984	100%	100%		11/30/2017	Dec-2017
1252	SOP TO R/ABADI MARGHUZAR SWAT	Babozai	Swat	1999972	100%	100%		11/30/2017	Dec-2017
1253	SOP TO R/ABADI LANDAKAY SWAT	Barikot	Swat	1678469	100%	100%		10/31/2017	Oct-2017
1254	SOP TO R/ABADI KOTA SWAT	Barikot	Swat	1821518	100%	100%		10/31/2017	Oct-2017
1255	SOP TO ABOHA JHANGIRAY B/KOT SWAT	Barikot	Swat	1646205	100%	100%		10/31/2017	Oct-2017
1256	SOP TO JOOL BANDA B/KOT SWAT	Barikot	Swat	1853795	80%	100%		3/31/2018	Oct-2017
1257	SOP TO R/ABADI GHALEGAY SWAT	Barikot	Swat	1750041	81%	100%		3/31/2018	Nov-2017
1258	SOP TO R/ABADI GORATAI SWAT	Barikot	Swat	1749935	80%	100%		3/31/2018	Nov-2017
1259	SOP TO R/ABADI SHAHMOZAI SWAT	Barikot	Swat	1801219	100%	100%		10/31/2017	Nov-2017
1260	SOP TO R/ABADI ZARAKHELA SWAT	Barikot	Swat	1698763	80%	100%		3/31/2018	Dec-2017

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
1261	SOP TO R/ABADI KUZ ABA KHEL SWAT	Kabal	Swat	1393858	80%	100%		3/31/2018	Dec-2017
1262	SOP TO KOTLAY MELEGA KUZA ABA KHELA SWAT	Kabal	Swat	1244716	100%	100%		11/30/2017	Nov-2017
1263	SOP TO MELAGHA KUZA ABA KHELA SWAT	Kabal	Swat	1006114	100%	100%		11/30/2017	Dec-2017
1264	SOP TO HASAY MELAGHA KUZA ABA KHELA SWAT	Kabal	Swat	1144302	100%	100%		11/30/2017	Dec-2017
1265	SOP TO NADAI AWARAI SHAH DHERAI SWAT	Kabal	Swat	1671738	80%	100%		3/31/2018	Mar-2018
1266	SOP TO LWARA SHAH DHERAI SWAT	Kabal	Swat	728236	80%	100%		3/31/2018	Mar-2018
1267	SOP NUSRAT TANGAI DEVLAI SWAT	Kabal	Swat	1207847	80%	100%		3/31/2018	Apr-2018
1268	SOP TO DARBAR DEVLAI SWAT	Kabal	Swat	1192147	100%	100%		11/30/2017	Apr-2018
1269	SOP TO KALA KALAY SWAT	Kabal	Swat	1236010	80%	100%		3/31/2018	Apr-2018
1270	SOP TO MAHAQ SHANDAI KALA KALAY SWAT	Kabal	Swat	1163965	80%	100%		3/31/2018	Apr-2018
1271	SOP TO SIKAI DARDYAL SWAT	Kabal	Swat	1610863	80%	100%		3/31/2018	Apr-2018
1272	SOP TO MANZ JAI MASJID MOH:TALL SWAT	Kabal	Swat	789136	80%	100%		3/31/2018	Apr-2018
1273	SOP TO R/ABADI HAZARA SWAT	Kabal	Swat	1082321	100%	100%		11/30/2017	Apr-2018
1274	SOP TO R/ABADI ALI GRAMA SWAT	Kabal	Swat	1317664	80%	100%		3/31/2018	Apr-2018
1275	SOP TO DHERAI KUZA BANDAI SWAT	Kabal	Swat	1476408	80%	100%		3/31/2018	Apr-2018
1276	SOP TO REMA KUZA BANDAI SWAT	Kabal	Swat	923590	80%	100%		3/31/2018	Apr-2018
1277	SOP TO GWAREJO MAMDHERAI SWAT	Kabal	Swat	1100124	80%	100%		3/31/2018	Apr-2018
1278	SOP TO JABBA JATKOT BARA BANDAI SWAT	Matta	Swat	1589837	80%	100%		3/31/2018	Apr-2018

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
1279	SOP TO MOH:NINGOLAI BARA BANDAI SWAT	Matta	Swat	1100156	80%	100%		3/31/2018	May-2018
1280	SOP TO NINGOLAI SWAT	Matta	Swat	1589837	80%	100%		3/31/2018	May-2018
1281	SOP TO I/ABADI KANJU SWAT	Kabal	Swat	1638915	80%	100%		3/31/2018	May-2018
1282	SOP TO PLANA BANDA KANJU SWAT	Kabal	Swat	1081062	80%	100%		3/31/2018	May-2018
1283	SOP TO R/ABADI KUZ QALAGAI SWAT	Kabal	Swat	1251854	100%	100%		11/30/2017	Apr-2018
1284	SOP TO R/ABADI QALAGAI SWAT	Kabal	Swat	1148136	100%	100%		11/30/2017	Apr-2018
1285	SOP TO R/ABADI DADAHARA SWAT	Barikot	Swat	1317437	80%	30%	UP TO 31/12/2017	3/31/2018	
1286	SOP TO R/ABADI SERSANAI SWAT	Kabal	Swat	1082539	80%	30%	UP TO 31/12/2017	3/31/2018	
1287	SOP TO R/ABADI TAKOO SWAT	Charbagh	Swat	1746818	80%	100%		3/31/2018	May-2018
1288	SOP TO R/ABADI SALWAKHT PALOW CHAR BAGH SWAT	Charbagh	Swat	1740943	80%	100%		3/31/2018	Apr-2018
1289	SOP TO DHERAI SAR CHAR BAGH SWAT	Charbagh	Swat	1753161	80%	100%		3/31/2018	Oct-2017
1290	SOP TO ASHARBANR DARA SWAT	Charbagh	Swat	1759033	80%	100%		3/31/2018	Oct-2017
1291	SOP TO R/ABADI MALAM SWAT	Charbagh	Swat	1999979	80%	100%		3/31/2018	Nov-2017
1292	SOP TO SHINKAD SHALTALO SWAT	Charbagh	Swat	1999897	80%	100%		3/31/2018	Nov-2017
1293	SOP TO R/ABADI SAIR SWAT	Charbagh	Swat	1999836	80%	100%		3/31/2018	Nov-2017
1294	SOP TO R/ABADI JHAN ABAD SWAT	Charbagh	Swat	1999983	80%	100%		3/31/2018	Nov-2017
1295	SOP TO QAMARGAI GULI BAGH SWAT	Charbagh	Swat	1594489	80%	100%		3/31/2018	Nov-2017
1296	SOP TO MAINAGANO AWARAI ALAM GANG SWAT	Charbagh	Swat	1405480	75%	100%		3/31/2018	Dec-2017

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
1297	SOP TO BARA KHAWAZA KHELA SWAT	Khawaza khela	Swat	1772927	100%	100%		10/31/2017	Nov-2017
1298	SOP TO BANDAI K/KHELA SWAT	Khawaza khela	Swat	1727023	100%	100%		10/31/2017	Dec-2017
1299	SOP TO R/ABADI SHOLGARA JANU SWAT	Khawaza khela	Swat	1524217	80%	100%		3/31/2018	Dec-2017
1300	SOP TO JANGAY MAIRA JANU SWAT	Khawaza khela	Swat	1999463	80%	100%		3/31/2018	Mar-2018
1301	SOP TO SURKHAY DAAG SWAT	Khawaza khela	Swat	1366179	82%	50%	UP TO 31/12/2017	3/31/2018	
1302	SOP TO R/ABADI SHALPEEN SWAT	Khawaza khela	Swat	1767148	80%	85%	YES	10/31/2017	
1303	SOP TO R/ABADI CHINKOLAI SWAT	Khawaza khela	Swat	1654794	80%	85%	YES	10/31/2017	
1304	SOP TO R/ABADI JISHAR SWAT	Khawaza khela	Swat	1711867	80%	85%	YES	11/30/2017	
1305	SOP TO TOPSEEN SWAT	Khawaza khela	Swat	1366155	80%	50%	UP TO 31/12/2017	3/31/2018	
1306	SOP TO MANPITTAI KOTANAI SWAT	Khawaza khela	Swat	1999988	80%	50%	UP TO 31/12/2017	3/31/2018	
1307	SOP TO QALADAND KOTANAI SWAT	Khawaza khela	Swat	1999968	80%	85%	YES	11/30/2017	
1308	SOP TO R/ABADI SHIN SWAT	Khawaza khela	Swat	1999936	80%	55%	UP TO 31/12/2017	3/31/2018	
1309	SOP TO SHIN SWAT	Khawaza khela	Swat	1999861	80%	55%	UP TO 31/12/2017	3/31/2018	
1310	SOP TO KOO SANGRAI SHIN SWAT	Khawaza khela	Swat	1998998	80%	55%	UP TO 31/12/2017	3/31/2018	
1311	SOP TO YAKA BAKRO BANDA SWAT	Khawaza khela	Swat	1585018	80%	55%	UP TO 31/12/2017	3/31/2018	
1312	SOP TO SUKARKATA MALIK ABAD SWAT	Khawaza khela	Swat	1697851	80%	85%	YES	11/30/2017	
1313	SOP TO TALSAR PIYA KHWAR SWAT	Khawaza khela	Swat	1717132	80%	85%	YES	11/30/2017	
1314	SOP TO R/ABADI MAINDAM SWAT	Khawaza khela	Swat	1661873	80%	50%	UP TO 31/12/2017	3/31/2018	

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
1315	SOP TO DAND BANAY MAINDAM SWAT	Khawaza khela	Swat	1391531	80%	55%	UP TO 31/12/2017	3/31/2018	
1316	SOP TO KAREEN SHONGA MAINDAM SWAT	Khawaza khela	Swat	1946326	80%	50%	UP TO 31/12/2017	3/31/2018	
1317	SOP TO ODIGRAM U/C MUNJAI LOWER DIR	Timargara	Lower Dir	1533284	100%	100%		10/31/2017	Oct-2017
1318	SOP TO MADINA ABAD U/C MUNJAI	Timargara	Lower Dir	1302674	95%	100%		3/31/2018	Nov-2017
1319	SOP TO MOH: REHMAN ULLAH U/C MUNJAI LOWER DIR	Timargara	Lower Dir	1055407	70%	95%	UP TO 31/12/2017	3/31/2018	
1320	SOP TO GUL DHERAI DOD KHANA U/C MUNJJIA LOWER DIR	Timargara	Lower Dir	1145775	70%	95%	UP TO 31/12/2017	3/31/2018	
1321	SOP TO GUL DHERAI U/C MUNJJIA	Timargara	Lower Dir	973138	70%	95%	UP TO 31/12/2017	3/31/2018	
1322	SOP TO RANAI U/C MUNJAI LOWER DIR	Timargara	Lower Dir	1927003	80%	95%	UP TO 31/12/2017	3/31/2018	
1323	SOP TO SHAGAI INGIR DHERAI U/C GAL LOWER DIR	Timargara	Lower Dir	1023551	100%	100%		10/31/2017	Oct-2017
1324	SOP TO SURI PAO GEBRAWAY U/C GAL LOWER DIR	Timargara	Lower Dir	1453639	70%	95%	UP TO 31/12/2017	3/31/2018	
1325	SOP TO LALO KALY U/C GAL LOWER DIR	Timargara	Lower Dir	626723	95%	100%		3/31/2018	Dec-2017
1326	SOP TO KAS U/C GAL LOWER DIR	Timargara	Lower Dir	502810	100%	100%		10/31/2017	Dec-2017
1327	SOP TO SURI PAO DHERAKI U/C GAL LOWER DIR	Timargara	Lower Dir	2118668	80%	95%	UP TO 31/12/2017	3/31/2018	
1328	SOP TO BABA GAM U/C GAL LOWER DIR	Timargara	Lower Dir	718029	94%	100%		3/31/2018	Feb-2018
1329	SOP TO KADH, SHER KHANA, TAMBOO, KILAL PATEY INDARY DARA LOWER DIR	Timargara	Lower Dir	976423	100%	100%		10/31/2017	Oct-2017
1330	SOP TO SHER KHANAI BAHRAIN COLONY LOWER DIR	Timargara	Lower Dir	500473	96%	100%		3/31/2018	Dec-2017
1331	SOP TO KAMAR KOTKAY LOWER DIR	Timargara	Lower Dir	1845963	80%	95%	UP TO 31/12/2017	3/31/2018	
1332	SOP TO BALAMBAT KHWA LOWER DIR	Timargara	Lower Dir	563454	100%	100%		10/31/2017	Dec-2017

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
1333	SOP TO BALAMBAT MALAKAND BALA LOWER DIR	Timargara	Lower Dir	684300	92%	100%		3/31/2018	Dec-2017
1334	SOP TO MALKAND PAYEEN LOWER DIR	Timargara	Lower Dir	842894	80%	95%	UP TO 31/12/2017	3/31/2018	
1335	SOP TO KOHAIRY MALKAND LOWER DIR	Timargara	Lower Dir	563454	92%	100%		3/31/2018	Dec-2017
1336	SOP TO CHINAR TANGI BANDAGAI LOWER DIR	Timargara	Lower Dir	848254	90%	100%		3/31/2018	Dec-2017
1337	SOP TO BACHA QADIR MUHAMMAD BANDAGAI LOWER DIR	Timargara	Lower Dir	630380	70%	95%	UP TO 31/12/2017	3/31/2018	
1338	SOP TO BANDAGAI KAMRAUY BANDAGAI LOWER DIR	Timargara	Lower Dir	630986	93%	100%		3/31/2018	Dec-2017
1339	SOP TO DIGRAM, QWARO BAGH BISHGRAM LOWER DIR	Maidan	Lower Dir	565328	88%	100%		3/31/2018	Dec-2017
1340	SOP TO SHIR ABAD MIRGAM LOWER DIR	Maidan	Lower Dir	1060786	70%	95%	UP TO 31/12/2017	3/31/2018	
1341	SOP TO COTTON PAYEEN DHUSHKHELA LOWER DIR	Chakdara	Lower Dir	1040115	95%	100%		3/31/2018	Dec-2017
1342	SOP TO COTTON BALA DUSHKHELA LOWER DIR	Chakdara	Lower Dir	920094	95%	100%		3/31/2018	Feb-2018
1343	SOP TO UBAID ULLAH, SULTAN ZARIN ABDULLAH ECT U/C HAYA SERAY LOWER DIR	Chakdara	Lower Dir	802042	80%	95%	UP TO 31/12/2017	3/31/2018	
1344	SOP TO TODA CHINA DUSHKHELA LOWER DIR	Chakdara	Lower Dir	605369	87%	100%		3/31/2018	Dec-2017
1345	SOP TO BAGH, INZIRO DUSHKHELA LOWER DIR	Chakdara	Lower Dir	1004643	86%	100%		3/31/2018	Dec-2017
1346	SOP TO UTALA DUSHKHELA LOWER DIR	Chakdara	Lower Dir	605369	87%	100%		3/31/2018	Dec-2017
1347	SOP TO MATTA DUSHKHELA LOWER DIR	Chakdara	Lower Dir	802042	87%	100%		3/31/2018	Dec-2017
1348	SOP TO GETO GHUNDAI SHAHI KHEIL LOWER DIR	Talash	Lower Dir	1294602	91%	100%		3/31/2018	Feb-2018
1349	SOP TO MACHO SHAH SHAHI KHEIL LOWER DIR	Talash	Lower Dir	874257	92%	100%		3/31/2018	Feb-2018
1350	SOP TO AMLOK DARA PHASE I LOWER DIR	Talash	Lower Dir	564413	91%	100%		3/31/2018	Dec-2017

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
1351	SOP TO AMLOK DARA PHASE II LOWER DIR	Talash	Lower Dir	608237	91%	100%		3/31/2018	Dec-2017
1352	SOP TO SHEHZADI KOTO LOWER DIR	Timargara	Lower Dir	744955	93%	100%		3/31/2018	Jan-2018
1353	SOP TO MANOGAI KOTO LOWER DIR	Timargara	Lower Dir	842894	92%	100%		3/31/2018	Feb-2018
1354	SOP TO HAJI ABAD KOTO LOWER DIR	Timargara	Lower Dir	630986	92%	100%		3/31/2018	Jan-2018
1355	SOP TO CHAMAN ABAD KOTO LOWER DIR	Timargara	Lower Dir	849981	92%	100%		3/31/2018	Feb-2018
1356	SOP TO ASHARI GAT KHUNGAI LOWER DIR	Maidan	Lower Dir	744955	93%	100%		3/31/2018	Jan-2018
1357	SOP TO DARA SIYAR QILLA LOWER DIR	Maidan	Lower Dir	754766	93%	100%		3/31/2018	Feb-2018
1358	SOP TO DHANWA LOWER DIR	Maidan	Lower Dir	872997	93%	100%		3/31/2018	Jan-2018
1359	SOP TO KAS GHORGATY LAJBOOK LOWER DIR	Maidan	Lower Dir	1100133	90%	100%		3/31/2018	Feb-2018
1360	SOP TO MORANAI LAJBOOK LOWER DIR	Timargara	Lower Dir	744975	93%	100%		3/31/2018	Jan-2018
1361	SOP TO GHEDHANO BADNA RABBAT LOWER DIR	Timargara	Lower Dir	967733	92%	100%		3/31/2018	Jan-2018
1362	SOP TO DHENDA KILY RABBAT LOWER DIR	Timargara	Lower Dir	732505	92%	100%		3/31/2018	Dec-2017
1363	SOP TO DHENDA IRAB C/O IBRAR RABBAT LOWER DIR	Timargara	Lower Dir	645453	90%	100%		3/31/2018	Dec-2017
1364	SOP TO GHUMBATI NADIR KHAN NORAKHAIL LOWER DIR	Talash	Lower Dir	517721	87%	100%		3/31/2018	Dec-2017
1365	SOP TO BANDAI NAIK ZADA NORAKHAIL LOWER DIR	Talash	Lower Dir	549911	96%	100%		3/31/2018	Dec-2017
1366	SOP TO NAWAB KANO GHUMBATI NORA KHAIL LOWER DIR	Talash	Lower Dir	610312	94%	100%		3/31/2018	Dec-2017
1367	SOP TO CHARGORAI MALIK ABAD TEMARGARA LOWER DIR	Timargara	Lower Dir	651312	93%	100%		3/31/2018	Dec-2017
1368	SOP TO TIMERGARA KHAS TMERGARA URBAN LOWER DIR	Timargara	Lower Dir	872997	93%	100%		3/31/2018	Dec-2017

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.

Name of Company : PESCOPhase : IIDate : 28/05/2018

s/n	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund utilized)	Physical Progress	Material available	Planned Date of completion Schemes	Actual Date of Completion
1369	SOP TO TANGI DARA TEMARGARA URBAN LOWER DIR	Timargara	Lower Dir	1178059	90%	100%		3/31/2018	Feb-2018
1370	SOP TO KUMBAR BALA LAL QALLA LOWER DIR	Maidan	Lower Dir	830303	80%	95%	UP TO 31/12/2017	3/31/2018	
1371	SOP TO KHYBAN MOH: KOTKAI DHERAI, MANYAL TALL BANDAGAI LOWER DIR	Chakdara	Lower Dir	831675	86%	100%		3/31/2018	Dec-2017
1372	SOP TO DHEWALI LOWER DIR	Samar Bagh	Lower Dir	500473	93%	100%		3/31/2018	Dec-2017
1373	SOP TO SHAPAI ZIRAI LOWER DIR	Samar Bagh	Lower Dir	610312	95%	100%		3/31/2018	Dec-2017
TOTAL:				1446.2087	83%	85%			